











Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011												2012												2013												2014																							
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																																							
<b>Road &amp; Trackworks</b>							Road & Trackworks																																																																							
<b>Picardy Place Ch 450-700</b>							Picardy Place Ch 450-700																																																																							
<b>Phase 1a</b>							Phase 1a																																																																							
1C-17H-TRCK-110	Stage A Dummy	17-May-11	140	14-Feb-12	0%	54	Stage A Dummy																																																																							
1C-17H-TRCK-115	Stage B Dummy	14-Feb-12	25	20-Mar-12	0%	54	Stage B Dummy																																																																							
<b>Phase 1b</b>							Phase 1b																																																																							
1C-17H-TRCK-120	Dummy	06-Jul-11	35	28-Sep-11	0%	71	Dummy																																																																							
<b>Phase 1c</b>							Phase 1c																																																																							
1C-17H-TRCK-130	Dummy	28-Sep-11	78	24-Feb-12	0%	71	Dummy																																																																							
<b>Picardy Place / York Place Eastbound Ch 500 to 1000</b>							Picardy Place / York Place Eastbound Ch 500 to 1000																																																																							
<b>Phase 2 Stage 1</b>							Phase 2 Stage 1																																																																							
1C-17H-TRCK-160	Dummy	20-Mar-12	110	02-Oct-12	0%	54	Dummy																																																																							
1C-17H-TRCK-70(3)	Set Track (Dummy) + mob	10-May-12	29	21-Jun-12	0%	432	Set Track (Dummy) + mob																																																																							
1C-17F-JNCS-60	installation of traffic light control - Junction 26	22-Jun-12	18	17-Jul-12	0%	517	installation of traffic light control - Junction 26																																																																							
<b>Phase 2 Stage 2</b>							Phase 2 Stage 2																																																																							
1C-17H-TRCK-170	Dummy	02-Oct-12	95	20-Mar-13	0%	54	Dummy																																																																							
1C-17C-TRCK-70(3)	Set Track (Dummy)	27-Nov-12	5	09-Jan-13	0%	98	Set Track (Dummy)																																																																							
1C-17H-JNCS-60	installation of traffic light control - Junction 27 part1	10-Jan-13	3	14-Jan-13	0%	398	installation of traffic light control - Junction 27 part1																																																																							
1C-17D-SIGN-70	point machine mechanical set up	10-Jan-13	10	23-Jan-13	0%	391	point machine mechanical set up																																																																							
<b>Picardy Place / York Place Westbound Ch 500 to 1000</b>							Picardy Place / York Place Westbound Ch 500 to 1000																																																																							
<b>Phase 3 Stage 2</b>							Phase 3 Stage 2																																																																							
1C-17J-TRCK-180	Dummy	01-Jul-13	29	13-Sep-13	0%	54	Dummy																																																																							
1C-17A-TRCK-70	Set Track (Dummy)	15-Jul-13	5	22-Jul-13	0%	215	Set Track (Dummy)																																																																							
1C-17J-JNCS-60	installation of traffic light control - Junction 28 part1	23-Jul-13	4	26-Jul-13	0%	262	installation of traffic light control - Junction 28 part1																																																																							
<b>Phase 3 Stage 1</b>							Phase 3 Stage 1																																																																							
1C-17J-TRCK-170	Dummy	20-Mar-13	70	01-Jul-13	0%	54	Dummy																																																																							
1C-17J-TRCK-70(3)	Set Track (Dummy)	10-May-13	14	31-May-13	0%	251	Set Track (Dummy)																																																																							
1C-17I-JNCS-60	Installation of traffic light control - Junction 27 part2	03-Jun-13	4	06-Jun-13	0%	298	installation of traffic light control - Junction 27 part2																																																																							
<b>Picardy Place Tram Stop</b>							Picardy Place Tram Stop																																																																							
1A-24-CHGE-270	Agreement of Change (BDDI-IFC) - Picardy PI TS	18-Feb-11	0	18-Feb-11	0%	545	Agreement of Change (BDDI-IFC) - Picardy PI TS																																																																							
1C-17-TRMS-90	Civil Engineering And Building Works	09-Jan-13	65	11-Apr-13	0%	98	Civil Engineering And Building Works																																																																							
1C-17-TRMS-20	Order REC Supply	24-Jan-13	0	0%	391	Order REC Supply																																																																								
1C-17-TRMS-30	Access for visual inspection for E&M Tram Stop installation (01C Picardy Place)	19-Feb-13	0	0%	389	Access for visual inspection for E&M Tram Stop installation (01C Picardy Place)																																																																								
1C-17-TRMS-40	Deliver and Install Shelter	06-Mar-13	10	20-Mar-13	0%	98	Deliver and Install Shelter																																																																							
1C-17-TRMS-31	Access for E&M Tram Stop installation (01C Picardy Place)	20-Mar-13	0	0%	311	Access for E&M Tram Stop installation (01C Picardy Place)																																																																								
1C-17-TRMS-45	Deliver and Install cubicle	08-May-13	10	22-May-13	0%	65	Deliver and install cubicle																																																																							
1C-17-TRMS-50	Install LV Power Supply and LV Power Equipment	22-May-13	25	27-Jun-13	0%	211	Install LV Power Supply and LV Power Equipment																																																																							
1C-17-TRMS-70	Install Telecon Equipment	28-Jun-13	20	25-Jul-13	0%	263	Install Telecon Equipment																																																																							
1C-17-TRMS-60	Install Station Control Equipment + AFC Equipment	28-Jun-13	25	01-Aug-13	0%	253	Install Station Control Equipment + AFC Equipment																																																																							
1C-17-TRMS-80	Package Test Tramstop	02-Aug-13	5	09-Aug-13	0%	253	Package Test Tramstop																																																																							
<b>Cathedral SubStation</b>							Cathedral SubStation																																																																							
1A-24-CHGE-280	Agreement of Change (BDDI-IFC) - Cathedral SS	18-Feb-11	0	18-Feb-11	0%	671	Agreement of Change (BDDI-IFC) - Cathedral SS																																																																							
1C-17-SUBS-90	Civil Engineering and Building Works	27-Jul-11	65	10-Jan-12	0%	470	Civil Engineering and Building Works																																																																							
1C-17-SUBS-30	Access for visual inspection for E&M substation installation (01C Cathedral)	12-Dec-11	0	0%	685	Access for visual inspection for E&M substation installation (01C Cathedral)																																																																								
1C-17-SUBS-100	cable duct for Power Infeed	09-Jan-12	5	13-Jan-12	0%	552	cable duct for Power Infeed																																																																							

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

█ Actual Work     █ Critical Remaining Work     █ % Complete  
█ Remaining Work     ◆ Milestone     ▬ Summary

BFB00003289\_0136































**Update Programme**  
 Updated for V67 Design Programme,  
 and progress to 18 February 2011 .

**EDINBURGH TRAM NETWORK**



Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011				2012				2013				2014		
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3			
<b>Phase 2</b>							Phase 2																										
<b>2nd half</b>							2nd half																										
A8410	Excavate box	10-Aug-09 A	16	27-Nov-09 A	100%																												
A8420	Excavate, lay and concrete ducts	10-Aug-09 A	3	19-Oct-09 A	100%																												
1D-15C-TRCK-70	Set Track (100m)	20-Oct-09 A	4	11-Nov-09 A	100%																												
A8460	Place upper concrete and cure	20-Oct-09 A	4	11-Nov-09 A	100%																												
A8470	Street Surface finishes	11-Nov-09 A	3	25-Nov-09 A	100%																												
A8480	Remove fencing and Traffic Management	25-Nov-09 A	1	27-Nov-09 A	100%																												
<b>1st half</b>							1st half																										
A8320	Establish Traffic Management & Temp. Fencing	10-Aug-09 A	2	11-Aug-09 A	100%																												
A8340	Excavate, lay and concrete ducts	10-Aug-09 A	3	01-Sep-09 A	100%																												
A8350	Excavate and construct OLE bases	10-Aug-09 A	3	01-Sep-09 A	100%																												
A8330	Excavate box	14-Aug-09 A	2	17-Aug-09 A	100%																												
1D-15B-TRCK-69	Set Track Demob 5B / Remob 1D	31-Aug-09 A	3	01-Sep-09 A	100%																												
1D-15B-TRCK-70	Set Track (100m)	02-Sep-09 A	4	09-Sep-09 A	100%																												
A8380	Place upper concrete and cure	03-Sep-09 A	4	10-Sep-09 A	100%																												
A8390	Street Surface finishes	14-Sep-09 A	3	27-Nov-09 A	100%																												
<b>Princes Street Ch 280-0,1980-1360</b>							Princes Street Ch 280-0,1980-1360																										
<b>Phase 1</b>							Phase 1																										
A13760	Establish Traffic Management & Temp. Fencing	05-Jan-09 A	2	23-Mar-09 A	100%																												
A13770	Excavate box	24-Mar-09 A	36	27-Nov-09 A	100%																												
A13780	Excavate, lay and concrete ducts	17-Apr-09 A	54	27-Nov-09 A	100%																												
A13790	Excavate and construct OLE bases	13-May-09 A	54	27-Nov-09 A	100%																												
1D-16-TRCK-69	Set Track Demob 5B / Remob 1C	04-Jun-09 A	3	05-Jun-09 A	100%																												
1D-16-TRCK-70	Set Track (950m)	08-Jun-09 A	54	27-Nov-09 A	100%																												
A13820	Place Upper Concrete and Cure	01-Jul-09 A	54	27-Nov-09 A	100%																												
A13830	Street Surface finishes	07-Sep-09 A	26	27-Nov-09 A	100%																												
<b>Haymarket Junction / Shandwick Place (Sections 1D Ch.130,380 to 2A Ch.200,030)</b>							Haymarket Junction / Shandwick Place (Sections 1D Ch.130,380 to 2A Ch.200,030)																										
1041	Haymarket Junction / Shandwick Place (Sections 1D Ch.130,380 to 2A Ch.200,030)	11-Feb-09 A	962	16-Jan-13	50.84%	396	Haymarket Junction / Shandwick Place (Sections 1D Ch.130,380 to 2A Ch.200,030)																										
<b>Design</b>							Design																										
12320	Issue Construction Drawings (Road & Track Works)		0	11-Feb-09 A	100%		Issue Construction Drawings (Road & Track Works)																										
1A-24-CHGE-300	Agreement of Change (BDDI-IFC) - Roadworks	18-Feb-11	0	18-Feb-11	0%	223	Agreement of Change (BDDI-IFC) - Roadworks																										
1A-24-CHGE-310	Agreement of Change (BDDI-IFC) - Trackworks	18-Feb-11	0	18-Feb-11	0%	868	Agreement of Change (BDDI-IFC) - Trackworks																										
1A-24-CHGE-320	Agreement of Change (BDDI-IFC) - Princes St TS	18-Feb-11	0	18-Feb-11	0%	124	Agreement of Change (BDDI-IFC) - Princes St TS																										
1A-24-CHGE-330	Agreement of Change (BDDI-IFC) - Shandwick PI TS	18-Feb-11	0	18-Feb-11	0%	336	Agreement of Change (BDDI-IFC) - Shandwick PI TS																										
1A-24-CHGE-340	Agreement of Change (BDDI-IFC) - Haymarket TS	18-Feb-11	0	18-Feb-11	0%	186	Agreement of Change (BDDI-IFC) - Haymarket TS																										
<b>MUDFA &amp; Utilities Completions</b>							MUDFA & Utilities Completions																										
<b>Utilities</b>							Utilities																										
1D-15-1075	Utility completion Shandwick Place area		0	01-Jan-10 A	100%		Utility completion Shandwick Place area																										
1D-14-1065	Utility completion Haymarket Junction - tie letter 6361 (06.10.10)		0	18-Feb-11*	0%	762	Utility completion Haymarket Junction - tie letter 6361 (06.10.10)																										
<b>Traffic Management</b>							Traffic Management																										
1D-14-1055	Enabling Works - Haymarket Junction	18-Mar-11*	7	28-Mar-11	0%	510	Enabling Works - Haymarket Junction																										
1D-15-1016	Enabling Works - Shandwick Place	18-Mar-11*	19	13-Apr-11	0%	223	Enabling Works - Shandwick Place																										
907	Traffic Management	18-Mar-11	21	15-Apr-11	0%	496	Traffic Management																										
1D-14-H1-928	TM Phase H1 - (Main Area - Eastbound Side)	25-Mar-11	2	28-Mar-11	0%	510	TM Phase H1 - (Main Area - Eastbound Side)																										

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

█ Actual Work     █ Critical Remaining Work      % Complete  
 Remaining Work     ◆ Milestone      Summary

BFB00003289\_0144















Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011				2012				2013				2014		
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3							
<b>Crescent</b>																																	
771	Crescent	02-Oct-12	20	30-Oct-12	0%	424																											
1D-14-SP7-772	Excavate existing junction	02-Oct-12	2	04-Oct-12	0%	362																											
1D-14-SP7-773	Kerbing	04-Oct-12	10	18-Oct-12	0%	370																											
1D-14-SP7-774	Settled Area	17-Oct-12	6	25-Oct-12	0%	365																											
1D-14-SP7-775	Footpath	25-Oct-12	3	30-Oct-12	0%	365																											
<b>Phase SP4 - Ch.130,813 – 130,667 (Coates Crescent/ Atholl Crescent)</b>																																	
617	Phase SP4 - Ch.130,813 – 130,667 (Coates Crescent / Atholl Crescent)	06-Sep-11	110	21-Feb-12	0%	619																											
1D-14R-SP4-618	Plane Main Carriageway for Overlay	06-Sep-11	3	09-Sep-11	0%	180																											
1D-14R-SP4-626	Core/Cast OLE Pole Foundations	06-Sep-11	18	30-Sep-11	0%	598																											
1D-14R-SP4-627	Excavate to Formation for Carriageway and Track (incl for Capping/Type 1)	09-Sep-11	13	28-Sep-11	0%	289																											
1D-14R-SP4-628	Remove existing kerbs	09-Sep-11	13	28-Sep-11	0%	600																											
1D-14R-SP4-629	Check suitability of formation (ongoing)	09-Sep-11	0		0%	295																											
1D-14R-SP4-630	Capping Layer to Adjacent Carriageway (600mm)	13-Sep-11	11	28-Sep-11	0%	293																											
1D-14R-SP4-631	Make good Formation with Type 1 (Ave 220mm)	28-Sep-11	2	30-Sep-11	0%	289																											
1D-14R-SP4-632	Installation of IMU Drains and Cable Ducting	30-Sep-11	4	06-Oct-11	0%	289																											
1D-14R-SP4-633	Carry out inspection and testing of Subgrade	06-Oct-11	1	07-Oct-11	0%	289																											
1D-14R-SP4-634	Blinding Concrete	07-Oct-11	4	13-Oct-11	0%	289																											
1D-14R-SP4-635	250mm RC Improvement Slab (+ cure lag)	13-Oct-11	10	27-Oct-11	0%	289																											
1D-14R-SP4-636	Access for Track Laying	31-Oct-11	0		0%	289																											
1D-14R-SP4-637	Installation of Noise & Vibration Mat (if reqd)	31-Oct-11	0		0%	289																											
1D-14R-TRCK-90(3)	Track Crossover + mob	31-Oct-11	13	22-Nov-11	0%	289																											
1D-14/15-SIGN-70	point machine mechanical set up	01-Nov-11	10	14-Nov-11	0%	680																											
1D-14R-TRCK-70(3)	Set track (2x146m)(sleepers/rail) + mob	22-Nov-11	15	18-Jan-12	0%	289																											
1D-14R-SP4-640	Welding & Grinding	23-Nov-11	9	11-Jan-12	0%	289																											
1D-14R-SP4-641	Drainage / Rail Connections	23-Nov-11	9	11-Jan-12	0%	531																											
1D-14R-SP4-642	Installation of IMU Boxes and Loops	23-Nov-11	9	11-Jan-12	0%	531																											
1D-14R-SP4-643	Final Rail Alignment - Check and Approve	24-Nov-11	9	12-Jan-12	0%	289																											
1D-14R-SP4-644	230mm Concrete Supporting Layer (+ cure lag)	28-Nov-11	12	19-Jan-12	0%	525																											
<b>Drainage &amp; Ducts</b>																																	
619	Drainage & Ducts	09-Sep-11	43	09-Nov-11	0%	651																											
1D-14R-SP4-620	Outfall Connections	09-Sep-11	1	12-Sep-11	0%	180																											
1D-14R-SP4-621	Drainage to Discharge Points	12-Sep-11	14	30-Sep-11	0%	180																											
1D-14R-SP4-622	Traction Ducts & Chambers	28-Sep-11	12	14-Oct-11	0%	300																											
1D-14R-SP4-623	Comms Ducts & Chambers	28-Sep-11	8	10-Oct-11	0%	304																											
1D-14R-SP4-624	Traffic Signal Ducts	30-Sep-11	2	04-Oct-11	0%	306																											
1D-14R-SP4-625	Lighting Ducts	17-Oct-11	14	09-Nov-11	0%	550																											
<b>Shandwick Place Tram Stop</b>																																	
645	Shandwick Place Tram Stop	30-Sep-11	74	26-Jan-12	0%	628																											
1D-14R-SP4-646	Ducting and Chambers	30-Sep-11	15	21-Oct-11	0%	180																											
1D-14R-SP4-647	Tramstop Platform	21-Oct-11	40	26-Jan-12	0%	543																											
1D-14R-SP4-648	Deliver and Install Tramstop Shelter (tba)	26-Jan-12*	0		0%	543																											
<b>Pavement Construction over tracks</b>																																	
829	Pavement Construction over tracks	26-Jan-12	17	20-Feb-12	0%	611																											
1D-14R-SP4-1020	124mm Binder	26-Jan-12	3	31-Jan-12	0%	537																											

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

█ Actual Work     █ Critical Remaining Work     █ % Complete  
█ Remaining Work     ◆ Milestone     ▾ Summary

BFB00003289\_0148















**Update Programme**

Updated for V67 Design Programme,  
and progress to 18 February 2011 .

**EDINBURGH TRAM NETWORK**



Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	Gantt Chart																							
							2010				2011				2012				2013				2014							
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
1D-14V-SP2-544	Access for Track Laying	27-Jun-11	0		0%	187	◆ Access for Track Laying																							
1D-14V-SP2-545	Installation of Noise & Vibration Mat (if reqd)	06-Jul-11	0		0%	180	◆ Installation of Noise & Vibration Mat (if reqd)																							
1D-14V-TRCK-70(3)	Set track (1x108m)(sleepers/rail) + mob	06-Jul-11	7	15-Jul-11	0%	180	■ Set track(1x108m)(sleepers/rail) + mob																							
1D-14V-SP2-547	Welding & Grinding	07-Jul-11	3	12-Jul-11	0%	180	■ Welding & Grinding																							
1D-14V-SP2-548	Drainage / Rail Connections	07-Jul-11	3	12-Jul-11	0%	184	■ Drainage / Rail Connections																							
1D-14V-SP2-549	Installation of IMU Boxes and Loops	07-Jul-11	3	12-Jul-11	0%	184	■ Installation of IMU Boxes and Loops																							
1D-14V-SP2-710	Final Rail Alignment - Check and Approve	08-Jul-11	3	13-Jul-11	0%	180	■ Final Rail Alignment - Check and Approve																							
1D-14V-SP2-551	230mm Concrete Supporting Layer (+ cure lag)	12-Jul-11	4	18-Jul-11	0%	180	■ 230mm Concrete Supporting Layer (+ cure lag)																							
1D-14V-SP2-534	OLE Wall Fixings Outbound	18-Jul-11	2	20-Jul-11	0%	625	■ OLE Wall Fixings Outbound																							
<b>Drainage &amp; Ducts</b>		05-May-11	33	22-Jun-11		773	■ Drainage & Ducts ■ Drainage & Ducts ■ Outfall Connections ■ Drainage to Discharge Points ■ Traffic Signal Ducts ■ Traction Ducts & Chambers ◆ Comms Ducts & Chambers ■ Lighting Ducts																							
526	Drainage & Ducts	05-May-11	33	22-Jun-11	0%	773																								
1D-14V-SP2-527	Outfall Connections	05-May-11	4	11-May-11	0%	211																								
1D-14V-SP2-528	Drainage to Discharge Points	11-May-11	4	17-May-11	0%	211																								
1D-14V-SP2-531	Traffic Signal Ducts	17-May-11	4	23-May-11	0%	211																								
1D-14V-SP2-529	Traction Ducts & Chambers	06-Jun-11	10	20-Jun-11	0%	192																								
1D-14V-SP2-720	Comms Ducts & Chambers	06-Jun-11	0		0%	202																								
1D-14V-SP2-532	Lighting Ducts	20-Jun-11	2	22-Jun-11	0%	645																								
<b>Pavement Construction over tracks</b>		25-Jul-11	30	06-Sep-11		199	■ Pavement Construction over tracks ■ Pavement Construction over tracks ■ 124mm Binder ■ 35mm Wearing Course ■ 15mm Surface Treatment																							
552	Pavement Construction over tracks	25-Jul-11	30	06-Sep-11	0%	199																								
1D-14V-SP2-553	124mm Binder	25-Jul-11	1	26-Jul-11	0%	180																								
1D-14V-SP2-554	35mm Wearing Course	26-Jul-11	1	27-Jul-11	0%	180																								
1D-14V-SP2-555	15mm Surface Treatment	05-Sep-11	1	06-Sep-11	0%	180																								
<b>Phase SP2 Carriageway Construction</b>		06-Jun-11	64	05-Sep-11		721	■ Phase SP2 Carriageway Construction ■ Phase SP2 Carriageway Construction ■ Sub-base 220mm all carriageway areas ■ Kerbing - Eastbound/Islands/Crossings ■ Signs / Street Furniture ■ Gullies ■ Sub-base shape all carriageway areas ◆ Traffic Signals ■ Footpath Works ■ 225mm Base ■ 60mm Binder ■ 35mm Wearing Course																							
556	Phase SP2 Carriageway Construction	06-Jun-11	64	05-Sep-11	0%	721																								
1D-14V-SP2-557	Sub-base 220mm all carriageway areas	06-Jun-11	4	10-Jun-11	0%	187																								
1D-14V-SP2-558	Kerbing - Eastbound/Islands/Crossings	10-Jun-11	6	20-Jun-11	0%	187																								
1D-14V-SP2-810	Signs / Street Furniture	14-Jun-11	5	21-Jun-11	0%	187																								
1D-14V-SP2-559	Gullies	20-Jun-11	1	21-Jun-11	0%	646																								
1D-14V-SP2-561	Sub-base shape all carriageway areas	20-Jun-11	1	21-Jun-11	0%	646																								
1D-14V-SP2-562	Traffic Signals	20-Jun-11	0		0%	192																								
1D-14V-SP2-563	Footpath Works	20-Jun-11	6	28-Jun-11	0%	641																								
1D-14V-SP2-564	225mm Base	21-Jun-11	4	27-Jun-11	0%	187																								
1D-14V-SP2-565	60mm Binder	27-Jul-11	2	29-Jul-11	0%	180																								
1D-14V-SP2-566	35mm Wearing Course	29-Jul-11	1	05-Sep-11	0%	180																								
<b>Haymarket Ch.131,250 - 131,050</b>		28-Mar-11	362	10-Sep-12		516	■ Haymarket Ch.131,250 - 131,050 ■ Haymarket Ch.131,250 - 131,050																							
599	Haymarket Ch.131,250 - 131,050	28-Mar-11	362	10-Sep-12	0%	479																								
<b>Phase H1 - Main Area - Eastbound Side</b>		28-Mar-11	137	11-Oct-11		708	■ Phase H1 - Main Area - Eastbound Side ■ Phase H1 - Main Area - Eastbound Side ■ Erect Pedestrian Barrier ■ Site Clearance & Site Compound ■ Plane Main Carriageway Area - south of access lane over voids ■ Core/Cast OLE Pole Foundations ■ Plane out existing surfacing over remainder of Phase 1 ■ Mill Rail Joint / Sealing Compound																							
870	Phase H1 - Main Area - Eastbound Side	28-Mar-11	137	11-Oct-11	0%	695																								
1D-14CD-H1-661	Erect Pedestrian Barrier	28-Mar-11	2	30-Mar-11	0%	424																								
1D-14CD-H1-662	Site Clearance & Site Compound	29-Mar-11	5	05-Apr-11	0%	698																								
1D-14CD-H1-663	Plane Main Carriageway Area - south of access lane over voids	30-Mar-11	2	01-Apr-11	0%	424																								
1D-14CD-H1-880	Core/Cast OLE Pole Foundations	01-Apr-11	7	12-Apr-11	0%	492																								
1D-14CD-H1-671	Plane out existing surfacing over remainder of Phase 1	26-Apr-11	2	28-Apr-11	0%	424																								
1D-14CD-H1-678	Mill Rail Joint / Sealing Compound	30-Sep-11	4	06-Oct-11	0%	607																								
<b>Expose and Infil Underground Chambers (ref TIE plan of 19 June 09)</b>		01-Apr-11	16	26-Apr-11		510	■ Expose and Infil Underground Chambers (ref TIE plan of 19 June 09)																							

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

■ Actual Work     ■ Critical Remaining Work     ■ % Complete  
■ Remaining Work     ◆ Milestone     ▬ Summary

BFB00003289\_0152