


Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2008												2009												2010												2011												2012												2013												2014
						JAN				FEB				MAR				APR				MAY				JUN				JUL				AUG				SEP				OCT				NOV				DEC																												
5A-12-TRMS-31	Access for E&M Tram Stop installation (05A Murray	0	06-Nov-12		83																																																	◆ Access for E&M Tram Stop, inst																								
5A-12-TRMS-45	Deliver and Install cubicle	10	13-Nov-12	26-Nov-12	59																																																	□																								
5A-12-TRMS-90(3)	Civil Engineering and Building Works	130	30-May-12	27-Nov-12	63																																																	█																								
5A-12-TRMS-50	Install LV Power Supply and LV Power Equipment	25	27-Nov-12	14-Jan-13	59																																																	█																								
5A-12-TRMS-70	Install Telecon Equipment	20	15-Jan-13	11-Feb-13	69																																																	█																								
5A-12-TRMS-60	Install Station Control Equipment + AFC Equipment	25	15-Jan-13	18-Feb-13	59																																																	█																								
5A-12-TRMS-80	Package Test Tramstop	5	19-Feb-13	25-Feb-13	59																																																	█																								
Murrayfield Stadium (exc.) to Balgreen Road (inc.)		1056	24-Jul-08 A	22-Oct-12	267																																																	▶ 22-Oct-12, Murrayfield Stadium																								
Design		72	09-Jul-10	20-Oct-10	0																																																	▶ 20-Oct-10, Design																								
5A-11-S21B-20(3)	Issue Construction Drawings Murrayfield Accomoda	0		09-Jul-10*	-81																																																	◆ Issue Construction Drawings Murrayfield Accomodation Works																								
5A-11-S21A-10(3)	Issue Construction Drawings S21A RC Portal Bridg	0		03-Aug-10*	43																																																	◆ Issue Construction Drawings S21A RC Portal Bridge																								
5A-11-S21A-20(3)	Issue Construction Drawings S21A Steel Composite	0		03-Aug-10*	43																																																	◆ Issue Construction Drawings S21A Steel Composite Bridge																								
5A-11-S21A-30(3)	Issue Construction Drawings S21A RE Structure S	0		03-Aug-10*	43																																																	◆ Issue Construction Drawings S21A RE Structure S501																								
5A-11-S21A-40(3)	Issue Construction Drawings S21A RE Structure S	0		03-Aug-10*	43																																																	◆ Issue Construction Drawings S21A RE Structure S503																								
5A-11-S21A-50(3)	Issue Construction Drawings S221A RE Structure S	0		03-Aug-10*	43																																																	◆ Issue Construction Drawings S221A RE Structure S505																								
5A-11-S21B-10(3)	Issue Construction Drawings 21B	0		20-Oct-10*	0																																																	◆ Issue Construction Drawings 21B																								
Roseburn Street Viaduct (S21A)		502	01-Apr-09 A	15-Nov-11	501																																																	▶ 15-Nov-11, Roseburn Street Viaduct (S21A)																								
10751	Remove Scotrail Oil Tanks	0		01-Apr-09 A																																																		◆ Remove Scotrail Oil Tanks																								
5A-11-S21A-25(3)	Network Rail Form C Submission & Approval	80	03-Aug-10	23-Nov-10	43																																																	█																								
5A-11-S21A-71(3)	Structure S502 (Dummy)	80	08-Dec-10	14-Apr-11	80																																																	█																								
5A-11-S21A-70(3)	Structure S504 (Dummy)	160	23-Nov-10	25-Jul-11	43																																																	█																								
5A-11-JNCS-60	installation of traffic light control - Junction 201	4	25-Jul-11	29-Jul-11	577																																																	█																								
5A-11-S21A-62(3)	Structure S501 (Dummy)	100	14-Apr-11	06-Sep-11	80																																																	█																								
5A-11-S21A-63(3)	Structure S503 (Dummy)	80	25-Jul-11	15-Nov-11	153																																																	█																								
5A-11-S21A-64(3)	Structure S505 (Dummy)	80	25-Jul-11	15-Nov-11	43																																																	█																								
Murrayfield Retaining Walls (S21B)		818	10-Nov-08 A	16-May-12	381																																																	▶ 16-May-12, Murrayfield Retaining Walls (S21B)																								
110	Site Clearance (pre Nov 09)	20	10-Nov-08 A	30-Oct-09 A																																																		█																								
5A-11-S21B-01(3)	Assumed issue of tie Change Order BDDI to IFC	0	09-Jul-10*		200																																																	◆ Assumed issue of tie Change Order BDDI to IFC																								
5A-11-S21B-15	Murrayfield Stadium Accomodation Works	60	09-Aug-10	01-Nov-10	629																																																	█																								
5A-11-S21B-25(3)	Network Rail Form C Submission & Approval	80	20-Oct-10	24-Feb-11	128																																																	█																								
5A-11-S21B-31	Site Clearance	20	24-Feb-11	24-Mar-11	197																																																	█																								
5A-11-S21B-32	Demolition	10	10-Mar-11	24-Mar-11	197																																																	█																								
5A-11-S21B-51	Foundations	15	24-Mar-11	15-Apr-11	197																																																	█																								
5A-11-S21B-61(3)	Sheet Piling, Ground Anchors, Bulk Excavation	23	27-Feb-11	31-Jul-11	26																																																	█																								
5A-11-S21B-52	Reinforced Earth Wall	95	15-Nov-11	11-Apr-12	43																																																	█																								
5A-11-S21B-53	Coping	15	11-Apr-12	02-May-12	43																																																	█																								
5A-11-S21B-80	Handrail	10	02-May-12	16-May-12	43																																																	█																								
Murrayfield Stadium Underpass (S21C)		689	25-Jul-08 A	18-May-11	627																																																	▶ 18-May-11, Murrayfield Stadium Underpass (S21C)																								
10720	Issue Construction Drawings	0		25-Jul-08 A																																																		◆ Issue Construction Drawings																								
5A-11-S21C-01(3)	Assumed issue of tie Change Order BDDI to IFC	0	09-Jul-10*		279																																																	◆ Assumed issue of tie Change Order BDDI to IFC																								
5A-11-S21C-25(3)	Network Rail Form C Submission & Approval	80	09-Jul-10	29-Oct-10	279																																																	█																								
5A-11-S21C-31	Site Clearance	10	01-Nov-10	12-Nov-10	279																																																	█																								


Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC

█ Actual Work █ Critical Remaining Work ▶ Summary
█ Remaining Work ◆ Milestone

BFB00003291_0168



Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC



BFB00003291_0173

