























Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007				2008				2009				2010				2011				2012				
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2			
<b>Haymarket Station Car Park GI Works</b>						26d	30-Jun-07	06-Aug-07	3	▼ 06-Aug-07, Haymarket Station Car Park GI Works																						
IN-1900	Undertake GI Works	2d	30-Jun-07	01-Jul-07	3	Undertake GI Works																										
IN-1920	Prepare draft engineering logs	5d	02-Jul-07	06-Jul-07	0	Prepare draft engineering logs																										
IN-1930	Issue draft engineering logs	0d	06-Jul-07	06-Jul-07	0	◆ Issue draft engineering logs																										
IN-1940	Lab Testing	12d	02-Jul-07	17-Jul-07	0	■ Lab Testing																										
IN-1950	Prepare & check addendum to factual report	14d	18-Jul-07	06-Aug-07	1	■ Prepare & check addendum to factual report																										
IN-1960	Issue addendum to factual report	0d	06-Aug-07	06-Aug-07	1	◆ Issue addendum to factual report																										
<b>Haymarket Depot GI Works</b>						26d	23-Jun-07	30-Jul-07	2	▼ 30-Jul-07, Haymarket Depot GI Works																						
IN-1910	Undertake GI Works	2d	23-Jun-07	24-Jun-07	2	Undertake GI Works																										
IN-1980	Prepare draft engineering logs	5d	25-Jun-07	29-Jun-07	2	Prepare draft engineering logs																										
IN-1990	Issue draft engineering logs	0d	29-Jun-07	29-Jun-07	2	◆ Issue draft engineering logs																										
IN-2000	Lab Testing	12d	25-Jun-07	10-Jul-07	2	■ Lab Testing																										
IN-1970	Prepare & check addendum to factual report	14d	11-Jul-07	30-Jul-07	1	■ Prepare & check addendum to factual report																										
IN-2010	Issue addendum to factual report	0d	30-Jul-07	30-Jul-07	1	◆ Issue addendum to factual report																										
<b>Topographical Surveys</b>						15d	01-May-07	21-May-07	0	▼ 21-May-07, Topographical Surveys																						
IN-2020	Haymarket Depot Topo	15d	01-May-07	21-May-07	0	■ Haymarket Depot Topo																										
<b>Structures Condition Surveys</b>						15d	06-Aug-07	24-Aug-07	0	▼ 24-Aug-07, Structures Condition Surveys																						
IN-2460	Water of Leith Bridge	4d	06-Aug-07	09-Aug-07	0	■ Water of Leith Bridge																										
IN-2450	Balgreen Rd Bridge	4d	06-Aug-07	09-Aug-07	0	■ Balgreen Rd Bridge																										
IN-2470	Murrayfield Underpass	15d	06-Aug-07	24-Aug-07	0	■ Murrayfield Underpass																										
<b>Section 06 Gogar Depot</b>						458d	03-Jul-06 A	21-Jan-08	0	▶ 21-Jan-08, Section 06 Gogar Depot																						
<b>Intermediate Section 06A Gogar Depot</b>						458d	03-Jul-06 A	21-Jan-08	0	▶ 21-Jan-08, Intermediate Section 06A Gogar Depot																						
<b>Sub-Section 01 Depot</b>						458d	03-Jul-06 A	21-Jan-08	0	▶ 21-Jan-08, Sub-Section 01 Depot																						
SD-5315	Submit Prelim Design Section Wide Package to CEC for Approval	0d	09-May-07*	09-May-07*	0	◆ Submit Prelim Design Section Wide Package to CEC for Approval																										
A9180	Detailed Design - Intermediate Section 06A - Systems & Comms	21d	25-Sep-06 A	10-May-07	0	■ Detailed Design - Intermediate Section 06A - Systems & Comms																										
SD-5310	Detailed Design - Intermediate Section 06A - Depot OLE (Task870.5)	40d	05-Sep-06 A	29-May-07	0	■ Detailed Design - Intermediate Section 06A - Depot OLE (Task870.5)																										
A9100	Detailed Design - Intermediate Section 06A - General (Depot Layout General Arrang...)	89d	01-Feb-07 A	05-Jun-07	0	■ Detailed Design - Intermediate Section 06A - General (Depot Layout General Arrangement Plans)																										
A9200	Detailed Design - Intermediate Section 06A - Boundary & Accomodation Works	47d	09-Apr-07 A	12-Jun-07	0	■ Detailed Design - Intermediate Section 06A - Boundary & Accomodation Works																										
SDS42560	Issue Boundary and Accomodation Works Detailed Design	0d	12-Jun-07	12-Jun-07	0	◆ Issue Boundary and Accomodation Works Detailed Design																										
SDS34080	Prepare TRO Drawing & Draft schedules	5d	14-Jun-07	20-Jun-07	1	■ Prepare TRO Drawing & Draft schedules																										
SDS6148	Prepare Package of Statutory documents	12d	06-Jun-07	21-Jun-07	0	■ Prepare Package of Statutory documents																										
SDS6149	Submit Package of Statutory documents to CEC for approval	0d	21-Jun-07	21-Jun-07	0	◆ Submit Package of Statutory documents to CEC for approval																										
A4441	Detailed Design - Intermediate Section 06A - Utilities - Issue For Construction Drawl...	38d	09-Jan-07 A	22-Jun-07	0	■ Detailed Design - Intermediate Section 06A - Utilities - Issue For Construction Drawings (Task870.1)																										
A9190	Detailed Design - Intermediate Section 06A - Depot Ductwork - External Services	46d	01-May-07	03-Jul-07	0	■ Detailed Design - Intermediate Section 06A - Depot Ductwork - External Services																										
A9060	Detailed Design - Intermediate Section 06A - Track (Task870.2)	81d	11-Aug-06 A	10-Jul-07	0	■ Detailed Design - Intermediate Section 06A - Track (Task870.2)																										
A9170	Detailed Design - Intermediate Section 06A - Depot Main Building - Electrical (Task8...	272d	11-Jul-06 A	03-Aug-07	0	■ Detailed Design - Intermediate Section 06A - Depot Main Building - Electrical (Task870.1.6)																										
A9050	Detailed Design - Intermediate Section 06A - Earthworks	249d	14-Aug-06 A	06-Aug-07	0	■ Detailed Design - Intermediate Section 06A - Earthworks																										
A12450	Prior Approvals - Sub-Stations - Gogar Depot	84d	01-May-07	24-Aug-07	0	■ Prior Approvals - Sub-Stations - Gogar Depot																										
SDS512	Depot Internal Retaining Walls - Commence Informal Consultation with CEC over Pri...	0d	30-Aug-07	30-Aug-07	0	◆ Depot Internal Retaining Walls - Commence Informal Consultation with CEC over Prior Approvals																										
A9070	Detailed Design - Intermediate Section 06A - Depot Lighting	199d	17-Nov-06 A	31-Aug-07	1	■ Detailed Design - Intermediate Section 06A - Depot Lighting																										
A9160	Detailed Design - Intermediate Section 06A - Depot Main Building - Mechanical (Tas...	285d	21-Jul-06 A	03-Sep-07	0	■ Detailed Design - Intermediate Section 06A - Depot Main Building - Mechanical (Task870.1.5)																										
A9120	Detailed Design - Intermediate Section 06A - Depot Main Building - Foundations (Ta...	203d	20-Nov-06 A	07-Sep-07	0	■ Detailed Design - Intermediate Section 06A - Depot Main Building - Foundations (Task870.1.2)																										
A9130	Detailed Design - Intermediate Section 06A - Depot Main Building - Ground Floor Sla...	210d	20-Nov-06 A	19-Sep-07	0	■ Detailed Design - Intermediate Section 06A - Depot Main Building - Ground Floor Slab & Pits (Task870.1.3)																										
A12600	Prior Approvals - Intermediate Section 06A - Building Regulations Approval	47d	19-Jul-07	21-Sep-07	1	■ Prior Approvals - Intermediate Section 06A - Building Regulations Approval																										
A12560	Technical Approvals - Structures - Depot Access Road Bridge (TAA)	73d	27-Jun-07	05-Oct-07	2	■ Technical Approvals - Structures - Depot Access Road Bridge (TAA)																										
A9110	Detailed Design - Intermediate Section 06A - Roads, Street Lighting & Landscaping (...)	287d	29-Aug-06 A	12-Oct-07	0	■ Detailed Design - Intermediate Section 06A - Roads, Street Lighting & Landscaping (Task870.3)																										
A12520	Prior Approvals - Intermediate Section 06A - Roads, Track, OLE, Street Lighting & L...	89d	12-Jun-07	12-Oct-07	1	■ Prior Approvals - Intermediate Section 06A - Roads, Track, OLE, Street Lighting & Landscaping																										
A12530	Technical Approvals - Intermediate Section 06A - Roads	89d	12-Jun-07	12-Oct-07	1	■ Technical Approvals - Intermediate Section 06A - Roads																										
A12580	Prior Approvals - Structures - Retaining Structures	89d	12-Jun-07	12-Oct-07	1	■ Prior Approvals - Structures - Retaining Structures																										
A9210	Detailed Design - Structures - Depot Access Road Bridge (Task870.9)	292d	29-Aug-06 A	19-Oct-07	0	■ Detailed Design - Structures - Depot Access Road Bridge (Task870.9)																										
A12540	Prior Approvals - Structures - Depot Access Road Bridge	102d	31-May-07	19-Oct-07	3	■ Prior Approvals - Structures - Depot Access Road Bridge																										
A12570	Technical Approvals - Structures - Depot Internal Retaining Walls (TAA)	93d	19-Jun-07	25-Oct-07	1	■ Technical Approvals - Structures - Depot Internal Retaining Walls (TAA)																										
A9150	Detailed Design - Intermediate Section 06A - Depot Main Building - General (Task87...	339d	03-Jul-06 A	29-Oct-07	0	■ Detailed Design - Intermediate Section 06A - Depot Main Building - General (Task870.1.1)																										
A9140	Detailed Design - Intermediate Section 06A - Depot Main Building - Steel Superstruct...	239d	20-Nov-06 A	29-Oct-07	0	■ Detailed Design - Intermediate Section 06A - Depot Main Building - Steel Superstructure (Task870.1.4)																										
A9770	Prior Approvals - Intermediate Section 06A - British Airports Authority (BAA)	87d	05-Jul-07	02-Nov-07	0	■ Prior Approvals - Intermediate Section 06A - British Airports Authority (BAA)																										
A9220	Detailed Design - Structures - Depot Internal Retaining Walls	138d	01-May-07	08-Nov-07	0	■ Detailed Design - Structures - Depot Internal Retaining Walls																										
A12550	Prior Approvals - Structures - Depot Internal Retaining Walls	91d	05-Jul-07	08-Nov-07	0	■ Prior Approvals - Structures - Depot Internal Retaining Walls																										

■ Primary Baseline  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)

Page 12 of 71





Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006 2007 2008 2009 2010 2011 2012																							
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A13280	Prior Approvals - Structures - Gogar Burn Culvert No. 2	92d	04-Jul-07	08-Nov-07	0.																								
A13420	Technical Approvals - Structures - Gogar Burn Culvert No. 3 (TAA)	94d	16-Jul-07	22-Nov-07	1.																								
A9550	Detailed Design - Structures - Gogar Burn Culvert No. 3	159d	01-May-07	07-Dec-07	0.																								
A13250	Prior Approvals - Structures - Gogar Burn Culvert No. 3	92d	02-Aug-07	07-Dec-07	0.																								
<b>Section 05 Roseburn Junction to Gogar</b>						10-Mar-08, Section 05 Roseburn Junction to Gogar																							
<b>Section Wide 05 Roseburn Junction to Gogar</b>						10-Mar-08, Section Wide 05 Roseburn Junction to Gogar																							
SD-4060	Submit Prelim Design Section Wide Package to CEC for Approval	0d		01-May-07	0.																								
A9510	Detailed Design - Section 05 - OLE	49d	29-Aug-06 A	11-May-07	0.																								
SD-4065	Planning Prior to Detail Design Approval	10d	01-May-07	15-May-07	0.																								
SD-4062	Detailed Design Documents Approval by tie (excluding Balgreen Rd Bridge)	20d	07-Jan-08	01-Feb-08	0.																								
A14980	Detailed Design Documents Approval by tie (including Balgreen Rd Bridge)	20d	12-Feb-08	10-Mar-08	1.																								
<b>Intermediate Section 05A Roseburn Junction (exclusive) to Balgreen Road (inclusive)</b>						10-Mar-08, Intermediate Section 05A Roseburn Junction (exclusive) to Balgreen Road (inclusive)																							
<b>Intermediate Section Wide 05A Roseburn Junction to Balgreen Road</b>						10-Mar-08, Intermediate Section Wide 05A Roseburn Junction to Balgreen Road																							
A3560	Application to Network Rail for Possessions	0d		01-May-07	0.																								
A9330	Detailed Design - Intermediate Section 05A - Track	213d	03-Jul-06 A	17-May-07	0.																								
A9340	Detailed Design - Intermediate Section 05A - Boundary & Accomodation Works (Tur...	157d	02-Oct-06 A	17-May-07	0.																								
A9700	Detailed Design - Intermediate Section 05A - Boundary & Accomodation Works	112d	17-Jan-07 A	19-Jun-07	0.																								
A10810	Planning Permission - Boundary & Accomodation Works Murrayfield Stadium	167d	23-Oct-06 A	21-Jun-07	0.																								
A10820	Planning Permission - Boundary & Accomodation Works Murrayfield Training Pitches	167d	23-Oct-06 A	21-Jun-07	0.																								
SDS33700	Prepare TRO Drawing & Draft schedules	4d	12-Jul-07*	17-Jul-07	1.																								
A4461	Detailed Design - Intermediate Section 05A - Utilities - Issue For Construction Drawi...	68d	06-Apr-07 A	18-Jul-07	1.																								
SDS33701	Prepare Package of Statutory documents	11d	18-Jul-07	01-Aug-07	1.																								
SDS33702	Submit Package of Statutory documents to CEC for approval	0d		01-Aug-07	0.																								
SD-4150	Technical Approvals - Intermediate Section 05A - Roads	77d	01-May-07	15-Aug-07	0.																								
SD-4100	Detailed Design - Intermediate Section 05A - Roads, Street Lighting & Landscaping	292d	03-Jul-06 A	24-Aug-07	0.																								
SD-4120	Prior Approvals - Intermediate Section 05A - Roads, Track, OLE, Street Lighting & L...	84d	01-May-07	24-Aug-07	0.																								
SD-4110	Detailed Design Documents Submitted - Intermediate Section 05A (excluding Balgre...	0d		01-Feb-08																									
A14970	Detailed Design Documents Submitted - Intermediate Section 05A (including Balgree...	0d		10-Mar-08																									
<b>Sub-Section 12 Roseburn Junction (exclusive) to Murrayfield (inclusive)</b>						20-Dec-07, Sub-Section 12 Roseburn Junction (exclusive) to Murrayfield (inclusive)																							
A12710	Prior Approvals - Tram Stop - Murrayfield	158d	22-Nov-06 A	10-Jul-07	0.																								
A4020	Detailed Design - Tram Stop - Murrayfield	243d	02-Aug-06 A	17-Jul-07	0.																								
A12920	Technical Approvals - Structures - Russell Road Retaining Wall No. 1 (ScotRail)	29d	27-Sep-07	06-Nov-07	2.																								
A12930	Technical Approvals - Structures - Russell Road Retaining Wall No. 2 (ScotRail)	33d	25-Sep-07	08-Nov-07	2.																								
A12910	Technical Approvals - Structures - Russell Road Retaining Wall No. 2 (TAA)	91d	09-Jul-07	12-Nov-07	0.																								
A9250	Detailed Design - Structures - Murrayfield Stop Retaining Walls	260d	17-Nov-06 A	26-Nov-07	0.																								
A12620	Prior Approvals - Structures - Murrayfield Stop Retaining Walls	94d	18-Jul-07	26-Nov-07	1.																								
A12890	Technical Approvals - Structures - Murrayfield Stop Retaining Walls (TAA)	94d	18-Jul-07	26-Nov-07	1.																								
A14850	Issue For Construction - Detailed Design - Structures - Murrayfield Stop Retaining W...	0d		26-Nov-07																									
A12900	Technical Approvals - Structures - Russell Road Retaining Wall No. 1 (TAA)	43d	05-Oct-07	04-Dec-07	0.																								
A9230	Detailed Design - Structures - Russell Road Retaining Wall No. 1	167d	01-May-07	19-Dec-07	0.																								
A12670	Prior Approvals - Structures - Russell Road Retaining Wall No. 1	94d	10-Aug-07	19-Dec-07	1.																								
A14830	Issue For Construction - Detailed Design - Structures - Russell Road Retaining Wall ...	0d		19-Dec-07																									
A9240	Detailed Design - Structures - Russell Road Retaining Wall No. 2	168d	01-May-07	20-Dec-07	0.																								
A12680	Prior Approvals - Structures - Russell Road Retaining Wall No. 2	94d	13-Aug-07	20-Dec-07	1.																								
A14840	Issue For Construction - Detailed Design - Structures - Russell Road Retaining Wall ...	0d		20-Dec-07																									
<b>Sub-Section 11 Murrayfield (exclusive) to Balgreen Road (inclusive)</b>						10-Mar-08, Sub-Section 11 Murrayfield (exclusive) to Balgreen Road (inclusive)																							
A12850	Technical Approvals - Structures - Murrayfield Training Pitches Retaining Wall (Netw...	43d	21-Aug-07	18-Oct-07	2.																								
A12790	Technical Approvals - Structures - Murrayfield Training Pitches Retaining Wall (TAA)	88d	03-Jul-07	01-Nov-07	0.																								
A12860	Technical Approvals - Structures - Murrayfield Stadium Retaining Wall (Network Rail)	40d	26-Sep-07	20-Nov-07	2.																								
A12780	Technical Approvals - Structures - Water of Leith Bridge (TAA)	71d	23-Aug-07	29-Nov-07	2.																								
A9290	Detailed Design - Structures - Murrayfield Training Pitches Retaining Wall	352d	19-Jul-06 A	03-Dec-07	0.																								
A12630	Prior Approvals - Structures - Murrayfield Training Pitches Retaining Wall	91d	30-Jul-07*	03-Dec-07	3.																								
A14790	Issue For Construction - Detailed Design - Structures - Murrayfield Training Pitches ...	0d		03-Dec-07																									
A12810	Technical Approvals - Structures - Murrayfield Stadium Retaining Wall (TAA)	90d	01-Aug-07	04-Dec-07	0.																								
A12800	Technical Approvals - Structures - Balgreen Road Retaining Wall (TAA)	70d	06-Sep-07	12-Dec-07	0.																								
A12770	Technical Approvals - Structures - Murrayfield Underpass (TAA)	67d	13-Sep-07	14-Dec-07	1.																								
A9260	Detailed Design - Structures - Murrayfield Stadium Retaining Wall	240d	17-Jan-07 A	18-Dec-07	0.																								

— Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone





Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006 2007 2008 2009 2010 2011 2012																							
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A9370	Detailed Design - Structures - Existing Broomhouse Road Bridge	86d	11-Dec-06 A	15-Aug-07	0.																								
A12970	Prior Approvals - Structures - Existing Broomhouse Road Bridge	77d	01-May-07	15-Aug-07	0.																								
A13130	Technical Approvals - Structures - Existing Broomhouse Road Bridge (TAA)	77d	01-May-07	15-Aug-07	0.																								
A14870	Issue For Construction - Detailed Design - Structures - Existing Broomhouse Road B...	0d		15-Aug-07																									
A13050	Prior Approvals - Sub-Stations - Bankhead Drive	89d	01-May-07	31-Aug-07	0.																								
A12940	Prior Approvals - Tram Stop - South Gyle	90d	01-May-07	03-Sep-07	0.																								
A9400	Detailed Design - Sub-Stations - Bankhead Drive	117d	17-Nov-06 A	07-Sep-07	0.																								
A3940	Detailed Design - Tram Stop - South Gyle	95d	01-May-07	10-Sep-07	0.																								
A13100	Technical Approvals - Structures - South Gyle Access Road Bridge (TAA)	153d	22-Feb-07 A	24-Sep-07	0.																								
A13090	Technical Approvals - Structures - Bankhead Drive Retaining Wall (TAA)	111d	01-May-07	02-Oct-07	0.																								
A9380	Detailed Design - Structures - South Gyle Access Road Bridge	299d	07-Aug-06 A	08-Oct-07	0.																								
A13000	Prior Approvals - Structures - South Gyle Access Road Bridge	91d	04-Jun-07*	08-Oct-07	0.																								
A14880	Issue For Construction - Detailed Design - Structures - South Gyle Access Road Bridge	0d		08-Oct-07																									
A9390	Detailed Design - Structures - Bankhead Drive Retaining Wall	300d	14-Aug-06 A	16-Oct-07	0.																								
A12990	Prior Approvals - Structures - Bankhead Drive Retaining Wall	91d	12-Jun-07*	16-Oct-07	1.																								
A14890	Issue For Construction - Detailed Design - Structures - Bankhead Drive Retaining Wall	0d		16-Oct-07																									
<b>Sub-Section 08 South Gyle Access (exclusive) to Edinburgh Park Station (inclusive)</b>		298d	30-Oct-06 A	10-Jan-08	0.	10-Jan-08; Sub-Section 08 South Gyle Access (exclusive) to Edinburgh Park Station (inclusive)																							
A13010	Prior Approvals - Tram Stop - Edinburgh Park Station	81d	01-May-07	21-Aug-07	0.																								
A3920	Detailed Design - Tram Stop - Edinburgh Park Station	87d	01-May-07	29-Aug-07	0.																								
A13080	Technical Approvals - Structures - Edinburgh Park Station Viaduct (Network Rail)	30d	11-Oct-07*	21-Nov-07	1.																								
A13070	Technical Approvals - Structures - Edinburgh Park Station Viaduct (TAA)	89d	22-Aug-07*	24-Dec-07	2.																								
A12980	Prior Approvals - Structures - Edinburgh Park Station Viaduct	88d	30-Aug-07*	09-Jan-08	3.																								
A9360	Detailed Design - Structures - Edinburgh Park Station Viaduct	213d	30-Oct-06 A	10-Jan-08	0.																								
A14860	Issue For Construction - Detailed Design - Structures - Edinburgh Park Station Viaduct	0d		10-Jan-08																									
<b>Sub-Section 07 Edinburgh Park Station (exclusive) to Edinburgh Park (inclusive)</b>		78d	01-May-07	16-Aug-07	0.	16-Aug-07; Sub-Section 07 Edinburgh Park Station (exclusive) to Edinburgh Park (inclusive)																							
A13020	Prior Approvals - Tram Stop - Edinburgh Park	73d	01-May-07	09-Aug-07	0.																								
A3900	Detailed Design - Tram Stop - Edinburgh Park	78d	01-May-07	16-Aug-07	0.																								
<b>Intermediate Section 05C Edinburgh Park (exclusive) to Gogarburn (inclusive)</b>		370d	03-Jul-06 A	30-Jan-08	0.	30-Jan-08; Intermediate Section 05C Edinburgh Park (exclusive) to Gogarburn (inclusive)																							
<b>Intermediate Section Wide 05C Edinburgh Park to Gogarburn</b>		355d	03-Jul-06 A	30-Jan-08	0.	30-Jan-08; Intermediate Section Wide 05C Edinburgh Park to Gogarburn																							
SD-4200	Preliminary Design Documents Submitted	0d		01-May-07																									
A9490	Detailed Design - Intermediate Section 05C - Track	208d	10-Jul-06 A	04-May-07	0.																								
A4671	Detailed Design - Intermediate Section 05C - Utilities - Issue to SUC's	183d	14-Aug-06 A	04-May-07	0.																								
SD-4250	Technical Approvals - Intermediate Section 05C - Roads	43d	01-May-07	28-Jun-07	0.																								
SDS33820	Prepare TRO Drawing & Draft schedules	4d	12-Jul-07*	17-Jul-07	1.																								
A9500	Detailed Design - Intermediate Section 05C - Boundary & Accomodation Works	47d	07-Feb-07 A	26-Jul-07	0.																								
SDS33821	Prepare Package of Statutory documents	11d	18-Jul-07	01-Aug-07	1.																								
SDS33822	Submit Package of Statutory documents to CEC for approval	0d		01-Aug-07																									
A4481	Detailed Design - Intermediate Section 05C - Utilities - Issue For Construction Drawi...	67d	07-May-07	07-Aug-07	0.																								
SD-4240	Prior Approvals - Intermediate Section 05C - Roads, Track, OLE, Street Lighting & L...	88d	30-May-07	28-Sep-07	3.																								
A14940	Issue For Construction - Detailed Design - Structures - Gyle Stop Retaining Walls	0d		29-Oct-07																									
TTRO340	SDS Produce Affected Roads Listing for INFRACO Works	236d	12-Feb-07 A	16-Jan-08	0.																								
TTRO350	Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works	0d		16-Jan-08																									
SD-4220	Detailed Design - Intermediate Section 05C - Roads, Street Lighting & Landscaping	170d	03-Jul-06 A	30-Jan-08	0.																								
TTRO450	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works	10d	17-Jan-08	30-Jan-08	1.																								
SD-4230	Detailed Design Documents Submitted - Intermediate Section 05C	0d		30-Jan-08																									
<b>Sub-Section 06 Edinburgh Park (exclusive) to Gyle (inclusive)</b>		289d	17-Nov-06 A	29-Oct-07	0.	29-Oct-07; Sub-Section 06 Edinburgh Park (exclusive) to Gyle (inclusive)																							
A13170	Prior Approvals - Tram Stop - Gyle	103d	01-Feb-07 A	25-Jun-07	0.																								
A3840	Detailed Design - Tram Stop - Gyle	126d	08-Jan-07 A	03-Jul-07	0.																								
A13230	Technical Approvals - Structures - Gyle Stop Retaining Walls (TAA)	91d	11-Jun-07*	15-Oct-07	1.																								
A9850	Detailed Design - Structures - Gyle Stop Retaining Walls	240d	17-Nov-06 A	29-Oct-07	0.																								
A13200	Prior Approvals - Structures - Gyle Stop Retaining Walls	193d	01-Feb-07 A	29-Oct-07	1.																								
<b>Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)</b>		268d	20-Nov-06 A	07-Dec-07	0.	07-Dec-07; Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)																							
A13150	Prior Approvals - Tram Stop - Depot Stop	132d	06-Feb-07 A	08-Aug-07	0.																								
A3820	Detailed Design - Tram Stop - Depot Stop	149d	15-Jan-07 A	16-Aug-07	0.																								
A13190	Prior Approvals - Structures - A8 Underpass	93d	16-Jul-07	21-Nov-07	1.																								
A13210	Technical Approvals - Structures - A8 Underpass (TAA)	91d	20-Jul-07*	23-Nov-07	2.																								
A9470	Detailed Design - Structures - A8 Underpass	268d	20-Nov-06 A	07-Dec-07	0.																								

■ Primary Baseline  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone







Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006 2007 2008 2009 2010 2011 2012																							
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A7350	Detailed Design - Structures - Victoria Dock Entrance Bridge	365d	01-Aug-06 A	15-Jan-08	0.	Detailed Design - Structures - Victoria Dock Entrance Bridge																							
A11750	Prior Approvals - Structures - Victoria Dock Entrance Bridge	94d	28-Aug-07	15-Jan-08	2.	Prior Approvals - Structures - Victoria Dock Entrance Bridge																							
<b>Sub-Section 22 Ocean Drive (inclusive) to Constitution Street (exclusive)</b>						04-Oct-07; Sub-Section 22 Ocean Drive (inclusive) to Constitution Street (exclusive)																							
A11590	Prior Approvals - Tram Stop - Ocean Drive	86d	31-May-07*	27-Sep-07	3.	Prior Approvals - Tram Stop - Ocean Drive																							
A4220	Detailed Design - Tram Stop - Ocean Drive	110d	17-Nov-06 A	04-Oct-07	0.	Detailed Design - Tram Stop - Ocean Drive																							
<b>Sub-Section 21 Constitution Street (inclusive) to Foot of the Walk (exclusive)</b>						21-Sep-07; Sub-Section 21 Constitution Street (inclusive) to Foot of the Walk (exclusive)																							
A10870	Prior Approvals - Tram Stop - Constitution Street	144d	26-Feb-07 A	13-Sep-07	2.	Prior Approvals - Tram Stop - Constitution Street																							
A4200	Detailed Design - Tram Stop - Constitution Street	110d	07-Sep-06 A	21-Sep-07	0.	Detailed Design - Tram Stop - Constitution Street																							
<b>Intermediate Section 01B Foot of the Walk (inclusive) to MacDonald Road (exclusive)</b>						31-Jan-08; Intermediate Section 01B Foot of the Walk (inclusive) to MacDonald Road (exclusive)																							
<b>Intermediate Section Wide 01B Foot of the Walk to MacDonald Road</b>						31-Jan-08; Intermediate Section Wide 01B Foot of the Walk to MacDonald Road																							
A8860	Preliminary Design - Intermediate Section 01B - Charette Changes - Foot of Walk - ...	50d	07-Aug-06 A	01-May-07	0.	Preliminary Design - Intermediate Section 01B - Charette Changes - Foot of Walk - CNB015																							
A4511	Detailed Design - Intermediate Section 01B - Utilities - Issue For Construction Drawi...	53d	07-Feb-07 A	13-Jun-07	0.	Detailed Design - Intermediate Section 01B - Utilities - Issue For Construction Drawings																							
SDS33160	Prepare TRO Drawing & Draft schedules	5d	10-Jul-07	16-Jul-07	1.	Prepare TRO Drawing & Draft schedules																							
SDS33161	Prepare Package of Statutory documents	10d	17-Jul-07	30-Jul-07	1.	Prepare Package of Statutory documents																							
SDS33162	Submit Package of Statutory documents to CEC for approval	0d		30-Jul-07		Submit Package of Statutory documents to CEC for approval																							
SD-2240	Detailed Design - Intermediate Section 01B - Track	160d	04-Sep-06 A	16-Aug-07	0.	Detailed Design - Intermediate Section 01B - Track																							
A8840	Detailed Design - Intermediate Section 01B - Boundary & Accomodation Works	45d	19-Jun-07*	20-Aug-07	1.	Detailed Design - Intermediate Section 01B - Boundary & Accomodation Works																							
A8850	Detailed Design - Intermediate Section 01B - Roads, Street Lighting & Landscaping	200d	07-Nov-06 A	26-Nov-07	0.	Detailed Design - Intermediate Section 01B - Roads, Street Lighting & Landscaping																							
A10660	Prior Approvals - Intermediate Section 01B - Roads, Track, OLE, Street Lighting & L...	86d	30-Jul-07*	26-Nov-07	3.	Prior Approvals - Intermediate Section 01B - Roads, Track, OLE, Street Lighting & Landscaping																							
A10690	Technical Approvals - Intermediate Section 01B - Roads	86d	30-Jul-07	26-Nov-07	3.	Technical Approvals - Intermediate Section 01B - Roads																							
SD-2250	Detailed Design Documents Submitted - Intermediate Section 01B	0d		26-Nov-07		Detailed Design Documents Submitted - Intermediate Section 01B																							
TTRO220	SDS Produce Affected Roads Listing for INFRACO Works	437d	10-May-06 A	30-Jan-08	1.	SDS Produce Affected Roads Listing for INFRACO Works																							
TTRO230	Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works	0d		30-Jan-08		Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works																							
TTRO390	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works	214d	29-Mar-07 A	31-Jan-08	3.	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works																							
<b>Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)</b>						09-Oct-07; Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)																							
A10630	Prior Approvals - Sub-Stations - Leith Walk	88d	01-May-07	30-Aug-07	0.	Prior Approvals - Sub-Stations - Leith Walk																							
A8830	Detailed Design - Sub-Stations - Leith Walk	88d	17-Nov-06 A	06-Sep-07	1.	Detailed Design - Sub-Stations - Leith Walk																							
A10600	Prior Approvals - Tram Stop - Foot of the Walk	86d	05-Jun-07*	02-Oct-07	0.	Prior Approvals - Tram Stop - Foot of the Walk																							
A4120	Detailed Design - Tram Stop - Foot of the Walk	110d	17-Nov-06 A	09-Oct-07	2.	Detailed Design - Tram Stop - Foot of the Walk																							
<b>Sub-Section 19 Balfour Street (inclusive) to MacDonald Road (exclusive)</b>						06-Nov-07; Sub-Section 19 Balfour Street (inclusive) to MacDonald Road (exclusive)																							
A10650	Prior Approvals - Structures - Leith Walk Railway Bridge	54d	05-Apr-07 A	19-Jun-07	0.	Prior Approvals - Structures - Leith Walk Railway Bridge																							
A10710	Technical Approvals - Structures - Leith Walk Railway Bridge (Network Rail)	36d	01-May-07	19-Jun-07	0.	Technical Approvals - Structures - Leith Walk Railway Bridge (Network Rail)																							
A10700	Technical Approvals - Structures - Leith Walk Railway Bridge (TAA)	92d	14-Feb-07 A	21-Jun-07	1.	Technical Approvals - Structures - Leith Walk Railway Bridge (TAA)																							
A10640	Prior Approvals - Tram Stop - Balfour Street	86d	03-Jul-07*	30-Oct-07	0.	Prior Approvals - Tram Stop - Balfour Street																							
A4140	Detailed Design - Tram Stop - Balfour Street	124d	17-Nov-06 A	06-Nov-07	1.	Detailed Design - Tram Stop - Balfour Street																							
<b>Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)</b>						30-Jan-08; Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)																							
<b>Intermediate Section Wide 01C MacDonald Road to Princes Street West</b>						30-Jan-08; Intermediate Section Wide 01C MacDonald Road to Princes Street West																							
A4781	Detailed Design - Intermediate Section 01C - Utilities - Issue to SUC's - (St Andrew S...	21d	01-May-07*	29-May-07	0.	Detailed Design - Intermediate Section 01C - Utilities - Issue to SUC's - (St Andrew Sq & York Place)																							
A4521	Detailed Design - Intermediate Section 01C - Utilities - Issue For Construction Drawi...	52d	08-Feb-07 A	15-Jun-07	0.	Detailed Design - Intermediate Section 01C - Utilities - Issue For Construction Drawings - (Excl St Andrew Sq & York Pl)																							
SDS33220	Prepare TRO Drawing & Draft schedules	5d	03-Jul-06 A	16-Jul-07	0.	Prepare TRO Drawing & Draft schedules																							
SDS33221	Prepare Package of Statutory documents	10d	17-Jul-07	30-Jul-07	1.	Prepare Package of Statutory documents																							
SDS33222	Submit Package of Statutory documents to CEC for approval	0d		30-Jul-07		Submit Package of Statutory documents to CEC for approval																							
A8770	Detailed Design - Intermediate Section 01C - Boundary & Accomodation Works	46d	04-Jul-07*	05-Sep-07	0.	Detailed Design - Intermediate Section 01C - Boundary & Accomodation Works																							
A4791	Detailed Design - Intermediate Section 01C - Utilities - Issue For Construction Drawi...	72d	30-May-07	06-Sep-07	3.	Detailed Design - Intermediate Section 01C - Utilities - Issue For Construction Drawings - (St Andrew Sq & York Place)																							
A8780	Detailed Design - Intermediate Section 01C - Roads, Street Lighting & Landscaping	197d	29-Aug-06 A	13-Dec-07	2.	Detailed Design - Intermediate Section 01C - Roads, Street Lighting & Landscaping																							
A10520	Prior Approvals - Intermediate Section 01C - Roads, Track, OLE, Street Lighting & L...	86d	16-Aug-07*	13-Dec-07	1.	Prior Approvals - Intermediate Section 01C - Roads, Track, OLE, Street Lighting & Landscaping																							
A10530	Technical Approvals - Intermediate Section 01C - Roads	86d	16-Aug-07*	13-Dec-07	1.	Technical Approvals - Intermediate Section 01C - Roads																							
TTRO240	SDS Produce Affected Roads Listing for INFRACO Works	236d	12-Feb-07 A	16-Jan-08	0.	SDS Produce Affected Roads Listing for INFRACO Works																							
TTRO250	Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works	0d		16-Jan-08		Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works																							
SD-2300	Detailed Design - Intermediate Section 01C - Track	158d	29-Aug-06 A	30-Jan-08	0.	Detailed Design - Intermediate Section 01C - Track																							
TTRO400	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works	10d	17-Jan-08	30-Jan-08	1.	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works																							
SD-2310	Detailed Design Documents Submitted - Intermediate Section 01C	0d		30-Jan-08		Detailed Design Documents Submitted - Intermediate Section 01C																							
<b>Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)</b>						22-Nov-07; Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)																							
A10590	Prior Approvals - Tram Stop - McDonald Road	86d	19-Jul-07*	15-Nov-07	1.	Prior Approvals - Tram Stop - McDonald Road																							
A4440	Detailed Design - Tram Stop - McDonald Road	168d	26-Sep-06 A	22-Nov-07	2.	Detailed Design - Tram Stop - McDonald Road																							
<b>Sub-Section 17 Picardy Place (inclusive) to St Andrews Square (exclusive)</b>						29-Nov-07; Sub-Section 17 Picardy Place (inclusive) to St Andrews Square (exclusive)																							
A8340	Detailed Design - Sub-Stations - Cathedral Lane	148d	15-Sep-06 A	13-Sep-07	0.	Detailed Design - Sub-Stations - Cathedral Lane																							

■ Primary Baseline  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)

Page 19 of 71



Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006 2007 2008 2009 2010 2011 2012																							
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A10580	Prior Approvals - Sub-Stations - Cathedral	98d	01-May-07*	13-Sep-07	0.																								
A11120	Planning Application to CEC - Cathedral Lane Sub-Station	98d	01-May-07	13-Sep-07	0.																								
A10570	Prior Approvals - Tram Stop - Picardy Place	86d	26-Jul-07*	22-Nov-07	2.																								
A4420	Detailed Design - Tram Stop - Picardy Place	107d	04-Jul-07*	29-Nov-07	0.																								
<b>Sub-Section 34 St.Andrews Square</b>																													
A4400	Detailed Design - St Andrews Square	108d	01-May-07	27-Sep-07	0.																								
<b>Sub-Section 16 St.Andrews Square (inclusive) to Princes Street West (exclusive)</b>																													
A10540	Prior Approvals - Tram Stop - St Andrews Square	86d	26-Jul-07*	22-Nov-07	2.																								
A4380	Detailed Design - Tram Stop - St Andrews Square	108d	17-Nov-06 A	29-Nov-07	1.																								
<b>Intermediate Section 01D Princes Street West (inclusive) to Haymarket (exclusive)</b>																													
<b>Intermediate Section Wide 01D Princes Street West to Haymarket</b>																													
A4731	Detailed Design - Intermediate Section 01D - Utilities - Issue to SUC's	181d	29-Aug-06 A	31-May-07	0.																								
SDS33280	Prepare TRO Drawing & Draft schedules	306d	04-May-06 A	16-Jul-07	0.																								
SDS33281	Prepare Package of Statutory documents	10d	17-Jul-07	30-Jul-07	1.																								
SDS33282	Submit Package of Statutory documents to CEC for approval	0d		30-Jul-07																									
TTRO260	SDS Produce Affected Roads Listing for INFRACO Works	236d	12-Feb-07 A	16-Jan-08	0.																								
TTRO270	Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works	0d		16-Jan-08																									
SD-2370	Detailed Design - Intermediate Section 01D - Track	165d	01-Aug-06 A	30-Jan-08	0.																								
A8750	Detailed Design - Intermediate Section 01D - Roads, Street Lighting & Landscaping	188d	05-Dec-06 A	30-Jan-08	0.																								
A10500	Prior Approvals - Intermediate Section 01D - Roads, Track, OLE, Street Lighting & L...	88d	20-Sep-07	30-Jan-08	2.																								
A10510	Technical Approvals - Intermediate Section 01D - Roads	88d	20-Sep-07	30-Jan-08	2.																								
A4531	Detailed Design - Intermediate Section 01D - Utilities - Issue For Construction Drawi...	72d	12-Oct-07	30-Jan-08	1.																								
A8740	Detailed Design - Intermediate Section 01D - Boundary & Accomodation Works	45d	20-Nov-07*	30-Jan-08	2.																								
TTRO410	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works	10d	17-Jan-08	30-Jan-08	1.																								
SD-2380	Detailed Design Documents Submitted - Intermediate Section 01D	0d		30-Jan-08																									
<b>Sub-Section 15 Princes Street West (inclusive) to Shandwick Place (exclusive)</b>																													
A10490	Prior Approvals - Tram Stop - Princes Street West	86d	10-Jul-07*	06-Nov-07	1.																								
A4320	Detailed Design - Tram Stop - Princes Street West	149d	30-Aug-06 A	13-Nov-07	3.																								
<b>Sub-Section 14 Shandwick Place (inclusive) to Haymarket (exclusive)</b>																													
A10390	Prior Approvals - Tram Stop - Shandwick Place	86d	10-Jul-07*	06-Nov-07	1.																								
A4300	Detailed Design - Tram Stop - Shandwick Place	154d	26-Sep-06 A	13-Nov-07	2.																								
<b>Section 03 Haymarket to Granton Square</b>																													
<b>Section Wide 03 Haymarket to Granton Square</b>																													
SD-3120	Preliminary Design Approval by tie	20d	01-May-07	28-May-07	0.																								
SD-3135	Submit Prelim Design Section Wide Package to CEC for Approval	0d		28-May-07																									
SD-5155	Planning Prior to Detail Design Approval	10d	29-May-07	11-Jun-07	2.																								
SD-3150	Detailed Design Documents Approval by tie	20d	03-Jan-08	30-Jan-08	0.																								
<b>Intermediate Section 03A Roseburn Junction (exclusive) to Crewe Toll (inclusive)</b>																													
<b>Intermediate Section Wide 03A Roseburn Junction to Crewe Toll</b>																													
A8110	Detailed Design - Intermediate Section 03A - Track	188d	07-Aug-06 A	04-May-07	0.																								
A8120	Detailed Design - Intermediate Section 03A - Boundary & Accomodation Works	147d	20-Nov-06 A	21-Jun-07	0.																								
SDS33400	Prepare TRO Drawing & Draft schedules	5d	10-Jul-07	16-Jul-07	1.																								
SDS33401	Prepare Package of Statutory documents	12d	17-Jul-07	01-Aug-07	1.																								
SDS33402	Submit Package of Statutory documents to CEC for approval	0d		01-Aug-07																									
A4541	Detailed Design - Intermediate Section 03A - Utilities - Issue For Construction Drawi...	72d	20-Apr-07 A	03-Aug-07	2.																								
A8140	Detailed Design - Intermediate Section 03A - Environmental	254d	14-Aug-06 A	13-Aug-07	0.																								
A11900	Technical Approvals - Int Section 03A - Roseburn Corridor Ret Structure: A - Russell ...	92d	14-May-07*	18-Sep-07	1.																								
A11980	Technical Approvals - Intermediate Section 03A - Roads	87d	23-May-07*	20-Sep-07	2.																								
A11950	Technical Approvals - Int Section 03A - Roseburn Corridor Ret Structure: F - Queens...	107d	01-May-07	26-Sep-07	0.																								
A11840	Prior Approvals - Int Section 03A - Roseburn Corridor Ret Structure: Section A - Rus...	91d	30-May-07	03-Oct-07	3.																								
A8150	Detailed Design - Int Section 03A - Roseburn Corridor Ret Structure: Section A - Rus...	252d	09-Oct-06 A	04-Oct-07	0.																								
A11940	Technical Approvals - Int Section 03A - Roseburn Corridor Ret Structure: E - Craigle...	112d	09-May-07*	11-Oct-07	0.																								
SD-3240	Technical Approvals - Int Section 03A - Roseburn Corridor Ret Structure: H - Telford ...	112d	09-May-07*	11-Oct-07	0.																								
A11960	Technical Approvals - Int Section 03A - Roseburn Corridor Ret Structure: G - Groathi...	112d	09-May-07*	11-Oct-07	0.																								
A11890	Prior Approvals - Int Section 03A - Roseburn Corridor Ret Structure: Section F - Que...	115d	08-May-07	15-Oct-07	0.																								
A8200	Detailed Design - Int Section 03A - Roseburn Corridor Ret Structure: Section F - Que...	240d	06-Nov-06 A	16-Oct-07	0.																								
A11930	Technical Approvals - Int Section 03A - Roseburn Corridor Ret Structure: D - Ravelst...	91d	12-Jun-07*	16-Oct-07	1.																								

— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)

Page 20 of 71





Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006 2007 2008 2009 2010 2011 2012																							
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A12220	Prior Approvals - Sub-Stations - South Groathill Avenue (formerly Craigleith)	183d	20-Feb-07	01-Nov-07	1.																								
A8080	Detailed Design - Sub-Stations - South Groathill Avenue (formerly Craigleith)	347d	03-Jul-06	08-Nov-07	0.																								
<b>Sub-Section 29 Telford Road (exclusive) to Crewe Toll (inclusive)</b>						31-Oct-07, Sub-Section 29 Telford Road (exclusive) to Crewe Toll (inclusive):																							
A12230	Prior Approvals - Tram Stop - Crewe Toll	89d	12-Feb-07	16-May-07	1.																								
A4510	Detailed Design - Tram Stop - Crewe Toll	129d	19-Jan-07	18-Jul-07	2.																								
A12250	Technical Approvals - Structures - Ferry Road Retaining Wall (TAA)	115d	10-May-07*	17-Oct-07	1.																								
A8100	Detailed Design - Structures - Ferry Road Retaining Wall	151d	09-Jan-07	31-Oct-07	0.																								
A12240	Prior Approvals - Structures - Ferry Road Retaining Wall	117d	22-May-07	31-Oct-07	2.																								
<b>Intermediate Section 03B Crewe Toll (exclusive) to Caroline Park (inclusive)</b>						30-Jan-08, Intermediate Section 03B Crewe Toll (exclusive) to Caroline Park (inclusive):																							
<b>Intermediate Section Wide 03B Crewe Toll to Caroline Park</b>						30-Jan-08, Intermediate Section Wide 03B Crewe Toll to Caroline Park																							
A8990	Detailed Design - Intermediate Section 03B - Track	216d	17-Jul-06	23-May-07	0.																								
A4551	Detailed Design - Intermediate Section 03B - Utilities - Issue For Construction Drawi...	34d	22-Dec-06	23-May-07	0.																								
SDS33460	Prepare TRO Drawing & Draft schedules	5d	10-Jul-07	16-Jul-07	1.																								
A9000	Detailed Design - Intermediate Section 03B - Boundary & Accomodation Works	88d	26-Mar-07	25-Jul-07	0.																								
SDS33461	Prepare Package of Statutory documents	12d	17-Jul-07	01-Aug-07	1.																								
SDS33462	Submit Package of Statutory documents to CEC for approval	0d		01-Aug-07																									
SD-3300	Technical Approvals - Intermediate Section 03B - Roads	78d	01-May-07	16-Aug-07	0.																								
SD-3250	Detailed Design - Intermediate Section 03B - Roads, Street Lighting & Landscaping	216d	21-Nov-06	27-Sep-07	0.																								
SD-3270	Prior Approvals - Intermediate Section 03B - Roads, Track, OLE, Street Lighting & L...	86d	31-May-07*	27-Sep-07	3.																								
SD-3260	Detailed Design Documents Submitted - Intermediate Section 03B	0d		18-Oct-07																									
TTRO300	SDS Produce Affected Roads Listing for INFRACO Works	256d	15-Jan-07	16-Jan-08	0.																								
TTRO310	Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works	0d		16-Jan-08																									
TTRO430	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works	10d	17-Jan-08	30-Jan-08	1.																								
<b>Sub-Section 30 Crewe Toll (exclusive) to West Granton Access (inclusive)</b>						28-Sep-07, Sub-Section 30 Crewe Toll (exclusive) to West Granton Access (inclusive):																							
A12380	Prior Approvals - Tram Stop - West Granton Access	81d	01-May-07	21-Aug-07	0.																								
A4630	Detailed Design - Tram Stop - West Granton Access	98d	16-Apr-07	29-Aug-07	0.																								
A12410	Technical Approvals - Structures - Crewe Road Gardens Bridge (TAA)	92d	09-May-07*	13-Sep-07	0.																								
A12400	Prior Approvals - Structures - Crewe Road Gardens Bridge	92d	23-May-07*	27-Sep-07	2.																								
A8350	Detailed Design - Structures - Crewe Road Gardens Bridge	208d	01-Dec-06	28-Sep-07	0.																								
<b>Sub-Section 31 West Granton Access (exclusive) to Caroline Park (inclusive)</b>						18-Oct-07, Sub-Section 31 West Granton Access (exclusive) to Caroline Park (inclusive):																							
A12340	Prior Approvals - Tram Stop - Caroline Park	83d	01-May-07	23-Aug-07	0.																								
A4650	Detailed Design - Tram Stop - Caroline Park	100d	16-Apr-07	31-Aug-07	0.																								
A12360	Prior Approvals - Sub-Stations - Grant Mains East	86d	14-Jun-07*	11-Oct-07	1.																								
A8360	Detailed Design - Sub-Stations - Grant Mains East	129d	16-Oct-06	18-Oct-07	0.																								
<b>Intermediate Section 03C Caroline Park (exclusive) to Granton Square (inclusive)</b>						30-Jan-08, Intermediate Section 03C Caroline Park (exclusive) to Granton Square (inclusive):																							
<b>Intermediate Section Wide 03C Caroline Park to Granton Square</b>						30-Jan-08, Intermediate Section Wide 03C Caroline Park to Granton Square																							
A9030	Detailed Design - Intermediate Section 03C - Track	144d	10-Jul-06	05-Jun-07	0.																								
A4561	Detailed Design - Intermediate Section 03C - Utilities - Issue For Construction Drawi...	53d	23-Feb-07	06-Jun-07	2.																								
SDS33520	Prepare TRO Drawing & Draft schedules	5d	10-Jul-07	16-Jul-07	1.																								
SDS33521	Prepare Package of Statutory documents	12d	17-Jul-07	01-Aug-07	1.																								
SDS33522	Submit Package of Statutory documents to CEC for approval	0d		01-Aug-07																									
A9040	Detailed Design - Intermediate Section 03C - Boundary & Accomodation Works	83d	16-Apr-07	08-Aug-07	0.																								
SD-3310	Detailed Design - Intermediate Section 03C - Roads, Street Lighting & Landscaping	226d	21-Nov-06	11-Oct-07	0.																								
SD-3330	Prior Approvals - Intermediate Section 03C - Roads, Track, OLE, Street Lighting & L...	86d	14-Jun-07*	11-Oct-07	1.																								
TTRO320	SDS Produce Affected Roads Listing for INFRACO Works	256d	15-Jan-07	16-Jan-08	0.																								
TTRO330	Issue Affected Roads Listing to Dundas & Wilson for INFRACO Works	0d		16-Jan-08																									
SD-3340	Technical Approvals - Intermediate Section 03C - Roads	87d	21-Sep-07*	30-Jan-08	2.																								
TTRO440	Dundas & Wilson Produce Draft TTRO Schedule for INFRACO Works	10d	17-Jan-08	30-Jan-08	1.																								
SD-3320	Detailed Design Documents Submitted - Intermediate Section 03C	0d		30-Jan-08																									
<b>Sub-Section 32 Caroline Park (exclusive) to Granton Waterfront (inclusive)</b>						26-Sep-07, Sub-Section 32 Caroline Park (exclusive) to Granton Waterfront (inclusive):																							
A12430	Prior Approvals - Tram Stop - Granton Waterfront	89d	01-May-07	31-Aug-07	0.																								
A4710	Detailed Design - Tram Stop - Granton Waterfront	105d	16-Apr-07	07-Sep-07	0.																								
A12420	Prior Approvals - Sub-Stations - Granton Road	86d	22-May-07*	18-Sep-07	2.																								
A9010	Detailed Design - Sub-Stations - Granton View	135d	23-Oct-06	26-Sep-07	0.																								
<b>Sub-Section 33 Granton Waterfront (exclusive) to Granton Square (inclusive)</b>						07-Sep-07, Sub-Section 33 Granton Waterfront (exclusive) to Granton Square (inclusive):																							
A12440	Prior Approvals - Tram Stop - Granton Square	89d	01-May-07	31-Aug-07	0.																								
A4690	Detailed Design - Tram Stop - Granton Square	105d	16-Apr-07	07-Sep-07	0.																								

— Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)

Page 22 of 71



Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007			2008			2009			2010			2011			2012	
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
<b>TRAM/EARL Combined Design at Airport</b>						09-Nov-07, TRAM/EARL Combined Design at Airport																		
<b>BAA Activities</b>						04-May-07, BAA Activities																		
A15010	Ground Penetrating Radar Surveys (by BAA contractor)	15d	16-Apr-07 A	04-May-07	0	Ground Penetrating Radar Surveys (by BAA contractor)																		
<b>Design</b>						18-Oct-07, Design																		
A15020	Award Detailed Planning & requirements Phase contract to MUDFA (Amis)	0d		04-May-07		Award Detailed Planning & requirements Phase contract to MUDFA (Amis)																		
A15030	MUDFA (Amis) to prepare lump sum fixed price for Detailed Design & Implementation	20d	07-May-07	01-Jun-07	0	MUDFA (Amis) to prepare lump sum fixed price for Detailed Design & Implementation																		
<b>Reference Design Form "A"</b>						22-Jun-07, Reference Design Form "A"																		
<b>Structures, Earthworks &amp; Drainage</b>						22-Jun-07, Structures, Earthworks & Drainage																		
A15040	Eastfield Avenue Bridge Form "A" Design complete	0d		04-Jun-07		Eastfield Avenue Bridge Form "A" Design complete																		
A15050	Gogarburn Bridge Form "A" Design complete	0d		22-Jun-07		Gogarburn Bridge Form "A" Design complete																		
<b>Detailed Design Form "B"</b>						17-Sep-07, Detailed Design Form "B"																		
<b>Structures, Earthworks &amp; Drainage</b>						17-Sep-07, Structures, Earthworks & Drainage																		
A15060	Eastfield Avenue Bridge Detailed Design including approvals	49d	05-Jun-07	10-Aug-07	0	Eastfield Avenue Bridge Detailed Design including approvals																		
A15070	Gogarburn Bridge Detailed Design including CAT 2 checks & approvals	61d	25-Jun-07	17-Sep-07	2	Gogarburn Bridge Detailed Design including CAT 2 checks & approvals																		
<b>Utilities Design</b>						18-Oct-07, Utilities Design																		
<b>Gogar Depot</b>						22-Jun-07, Gogar Depot																		
A15080	Utility Service Design (SDS) - V14 Date	65d	26-Mar-07 A	22-Jun-07	0	Utility Service Design (SDS) - V14 Date																		
<b>Airport</b>						18-Oct-07, Airport																		
A15090	Carry out Utilities surveys at Airport (under BAA contract)	15d	16-Apr-07 A	04-May-07	0	Carry out Utilities surveys at Airport (under BAA contract)																		
A15100	Utility Service Design (Amis)	119d	07-May-07	18-Oct-07	0	Utility Service Design (Amis)																		
<b>Procurement</b>						14-Sep-07, Procurement																		
<b>Eastfield Avenue Bridge (Construction)</b>						14-Sep-07, Eastfield Avenue Bridge (Construction)																		
A15150	Receive proposals	0d	13-Aug-07	14-Sep-07	1	Receive proposals																		
A15160	Contract negotiations	25d	13-Aug-07	14-Sep-07	1	Contract negotiations																		
A15170	Award contract	0d		14-Sep-07		Award contract																		
<b>Utilities Diversions (Design &amp; Construction)</b>						03-May-07, Utilities Diversions (Design & Construction)																		
A15190	Contract negotiations	29d	26-Mar-07 A	03-May-07	0	Contract negotiations																		
A15200	Award contract	0d		03-May-07		Award contract																		
<b>3rd Party Agreements &amp; Consents</b>						09-Nov-07, 3rd Party Agreements & Consents																		
<b>Environmental</b>						09-Nov-07, Environmental																		
<b>CAR Consents</b>						09-Nov-07, CAR Consents																		
A15210	Pre-application discussions with SEPA & application preparation	20d	25-Jun-07	20-Jul-07	2	Pre-application discussions with SEPA & application preparation																		
A15220	Submit CAR Consent application	0d		20-Jul-07		Submit CAR Consent application																		
A15230	CAR approval period	80d	23-Jul-07	09-Nov-07	2	CAR approval period																		
A15240	CAR consent received	0d		09-Nov-07		CAR consent received																		
<b>Protected Species</b>						14-Sep-07, Protected Species																		
<b>Otters</b>						14-Sep-07, Otters																		
<b>Licence to Relocate Otter Holt</b>						14-Sep-07, Licence to Relocate Otter Holt																		
A15250	Prepare otter licence application	10d	25-Jun-07	06-Jul-07	2	Prepare otter licence application																		
A15260	Submit Otter licence application	0d		06-Jul-07		Submit Otter licence application																		
A15270	Otter licence approval period	50d	09-Jul-07	14-Sep-07	0	Otter licence approval period																		
A15280	Receipt of otter licence	0d		14-Sep-07		Receipt of otter licence																		
<b>05 ADVANCE WORKS</b>						29-Jun-09, 05 ADVANCE WORKS																		
<b>ADVANCE WORKS - Line 1a</b>						29-Jun-09, ADVANCE WORKS - Line 1a																		
<b>Fencing to Land Acquisitions</b>						14-Nov-07, Fencing to Land Acquisitions																		
LAP-00535	Procurement process for fencing contractor	142d	01-May-07	14-Nov-07	0	Procurement process for fencing contractor																		
LAP-00536	Protect - Maintain - Secure CEC land until INFRACO appointment	140d	17-Jul-07	14-Nov-07	1	Protect - Maintain - Secure CEC land until INFRACO appointment																		
<b>Invasive Species - 1st Cycle</b>						04-Sep-07, Invasive Species - 1st Cycle																		
<b>Section 07 Gogar to Edinburgh Airport</b>						07-Jun-07, Section 07 Gogar to Edinburgh Airport																		
A11340	Himalayan Balsam - Spray - Depot to Gogarburn - (Target Note 11)	1d	30-May-07	30-May-07	3	Himalayan Balsam - Spray - Depot to Gogarburn - (Target Note 11)																		
A7260	Giant Hogweed - Spray - Gogarburn to Nether Gogar (Target Notes 12 - 14)	5d	30-May-07	04-Jun-07	3	Giant Hogweed - Spray - Gogarburn to Nether Gogar (Target Notes 12 - 14)																		
A7270	Himalayan Balsam - Spray - Gogarburn to Nether Gogar - (Target Note 13)	5d	30-May-07	04-Jun-07	3	Himalayan Balsam - Spray - Gogarburn to Nether Gogar - (Target Note 13)																		
A7280	Giant Hogweed - Spray - Gogarburn to Airport - (Target Notes 20 - 21)	5d	04-Jun-07	07-Jun-07	0	Giant Hogweed - Spray - Gogarburn to Airport - (Target Notes 20 - 21)																		
A7290	Himalayan Balsam - Spray - Gogarburn to Airport - (Target Note 20)	5d	04-Jun-07	07-Jun-07	0	Himalayan Balsam - Spray - Gogarburn to Airport - (Target Note 20)																		
<b>Section 05 Roseburn Junction to Gogar</b>						28-Aug-07, Section 05 Roseburn Junction to Gogar																		
A7220	Himalayan Balsam - Pull Out - Water of Leith - (Target Note 02)	1d	21-May-07	21-May-07	2	Himalayan Balsam - Pull Out - Water of Leith - (Target Note 02)																		
A7210	Japanese Knotweed - Cut Back - Murrayfield - (Target Note 01)	5d	21-May-07	24-May-07	2	Japanese Knotweed - Cut Back - Murrayfield - (Target Note 01)																		

— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)



