

Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
UTB-5068	Water (SW-C) (1B/SWD/380) (Connection) - (Croall Place to Pilrig Place)	15d	14-Jan-08*	01-Feb-08																		
UTB-5128	Water (SW-C) (1B/SWD/311) (2m) - (Iona Street to Balfour Place)	20d	26-Nov-07 A	04-Feb-08																		
UTB-5131	Water (SW-C) (1B/SWD/350) (Connection) - (Iona Street to Balfour Place)	17d	14-Jan-08*	05-Feb-08																		
UTB-5062	Water (SW-C) (1B/SWD/373) (Connection) - (Croall Place to Pilrig Place)	19d	14-Jan-08*	07-Feb-08																		
UTB-5063	Water (SW-C) (1B/SWD/374) (Connection) - (Croall Place to Pilrig Place)	19d	14-Jan-08*	07-Feb-08																		
UTB-5064	Water (SW-C) (1B/SWD/375) (Connection) - (Croall Place to Pilrig Place)	19d	14-Jan-08*	07-Feb-08																		
UTB-5065	Water (SW-C) (1B/SWD/377) (Connection) - (Croall Place to Pilrig Place)	19d	14-Jan-08*	07-Feb-08																		
UTB-5091	Water (SW-C) (1B/SWD/391A) (Connection) - (Pilrig Place to Iona Street)	24d	08-Jan-08	08-Feb-08																		
UTB-5071	Water (SW-C) (1B/SWD/313 TWIN 1) (32m) - (Croall Place to Pilrig Place)	28d	19-Nov-07 A	14-Feb-08																		
UTB-5008	Water (SW-C) (1B/SWD/318) (21m) - (Croall Place to Croall Place)	99d	24-Sep-07 A	28-Feb-08																		
UTB-5072	Water (SW-C) (1B/SWD/313 TWIN 2) (146m) - (Croall Place to Pilrig Place)	80d	05-Nov-07 A	12-Mar-08																		
UTB-5123	Water (SW-C) (1B/SWD/304) (574m) - (Iona Street to Balfour Place)	73d	08-Jan-08*	17-Apr-08																		
UTB-5081	Water (SW-C) (1B/SWD/362) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5083	Water (SW-C) (1B/SWD/364) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5084	Water (SW-C) (1B/SWD/365) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5085	Water (SW-C) (1B/SWD/369) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5086	Water (SW-C) (1B/SWD/370) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5087	Water (SW-C) (1B/SWD/371) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5088	Water (SW-C) (1B/SWD/372) (Connection) - (Pilrig Place to Iona Street)	24d	18-Mar-08*	18-Apr-08																		
UTB-5126	Water (SW-C) (1B/SWD/305-4) (2m) - (Iona Street to Balfour Place)	1d	23-Apr-08*	23-Apr-08																		
UTB-5125	Water (SW-C) (1B/SWD/305-3) (6m) - (Iona Street to Balfour Place)	1d	23-Apr-08*	23-Apr-08																		
UTB-5080	Water (SW-C) (1B/SWD/312) (14m) - (Pilrig Place to Iona Street)	110d	05-Nov-07 A	07-May-08																		
UTB-5144	Water (SW-C) (1B/SWD/388) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5139	Water (SW-C) (1B/SWD/359) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5138	Water (SW-C) (1B/SWD/358) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5137	Water (SW-C) (1B/SWD/357) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5136	Water (SW-C) (1B/SWD/356) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5135	Water (SW-C) (1B/SWD/355) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5134	Water (SW-C) (1B/SWD/354) (Connection) - (Iona Street to Balfour Place)	17d	23-Apr-08*	15-May-08																		
UTB-5141	Water (SW-C) (1B/SWD/361) (Connection) - (Iona Street to Balfour Place)	19d	23-Apr-08*	19-May-08																		
UTB-5140	Water (SW-C) (1B/SWD/360) (Connection) - (Iona Street to Balfour Place)	19d	23-Apr-08*	19-May-08																		
UTB-5132	Water (SW-C) (1B/SWD/352) (Connection) - (Iona Street to Balfour Place)	19d	23-Apr-08*	19-May-08																		
UTB-5130	Water (SW-C) (1B/SWD/349) (Connection) - (Iona Street to Balfour Place)	19d	23-Apr-08*	19-May-08																		
<b>Commissioning/Completion</b>					61d	17-Mar-08	10-Jun-08															
UT-3249	All Construction/Diversion Complete - Sub-Section 19 - (Croall Place to Pilrig Place)	0d		17-Mar-08																		
UT-3229	All Construction/Diversion Complete - Sub-Section 19 - (Croall Place to Croall Place)	0d		31-Mar-08																		
UT-3279	All Construction/Diversion Complete - Sub-Section 19 - (Pilrig Place to Iona Street)	0d		07-May-08																		
UT-3239	All Construction/Diversion Complete - Sub-Section 19	0d		28-May-08																		
UT-3309	All Construction/Diversion Complete - Sub-Section 19 - (Iona Street to Balfour Place)	0d		28-May-08																		
UT-3230	Commissioning	9d	29-May-08	10-Jun-08																		
UT-3240	Completion and Sign Off Utilities Sub-Section 19 (MDR - BAL)	0d		10-Jun-08																		
<b>Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)</b>					119d	17-Oct-07 A	03-Jul-08															
<b>Sub-Section Wide</b>					118d	17-Oct-07 A	20-Jun-08															
UTB-3270	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Balfour Place to Orchardfield Road)	0d	21-Jan-08*																			
UTB-3510	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Orchardfield Road to Springfield Street)	0d	28-Jan-08*																			
UTS-3490	Construction/Diversion - Summary Activity - (Balfour Place to Orchardfield Road)	30d	21-Jan-08	29-Feb-08																		
UTB-3530	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Springfield Street to Stead's Place)	0d	03-Mar-08*																			
UTS-3500	Construction/Diversion - Summary Activity - (Orchardfield Road to Springfield Street)	30d	28-Jan-08	07-Mar-08																		
UTB-3710	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Manor Gordon Street to Crown Place)	0d	07-Apr-08*																			
UTS-3530	Construction/Diversion - Summary Activity - (Stead's Place to Jane Street)	28d	17-Oct-07 A	17-Apr-08																		
UTS-3510	Construction/Diversion - Summary Activity - (Springfield Street to Stead's Place)	35d	03-Mar-08	18-Apr-08																		
UTB-3690	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Jane Street to Manor Gordon Street)	0d	21-Apr-08*																			
UTB-3260	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Crown Place to Duke Street Junction)	0d	28-Apr-08*																			
UTS-3690	Construction/Diversion - Summary Activity - (Manor Gordon Street to Crown Place)	50d	07-Apr-08	13-Jun-08																		


Primary Baseline

Actual Work

Remaining Work

Critical Remaining Work




Milestone



**Trams for Edinburgh**  
...connecting our Capital

E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 35 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
UTS-3540	Construction/Diversions - Summary Activity - (Jane Street to Manor Gordon Street)	40d	21-Apr-08	13-Jun-08																		
UTS-3250	Construction/Diversions - Summary Activity	116d	17-Oct-07 A	20-Jun-08																		
UTS-3480	Construction/Diversions - Summary Activity - (Crown Place to Duke Street Junction)	40d	28-Apr-08	20-Jun-08																		
<b>Electricity</b>					110d	21-Jan-08	20-Jun-08															
UTB-3251	Construction/Diversions - Electricity - (Balfour Place to Orchardfield Road)	30d	21-Jan-08	29-Feb-08																		
UTB-3621	Construction/Diversions - Electricity - (Orchardfield Road to Springfield Street)	30d	28-Jan-08	07-Mar-08																		
UTB-3711	Construction/Diversions - Electricity - (Stead's Place to Jane Street)	28d	03-Mar-08	09-Apr-08																		
UTB-3681	Construction/Diversions - Electricity - (Springfield Street to Stead's Place)	35d	03-Mar-08	18-Apr-08																		
UTB-3871	Construction/Diversions - Electricity - (Manor Gordon Street to Crown Place)	50d	07-Apr-08	13-Jun-08																		
UTB-3781	Construction/Diversions - Electricity - (Jane Street to Manor Gordon Street)	40d	21-Apr-08	13-Jun-08																		
UTB-3291	Construction/Diversions - Electricity - (Crown Place to Duke Street Junction)	40d	28-Apr-08	20-Jun-08																		
<b>Gas</b>					110d	17-Oct-07 A	20-Jun-08															
UTB-3261	Construction/Diversions - Gas - (Balfour Place to Orchardfield Road)	30d	21-Jan-08	29-Feb-08																		
UTB-3631	Construction/Diversions - Gas - (Orchardfield Road to Springfield Street)	30d	28-Jan-08	07-Mar-08																		
UTB-3721	Gas (SGN) (1B/MP/D/01) (10m) - (Stead's Place to Jane Street)	32d	17-Oct-07 A	20-Mar-08																		
UTB-3691	Construction/Diversions - Gas - (Springfield Street to Stead's Place)	35d	03-Mar-08	18-Apr-08																		
UTB-3921	Construction/Diversions - Gas - (Manor Gordon Street to Crown Place)	50d	07-Apr-08	13-Jun-08																		
UTB-3851	Construction/Diversions - Gas - (Jane Street to Manor Gordon Street)	40d	21-Apr-08	13-Jun-08																		
UTB-3301	Construction/Diversions - Gas - (Crown Place to Duke Street Junction)	40d	28-Apr-08	20-Jun-08																		
<b>Telecoms (Inc Data)</b>					110d	17-Oct-07 A	20-Jun-08															
UTB-3272	Construction/Diversions - Telecoms - (Balfour Place to Orchardfield Road)	30d	21-Jan-08	29-Feb-08																		
UTB-3302	Construction/Diversions - Telecoms - (Orchardfield Road to Springfield Street)	30d	28-Jan-08	07-Mar-08																		
UTB-3452	Telecoms (BT) (1B/BT/D/510) (Chamber) - (Stead's Place to Jane Street)	21d	12-Nov-07 A	14-Mar-08																		
UTB-3455	Telecoms (BT) (1B/BT/D/517) (7m) - (Stead's Place to Jane Street)	35d	19-Nov-07 A	14-Mar-08																		
UTB-3454	Telecoms (BT) (1B/BT/D/511) (Chamber) - (Stead's Place to Jane Street)	35d	17-Oct-07 A	17-Apr-08																		
UTB-3342	Construction/Diversions - Telecoms - (Springfield Street to Stead's Place)	35d	03-Mar-08	18-Apr-08																		
UTB-3472	Construction/Diversions - Telecoms - (Manor Gordon Street to Crown Place)	50d	07-Apr-08	13-Jun-08																		
UTB-3462	Construction/Diversions - Telecoms - (Jane Street to Manor Gordon Street)	40d	21-Apr-08	13-Jun-08																		
UTB-3292	Construction/Diversions - Telecoms - (Crown Place to Duke Street Junction)	40d	28-Apr-08	20-Jun-08																		
<b>Water Supply</b>					110d	21-Jan-08	20-Jun-08															
UTB-3271	Construction/Diversions - Water - (Balfour Place to Orchardfield Road)	30d	21-Jan-08	29-Feb-08																		
UTB-3671	Construction/Diversions - Water - (Orchardfield Road to Springfield Street)	30d	28-Jan-08	07-Mar-08																		
UTB-3771	Construction/Diversions - Water - (Stead's Place to Jane Street)	28d	03-Mar-08	09-Apr-08																		
UTB-3701	Construction/Diversions - Water - (Springfield Street to Stead's Place)	35d	03-Mar-08	18-Apr-08																		
UTB-3931	Construction/Diversions - Water - (Manor Gordon Street to Crown Place)	50d	07-Apr-08	13-Jun-08																		
UTB-3861	Construction/Diversions - Water - (Jane Street to Manor Gordon Street)	40d	21-Apr-08	13-Jun-08																		
UTB-3321	Construction/Diversions - Water - (Crown Place to Duke Street Junction)	40d	28-Apr-08	20-Jun-08																		
<b>Commissioning/Completion</b>					89d	29-Feb-08	03-Jul-08															
UT-3258	All Construction/Diversions Complete - Sub-Section 20 - (Balfour Place to Orchardfield Road)	0d		29-Feb-08																		
UT-3268	All Construction/Diversions Complete - Sub-Section 20 - (Orchardfield Road to Springfield Street)	0d		07-Mar-08																		
UT-3288	All Construction/Diversions Complete - Sub-Section 20 - (Stead's Place to Jane Street)	0d		17-Apr-08																		
UT-3278	All Construction/Diversions Complete - Sub-Section 20 - (Springfield Street to Stead's Place)	0d		18-Apr-08																		
UT-3298	All Construction/Diversions Complete - Sub-Section 20 - (Jane Street to Manor Gordon Street)	0d		13-Jun-08																		
UT-3308	All Construction/Diversions Complete - Sub-Section 20 - (Manor Gordon Street to Crown Place)	0d		13-Jun-08																		
UT-3259	All Construction/Diversions Complete - Sub-Section 20	0d		20-Jun-08																		
UT-3269	All Construction/Diversions Complete - Sub-Section 20 - (Crown Place to Duke Street Junction)	0d		20-Jun-08																		
UT-3260	Commissioning	9d	23-Jun-08	03-Jul-08																		
UT-3270	Completion and Sign Off Utilities Sub-Section 20 (BAL - FOT)	0d		03-Jul-08																		
<b>Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)</b>					267d	12-Nov-07 A	20-Jan-09															
<b>Sub-Section 16 St Andrews Square (inclusive) to Princes Street West (exclusive)</b>					267d	12-Nov-07 A	20-Jan-09															
UTB-3135	Telecoms - BT Installation Works - (The Mound to The Mound)	40d	05-Nov-08	08-Jan-09																		
<b>Sub-Section Wide</b>					259d	12-Nov-07 A	08-Jan-09															
UTB-3720	Start MUDFA Utility Construction Sub-Section 16 SAS - PSW - (South St David Street to South St Andrew S...	0d	07-Jan-08*																			
UTB-3140	Start MUDFA Utility Construction Sub-Section 16 SAS - PSW - (The Mound to South St David Street)	0d	09-Jan-08*																			

— Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 36 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
A11380	Construction/Diversions - Summary Activity - (The Mound to Castle Street East)	23d	12-Nov-07 A	04-Feb-08																		
UTS-3700	Construction/Diversions - Summary Activity - (South St David Street to South St Andrew Street (Low End))	40d	07-Jan-08	03-Mar-08																		
UTS-3140	Construction/Diversions - Summary Activity - (The Mound to South St David Street)	40d	09-Jan-08	05-Mar-08																		
UTB-3150	Start MUDFA Utility Construction Sub-Section 16 SAS - PSW - (The Mound to The Mound)	0d	09-Jun-08*																			
UTS-3150	Construction/Diversions - Summary Activity	42d	12-Nov-07 A	08-Jan-09																		
UTS-3130	Construction/Diversions - Summary Activity - (The Mound to The Mound)	112d	09-Jun-08	08-Jan-09																		
<b>Electricity</b>					217d	07-Jan-08	04-Nov-08															
UTB-5156	Electricity (SP) (1C/SP/D/24) (69m) - (The Mound to Castle Street East)	13d	08-Jan-08*	25-Jan-08																		
UTB-3951	Construction/Diversions - Electricity - (South St David Street to South St Andrew Street (Low End))	40d	07-Jan-08	03-Mar-08																		
UTB-3941	Construction/Diversions - Electricity - (The Mound to South St David Street)	40d	09-Jan-08	05-Mar-08																		
UTB-3131	Construction/Diversions - Electricity - (The Mound to The Mound)	85d	09-Jun-08	04-Nov-08																		
<b>Gas</b>					217d	07-Jan-08	04-Nov-08															
UTB-3202	Construction/Diversions - Gas - (South St David Street to South St Andrew Street (Low End))	40d	07-Jan-08	03-Mar-08																		
UTB-3152	Gas (SG) (1C/LP/D/124) - (The Mound to South St David Street)	40d	09-Jan-08	05-Mar-08																		
UTB-3132	Construction/Diversions - Gas - (The Mound to The Mound)	85d	09-Jun-08	04-Nov-08																		
<b>Telecoms (Inc Data)</b>					217d	07-Jan-08	04-Nov-08															
UTB-5149	Telecoms (BT) (1C/BT/D/534) (24m) - (The Mound to Castle Street East)	6d	08-Jan-08*	15-Jan-08																		
UTB-5147	Telecoms (BT) (1C/BT/D/532) (Chamber) - (The Mound to Castle Street East)	6d	09-Jan-08*	16-Jan-08																		
UTB-5148	Telecoms (BT) (1C/BT/D/533) (Chamber) - (The Mound to Castle Street East)	6d	11-Jan-08*	18-Jan-08																		
UTB-5146	Telecoms (BT) (1C/BT/D/531) (24m) Crossing No. 07 - (The Mound to Castle Street East)	14d	08-Jan-08*	25-Jan-08																		
UTB-5150	Telecoms (VM) (1C/TE/D/701) (198m) - (The Mound to Castle Street East)	20d	08-Jan-08*	04-Feb-08																		
UTB-5151	Telecoms (VM) (1C/TE/D/701a) (200m) - (The Mound to Castle Street East)	20d	08-Jan-08*	04-Feb-08																		
UTB-3154	Construction/Diversions - Telecoms - (South St David Street to South St Andrew Street (Low End))	40d	07-Jan-08	03-Mar-08																		
UTB-3144	Construction/Diversions - Telecoms - (The Mound to South St David Street)	40d	09-Jan-08	05-Mar-08																		
UTB-3134	Construction/Diversions - Telecoms - (The Mound to The Mound)	85d	09-Jun-08	04-Nov-08																		
<b>Water Supply</b>					217d	07-Jan-08	04-Nov-08															
UTB-3203	Construction/Diversions - Water - (South St David Street to South St Andrew Street (Low End))	40d	07-Jan-08	03-Mar-08																		
UTB-3153	Construction/Diversions - Water - (The Mound to South St David Street)	40d	09-Jan-08	05-Mar-08																		
UTB-3133	Construction/Diversions - Water - (The Mound to The Mound)	85d	09-Jun-08	04-Nov-08																		
<b>Commissioning/Completion</b>					244d	04-Feb-08	20-Jan-09															
A11440	All Construction/Diversions Complete - Sub-Section 16 - (The Mound to Castle Street East)	0d	04-Feb-08																			
UT-3219	All Construction/Diversions Complete - Sub-Section 16 - (South St David Street to South St Andrew Street (Low End))	0d	03-Mar-08																			
UT-3149	All Construction/Diversions Complete - Sub-Section 16 - (The Mound to South St David Street)	0d	05-Mar-08																			
UT-3139	All Construction/Diversions Complete - Sub-Section 16	0d	08-Jan-09																			
UT-3159	All Construction/Diversions Complete - Sub-Section 16 - (The Mound to The Mound)	0d	08-Jan-09																			
UT-3140	Commissioning	8d	09-Jan-09	20-Jan-09																		
UT-3150	Completion and Sign Off Utilities Sub-Section 16 (PSW - SAS)	0d	20-Jan-09																			
<b>Sub-Section 34 St.Andrews Square</b>					188d	25-Feb-08	12-Nov-08															
<b>Sub-Section Wide</b>					180d	25-Feb-08	31-Oct-08															
UTB-3131B	Start MUDFA Utility Construction Sub-Section 34 SAS	0d	25-Feb-08*																			
UTB-3131B	Start MUDFA Utility Construction Sub-Section 34 SAS - (Sth St Andrew Street Low End to Sth St Andrew Str...	0d	09-Jun-08*																			
UTB-3131B	Start MUDFA Utility Construction Sub-Section 34 SAS - (South St Andrew Street (Top End) to St Andrew Sq...	0d	09-Jun-08*																			
UTB-3131B	Start MUDFA Utility Construction Sub-Section 34 SAS - (St Andrew Square Central to St Andrew Square Ce...	0d	09-Jun-08*																			
UTS-3141	Construction/Diversions - Summary Activity	158d	25-Feb-08	31-Oct-08																		
UTS-3131	Construction/Diversions - Summary Activity - (South St Andrew Street (Low End) to South St Andrew Street ...	83d	09-Jun-08	31-Oct-08																		
UTS-3151	Construction/Diversions - Summary Activity - (South St Andrew Street (Top End) to St Andrew Square Centr...	83d	09-Jun-08	31-Oct-08																		
UTS-3161	Construction/Diversions - Summary Activity - (St Andrew Square Central to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
<b>Electricity</b>					105d	09-Jun-08	31-Oct-08															
UTB-3131A	Construction/Diversions - Electricity - (South St Andrew Street (Low End) to South St Andrew Street (Top En...	83d	09-Jun-08	31-Oct-08																		
UTB-3131A	Construction/Diversions - Electricity - (South St Andrew Street (Top End) to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
UTB-3131A	Construction/Diversions - Electricity - (St Andrew Square Central to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
<b>Gas</b>					105d	09-Jun-08	31-Oct-08															
UTB-3132A	Construction/Diversions - Gas - (South St Andrew Street (Low End) to South St Andrew Street (Top End))	83d	09-Jun-08	31-Oct-08																		
UTB-3132A	Construction/Diversions - Gas - (South St Andrew Street (Top End) to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		

— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 37 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009			2010			2011			2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
UTB-3132A	Construction/Diversions - Gas - (St Andrew Square Central to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
	<b>Telecoms (Inc Data)</b>	105d	09-Jun-08	31-Oct-08																		
UTB-3134A	Construction/Diversions - Telecoms - (South St Andrew Street (Low End) to South St Andrew Street (Top E...)	83d	09-Jun-08	31-Oct-08																		
UTB-3134A	Construction/Diversions - Telecoms - (South St Andrew Street (Top End) to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
UTB-3134A	Construction/Diversions - Telecoms - (St Andrew Square Central to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
	<b>Water Supply</b>	105d	09-Jun-08	31-Oct-08																		
UTB-3133A	Construction/Diversions - Water - (South St Andrew Street (Low End) to South St Andrew Street (Top End))	83d	09-Jun-08	31-Oct-08																		
UTB-3133A	Construction/Diversions - Water - (South St Andrew Street (Top End) to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
UTB-3133A	Construction/Diversions - Water - (St Andrew Square Central to St Andrew Square Central)	83d	09-Jun-08	31-Oct-08																		
	<b>Commissioning/Completion</b>	8d	31-Oct-08	12-Nov-08																		
UT-3140A	All Construction/Diversions Complete - Sub-Section 34 - (Sth St Andrew Street Low End to Sth St Andrew S...	0d		31-Oct-08																		
UT-3140A10	All Construction/Diversions Complete - Sub-Section 34	0d		31-Oct-08																		
UT-3140A20	All Construction/Diversions Complete - Sub-Section 34 - (South St Andrew Street (Top End) to St Andrew S...	0d		31-Oct-08																		
UT-3140A30	All Construction/Diversions Complete - Sub-Section 34 - (St Andrew Square Central to St Andrew Square C...	0d		31-Oct-08																		
UT-3141	Commissioning	8d	03-Nov-08	12-Nov-08																		
UT-3151	Completion and Sign Off Utilities Sub-Section 34 (SAS)	0d		12-Nov-08																		
	<b>Sub-Section 17 Picardy Place (inclusive) to St.Andrews Square (exclusive)</b>	53d	21-Jul-08	01-Oct-08																		
	<b>Sub-Section Wide</b>	45d	21-Jul-08	19-Sep-08																		
UTB-3160	Start MUDFA Utility Construction Sub-Section 17 PIP - SAS	0d	21-Jul-08*																			
UTB-3460	Start MUDFA Utility Construction Sub-Section 17 PIP - SAS - (Broughton Street Junction to Picardy Place)	0d	21-Jul-08*																			
UTS-3260	Construction/Diversions - Summary Activity - (Broughton Street Junction to Picardy Place)	5d	21-Jul-08	25-Jul-08																		
UTB-3300	Start MUDFA Utility Construction Sub-Section 17 PIP - SAS - (Broughton Street to Broughton Street Junction)	0d	28-Jul-08*																			
UTS-3240	Construction/Diversions - Summary Activity - (Broughton Street to Broughton Street Junction)	5d	28-Jul-08	01-Aug-08																		
UTB-3170	Start MUDFA Utility Construction Sub-Section 17 PIP - SAS - (York Place West End to Elder Street East)	0d	08-Sep-08*																			
UTB-3180	Start MUDFA Utility Construction Sub-Section 17 PIP - SAS - (Elder Street East to Broughton Street)	0d	08-Sep-08*																			
UTS-3180	Construction/Diversions - Summary Activity - (Elder Street East to Broughton Street)	5d	08-Sep-08	12-Sep-08																		
UTS-3160	Construction/Diversions - Summary Activity	23d	21-Jul-08	19-Sep-08																		
UTS-3170	Construction/Diversions - Summary Activity - (York Place West End to Elder Street East)	10d	08-Sep-08	19-Sep-08																		
	<b>Electricity</b>	45d	21-Jul-08	19-Sep-08																		
UTB-3611	Construction/Diversions - Electricity - (Broughton Street Junction to Picardy Place)	5d	21-Jul-08	25-Jul-08																		
UTB-3591	Construction/Diversions - Electricity - (Broughton Street to Broughton Street Junction)	5d	28-Jul-08	01-Aug-08																		
UTB-3581	Construction/Diversions - Electricity - (Elder Street East to Broughton Street)	5d	08-Sep-08	12-Sep-08																		
UTB-3161	Construction/Diversions - Electricity - (York Place West End to Elder Street East)	10d	08-Sep-08	19-Sep-08																		
	<b>Gas</b>	45d	21-Jul-08	19-Sep-08																		
UTB-3192	Construction/Diversions - Gas - (Broughton Street Junction to Picardy Place)	5d	21-Jul-08	25-Jul-08																		
UTB-3182	Construction/Diversions - Gas - (Broughton Street to Broughton Street Junction)	5d	28-Jul-08	01-Aug-08																		
UTB-3172	Construction/Diversions - Gas - (Elder Street East to Broughton Street)	5d	08-Sep-08	12-Sep-08																		
UTB-3162	Construction/Diversions - Gas - (York Place West End to Elder Street East)	10d	08-Sep-08	19-Sep-08																		
	<b>Telecoms (Inc Data)</b>	45d	21-Jul-08	19-Sep-08																		
UTB-3194	Construction/Diversions - Telecoms - (Broughton Street Junction to Picardy Place)	5d	21-Jul-08	25-Jul-08																		
UTB-3184	Construction/Diversions - Telecoms - (Broughton Street to Broughton Street Junction)	5d	28-Jul-08	01-Aug-08																		
UTB-3174	Construction/Diversions - Telecoms - (Elder Street East to Broughton Street)	5d	08-Sep-08	12-Sep-08																		
UTB-3164	Construction/Diversions - Telecoms - (York Place West End to Elder Street East)	10d	08-Sep-08	19-Sep-08																		
	<b>Water Supply</b>	45d	21-Jul-08	19-Sep-08																		
UTB-3193	Construction/Diversions - Water - (Broughton Street Junction to Picardy Place)	5d	21-Jul-08	25-Jul-08																		
UTB-3183	Construction/Diversions - Water - (Broughton Street to Broughton Street Junction)	5d	28-Jul-08	01-Aug-08																		
UTB-3173	Construction/Diversions - Water - (Elder Street East to Broughton Street)	5d	08-Sep-08	12-Sep-08																		
UTB-3163	Construction/Diversions - Water - (York Place West End to Elder Street East)	10d	08-Sep-08	19-Sep-08																		
	<b>Commissioning/Completion</b>	48d	25-Jul-08	01-Oct-08																		
UT-3209	All Construction/Diversions Complete - Sub-Section 17 - (Broughton Street Junction to Picardy Place)	0d		25-Jul-08																		
UT-3199	All Construction/Diversions Complete - Sub-Section 17 - (Broughton Street to Broughton Street Junction)	0d		01-Aug-08																		
UT-3189	All Construction/Diversions Complete - Sub-Section 17 - (Elder Street East to Broughton Street)	0d		12-Sep-08																		
UT-3169	All Construction/Diversions Complete - Sub-Section 17 - (York Place West End to Elder Street East)	0d		19-Sep-08																		
UT-3179	All Construction/Diversions Complete - Sub-Section 17	0d		19-Sep-08																		

— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 38 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011				2012				
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
UT-3170	Commissioning	8d	22-Sep-08	01-Oct-08																							
UT-3180	Completion and Sign Off Utilities Sub-Section 17 (SAS - PIC)	0d		01-Oct-08																							
<b>Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)</b>					98d	24-Mar-08	06-Aug-08																				
<b>Sub-Section Wide</b>					90d	24-Mar-08	25-Jul-08																				
UTB-3190	Start MUDFA Utility Construction Sub-Section 18 MDR - PIP	0d	24-Mar-08*																								
UTB-3210	Start MUDFA Utility Construction Sub-Section 18 MDR - PIP - (Gayfield Street North to Brunswick Street)	0d	21-Apr-08*																								
UTB-3240	Start MUDFA Utility Construction Sub-Section 18 MDR - PIP - (Gayfield Street South to Gayfield Street North)	0d	21-Apr-08*																								
UTB-3230	Start MUDFA Utility Construction Sub-Section 18 MDR - PIP - (Union Street to Gayfield Street South)	0d	09-Jun-08*																								
UTB-3200	Start MUDFA Utility Construction Sub-Section 18 MDR - PIP - (Picardy Place to Union Street)	0d	16-Jun-08*																								
UTS-3190	Construction/Diversions - Summary Activity - (Gayfield Street North to Brunswick Street)	50d	21-Apr-08	27-Jun-08																							
UTS-3230	Construction/Diversions - Summary Activity - (Gayfield Street South to Gayfield Street North)	50d	21-Apr-08	27-Jun-08																							
UTS-3210	Construction/Diversions - Summary Activity - (Union Street to Gayfield Street South)	30d	09-Jun-08	18-Jul-08																							
UTS-3200	Construction/Diversions - Summary Activity - (Picardy Place to Union Street)	30d	16-Jun-08	25-Jul-08																							
<b>Electricity</b>					70d	21-Apr-08	25-Jul-08																				
UTB-3191	Construction/Diversions - Electricity - (Gayfield Street North to Brunswick Street)	50d	21-Apr-08	27-Jun-08																							
UTB-3541	Construction/Diversions - Electricity - (Gayfield Street South to Gayfield Street North)	50d	21-Apr-08	27-Jun-08																							
UTB-3341	Construction/Diversions - Electricity - (Union Street to Gayfield Street South)	30d	09-Jun-08	18-Jul-08																							
UTB-3231	Construction/Diversions - Electricity - (Picardy Place to Union Street)	30d	16-Jun-08	25-Jul-08																							
<b>Gas</b>					70d	21-Apr-08	25-Jul-08																				
UTB-3201	Construction/Diversions - Gas - (Gayfield Street North to Brunswick Street)	50d	21-Apr-08	27-Jun-08																							
UTB-3551	Construction/Diversions - Gas - (Gayfield Street South to Gayfield Street North)	50d	21-Apr-08	27-Jun-08																							
UTB-3501	Construction/Diversions - Gas - (Union Street to Gayfield Street South)	30d	09-Jun-08	18-Jul-08																							
UTB-3241	Construction/Diversions - Gas - (Picardy Place to Union Street)	30d	16-Jun-08	25-Jul-08																							
<b>Telecoms (Inc Data)</b>					70d	21-Apr-08	25-Jul-08																				
UTB-3221	Construction/Diversions - Telecoms - (Gayfield Street North to Brunswick Street)	50d	21-Apr-08	27-Jun-08																							
UTB-3571	Construction/Diversions - Telecoms - (Gayfield Street South to Gayfield Street North)	50d	21-Apr-08	27-Jun-08																							
UTB-3531	Construction/Diversions - Telecoms - (Union Street to Gayfield Street South)	30d	09-Jun-08	18-Jul-08																							
UTB-3351	Construction/Diversions - Telecoms - (Picardy Place to Union Street)	30d	16-Jun-08	25-Jul-08																							
<b>Water Supply</b>					70d	21-Apr-08	25-Jul-08																				
UTB-3211	Construction/Diversions - Water - (Gayfield Street North to Brunswick Street)	50d	21-Apr-08	27-Jun-08																							
UTB-3561	Construction/Diversions - Water - (Gayfield Street South to Gayfield Street North)	50d	21-Apr-08	27-Jun-08																							
UTB-3511	Construction/Diversions - Water - (Union Street to Gayfield Street South)	30d	09-Jun-08	18-Jul-08																							
UTB-3331	Construction/Diversions - Water - (Picardy Place to Union Street)	30d	16-Jun-08	25-Jul-08																							
<b>Commissioning/Completion</b>					28d	27-Jun-08	06-Aug-08																				
UT-3169A	All Construction/Diversions Complete - Sub-Section 18 - (Gayfield Street North to Brunswick Street	0d		27-Jun-08																							
UT-3169A20	All Construction/Diversions Complete - Sub-Section 18 - (Gayfield Street South to Gayfield Street North	0d		27-Jun-08																							
UT-3169A10	All Construction/Diversions Complete - Sub-Section 18 - (Union Street to Gayfield Street South	0d		18-Jul-08																							
UT-3168	All Construction/Diversions Complete - Sub-Section 18 - (Picardy Place to Union Street	0d		25-Jul-08																							
UT-3167	All Construction/Diversions Complete - Sub-Section 18	0d		25-Jul-08																							
UT-3200	Commissioning	8d	28-Jul-08	06-Aug-08																							
UT-3210	Completion and Sign Off Utilities Sub-Section 18 (PIC - MDR)	0d		06-Aug-08																							
<b>Intermediate Section 01D Princes Street West (inclusive) to Haymarket (exclusive)</b>					232d	12-Nov-07 A	25-Nov-08																				
<b>Sub-Section 15 Princes Street West (inclusive) to Shandwick Place (exclusive)</b>					172d	12-Nov-07 A	03-Sep-08																				
<b>Sub-Section Wide</b>					145d	12-Nov-07 A	25-Jul-08																				
UTB-3100	Start MUDFA Utility Construction Sub-Section 15 PSW - SHP	0d	07-Jan-08*																								
UTB-3770	Start MUDFA Utility Construction Sub-Section 15 PSW - SHP - (Lothian Road Junction to Lothian Road Jun...	0d	28-Jan-08*																								
UTS-3110	Construction/Diversions - Summary Activity - (Castle Street to South Lane	5d	12-Nov-07 A	28-Jan-08																							
UTB-3780	Start MUDFA Utility Construction Sub-Section 15 PSW - SHP - (Shandwick Place East End to Princes Stree...	0d	04-Feb-08*																								
UTB-3750	Start MUDFA Utility Construction Sub-Section 15 PSW - SHP - (Lothian Road Junction to South Charlotte St...	0d	11-Feb-08*																								
UTS-3120	Construction/Diversions - Summary Activity - (South Charlotte Street East to Castle Street)	5d	12-Nov-07 A	18-Feb-08																							
UTB-3740	Start MUDFA Utility Construction Sub-Section 15 - (South Charlotte Street Junction to South Charlotte Stree...	0d	17-Mar-08*																								
UTS-3710	Construction/Diversions - Summary Activity - (South Charlotte Street Junction to South Charlotte Street Jun...	20d	17-Mar-08	11-Apr-08																							
UTS-3740	Construction/Diversions - Summary Activity - (Lothian Road Junction to Lothian Road Junction)	95d	28-Jan-08	06-Jun-08																							
UTS-3750	Construction/Diversions - Summary Activity - (Shandwick Place East End to Princes Street West End)	90d	04-Feb-08	06-Jun-08																							

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)









Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008			2009				2010				2011		2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
UTS-3080	Construction/Diversions - Summary Activity	78d	30-Jun-08	14-Nov-08																		
UTS-3800	Construction/Diversions - Summary Activity - (Haymarket Station to Dalry Road Junction)	45d	15-Sep-08	14-Nov-08																		
<b>Electricity</b>		115d	09-Jun-08	14-Nov-08																		
UTB-4371	Construction/Diversions - Electricity - (Canning Street to Stafford Street)	35d	09-Jun-08	25-Jul-08																		
UTB-3070	Construction/Diversions - Electricity - (West Maitland Street to Canning Street)	38d	30-Jun-08	19-Sep-08																		
UTB-3080	Construction/Diversions - Electricity - (Manor Place Junction to Manor Place Junction)	38d	14-Jul-08	03-Oct-08																		
UTB-3090	Construction/Diversions - Electricity - (Palmerston Place to Torpichen Street)	38d	28-Jul-08	17-Oct-08																		
UTB-3810	Construction/Diversions - Electricity - (Grosvenor Street to Palmerston Place)	35d	08-Sep-08	24-Oct-08																		
UTB-3830	Construction/Diversions - Electricity - (Dalry Road Junction to Grosvenor Street)	35d	15-Sep-08	31-Oct-08																		
UTB-3840	Construction/Diversions - Electricity - (Haymarket Station to Dalry Road Junction)	45d	15-Sep-08	14-Nov-08																		
<b>Gas</b>		115d	09-Jun-08	14-Nov-08																		
UTB-3262	Construction/Diversions - Gas - (Canning Street to Stafford Street)	35d	09-Jun-08	25-Jul-08																		
UTB-3071	Construction/Diversions - Gas - (West Maitland Street to Canning Street)	38d	30-Jun-08	19-Sep-08																		
UTB-4381	Construction/Diversions - Gas - (Manor Place Junction to Manor Place Junction)	38d	14-Jul-08	03-Oct-08																		
UTB-4391	Construction/Diversions - Gas - (Palmerston Place to Torpichen Street)	38d	28-Jul-08	17-Oct-08																		
UTB-4401	Construction/Diversions - Gas - (Grosvenor Street to Palmerston Place)	35d	08-Sep-08	24-Oct-08																		
UTB-4411	Construction/Diversions - Gas - (Dalry Road Junction to Grosvenor Street)	35d	15-Sep-08	31-Oct-08																		
UTB-4421	Construction/Diversions - Gas - (Haymarket Station to Dalry Road Junction)	45d	15-Sep-08	14-Nov-08																		
<b>Telecoms (Inc Data)</b>		115d	09-Jun-08	14-Nov-08																		
UTB-3234	Construction/Diversions - Telecoms - (Canning Street to Stafford Street)	35d	09-Jun-08	25-Jul-08																		
UTB-3073	Construction/Diversions - Telecoms - (West Maitland Street to Canning Street)	38d	30-Jun-08	19-Sep-08																		
UTB-3273	Construction/Diversions - Telecoms - (Manor Place Junction to Manor Place Junction)	38d	14-Jul-08	03-Oct-08																		
UTB-3293	Construction/Diversions - Telecoms - (Palmerston Place to Torpichen Street)	38d	28-Jul-08	17-Oct-08																		
UTB-3303	Construction/Diversions - Telecoms - (Grosvenor Street to Palmerston Place)	35d	08-Sep-08	24-Oct-08																		
UTB-3343	Construction/Diversions - Telecoms - (Dalry Road Junction to Grosvenor Street)	35d	15-Sep-08	31-Oct-08																		
UTB-3453	Construction/Diversions - Telecoms - (Haymarket Station to Dalry Road Junction)	45d	15-Sep-08	14-Nov-08																		
<b>Water Supply</b>		115d	09-Jun-08	14-Nov-08																		
UTB-3263	Construction/Diversions - Water - (Canning Street to Stafford Street)	35d	09-Jun-08	25-Jul-08																		
UTB-3072	Construction/Diversions - Water - (West Maitland Street to Canning Street)	38d	30-Jun-08	19-Sep-08																		
UTB-3482	Construction/Diversions - Water - (Manor Place Junction to Manor Place Junction)	38d	14-Jul-08	03-Oct-08																		
UTB-3492	Construction/Diversions - Water - (Palmerston Place to Torpichen Street)	38d	28-Jul-08	17-Oct-08																		
UTB-3502	Construction/Diversions - Water - (Grosvenor Street to Palmerston Place)	35d	08-Sep-08	24-Oct-08																		
UTB-3512	Construction/Diversions - Water - (Dalry Road Junction to Grosvenor Street)	35d	15-Sep-08	31-Oct-08																		
UTB-3542	Construction/Diversions - Water - (Haymarket Station to Dalry Road Junction)	45d	15-Sep-08	14-Nov-08																		
<b>Commissioning/Completion</b>		87d	25-Jul-08	25-Nov-08																		
UT-3509	All Construction/Diversions Complete - Sub-Section 15 - (Canning Street to Stafford Street)	0d		25-Jul-08																		
UT-3079	All Construction/Diversions Complete - Sub-Section 14 - (West Maitland Street to Canning Street)	0d		19-Sep-08																		
UT-3099	All Construction/Diversions Complete - Sub-Section 14 - (Manor Place Junction to Manor Place Junction)	0d		03-Oct-08																		
UT-3519	All Construction/Diversions Complete - Sub-Section 14 - (Palmerston Place to Torpichen Street)	0d		17-Oct-08																		
UT-3539	All Construction/Diversions Complete - Sub-Section 14 - (Grosvenor Street to Palmerston Place)	0d		24-Oct-08																		
UT-3549	All Construction/Diversions Complete - Sub-Section 14 - (Dalry Road Junction to Grosvenor Street)	0d		31-Oct-08																		
UT-3089	All Construction/Diversions Complete - Sub-Section 14	0d		14-Nov-08																		
UT-3639	All Construction/Diversions Complete - Sub-Section 14 - (Haymarket Station to Dalry Road Junction)	0d		14-Nov-08																		
UT-3080	Commissioning	7d	17-Nov-08	25-Nov-08																		
UT-3090	Completion and Sign Off Utilities Sub-Section 14 (HAY - SHP)	0d		25-Nov-08																		
<b>Section 06 Gogar Depot (Priority 1)</b>		145d	03-Sep-07 A	17-Apr-08																		
<b>Intermediate Section 06A Gogar Depot</b>		145d	03-Sep-07 A	17-Apr-08																		
<b>Sub-Section 01 Depot</b>		145d	03-Sep-07 A	17-Apr-08																		
<b>Preparatory Works</b>		0d	07-Jan-08	07-Jan-08																		
UTD-0360	Detailed Design - Intermediate Section 06A - Utilities - Issue For Construction Drawings	0d		07-Jan-08																		
<b>Sub-Section Wide</b>		59d	03-Sep-07 A	04-Apr-08																		
UTS-4010	Construction/Diversions - Summary Activity - (Gogar Depot to Gogar Depot)	59d	03-Sep-07 A	04-Apr-08																		
<b>Electricity</b>		10d	07-Jan-08	21-Jan-08																		
UTB-4041	Electricity (SP) (6/SP/D/01) (150m) 2 x 11kV - (Gogar Depot to Gogar Depot)	10d	07-Jan-08	21-Jan-08																		

— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 41 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
<b>Telecoms (Inc Data)</b>					20d	28-Jan-08	22-Feb-08	▼ 22-Feb-08, Telecoms (Inc Data)																		
UTB-4064	Telecoms (CW) (6/CW/D/03) Full Reinstatement & Build Chambers - (Gogar Depot to Gogar Depot)	20d	28-Jan-08*	22-Feb-08	■ Telecoms (CW) (6/CW/D/03) Full Reinstatement & Build Chambers - (Gogar Depot to Gogar Depot)																					
<b>Water Supply</b>					65d	07-Jan-08	04-Apr-08	▼ 04-Apr-08, Water Supply																		
UTB-4074	Water (SW-C) (6/SW/D/01) (490m) 250mm - Chlorinate & Pressure Test (Gogar Depot to Gogar Depot)	15d	07-Jan-08	28-Jan-08	■ Water (SW-C) (6/SW/D/01) (490m) 250mm - Chlorinate & Pressure Test (Gogar Depot to Gogar Depot)																					
UTB-4077	Water (SW-C) (6/PW/D/01) (500m) 800mm - Tie-In No.1 by A8 (incl thrust blocks) - (Gogar Depot to Gogar ...	20d	28-Jan-08	22-Feb-08	■ Water (SW-C) (6/PW/D/01) (500m) 800mm - Tie-In No.1 by A8 (incl thrust blocks) - (Gogar Depot to Gogar Depot)																					
UTB-4078	Water (SW-C) (6/PW/D/01) (500m) 800mm - Tie-In No.2 by NR line (incl thrust blocks) - (Gogar Depot to G...	20d	11-Feb-08	07-Mar-08	■ Water (SW-C) (6/PW/D/01) (500m) 800mm - Tie-In No.2 by NR line (incl thrust blocks) - (Gogar Depot to Gogar Depot)																					
UTB-4075	Water (SW-C) (6/PW/D/01) (500m) 800mm - Excavate & Lay 500m (excl Thrust Blocks) - (Gogar Depot to ...	40d	28-Jan-08*	21-Mar-08	■ Water (SW-C) (6/PW/D/01) (500m) 800mm - Excavate & Lay 500m (excl Thrust Blocks) - (Gogar Depot to Gogar Depot)																					
UTB-4079	Water (SW-C) (6/PW/D/01) (500m) 800mm - Commission New / Isolate Old - (Gogar Depot to Gogar Depot)	10d	24-Mar-08	04-Apr-08	■ Water (SW-C) (6/PW/D/01) (500m) 800mm - Commission New / Isolate Old - (Gogar Depot to Gogar Depot)																					
<b>Commissioning/Completion</b>					9d	04-Apr-08	17-Apr-08	▼ 17-Apr-08, Commissioning/Completion																		
UT-4010A10	All Construction/Diversion Complete - Sub-Section 01 - (Gogar Depot to Gogar Depot)	0d	04-Apr-08	04-Apr-08	◆ All Construction/Diversion Complete - Sub-Section 01 - (Gogar Depot to Gogar Depot)																					
UT-4031	Commissioning	9d	07-Apr-08	17-Apr-08	■ Commissioning																					
UT-4041	Completion and Sign Off Utilities Sub-Section 01 (Depot)	0d	17-Apr-08	17-Apr-08	◆ Completion and Sign Off Utilities Sub-Section 01 (Depot)																					
<b>Section 07 Gogar to Edinburgh Airport (Priority 2)</b>					153d	03-Dec-07 A	11-Jul-08	▼ 11-Jul-08, Section 07 Gogar to Edinburgh Airport (Priority 2)																		
<b>Intermediate Section 07A Gogarburn (exclusive) to Edinburgh Airport (inclusive)</b>					153d	03-Dec-07 A	11-Jul-08	▼ 11-Jul-08, Intermediate Section 07A Gogarburn (exclusive) to Edinburgh Airport (inclusive)																		
<b>Sub-Section 04 Gogarburn (exclusive) to Ingliston Park &amp; Ride (inclusive)</b>					60d	03-Dec-07 A	15-Feb-08	▼ 15-Feb-08, Sub-Section 04 Gogarburn (exclusive) to Ingliston Park & Ride (inclusive)																		
<b>Sub-Section Wide</b>					38d	03-Dec-07 A	01-Feb-08	▼ 01-Feb-08, Sub-Section Wide																		
UTB-4002	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR	0d	14-Jan-08		◆ Start MUDFA Utility Construction Sub-Section 04 GOG - IPR																					
UTS-4011	Construction/Diversion - Summary Activity - (Gogar Mains Farm Road to Gogarburn Tram Stop)	31d	03-Dec-07 A	01-Feb-08	■ Construction/Diversion - Summary Activity - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4001	Construction/Diversion - Summary Activity	15d	14-Jan-08	01-Feb-08	■ Construction/Diversion - Summary Activity																					
<b>Electricity</b>					15d	14-Jan-08	01-Feb-08	▼ 01-Feb-08, Electricity																		
UTB-4001	Electricity (SP) (7A/SP/D/01) (20m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	6d	14-Jan-08	21-Jan-08	■ Electricity (SP) (7A/SP/D/01) (20m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4003	Electricity (SP) (7A/SP/D/02) (20m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	15d	14-Jan-08	01-Feb-08	■ Electricity (SP) (7A/SP/D/02) (20m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4004	Electricity (SP) (7A/SP/D/03) (20m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	15d	14-Jan-08*	01-Feb-08	■ Electricity (SP) (7A/SP/D/03) (20m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
<b>Telecoms (Inc Data)</b>					50d	03-Dec-07 A	17-Jan-08	▼ 17-Jan-08, Telecoms (Inc Data)																		
UTB-4031	Telecoms (BT) (7A/BT/D/03) (198m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	50d	03-Dec-07 A	17-Jan-08	■ Telecoms (BT) (7A/BT/D/03) (198m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
<b>Water Supply</b>					15d	14-Jan-08	01-Feb-08	▼ 01-Feb-08, Water Supply																		
UTB-4011	Water (SW-C) (7A/SW/D/01) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	6d	14-Jan-08*	21-Jan-08	■ Water (SW-C) (7A/SW/D/01) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4014	Water (SW-C) (7A/WSP/7B-1) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	6d	14-Jan-08*	21-Jan-08	■ Water (SW-C) (7A/WSP/7B-1) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4013	Water (SW-C) (7A/SW/D/01) (20m) (Within Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	6d	14-Jan-08*	21-Jan-08	■ Water (SW-C) (7A/SW/D/01) (20m) (Within Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4015	Water (SW-C) (7A/WSP/7B-2) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	6d	14-Jan-08*	21-Jan-08	■ Water (SW-C) (7A/WSP/7B-2) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4016	Water (SW-C) (7A/WSP/D/01) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	6d	14-Jan-08*	21-Jan-08	■ Water (SW-C) (7A/WSP/D/01) (20m) (Outwith Dyke) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UTB-4017	Water (SW-F) (7A/COM/D/01) (60m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)	15d	14-Jan-08*	01-Feb-08	■ Water (SW-F) (7A/COM/D/01) (60m) - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
<b>Commissioning/Completion</b>					10d	01-Feb-08	15-Feb-08	▼ 15-Feb-08, Commissioning/Completion																		
UT-4012	All Construction/Diversion Complete - Sub-Section 04	0d	01-Feb-08	01-Feb-08	◆ All Construction/Diversion Complete - Sub-Section 04																					
UT-4022	All Construction/Diversion Complete - Sub-Section 04 - (Gogar Mains Farm Road to Gogarburn Tram Stop)	0d	01-Feb-08	01-Feb-08	◆ All Construction/Diversion Complete - Sub-Section 04 - (Gogar Mains Farm Road to Gogarburn Tram Stop)																					
UT-4011	Commissioning	10d	04-Feb-08	15-Feb-08	■ Commissioning																					
UT-4021	Completion and Sign Off Utilities Sub-Section 04 (GOG - AIR)	0d	15-Feb-08	15-Feb-08	◆ Completion and Sign Off Utilities Sub-Section 04 (GOG - AIR)																					
<b>Sub-Section 05 Ingliston Park &amp; Ride (exclusive) to Edinburgh Airport (inclusive)</b>					75d	31-Mar-08	11-Jul-08	▼ 11-Jul-08, Sub-Section 05 Ingliston Park & Ride (exclusive) to Edinburgh Airport (inclusive)																		
<b>Sub-Section Wide</b>					65d	31-Mar-08	27-Jun-08	▼ 27-Jun-08, Sub-Section Wide																		
UTB-4000	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR																					
UTB-4060	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Airport Terminal to Gogar Bridge R...	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Airport Terminal to Gogar Bridge Road North to Edinburgh Hilton Hotel)																					
UTB-4170	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP03	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP03																					
UTB-4050	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Bridge Road North to Edinburgh Hilton ...	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Bridge Road North to Edinburgh Hilton Hotel)																					
UTB-4070	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP01	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP01																					
UTB-4080	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP02	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP02																					
UTB-4190	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP07	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP07																					
UTB-4020	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Mains Opening to Ingliston Park & Ride)	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Mains Opening to Ingliston Park & Ride)																					
UTB-4030	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Hilton Hotel to Gogar Mains Opening)	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Hilton Hotel to Gogar Mains Opening)																					
UTB-4040	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Eastfield Bridge to Eastfield Bridge) - BY OTH...	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS (DATES TBC)																					
UTB-4180	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP06	0d	31-Mar-08*		◆ Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP06																					
UTS-4020	Construction/Diversion - Summary Activity - (Gogar Mains Opening to Ingliston Park & Ride)	10d	31-Mar-08	11-Apr-08	■ Construction/Diversion - Summary Activity - (Gogar Mains Opening to Ingliston Park & Ride)																					
UTS-4030	Construction/Diversion - Summary Activity - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	31-Mar-08	11-Apr-08	■ Construction/Diversion - Summary Activity - (Edinburgh Hilton Hotel to Gogar Mains Opening)																					
UTS-4040	Construction/Diversion - Summary Activity - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS (DATES T...	10d	31-Mar-08	11-Apr-08	■ Construction/Diversion - Summary Activity - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS (DATES TBC)																					
UTS-4180	Construction/Diversion - Summary Activity - (Airport Terminal to Airport Terminal) - WP06	10d	31-Mar-08	11-Apr-08	■ Construction/Diversion - Summary Activity - (Airport Terminal to Airport Terminal) - WP06																					


Primary Baseline

Actual Work

Remaining Work

Critical Remaining Work


Milestone




**Trams for Edinburgh**  
...connecting our Capital

E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 42 of 100







Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
UTS-4190	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP07	20d	31-Mar-08	25-Apr-08																							
UTS-4080	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP02	50d	31-Mar-08	06-Jun-08																							
UTS-4050	Construction/Diversions - Summary Activity - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	55d	31-Mar-08	13-Jun-08																							
UTS-4070	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP01	55d	31-Mar-08	13-Jun-08																							
UTS-4000	Construction/Diversions - Summary Activity	65d	31-Mar-08	27-Jun-08																							
UTS-4060	Construction/Diversions - Summary Activity - (Edinburgh Airport Terminal to Gogar Bridge Road North)	65d	31-Mar-08	27-Jun-08																							
UTS-4170	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP03	65d	31-Mar-08	27-Jun-08																							
	<b>Electricity</b>	65d	31-Mar-08	27-Jun-08																							
UTB-8370	Construction/Diversions - Electricity - (Gogar Mains Opening to Ingliston Park & Ride)	10d	31-Mar-08	11-Apr-08																							
UTB-8410	Construction/Diversions - Electricity - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	31-Mar-08	11-Apr-08																							
UTB-8450	Construction/Diversions - Electricity - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	31-Mar-08	11-Apr-08																							
UTB-8690	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP06	10d	31-Mar-08	11-Apr-08																							
UTB-8730	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP07	20d	31-Mar-08	25-Apr-08																							
UTB-8610	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP02	50d	31-Mar-08	06-Jun-08																							
UTB-8490	Construction/Diversions - Electricity - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	55d	31-Mar-08	13-Jun-08																							
UTB-8570	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP01	55d	31-Mar-08	13-Jun-08																							
UTB-8530	Construction/Diversions - Electricity - (Edinburgh Airport Terminal to Gogar Bridge Road North)	65d	31-Mar-08	27-Jun-08																							
UTB-8650	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP03	65d	31-Mar-08	27-Jun-08																							
	<b>Gas</b>	65d	31-Mar-08	27-Jun-08																							
UTB-8380	Construction/Diversions - Gas - (Gogar Mains Opening to Ingliston Park & Ride)	10d	31-Mar-08	11-Apr-08																							
UTB-8420	Construction/Diversions - Gas - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	31-Mar-08	11-Apr-08																							
UTB-8460	Construction/Diversions - Gas - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	31-Mar-08	11-Apr-08																							
UTB-8700	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP06	10d	31-Mar-08	11-Apr-08																							
UTB-8740	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP07	20d	31-Mar-08	25-Apr-08																							
UTB-8620	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP02	50d	31-Mar-08	06-Jun-08																							
UTB-8500	Construction/Diversions - Gas - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	55d	31-Mar-08	13-Jun-08																							
UTB-8580	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP01	55d	31-Mar-08	13-Jun-08																							
UTB-8540	Construction/Diversions - Gas - (Edinburgh Airport Terminal to Gogar Bridge Road North)	65d	31-Mar-08	27-Jun-08																							
UTB-8660	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP03	65d	31-Mar-08	27-Jun-08																							
	<b>Telecoms (Inc Data)</b>	65d	31-Mar-08	27-Jun-08																							
UTB-8390	Construction/Diversions - Telecoms - (Gogar Mains Opening to Ingliston Park & Ride)	10d	31-Mar-08	11-Apr-08																							
UTB-8440	Construction/Diversions - Telecoms - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	31-Mar-08	11-Apr-08																							
UTB-8480	Construction/Diversions - Telecoms - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	31-Mar-08	11-Apr-08																							
UTB-8720	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP06	10d	31-Mar-08	11-Apr-08																							
UTB-8760	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP07	20d	31-Mar-08	25-Apr-08																							
UTB-8640	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP02	50d	31-Mar-08	06-Jun-08																							
UTB-8520	Construction/Diversions - Telecoms - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	55d	31-Mar-08	13-Jun-08																							
UTB-8600	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP01	55d	31-Mar-08	13-Jun-08																							
UTB-8560	Construction/Diversions - Telecoms - (Edinburgh Airport Terminal to Gogar Bridge Road North)	65d	31-Mar-08	27-Jun-08																							
UTB-8680	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP03	65d	31-Mar-08	27-Jun-08																							
	<b>Water Supply</b>	65d	31-Mar-08	27-Jun-08																							
UTB-8400	Construction/Diversions - Water - (Gogar Mains Opening to Ingliston Park & Ride)	10d	31-Mar-08	11-Apr-08																							
UTB-8430	Construction/Diversions - Water - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	31-Mar-08	11-Apr-08																							
UTB-8470	Construction/Diversions - Water - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	31-Mar-08	11-Apr-08																							
UTB-8710	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP06	10d	31-Mar-08	11-Apr-08																							
UTB-8750	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP07	20d	31-Mar-08	25-Apr-08																							
UTB-8630	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP02	50d	31-Mar-08	06-Jun-08																							
UTB-8510	Construction/Diversions - Water - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	55d	31-Mar-08	13-Jun-08																							
UTB-8590	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP01	55d	31-Mar-08	13-Jun-08																							
UTB-8550	Construction/Diversions - Water - (Edinburgh Airport Terminal to Gogar Bridge Road North)	65d	31-Mar-08	27-Jun-08																							
UTB-8670	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP03	65d	31-Mar-08	27-Jun-08																							
	<b>Commissioning/Completion</b>	65d	11-Apr-08	11-Jul-08																							
UT-4019	All Construction/Diversions Complete - Sub-Section 05 - (Gogar Mains Opening to Ingliston Park & Ride)	0d		11-Apr-08																							
UT-4029	All Construction/Diversions Complete - Sub-Section 05 - (Edinburgh Hilton Hotel to Gogar Mains Opening)	0d		11-Apr-08																							



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009			2010			2011			2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
UT-4039	All Construction/Diversions Complete - Sub-Section 05 - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	0d		11-Apr-08																		
UT-4179	All Construction/Diversions Complete - Sub-Section 05 - (Airport Terminal to Airport Terminal) - WP0E	0d		11-Apr-08																		
UT-4189	All Construction/Diversions Complete - Sub-Section 05 - (Airport Terminal to Airport Terminal) - WP0F	0d		25-Apr-08																		
UT-4079	All Construction/Diversions Complete - Sub-Section 05 - (Airport Terminal to Airport Terminal) - WP0G	0d		06-Jun-08																		
UT-4049	All Construction/Diversions Complete - Sub-Section 05 - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	0d		13-Jun-08																		
UT-4069	All Construction/Diversions Complete - Sub-Section 05 - (Airport Terminal to Airport Terminal) - WP0I	0d		13-Jun-08																		
UT-4009	All Construction/Diversions Complete - Sub-Section 05	0d		27-Jun-08																		
UT-4059	All Construction/Diversions Complete - Sub-Section 05 - (Edinburgh Airport Terminal to Gogar Bridge Road ...)	0d		27-Jun-08																		
UT-4089	All Construction/Diversions Complete - Sub-Section 05 - (Airport Terminal to Airport Terminal) - WP0J	0d		27-Jun-08																		
UT-4010	Commissioning	10d	30-Jun-08	11-Jul-08																		
UT-4020	Completion and Sign Off Utilities Sub-Section 05 (IPR - AIR)	0d		11-Jul-08																		
<b>Section 05 Roseburn Junction to Gogar (Priority 3)</b>					270d	21-Aug-07 A	10-Sep-08															
<b>Intermediate Section 05A Roseburn Junction (exclusive) to Balgreen Road (inclusive)</b>					270d	21-Aug-07 A	10-Sep-08															
<b>Sub-Section 12 Roseburn Junction (exclusive) to Murrayfield Stadium (inclusive)</b>					89d	07-Jan-08	08-May-08															
<b>Sub-Section Wide</b>					81d	07-Jan-08	28-Apr-08															
UTB-8330	Start MUDFA Utility Construction Sub-Section 12 ROJ - MUR	0d	07-Jan-08*																			
UTB-8340	Start MUDFA Utility Construction Sub-Section 12 ROJ - MUR - (Murrayfield Tram Stop to Roseburn Rail Jun...	0d	07-Apr-08*																			
UTS-8330	Construction/Diversions - Summary Activity	81d	07-Jan-08	28-Apr-08																		
UTS-8340	Construction/Diversions - Summary Activity - (Murrayfield Tram Stop to Roseburn Rail Junction)	16d	07-Apr-08	28-Apr-08																		
<b>Electricity</b>					16d	07-Apr-08	28-Apr-08															
UTB-8331	Electricity (SP) (5A/SP/D/05) (47m) 11kv - (Murrayfield Tram Stop to Roseburn Rail Junction) INFRACO	16d	07-Apr-08	28-Apr-08																		
<b>Commissioning/Completion</b>					8d	28-Apr-08	08-May-08															
UT-8334	All Construction/Diversions Complete - Sub-Section 12	0d		28-Apr-08																		
UT-8344	All Construction/Diversions Complete - Sub-Section 12 - (Murrayfield Tram Stop to Roseburn Rail Junction)	0d		28-Apr-08																		
UT-8335	Commissioning	8d	29-Apr-08	08-May-08																		
UT-8340	Completion and Sign Off Utilities Sub-Section 12 (HAY - MUR)	0d		08-May-08																		
<b>Sub-Section 11 Murrayfield Stadium (exclusive) to Balgreen Road (inclusive)</b>					270d	21-Aug-07 A	10-Sep-08															
<b>Sub-Section Wide</b>					262d	21-Aug-07 A	29-Aug-08															
UTB-8900	Start MUDFA Utility Construction Sub-Section 11 MUR - BAR	0d	28-Apr-08*																			
UTB-8940	Start MUDFA Utility Construction Sub-Section 11 MUR - BAR - (Roseburn Street to Murrayfield Tram Stop)	0d	29-Apr-08*																			
UTB-8921	Construction/Diversions - Summary Activity - (Roseburn Street to Murrayfield Tram Stop)	9d	29-Apr-08	09-May-08																		
UTB-8910	Start MUDFA Utility Construction Sub-Section 11 MUR - BAR - (Balgreen Road Tram Stop to Roseburn Stre...	0d	14-Jul-08*																			
UTB-8901	Construction/Diversions - Summary Activity	79d	21-Aug-07 A	29-Aug-08																		
UTB-8911	Construction/Diversions - Summary Activity - (Balgreen Road Tram Stop to Roseburn Street)	35d	14-Jul-08	29-Aug-08																		
<b>Electricity</b>					35d	14-Jul-08	29-Aug-08															
UTB-8920	Construction/Diversions - Electricity - (Balgreen Road Tram Stop to Roseburn Street)	35d	14-Jul-08	29-Aug-08																		
<b>Gas</b>					89d	29-Apr-08	29-Aug-08															
A10420	Electricity (SP) (5A/SP/D/08) (25m) 11kv - (Roseburn Street to Murrayfield Tram Stop) INFRACO	9d	29-Apr-08	09-May-08																		
A8930	Construction/Diversions - Gas - (Balgreen Road Tram Stop to Roseburn Street)	35d	14-Jul-08	29-Aug-08																		
<b>Telecoms (Inc Data)</b>					35d	14-Jul-08	29-Aug-08															
A8940	Construction/Diversions - Telecoms - (Balgreen Road Tram Stop to Roseburn Street)	35d	14-Jul-08	29-Aug-08																		
<b>Water Supply</b>					35d	14-Jul-08	29-Aug-08															
A8950	Construction/Diversions - Water - (Balgreen Road Tram Stop to Roseburn Street)	35d	14-Jul-08	29-Aug-08																		
<b>Commissioning/Completion</b>					88d	09-May-08	10-Sep-08															
A10800	All Construction/Diversions Complete - Sub-Section 11 - (Roseburn Street to Murrayfield Tram Stop)	0d		09-May-08																		
A8960	All Construction/Diversions Complete - Sub-Section 11	0d		29-Aug-08																		
A10400	All Construction/Diversions Complete - Sub-Section 11 - (Balgreen Road Tram Stop to Roseburn Street)	0d		29-Aug-08																		
A8970	Commissioning	8d	01-Sep-08	10-Sep-08																		
A8980	Completion and Sign Off Utilities Sub-Section 11 (MUR - BGR)	0d		10-Sep-08																		
<b>Intermediate Section 05B Balgreen Road (exclusive) to Edinburgh Park Central (inclusive)</b>					158d	04-Feb-08	10-Sep-08															
<b>Sub-Section 10 Balgreen Road (exclusive) to Saughton Road North (inclusive)</b>					53d	30-Jun-08	10-Sep-08															
<b>Sub-Section Wide</b>					45d	30-Jun-08	29-Aug-08															
UTB-3765A	Start MUDFA Utility Construction Sub-Section 10 BAR - SRN	0d	30-Jun-08*																			
UTB-3765A	Start MUDFA Utility Construction Sub-Section 10 BAR - SRN - (Saughton Road Tram Stop to Carrick Know...	0d	30-Jun-08*																			

— Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 44 of 100













Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
<b>Sub-Section Wide</b>					20d	25-Feb-08	21-Mar-08	▼ 21-Mar-08, Sub-Section Wide																		
UTB-3880	Start MUDFA Utility Construction Sub-Section 03 GYL - DEH	0d	25-Feb-08*		◆ Start MUDFA Utility Construction Sub-Section 03 GYL - DEH																					
UTB-3930	Start MUDFA Utility Construction Sub-Section 03 GYL - DEH - (Gogarburn A8 Roundabout to The Gyle Tra...	0d	25-Feb-08*		◆ Start MUDFA Utility Construction Sub-Section 03 GYL - DEH - (Gogarburn A8 Roundabout to The Gyle Tram Stop																					
UTS-3880	Construction/Diversions - Summary Activity	20d	25-Feb-08	21-Mar-08	Construction/Diversions - Summary Activity																					
UTS-3890	Construction/Diversions - Summary Activity - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	25-Feb-08	21-Mar-08	Construction/Diversions - Summary Activity - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																					
<b>Electricity</b>					20d	25-Feb-08	21-Mar-08	▼ 21-Mar-08, Electricity																		
UTB-3881	Construction/Diversions - Electricity - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	25-Feb-08	21-Mar-08	■ Construction/Diversions - Electricity - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																					
<b>Gas</b>					20d	25-Feb-08	21-Mar-08	▼ 21-Mar-08, Gas																		
UTB-3891	Construction/Diversions - Gas - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	25-Feb-08	21-Mar-08	■ Construction/Diversions - Gas - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																					
<b>Telecoms (Inc Data)</b>					20d	25-Feb-08	21-Mar-08	▼ 21-Mar-08, Telecoms (Inc Data)																		
UTB-3911	Construction/Diversions - Telecoms - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	25-Feb-08	21-Mar-08	■ Construction/Diversions - Telecoms - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																					
<b>Water Supply</b>					20d	25-Feb-08	21-Mar-08	▼ 21-Mar-08, Water Supply																		
UTB-3901	Construction/Diversions - Water - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	25-Feb-08	21-Mar-08	■ Construction/Diversions - Water - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																					
<b>Commissioning/Completion</b>					5d	21-Mar-08	28-Mar-08	▼ 28-Mar-08, Commissioning/Completion																		
UT-3899	All Construction/Diversions Complete - Sub-Section 03	0d		21-Mar-08	◆ All Construction/Diversions Complete - Sub-Section 03																					
UT-3899	All Construction/Diversions Complete - Sub-Section 03 - (Gogarburn A8 Roundabout to The Gyle Tram Stop	0d		21-Mar-08	◆ All Construction/Diversions Complete - Sub-Section 03 - (Gogarburn A8 Roundabout to The Gyle Tram Stop																					
UT-3890	Commissioning	5d	24-Mar-08	28-Mar-08	! Commissioning																					
UT-3900	Completion and Sign Off Utilities Sub-Section 03 (GYL - DEP)	0d		28-Mar-08	◆ Completion and Sign Off Utilities Sub-Section 03 (GYL - DEP)																					
<b>Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)</b>					25d	30-Jun-08	01-Aug-08	▼ 01-Aug-08, Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)																		
<b>Sub-Section Wide</b>					20d	30-Jun-08	25-Jul-08	▼ 25-Jul-08, Sub-Section Wide																		
UTB-3730	Start MUDFA Utility Construction Sub-Section 02 DEH - GOG	0d	30-Jun-08		◆ Start MUDFA Utility Construction Sub-Section 02 DEH - GOG																					
UTB-3940	Start MUDFA Utility Construction Sub-Section 02 DEH - GOG - (Gogarburn Tram Stop to Gogarburn A8 Ro...	0d	30-Jun-08*		◆ Start MUDFA Utility Construction Sub-Section 02 DEH - GOG - (Gogarburn Tram Stop to Gogarburn A8 Ro																					
UTS-3730	Construction/Diversions - Summary Activity	20d	30-Jun-08	25-Jul-08	Construction/Diversions - Summary Activity																					
UTS-3850	Construction/Diversions - Summary Activity - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Jun-08	25-Jul-08	Construction/Diversions - Summary Activity - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)																					
<b>Electricity</b>					20d	30-Jun-08	25-Jul-08	▼ 25-Jul-08, Electricity																		
UTB-3731	Construction/Diversions - Electricity - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Jun-08	25-Jul-08	■ Construction/Diversions - Electricity - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)																					
<b>Gas</b>					20d	30-Jun-08	25-Jul-08	▼ 25-Jul-08, Gas																		
UTB-3741	Construction/Diversions - Gas - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Jun-08	25-Jul-08	■ Construction/Diversions - Gas - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)																					
<b>Telecoms (Inc Data)</b>					20d	30-Jun-08	25-Jul-08	▼ 25-Jul-08, Telecoms (Inc Data)																		
UTB-3761	Construction/Diversions - Telecoms - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Jun-08	25-Jul-08	■ Construction/Diversions - Telecoms - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)																					
<b>Water Supply</b>					20d	30-Jun-08	25-Jul-08	▼ 25-Jul-08, Water Supply																		
UTB-3751	Construction/Diversions - Water - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Jun-08	25-Jul-08	■ Construction/Diversions - Water - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)																					
<b>Commissioning/Completion</b>					5d	25-Jul-08	01-Aug-08	▼ 01-Aug-08, Commissioning/Completion																		
UT-3739	All Construction/Diversions Complete - Sub-Section 02	0d		25-Jul-08	◆ All Construction/Diversions Complete - Sub-Section 02																					
UT-3749	All Construction/Diversions Complete - Sub-Section 02 - (Gogarburn Tram Stop to Gogarburn A8 Roundabo...	0d		25-Jul-08	◆ All Construction/Diversions Complete - Sub-Section 02 - (Gogarburn Tram Stop to Gogarburn A8 Rounda																					
UT-3740	Commissioning	5d	28-Jul-08	01-Aug-08	! Commissioning																					
UT-3750	Completion and Sign Off Utilities Sub-Section 02 (DEP - GOG)	0d		01-Aug-08	◆ Completion and Sign Off Utilities Sub-Section 02 (DEP - GOG)																					
<b>Section 02 Haymarket Corridor (Priority 4)</b>					34d	26-May-08	10-Jul-08	▼ 10-Jul-08, Section 02 Haymarket Corridor (Priority 4)																		
<b>Intermediate Section 02A Haymarket (inclusive) - Roseburn Junction (inclusive)</b>					34d	26-May-08	10-Jul-08	▼ 10-Jul-08, Intermediate Section 02A Haymarket (inclusive) - Roseburn Junction (inclusive)																		
<b>Sub-Section 13 Haymarket Corridor Track Intersection HAY-ROJ</b>					34d	26-May-08	10-Jul-08	▼ 10-Jul-08, Sub-Section 13 Haymarket Corridor Track Intersection HAY-ROJ																		
<b>Sub-Section Wide</b>					25d	26-May-08	27-Jun-08	▼ 27-Jun-08, Sub-Section Wide																		
UTB-2050	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ	0d	26-May-08*		◆ Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ																					
UTB-2060	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Roseburn Sub-Station to Dalry Terrace)	0d	26-May-08*		◆ Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Roseburn Sub-Station to Dalry Terrace																					
UTB-2070	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Dalry Terrace to Easter Dalry Road)	0d	26-May-08*		◆ Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Dalry Terrace to Easter Dalry Road																					
UTB-2080	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Easter Dalry Road to Haymarket Train Station)	0d	02-Jun-08*		◆ Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Easter Dalry Road to Haymarket Train Station																					
UTS-2050	Construction/Diversions - Summary Activity	25d	26-May-08	27-Jun-08	Construction/Diversions - Summary Activity																					
UTS-2060	Construction/Diversions - Summary Activity - (Roseburn Sub-Station to Dalry Terrace)	25d	26-May-08	27-Jun-08	Construction/Diversions - Summary Activity - (Roseburn Sub-Station to Dalry Terrace)																					
UTS-2070	Construction/Diversions - Summary Activity - (Dalry Terrace to Easter Dalry Road)	25d	26-May-08	27-Jun-08	Construction/Diversions - Summary Activity - (Dalry Terrace to Easter Dalry Road)																					
UTS-2080	Construction/Diversions - Summary Activity - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08	Construction/Diversions - Summary Activity - (Easter Dalry Road to Haymarket Train Station)																					
<b>Electricity</b>					25d	26-May-08	27-Jun-08	▼ 27-Jun-08, Electricity																		
UTB-2051	Construction/Diversions - Electricity - (Roseburn Sub-Station to Dalry Terrace)	25d	26-May-08	27-Jun-08	■ Construction/Diversions - Electricity - (Roseburn Sub-Station to Dalry Terrace)																					
UTB-2091	Construction/Diversions - Electricity - (Dalry Terrace to Easter Dalry Road)	25d	26-May-08	27-Jun-08	■ Construction/Diversions - Electricity - (Dalry Terrace to Easter Dalry Road)																					
UTB-2131	Construction/Diversions - Electricity - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08	■ Construction/Diversions - Electricity - (Easter Dalry Road to Haymarket Train Station)																					
<b>Gas</b>					25d	26-May-08	27-Jun-08	▼ 27-Jun-08, Gas																		

— Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 47 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009			2010			2011			2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
UTB-2061	Construction/Diversions - Gas - (Roseburn Sub-Station to Dalry Terrace)	25d	26-May-08	27-Jun-08																	
UTB-2101	Construction/Diversions - Gas - (Dalry Terrace to Easter Dalry Road)	25d	26-May-08	27-Jun-08																	
UTB-2141	Construction/Diversions - Gas - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																	
<b>Telecoms (Inc Data)</b>		25d	26-May-08	27-Jun-08																	
UTB-2081	Construction/Diversions - Telecoms - (Roseburn Sub-Station to Dalry Terrace)	25d	26-May-08	27-Jun-08																	
UTB-2121	Construction/Diversions - Telecoms - (Dalry Terrace to Easter Dalry Road)	25d	26-May-08	27-Jun-08																	
UTB-2161	Construction/Diversions - Telecoms - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																	
<b>Water Supply</b>		25d	26-May-08	27-Jun-08																	
UTB-2071	Construction/Diversions - Water - (Roseburn Sub-Station to Dalry Terrace)	25d	26-May-08	27-Jun-08																	
UTB-2111	Construction/Diversions - Water - (Dalry Terrace to Easter Dalry Road)	25d	26-May-08	27-Jun-08																	
UTB-2151	Construction/Diversions - Water - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																	
<b>Commissioning/Completion</b>		9d	27-Jun-08	10-Jul-08																	
UT-2089	All Construction/Diversions Complete - Sub-Section 13 - (Easter Dalry Road to Haymarket Train Station)	0d	27-Jun-08	27-Jun-08																	
UT-2059	All Construction/Diversions Complete - Sub-Section 13	0d	27-Jun-08	27-Jun-08																	
UT-2089	All Construction/Diversions Complete - Sub-Section 13 - (Roseburn Sub-Station to Dalry Terrace)	0d	27-Jun-08	27-Jun-08																	
UT-2079	All Construction/Diversions Complete - Sub-Section 13 - (Dalry Terrace to Easter Dalry Road)	0d	27-Jun-08	27-Jun-08																	
UT-2060	Commissioning	9d	30-Jun-08	10-Jul-08																	
UT-2070	Completion and Sign Off Utilities Sub-Section 13 (Haymarket Corridor)	0d	10-Jul-08	10-Jul-08																	
<b>MUDFA (Utilities) - (Construction) Line 1b</b>		168d	08-Sep-08	08-May-09																	
<b>Utilities Diversion/Construction Summary Line 1b</b>		168d	08-Sep-08	08-May-09																	
UT-1545a	Utilities (MUDFA) Contractor Mobilisation - Start on-site - Line 1b	0d	08-Sep-08*																		
UT-1541	MUDFA On-Street Contract Initiated - Line 1b	0d	08-Sep-08																		
UTS-1550	Construction/Diversions Complete - Work Area 6 - Roseburn to Ferry Road	0d		22-Jan-09																	
UTG-1000b	All Gas Construction/Diversions Complete - Phase 1b - Roseburn Jnctn to Granton Square	0d		10-Apr-09																	
UTW-1000b	All Water Construction/Diversions Complete - Phase 1b - Roseburn Jnctn to Granton Square	0d		10-Apr-09																	
UTTE-1000b	All Telecoms Construction/Diversions Complete - Phase 1b - Roseburn Jnctn to Granton Square	0d		10-Apr-09																	
UTE-1000b	All Electricity Construction/Diversions Complete - Phase 1b - Roseburn Jnctn to Granton Square	0d		10-Apr-09																	
UTC-1540b	Utilities Construction Summary Bar - Phase 1b - Roseburn Jnctn to Granton Square	163d	08-Sep-08	01-May-09																	
UTS-1549	Construction/Diversions Complete - Work Area 5 - Ferry Road to Granton Square	0d		01-May-09																	
UT-1040	Construction/Diversions Complete - Section 03 - Haymarket to Granton Square	0d		01-May-09																	
UTS-1550A	Construction/Diversions Complete Phase 1b - Roseburn Junction to Granton Square	0d		01-May-09																	
A10820	Utilities Construction/Diversions Complete Line 1b	0d		01-May-09																	
A10810	Utilities Complete Line 1b (Inc RE-Commissioning)	0d		08-May-09																	
<b>Section 03 Haymarket to Granton (Priority 6)</b>		168d	08-Sep-08	08-May-09																	
<b>Intermediate Section 03B Crewe Toll (exclusive) to Caroline Park (inclusive)</b>		78d	01-Dec-08	27-Mar-09																	
<b>Sub-Section 30 Crewe Toll (exclusive) to West Pilton (inclusive)</b>		43d	01-Dec-08	06-Feb-09																	
<b>Sub-Section Wide</b>		38d	01-Dec-08	30-Jan-09																	
UTB-3550	Start MUDFA Utility Construction Sub-Section 30 CRT - WGA - (Crewe Toll Tram Stop to West Pilton Place)	0d	01-Dec-08*																		
UTB-3570	Start MUDFA Utility Construction Sub-Section 30 CRT - WGA	0d	01-Dec-08*																		
UTS-3560	Construction/Diversions - Summary Activity - (Crewe Toll Tram Stop to West Pilton Place)	20d	01-Dec-08	06-Jan-09																	
UTB-3560	Start MUDFA Utility Construction Sub-Section 30 CRT - WGA - (West Pilton Place to West Granton Access ...	0d	12-Jan-09*																		
UTS-3550	Construction/Diversions - Summary Activity	38d	01-Dec-08	30-Jan-09																	
UTS-3570	Construction/Diversions - Summary Activity - (West Pilton Place to West Granton Access Tram Stop)	15d	12-Jan-09	30-Jan-09																	
<b>Electricity</b>		38d	01-Dec-08	30-Jan-09																	
UTB-3051	Construction/Diversions - Electricity - (Crewe Toll Tram Stop to West Pilton Place)	20d	01-Dec-08	06-Jan-09																	
UTB-3081	Construction/Diversions - Electricity - (West Pilton Place to West Granton Access Tram Stop)	15d	12-Jan-09	30-Jan-09																	
<b>Gas</b>		38d	01-Dec-08	30-Jan-09																	
UTB-3061	Construction/Diversions - Gas - (Crewe Toll Tram Stop to West Pilton Place)	20d	01-Dec-08	06-Jan-09																	
UTB-3091	Construction/Diversions - Gas - (West Pilton Place to West Granton Access Tram Stop)	15d	12-Jan-09	30-Jan-09																	
<b>Telecoms (Inc Data)</b>		38d	01-Dec-08	30-Jan-09																	
UTB-3063	Construction/Diversions - Telecoms - (Crewe Toll Tram Stop to West Pilton Place)	20d	01-Dec-08	06-Jan-09																	
UTB-3083	Construction/Diversions - Telecoms - (West Pilton Place to West Granton Access Tram Stop)	15d	12-Jan-09	30-Jan-09																	
<b>Water Supply</b>		38d	01-Dec-08	30-Jan-09																	
UTB-3062	Construction/Diversions - Water - (Crewe Toll Tram Stop to West Pilton Place)	20d	01-Dec-08	06-Jan-09																	

— Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 48 of 100









Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
<b>Sub-Section Wide</b>					10d	23-Mar-09	03-Apr-09	▼ 03-Apr-09, Sub-Section Wide																		
UTB-3610	Start MUDFA Utility Construction Sub-Section 32 CAP - GRW - (Caroline Park Tram Stop to Granton Waterf...	0d	23-Mar-09*		◆ Start MUDFA Utility Construction Sub-Section 32 CAP - GRW - (Caroline Park Tram Stop to Granton Waterf...																					
UTB-3950	Start MUDFA Utility Construction Sub-Section 32 CAP - GRW	0d	23-Mar-09		◆ Start MUDFA Utility Construction Sub-Section 32 CAP - GRW																					
UTS-3610	Construction/Diversions - Summary Activity	10d	23-Mar-09	03-Apr-09	Construction/Diversions - Summary Activity																					
UTS-3660	Construction/Diversions - Summary Activity - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)	10d	23-Mar-09	03-Apr-09	Construction/Diversions - Summary Activity - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)																					
<b>Electricity</b>					10d	23-Mar-09	03-Apr-09	▼ 03-Apr-09, Electricity																		
UTB-3601	Construction/Diversions - Electricity - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Electricity - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)																					
<b>Gas</b>					10d	23-Mar-09	03-Apr-09	▼ 03-Apr-09, Gas																		
UTB-3667	Construction/Diversions - Gas - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Gas - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)																					
<b>Telecoms (Inc Data)</b>					10d	23-Mar-09	03-Apr-09	▼ 03-Apr-09, Telecoms (Inc Data)																		
UTB-3669	Construction/Diversions - Telecoms - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Telecoms - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)																					
<b>Water Supply</b>					10d	23-Mar-09	03-Apr-09	▼ 03-Apr-09, Water Supply																		
UTB-3668	Construction/Diversions - Water - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Water - (Caroline Park Tram Stop to Granton Waterfront Tram Stop)																					
<b>Commissioning/Completion</b>					5d	03-Apr-09	10-Apr-09	▼ 10-Apr-09, Commissioning/Completion																		
UT-3619	All Construction/Diversions Complete - Sub-Section 32 - (Caroline Park Tram Stop to Granton Waterfront Tr...	0d	03-Apr-09		◆ All Construction/Diversions Complete - Sub-Section 32 - (Caroline Park Tram Stop to Granton Waterfront Tr...																					
UT-3729	All Construction/Diversions Complete - Sub-Section 32	0d	03-Apr-09		◆ All Construction/Diversions Complete - Sub-Section 32																					
UT-3620	Commissioning	5d	06-Apr-09	10-Apr-09	■ Commissioning																					
UT-3630	Completion and Sign Off Utilities Sub-Section 32 (CAP - GRW)	0d	10-Apr-09		◆ Completion and Sign Off Utilities Sub-Section 32 (CAP - GRW)																					
<b>Sub-Section 33 Saltire Square (exclusive) to Granton (inclusive)</b>					50d	02-Mar-09	08-May-09	▼ 08-May-09, Sub-Section 33 Saltire Square (exclusive) to Granton (inclusive)																		
<b>Sub-Section Wide</b>					45d	02-Mar-09	01-May-09	▼ 01-May-09, Sub-Section Wide																		
UTB-3640	Start MUDFA Utility Construction Sub-Section 33 GRW - GRS	0d	02-Mar-09*		◆ Start MUDFA Utility Construction Sub-Section 33 GRW - GRS																					
UTB-3660	Start MUDFA Utility Construction Sub-Section 33 GRW - GRS - (Granton Waterfront Tram Stop to Chestnut ...	0d	16-Mar-09*		◆ Start MUDFA Utility Construction Sub-Section 33 GRW - GRS - (Granton Waterfront Tram Stop to Chestnut ...																					
UTB-3670	Start MUDFA Utility Construction Sub-Section 33 GRW - GRS - (Chestnut Street to West Harbour Road)	0d	23-Mar-09*		◆ Start MUDFA Utility Construction Sub-Section 33 GRW - GRS - (Chestnut Street to West Harbour Road)																					
UTS-3660	Construction/Diversions - Summary Activity - (Chestnut Street to West Harbour Road)	10d	23-Mar-09	03-Apr-09	Construction/Diversions - Summary Activity - (Chestnut Street to West Harbour Road)																					
UTB-3680	Start MUDFA Utility Construction Sub-Section 33 GRW - GRS - (West Harbour Road to Granton Square Tra...	0d	06-Apr-09*		◆ Start MUDFA Utility Construction Sub-Section 33 GRW - GRS - (West Harbour Road to Granton Square Tra...																					
UTS-3670	Construction/Diversions - Summary Activity - (Granton Waterfront Tram Stop to Chestnut Street)	20d	16-Mar-09	10-Apr-09	Construction/Diversions - Summary Activity - (Granton Waterfront Tram Stop to Chestnut Street)																					
UTS-3640	Construction/Diversions - Summary Activity	20d	06-Apr-09	01-May-09	Construction/Diversions - Summary Activity																					
UTS-3680	Construction/Diversions - Summary Activity - (West Harbour Road to Granton Square Tram Stop)	20d	06-Apr-09	01-May-09	Construction/Diversions - Summary Activity - (West Harbour Road to Granton Square Tram Stop)																					
<b>Electricity</b>					30d	23-Mar-09	01-May-09	▼ 01-May-09, Electricity																		
UTB-3651	Construction/Diversions - Electricity - (Chestnut Street to West Harbour Road)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Electricity - (Chestnut Street to West Harbour Road)																					
UTB-3641	Construction/Diversions - Electricity - (Granton Waterfront Tram Stop to Chestnut Street)	5d	06-Apr-09	10-Apr-09	■ Construction/Diversions - Electricity - (Granton Waterfront Tram Stop to Chestnut Street)																					
UTB-3661	Construction/Diversions - Electricity - (West Harbour Road to Granton Square Tram Stop)	20d	06-Apr-09	01-May-09	■ Construction/Diversions - Electricity - (West Harbour Road to Granton Square Tram Stop)																					
<b>Gas</b>					30d	23-Mar-09	01-May-09	▼ 01-May-09, Gas																		
UTB-3652	Construction/Diversions - Gas - (Chestnut Street to West Harbour Road)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Gas - (Chestnut Street to West Harbour Road)																					
UTB-3642	Construction/Diversions - Gas - (Granton Waterfront Tram Stop to Chestnut Street)	5d	06-Apr-09	10-Apr-09	■ Construction/Diversions - Gas - (Granton Waterfront Tram Stop to Chestnut Street)																					
UTB-3662	Construction/Diversions - Gas - (West Harbour Road to Granton Square Tram Stop)	20d	06-Apr-09	01-May-09	■ Construction/Diversions - Gas - (West Harbour Road to Granton Square Tram Stop)																					
<b>Telecoms (Inc Data)</b>					30d	23-Mar-09	01-May-09	▼ 01-May-09, Telecoms (Inc Data)																		
UTB-3654	Construction/Diversions - Telecoms - (Chestnut Street to West Harbour Road)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Telecoms - (Chestnut Street to West Harbour Road)																					
UTB-3644	Construction/Diversions - Telecoms - (Granton Waterfront Tram Stop to Chestnut Street)	5d	06-Apr-09	10-Apr-09	■ Construction/Diversions - Telecoms - (Granton Waterfront Tram Stop to Chestnut Street)																					
UTB-3684	Construction/Diversions - Telecoms - (West Harbour Road to Granton Square Tram Stop)	20d	06-Apr-09	01-May-09	■ Construction/Diversions - Telecoms - (West Harbour Road to Granton Square Tram Stop)																					
<b>Water Supply</b>					30d	23-Mar-09	01-May-09	▼ 01-May-09, Water Supply																		
UTB-3653	Construction/Diversions - Water - (Chestnut Street to West Harbour Road)	10d	23-Mar-09	03-Apr-09	■ Construction/Diversions - Water - (Chestnut Street to West Harbour Road)																					
UTB-3643	Construction/Diversions - Water - (Granton Waterfront Tram Stop to Chestnut Street)	5d	06-Apr-09	10-Apr-09	■ Construction/Diversions - Water - (Granton Waterfront Tram Stop to Chestnut Street)																					
UTB-3663	Construction/Diversions - Water - (West Harbour Road to Granton Square Tram Stop)	20d	06-Apr-09	01-May-09	■ Construction/Diversions - Water - (West Harbour Road to Granton Square Tram Stop)																					
<b>Commissioning/Completion</b>					25d	03-Apr-09	08-May-09	▼ 08-May-09, Commissioning/Completion																		
UT-3669	All Construction/Diversions Complete - Sub-Section 33 - (Chestnut Street to West Harbour Road)	0d	03-Apr-09		◆ All Construction/Diversions Complete - Sub-Section 33 - (Chestnut Street to West Harbour Road)																					
UT-3649	All Construction/Diversions Complete - Sub-Section 33 - (Granton Waterfront Tram Stop to Chestnut Street)	0d	10-Apr-09		◆ All Construction/Diversions Complete - Sub-Section 33 - (Granton Waterfront Tram Stop to Chestnut Street)																					
UT-3659	All Construction/Diversions Complete - Sub-Section 33	0d	01-May-09		◆ All Construction/Diversions Complete - Sub-Section 33																					
UT-3679	All Construction/Diversions Complete - Sub-Section 33 - (West Harbour Road to Granton Square Tram Stop)	0d	01-May-09		◆ All Construction/Diversions Complete - Sub-Section 33 - (West Harbour Road to Granton Square Tram Stop)																					
UT-3650	Commissioning	5d	04-May-09	08-May-09	■ Commissioning																					
UT-3660	Completion and Sign Off Utilities Sub-Section 33 (GRW - GRS)	0d	08-May-09		◆ Completion and Sign Off Utilities Sub-Section 33 (GRW - GRS)																					
<b>Intermediate Section 03A Roseburn Junction (exclusive) to Crewe Toll (inclusive)</b>					100d	08-Sep-08	03-Feb-09	▼ 03-Feb-09, Intermediate Section 03A Roseburn Junction (exclusive) to Crewe Toll (inclusive)																		
<b>Sub-Section 25 Roseburn Junction (exclusive) to Roseburn (inclusive)</b>					13d	08-Sep-08	24-Sep-08	▼ 24-Sep-08, Sub-Section 25 Roseburn Junction (exclusive) to Roseburn (inclusive)																		
<b>Sub-Section Wide</b>					5d	08-Sep-08	12-Sep-08	▼ 12-Sep-08, Sub-Section Wide																		

Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
 Summary  
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 50 of 100













Activity ID	Activity Name	Original Duration	Start	Finish	2007				2008				2009				2010				2011		2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>Telecoms (Inc Data)</b>					15d	10-Dec-08	08-Jan-09																		
UTB-3554	Construction/Diversions - Telecoms - (Craighleith Tram Stop to Groathill Road)	5d	10-Dec-08	16-Dec-08																					
UTB-3594	Construction/Diversions - Telecoms - (Groathill Road to Telford Way South Side)	5d	17-Dec-08	23-Dec-08																					
UTB-3634	Construction/Diversions - Telecoms - (Telford Way South Side to Telford Road Tram Stop)	5d	24-Dec-08	08-Jan-09																					
<b>Water Supply</b>					15d	10-Dec-08	08-Jan-09																		
UTB-3544	Construction/Diversions - Water - (Craighleith Tram Stop to Groathill Road)	5d	10-Dec-08	16-Dec-08																					
UTB-3584	Construction/Diversions - Water - (Groathill Road to Telford Way South Side)	5d	17-Dec-08	23-Dec-08																					
UTB-3624	Construction/Diversions - Water - (Telford Way South Side to Telford Road Tram Stop)	5d	24-Dec-08	08-Jan-09																					
<b>Commissioning/Completion</b>					18d	16-Dec-08	20-Jan-09																		
UT-3537	All Construction/Diversions Complete - Sub-Section 28 - (Craighleith Tram Stop to Groathill Road)	0d	16-Dec-08	16-Dec-08																					
UT-3557	All Construction/Diversions Complete - Sub-Section 28 - (Groathill Road to Telford Way South Side)	0d	23-Dec-08	23-Dec-08																					
UT-3547	All Construction/Diversions Complete - Sub-Section 28	0d	08-Jan-09	08-Jan-09																					
UT-3567	All Construction/Diversions Complete - Sub-Section 28 - (Telford Way South Side to Telford Road Tram Stop)	0d	08-Jan-09	08-Jan-09																					
UT-3534	Commissioning	8d	09-Jan-09	20-Jan-09																					
UT-3544	Completion and Sign Off Utilities Sub-Section 28 (CRG - WGH)	0d	20-Jan-09	20-Jan-09																					
<b>Sub-Section 29 Telford Road (exclusive) to Crewe Toll (inclusive)</b>					18d	09-Jan-09	03-Feb-09																		
<b>Sub-Section Wide</b>					10d	09-Jan-09	22-Jan-09																		
UTB-3520	Start MUDFA Utility Construction Sub-Section 29 TFR - CRT	0d	09-Jan-09	09-Jan-09																					
UTB-3850	Start MUDFA Utility Construction Sub-Section 29 TFR - CRT - (Telford Rd Tram Stop to Western General H...	0d	09-Jan-09*	09-Jan-09																					
UTS-3520	Construction/Diversions - Summary Activity - (Telford Rd Tram Stop to Western General Hospital Tram Stop)	5d	09-Jan-09	15-Jan-09																					
UTB-3860	Start MUDFA Utility Construction Sub-Section 29 TFR - CRT - (Western General Hospital Tram Stop to Cre...	0d	16-Jan-09*	16-Jan-09																					
UTS-3810	Construction/Diversions - Summary Activity	10d	09-Jan-09	22-Jan-09																					
UTS-3830	Construction/Diversions - Summary Activity - (Western General Hospital Tram Stop to Crewe Toll Tram Stop)	5d	16-Jan-09	22-Jan-09																					
<b>Electricity</b>					10d	09-Jan-09	22-Jan-09																		
UTB-1001	Construction/Diversions - Electricity - (Telford Rd Tram Stop to Western General Hospital Tram Stop)	5d	09-Jan-09	15-Jan-09																					
UTB-1011	Construction/Diversions - Electricity - (Western General Hospital Tram Stop to Crewe Toll Tram Stop)	5d	16-Jan-09	22-Jan-09																					
<b>Gas</b>					10d	09-Jan-09	22-Jan-09																		
UTB-1002	Construction/Diversions - Gas - (Telford Rd Tram Stop to Western General Hospital Tram Stop)	5d	09-Jan-09	15-Jan-09																					
UTB-1012	Construction/Diversions - Gas - (Western General Hospital Tram Stop to Crewe Toll Tram Stop)	5d	16-Jan-09	22-Jan-09																					
<b>Telecoms (Inc Data)</b>					10d	09-Jan-09	22-Jan-09																		
UTB-1003	Construction/Diversions - Telecoms - (Telford Rd Tram Stop to Western General Hospital Tram Stop)	5d	09-Jan-09	15-Jan-09																					
UTB-1013	Construction/Diversions - Telecoms - (Western General Hospital Tram Stop to Crewe Toll Tram Stop)	5d	16-Jan-09	22-Jan-09																					
<b>Water Supply</b>					10d	09-Jan-09	22-Jan-09																		
UTB-1004	Construction/Diversions - Water - (Telford Rd Tram Stop to Western General Hospital Tram Stop)	5d	09-Jan-09	15-Jan-09																					
UTB-1014	Construction/Diversions - Water - (Western General Hospital Tram Stop to Crewe Toll Tram Stop)	5d	16-Jan-09	22-Jan-09																					
<b>Commissioning/Completion</b>					13d	15-Jan-09	03-Feb-09																		
UT-3527	All Construction/Diversions Complete - Sub-Section 29 - (Telford Rd Tram Stop to Western General Hospi...	0d	15-Jan-09	15-Jan-09																					
UT-3577	All Construction/Diversions Complete - Sub-Section 29	0d	22-Jan-09	22-Jan-09																					
UT-3587	All Construction/Diversions Complete - Sub-Section 29 - (Western General Hospital Tram Stop to Crewe Tol...	0d	22-Jan-09	22-Jan-09																					
UT-3530	Commissioning	8d	23-Jan-09	03-Feb-09																					
UT-3540	Completion and Sign Off Utilities Sub-Section 29 (WGH-CRT)	0d	03-Feb-09	03-Feb-09																					
<b>07 INFRACO CONSTRUCTION</b>					973d	03-Oct-07 A	22-Sep-11																		
<b>INFRACO (Construction)</b>					973d	03-Oct-07 A	22-Sep-11																		
<b>Invasive species - 3rd cycle of visits - 2009</b>					73d	25-May-09	02-Sep-09																		
<b>1st Visit 2009</b>					3d	25-May-09	27-May-09																		
A16260	Japanese Knotweed - 1st treatment 09- Murrayfield	3d	25-May-09*	27-May-09																					
A16560	Himalayan Balsam - 1st Treatment Water of Leith 09	3d	25-May-09	27-May-09																					
A16290	Himalayan Balsam - 1st treatment 09 Gogarburn to Nether Gogar	3d	25-May-09	27-May-09																					
A16300	Himalayan Balsam - 1st treatment 09 Gogarburn to Airport	3d	25-May-09	27-May-09																					
A16310	Himalayan Balsam - 1st treatment 09 Depot to Gogarburn	3d	25-May-09	27-May-09																					
A16320	Giant Hogweed - 1st treatment 09 Gogarburn to Nether Gogar	3d	25-May-09	27-May-09																					
A16330	Giant Hogweed - 1st treatment 09 Gogarburn to Airport	3d	25-May-09	27-May-09																					
A16270	Japanese Knotweed - 1st treatment 09- Baird Drive	3d	25-May-09	27-May-09																					

Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone




E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 53 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>2nd visit 2009</b>					6d	13-Jul-09	20-Jul-09																
A16350	Japanese Knotweed -2nd treatment 09- Murrayfield	3d	13-Jul-09*	15-Jul-09																			
A16380	Himalayan Balsam -2nd treatment 09 Gogarburn to Nether Gogar	3d	13-Jul-09	15-Jul-09																			
A16390	Himalayan Balsam - 2nd treatment 09 Gogarburn to Airport	3d	13-Jul-09	15-Jul-09																			
A16400	Himalayan Balsam - 2nd treatment 09 Depot to Gogarburn	3d	13-Jul-09	15-Jul-09																			
A16410	Giant Hogweed - 2nd treatment 09 Gogarburn to Nether Gogar	3d	13-Jul-09	15-Jul-09																			
A16420	Giant Hogweed - 2nd treatment 09 Gogarburn to Airport	3d	13-Jul-09	15-Jul-09																			
A16360	Japanese Knotweed - 2nd treatment 09- Baird Drive	3d	13-Jul-09	15-Jul-09																			
A16370	Himalayan Balsam - 2nd Treatment - Water of Leith 09	3d	16-Jul-09	20-Jul-09																			
<b>3rd visit 2009</b>					3d	31-Aug-09	02-Sep-09																
A16440	Japanese Knotweed -3rd treatment 09- Murrayfield	3d	31-Aug-09*	02-Sep-09																			
A16460	Himalayan Balsam - 3rd treatment - Water of Leith 09	3d	31-Aug-09	02-Sep-09																			
A16470	Himalayan Balsam - 3rd treatment 09 Gogarburn to Nether Gogar	3d	31-Aug-09	02-Sep-09																			
A16480	Himalayan Balsam - 3rd treatment 09 Gogarburn to Airport	3d	31-Aug-09	02-Sep-09																			
A16490	Himalayan Balsam - 3rd treatment 09 Depot to Gogarburn	3d	31-Aug-09	02-Sep-09																			
A16500	Giant Hogweed - 3rd treatment 09 Gogarburn to Nether Gogar	3d	31-Aug-09	02-Sep-09																			
A16510	Giant Hogweed - 3rd treatment 09 Gogarburn to Airport	3d	31-Aug-09	02-Sep-09																			
A16450	Japanese Knotweed - 3rd treatment 09- Baird Drive	3d	31-Aug-09	02-Sep-09																			
<b>Consents &amp; Approvals(Relocation of Monuments)</b>					452d	13-Jun-08	26-Mar-10																
A16660	Consents & Approvals for relocation of Queen Victoria Monument at Constitution St./Foot of the Walk junction	130d	13-Jun-08	11-Dec-08																			
A16530	Consents & Approvals for works on Victoria Dock Bridge (Ancient Monument Status)	130d	15-Aug-08	23-Feb-09																			
A16520	Consents & Approvals for relocation of Heart of Midlothian War Memorial	130d	12-Sep-08	23-Mar-09																			
A16540	Consents & Approvals for relocation of Sherlock Holmes Statue	130d	17-Sep-09	26-Mar-10																			
<b>FULL ROUTE TOP LEVEL SUMMARY</b>					294d	03-Oct-07 A	27-Jan-09																
IN-1000	INFRACO Main Contract Mobilisation	40d	22-Nov-07 A	14-Feb-08																			
A16580	Start Construction (On-street - requires TTRO's) - Line 1a - Section 1 - Intermediate Section 1b	0d	15-Apr-08																				
A16600	Start Construction (On-street - requires TTRO's) - Line 1a - Section 1 - Intermediate Section 1d	0d	22-Apr-08																				
A16610	Start Construction (On-street - requires TTRO's) - Line 1a - Section 2	0d	05-May-08																				
A16650	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Section 7	0d	15-May-08																				
A16590	Start Construction (On-street - requires TTRO's) - Line 1a - Section 1 - Intermediate Section 1c	0d	15-May-08																				
A16630	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Section 5 - Intermediate Section 5c	0d	23-Jun-08																				
A16620	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Intermediate Section 5b	0d	01-Jul-08																				
A16850	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Section 6 (Sub-Station)	0d	04-Aug-08																				
A16860	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Section 6 (Depot Access Bridge)	0d	04-Aug-08																				
IN-1010	Start Construction (Off-street - not requiring TTRO's) - Line 1a - EXCLUDES 5A (Balgreen Rd Bridge etc)	0d	12-Aug-08																				
IN-1011	Start Construction (Off-street - not requiring TTRO's) - Line 1a - 5a only (Balgreen Rd Bridge & Baird Drive ...)	0d	09-Sep-08																				
A16840	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Section 6 (Depot Building)	0d	31-Oct-08																				
A16640	Start Construction (Off-street - not requiring TTRO's) - Line 1a - Section 6 (General)	0d	05-Jan-09																				
IN-1015	Start Construction (On-street - requires TTRO's) - Line 1a - Section 1 - Intermediate Section 1a	0d	27-Jan-09																				
<b>Advanced Works Contract</b>					150d	03-Oct-07 A	18-Mar-08																
161.2	Advanced Works Procurement of Long Lead Items	150d	03-Oct-07 A	18-Mar-08																			
161.1	Advanced Works Design and Planning	150d	03-Oct-07 A	18-Mar-08																			
<b>CONSTRUCTION LINE 1A - Airport to Newhaven</b>					777d	07-Jan-08	26-Jan-11																
<b>OFF-STREET WORKS</b>					775d	07-Jan-08	24-Jan-11																
<b>Section 06 Gogar Depot (Priority 1)</b>					511d	29-Feb-08	04-Mar-10																
<b>Intermediate Section 06A Gogar Depot</b>					511d	29-Feb-08	04-Mar-10																
<b>Sub-Section 01 Depot</b>					511d	29-Feb-08	04-Mar-10																
<b>Depot Substation</b>					350d	21-Aug-08	12-Jan-10																
306	Order REC supply from Scottish Power	0d	21-Aug-08																				
A2518	Access for visual inspection for E&M Substation installation (06A Depot)	0d	11-Nov-08																				
316	Civil Engineering and Building Works	65d	11-Sep-08	11-Dec-08																			
A5930	Power Infeed from Public Net available inc HV cable	0d	12-Dec-08																				
A2519	Access for E&M Substation installation (06A Depot)	0d	12-Dec-08																				
A5940	Install LV Power Supply and LV Power Equipment	15d	12-Dec-08	15-Jan-09																			



— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 54 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007	2008	2009	2010	2011	2012								
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
A6330	Installation of SIG-interlocking cubicle	15d	09-Jan-09	29-Jan-09														
A5950	Installation of TPS Equipment	30d	09-Jan-09	19-Feb-09														
A5960	Install Telecom and Scada	15d	30-Jan-09	19-Feb-09														
A5970	Testing and Commissioning	14d	20-Feb-09	11-Mar-09														
A6340	Commissioning of SIG-interlocking cubicle	5d	05-Jan-10	12-Jan-10														
<b>Trackwork</b>																		
154	Trackwork	230d	16-Oct-08	24-Sep-09														
<b>Depot Building</b>																		
1159	Steel Work Fabrication	75d	29-Feb-08	17-Jun-08														
1149	Earth Works	95d	29-Feb-08	15-Jul-08														
1169	Foundations and Sub Structure	40d	16-Jul-08	10-Sep-08														
153	Superstructure	40d	11-Sep-08	05-Nov-08														
518	Building Envelope	60d	06-Nov-08	12-Feb-09														
A2542	Access for visual inspection for E&M workshop equipment	0d	05-Mar-09															
A2544	Access for E&M workshop equipment	0d	03-Apr-09															
A2540	Fitting Out and Finishes	105d	13-Feb-09	14-Jul-09														
A2545	Installation of workshop equipment	130d	03-Apr-09	07-Oct-09														
A18950	Inspection and Testing	20d	08-Oct-09	04-Nov-09														
<b>E &amp; M Installations</b>																		
A4203	Access for visual inspection for E&M Depot installation - Gogar Depot	0d	26-Aug-09															
A4204	Access for E&M Depot installation - Gogar Depot	0d	25-Sep-09															
A4218	Access for visual inspection to cable pits for cable laying (Depot)	0d	23-Oct-09															
A4205	Installation of poles and building fixings - Gogar Depot	32d	25-Sep-09	09-Nov-09														
A4219	Access to cable pits for cable laying (Depot)	0d	24-Nov-09															
A4220	Install Electrical Cables - Gogar Depot	12d	24-Nov-09	09-Dec-09														
A4230	Install Fibre Optic Cables - Gogar Depot	12d	24-Nov-09	09-Dec-09														
A4240	Install Signalling Wayside Equipment - Gogar Depot	12d	10-Dec-09	05-Jan-10														
A4210	Overhead Catenary Line - Gogar Depot	76d	10-Nov-09	04-Mar-10														
<b>Section 05 Roseburn Junction to Gogar (Priority 3)</b>																		
		775d	07-Jan-08	24-Jan-11														
<b>Intermediate Section 05C Edinburgh Park Central (exclusive) to Gogarburn (inclusive)</b>																		
		661d	28-Mar-08	29-Oct-10														
<b>E &amp; M Installations</b>																		
A4183	Access for visual inspection for E&M wayside installation (05C) - EPC to GOG	0d	01-Jul-10															
A4178	Access for visual inspection to cable pits for cable laying (05C) - EPC to GOG	0d	22-Jul-10															
A4184	Access for E&M wayside installation (05C) - EPC to GOG	0d	02-Aug-10															
A4165	Installation of poles and building fixings - EPC to GOG	15d	02-Aug-10	20-Aug-10														
A4179	Access to cable pits for cable laying (05C) - EPC to GOG	0d	23-Aug-10															
A4180	Install Electrical Cables - EPC to GOG	25d	23-Aug-10	24-Sep-10														
A4190	Install Fibre Optic Cables - EPC to GOG	25d	23-Aug-10	24-Sep-10														
A4170	Overhead Catenary Line - EPC to GOG	37d	23-Aug-10	12-Oct-10														
A4200	Install Signalling Wayside Equipment - EPC to GOG	25d	27-Sep-10	29-Oct-10														
<b>Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)</b>																		
		367d	28-Mar-08	04-Sep-09														
<b>Design Release</b>																		
13030	Issue Construction Drawings - Gogarburn Tramstop	0d		28-Mar-08														
13020	Issue Construction Drawings - Trackworks	0d		20-Jun-08														
<b>Trackwork (562m)</b>																		
148	Bulk Excavation	11d	01-Aug-08	19-Aug-08														
749	Drainage and OLE Foundations	23d	19-Aug-08	19-Sep-08														
759	Track Foundations and Ducts	19d	19-Sep-08	16-Oct-08														
769	Track Laying	11d	16-Oct-08	31-Oct-08														
A18920	Track Finishes	11d	31-Oct-08	17-Nov-08														
A18930	Fencing and Reinstatements	11d	17-Nov-08	03-Dec-08														
<b>Gogarburn Tram Stop</b>																		
149	Civil Engineering and Building Works	65d	31-Oct-08	16-Feb-09														
308	Order REC Supply	0d		21-Apr-09														

Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)  
 Page 55 of 100









Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
809	Road Crossings	20d	04-Dec-08	14-Jan-09																						
789	Track laying	16d	15-Jan-09	05-Feb-09																						
799	Track Finishes	29d	06-Feb-09	18-Mar-09																						
819	Fencing	15d	19-Mar-09	08-Apr-09																						
<b>Intermediate Section 05B Balgreen Road (exclusive) to Edinburgh Park Central (inclusive)</b>		<b>588d</b>	<b>17-Jan-08</b>	<b>10-May-10</b>	<ul style="list-style-type: none"> <li>10-May-10, Intermediate Section 05B Balgreen Road, (</li> <li>30-Apr-10, E &amp; M Installations</li> </ul>																					
<b>E &amp; M Installations</b>		<b>148d</b>	<b>28-Sep-09</b>	<b>30-Apr-10</b>	<ul style="list-style-type: none"> <li>Access for visual inspection for E&amp;M wayside installation (05B) - BAL to EPC</li> <li>Access for E&amp;M wayside installation (05B) - BAL to EPC</li> <li>Access for visual inspection to cable pits for cable laying (05B) - BAL to EPC</li> <li>Installation of poles and building fixings - BAL to EPC</li> <li>Access to cable pits for cable laying (05B) - BAL to EPC</li> <li>Install Electrical Cables - BAL to EPC</li> <li>Install Fibre Optic Cables - BAL to EPC</li> <li>Overhead Catenary Line - BAL to EPC</li> <li>Install Signalling Wayside Equipment - BAL to EPC</li> </ul>																					
A4123	Access for visual inspection for E&M wayside installation (05B) - BAL to EPC	0d	28-Sep-09																							
A4124	Access for E&M wayside installation (05B) - BAL to EPC	0d	28-Oct-09																							
A4138	Access for visual inspection to cable pits for cable laying (05B) - BAL to EPC	0d	01-Dec-09																							
A4125	Installation of poles and building fixings - BAL to EPC	36d	28-Oct-09	16-Dec-09																						
A4139	Access to cable pits for cable laying (05B) - BAL to EPC	0d	11-Jan-10																							
A4140	Install Electrical Cables - BAL to EPC	40d	11-Jan-10	05-Mar-10																						
A4150	Install Fibre Optic Cables - BAL to EPC	40d	11-Jan-10	05-Mar-10																						
A4130	Overhead Catenary Line - BAL to EPC	87d	17-Dec-09	27-Apr-10																						
A4160	Install Signalling Wayside Equipment - BAL to EPC	40d	08-Mar-10	30-Apr-10																						
<b>Sub-Section 07 Edinburgh Park Station (exclusive) to Edinburgh Park Central (inclusive)</b>		<b>489d</b>	<b>09-Apr-08</b>	<b>15-Mar-10</b>	<ul style="list-style-type: none"> <li>30-Jun-08, Design Release</li> <li>Issue Construction Drawings - Edinburgh Park Stn Viaduct</li> <li>Issue Construction Drawings - Trackworks</li> <li>Issue Construction Drawings - Edinburgh Park Tramstop</li> <li>10-Aug-09, Trackwork (854m)</li> <li>Bulk Excavation - Subbase</li> <li>OLE Foundations - Drainage</li> <li>CBM - Ducts</li> <li>Track laying</li> <li>Track Finishes</li> <li>Fencing</li> <li>28-Mar-09, Edinburgh Park Station Bridge (S27)</li> <li>Piers 1-4</li> <li>Piers 5-8</li> <li>North Abutment</li> <li>South Abutment</li> <li>Superstructure</li> <li>15-Mar-10, Edinburgh Park Tram Stop</li> <li>Civil Engineering and Building Works</li> <li>Order REC Supply</li> <li>Access for visual inspection for E&amp;M Tram Stop installation (05B Edinburgh Park)</li> <li>Deliver and Install Shelter</li> <li>Access for E&amp;M Tram Stop installation (05B Edinburgh Park)</li> <li>Install LV Power Supply and LV Power Equipment</li> <li>Install Telecon Equipment</li> <li>Install Station Control Equipment + AFC Equipment</li> <li>Package Test Tramstop</li> <li>30-Jun-08, Design Release</li> <li>Issue Construction Drawings - Trackworks</li> <li>Issue Construction Drawings - Edinburgh Park Stn Tramstop</li> <li>10-May-10, Edinburgh Park Station Tram Stop</li> <li>Civil Engineering and Builderworks</li> <li>Order REC Supply</li> <li>Access for visual inspection for E&amp;M Tram Stop installation (05B Edinburgh Park Station)</li> <li>Deliver and Install Shelter</li> <li>Access for E&amp;M Tram Stop installation (05B Edinburgh Park Station)</li> <li>Install LV Power Supply and LV Power Equipment</li> </ul>																					
<b>Design Release</b>		<b>59d</b>	<b>09-Apr-08</b>	<b>30-Jun-08</b>																						
12940	Issue Construction Drawings - Edinburgh Park Stn Viaduct	0d	09-Apr-08																							
12930	Issue Construction Drawings - Trackworks	0d	30-Jun-08																							
12920	Issue Construction Drawings - Edinburgh Park Tramstop	0d	30-Jun-08																							
<b>Trackwork (854m)</b>		<b>97d</b>	<b>27-Mar-09</b>	<b>10-Aug-09</b>																						
203	Bulk Excavation - Subbase	11d	27-Mar-09	13-Apr-09																						
490	OLE Foundations - Drainage	19d	14-Apr-09	11-May-09																						
829	CBM - Ducts	16d	12-May-09	03-Jun-09																						
839	Track laying	17d	04-Jun-09	26-Jun-09																						
849	Track Finishes	20d	29-Jun-09	24-Jul-09																						
869	Fencing	10d	27-Jul-09	10-Aug-09																						
<b>Edinburgh Park Station Bridge (S27)</b>		<b>142d</b>	<b>01-Sep-08</b>	<b>28-Mar-09</b>																						
489	Piers 1-4	62d	08-Sep-08	03-Dec-08																						
499	Piers 5-8	62d	08-Sep-08	03-Dec-08																						
134	North Abutment	99d	01-Sep-08	30-Jan-09																						
288	South Abutment	119d	08-Sep-08	08-Mar-09																						
509	Superstructure	118d	29-Sep-08	26-Mar-09																						
<b>Edinburgh Park Tram Stop</b>		<b>178d</b>	<b>29-Jun-09</b>	<b>15-Mar-10</b>																						
166	Civil Engineering and Building Works	65d	29-Jun-09	28-Sep-09																						
288	Order REC Supply	0d	16-Oct-09																							
A5278	Access for visual inspection for E&M Tram Stop installation (05B Edinburgh Park)	0d	11-Nov-09																							
A18820	Deliver and Install Shelter	10d	27-Nov-09	14-Dec-09																						
A5279	Access for E&M Tram Stop installation (05B Edinburgh Park)	0d	14-Dec-09																							
A18840	Install LV Power Supply and LV Power Equipment	25d	14-Dec-09	01-Feb-10																						
A18850	Install Telecon Equipment	20d	01-Feb-10	01-Mar-10																						
A18860	Install Station Control Equipment + AFC Equipment	25d	01-Feb-10	08-Mar-10																						
A18830	Package Test Tramstop	5d	08-Mar-10	15-Mar-10																						
<b>Sub-Section 08 Bankhead (exclusive) to Edinburgh Park Station (inclusive)</b>		<b>471d</b>	<b>30-Jun-08</b>	<b>10-May-10</b>	<ul style="list-style-type: none"> <li>30-Jun-08, Design Release</li> <li>Issue Construction Drawings - Trackworks</li> <li>Issue Construction Drawings - Edinburgh Park Stn Tramstop</li> <li>10-May-10, Edinburgh Park Station Tram Stop</li> <li>Civil Engineering and Builderworks</li> <li>Order REC Supply</li> <li>Access for visual inspection for E&amp;M Tram Stop installation (05B Edinburgh Park Station)</li> <li>Deliver and Install Shelter</li> <li>Access for E&amp;M Tram Stop installation (05B Edinburgh Park Station)</li> <li>Install LV Power Supply and LV Power Equipment</li> </ul>																					
<b>Design Release</b>		<b>0d</b>	<b>30-Jun-08</b>	<b>30-Jun-08</b>																						
12900	Issue Construction Drawings - Trackworks	0d	30-Jun-08																							
12910	Issue Construction Drawings - Edinburgh Park Stn Tramstop	0d	30-Jun-08																							
<b>Edinburgh Park Station Tram Stop</b>		<b>353d</b>	<b>12-Dec-08</b>	<b>10-May-10</b>																						
132	Civil Engineering and Builderworks	65d	12-Dec-08	26-Mar-09																						
278	Order REC Supply	0d	28-May-09																							
A5238	Access for visual inspection for E&M Tram Stop installation (05B Edinburgh Park Station)	0d	23-Jun-09																							
A18790	Deliver and Install Shelter	10d	09-Jul-09	23-Jul-09																						
A5239	Access for E&M Tram Stop installation (05B Edinburgh Park Station)	0d	23-Jul-09																							
A5240	Install LV Power Supply and LV Power Equipment	25d	23-Jul-09	28-Aug-09																						

█ Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)  
 Page 57 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007				2008				2009				2010				2011		2012						
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2				
A6290	Installation of SIG-interlocking cubicle	15d	07-Aug-09	28-Aug-09																									
A18800	Install Telecon Equipment	20d	28-Aug-09	25-Sep-09																									
A18810	Install Station Control Equipment + AFC Equipment	25d	28-Aug-09	02-Oct-09																									
A5270	Package Test Tramstop	5d	02-Oct-09	09-Oct-09																									
A6300	Commissioning of SIG -interlocking cubicle	5d	30-Apr-10	10-May-10																									
<b>Trackwork (790m)</b>					115d					01-Sep-08					17-Feb-09														
213	Bulk Excavation - Subbase	15d	01-Sep-08	19-Sep-08																									
500	OLE Foundations - Drainage	32d	22-Sep-08	04-Nov-08																									
859	CBM - Ducts	10d	05-Nov-08	18-Nov-08																									
879	Track laying	16d	19-Nov-08	11-Dec-08																									
889	Track Finishes	22d	12-Dec-08	26-Jan-09																									
899	Fencing	16d	27-Jan-09	17-Feb-09																									
<b>Sub-Section 09 Saughton Road North (exclusive) to Bankhead (inclusive)</b>					522d					17-Jan-08					08-Feb-10														
<b>Design Release</b>					117d					17-Jan-08					30-Jun-08														
12880	Issue Construction Drawings - South Gyle Access Bridge	0d		17-Jan-08																									
10860	Issue Construction Drawings - Bankhead Retaining Wall	0d		12-May-08																									
12890	Issue Construction Drawings - Trackworks	0d		30-Jun-08																									
12670	Issue Construction Drawings - South Gyle Access Tramstop	0d		30-Jun-08																									
<b>Trackwork (1260m)</b>					144d					26-Mar-09					14-Oct-09														
A16570	6 Months notification to change Bus timetable	0d		26-Mar-09																									
223	Bulk Excavation - Subbase	8d	27-Mar-09	07-Apr-09																									
510	OLE Foundations - Drainage	25d	08-Apr-09	14-May-09																									
909	CBM - Ducts	25d	15-May-09	19-Jun-09																									
919	Track laying	26d	22-Jun-09	27-Jul-09																									
929	Track Finishes	31d	28-Jul-09	09-Sep-09																									
939	Fencing	25d	10-Sep-09	14-Oct-09																									
<b>South Gyle Access Tram Stop</b>					132d					28-Jul-09					08-Feb-10														
318	Order REC Supply	0d		11-Sep-09																									
A5198	Access for visual inspection for E&M Tram Stop installation (05B South Gyle)	0d		07-Oct-09																									
129	Civil Engineering and Building Works	65d	28-Jul-09	27-Oct-09																									
A18780	Deliver and Install Shelter	10d	23-Oct-09	06-Nov-09																									
A5199	Access for E&M Tram Stop installation (05B South Gyle)	0d		06-Nov-09																									
A5200	Install LV Power Supply and LV Power Equipment	25d	08-Nov-09	14-Dec-09																									
A5210	Install Telecon Equipment	20d	14-Dec-09	25-Jan-10																									
A5220	Install Station Control Equipment + AFC Equipment	25d	14-Dec-09	01-Feb-10																									
A5230	Package Test Tramstop	5d	01-Feb-10	08-Feb-10																									
<b>Bankhead Retaining Wall (W11)</b>					20d					01-Sep-08					26-Sep-08														
127	Retaining Wall Construction	20d	01-Sep-08	26-Sep-08																									
<b>Broomhouse Road Bridge (S25)</b>					1d					01-Sep-08					01-Sep-08														
125	Existing Structure	1d	01-Sep-08	01-Sep-08																									
<b>Bankhead Drive Substation</b>					139d					07-Jul-09					26-Jan-10														
256	Order REC supply from Scottish Power	0d		07-Jul-09																									
A2258	Access for visual inspection for E&M Substation installation (05B Bankhead Drive)	0d		28-Sep-09																									
266	Civil Engineering and Building Works	65d	28-Jul-09	27-Oct-09																									
A5880	Power Infeed from Public Net available inc HV cable	0d		28-Oct-09																									
A2259	Access for E&M Substation installation (05B Bankhead Drive)	0d		28-Oct-09																									
A5890	Install LV Power Supply and LV Power Equipment	15d	28-Oct-09	17-Nov-09																									
A5900	Installation of TPS Equipment	30d	11-Nov-09	06-Jan-10																									
A5910	Install Telecon and Scada	15d	03-Dec-09	06-Jan-10																									
A5920	Testing and Commissioning	14d	07-Jan-10	26-Jan-10																									
<b>South Gyle Access Bridge (S26)</b>					142d					01-Sep-08					26-Mar-09														
156	Substructure	83d	01-Sep-08	08-Jan-09																									
276	Superstructure	55d	09-Jan-09	26-Mar-09																									
<b>Sub-Section 10 Balgreen Road (exclusive) to Saughton Road North (inclusive)</b>					546d					25-Feb-08					19-Apr-10														

Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)  
Page 58 of 100





Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
<b>Design Release</b>					108d	25-Feb-08	22-Jul-08	22-Jul-08, Design Release																		
10840	Issue Construction Drawings - Saughton Rd North Tramstop	0d		25-Feb-08	◆ Issue Construction Drawings - Saughton Rd North Tramstop																					
10820	Issue Construction Drawings - Saughton Rd Bridge	0d		25-Feb-08	◆ Issue Construction Drawings - Saughton Rd Bridge																					
12830	Issue Construction Drawings - Trackworks	0d		30-Jun-08	◆ Issue Construction Drawings - Trackworks																					
10810	Issue Construction Drawings - Carricknowe Bridge	0d		22-Jul-08	◆ Issue Construction Drawings - Carricknowe Bridge																					
<b>Carricknowe Bridge (S23)</b>					133d	09-Jan-09	14-Jul-09	14-Jul-09, Carricknowe Bridge (S23)																		
120	Haul Roads-Protection Barriers	10d	09-Jan-09	22-Jan-09	■ Haul Roads-Protection Barriers																					
258	North Abutment	40d	23-Jan-09	19-Mar-09	■ North Abutment																					
459	South Abutment	40d	20-Mar-09	18-May-09	■ South Abutment																					
469	Deck	35d	19-May-09	07-Jul-09	■ Deck																					
479	Bridge Finishes	40d	19-May-09	14-Jul-09	■ Bridge Finishes																					
<b>Saughton Road Bridge (S24)</b>					1d	01-Sep-08	01-Sep-08	▼ 01-Sep-08, Saughton Road Bridge (S24)																		
121	Existing Structure	1d	01-Sep-08	01-Sep-08	Existing Structure																					
<b>Trackwork (1690m)</b>					344d	10-Sep-08	22-Jan-10	Existing Structure → 22-Jan-10, Trackwork (1690m)																		
IN-1380	Demolition (ATC Hut) Sub-Section 10	20d	10-Sep-08	08-Oct-08	■ Demolition (ATC Hut) Sub-Section 10																					
233	Bulk Excavation - Subbase	20d	15-Jul-09	12-Aug-09	■ Bulk Excavation - Subbase																					
520	OLE Foundations - Drainage	23d	13-Aug-09	14-Sep-09	■ OLE Foundations - Drainage																					
949	CBM - Ducts	15d	15-Sep-09	05-Oct-09	■ CBM - Ducts																					
959	Track laying	23d	06-Oct-09	05-Nov-09	■ Track laying																					
969	Track Finishes	22d	06-Nov-09	08-Dec-09	■ Track Finishes																					
979	Fencing	23d	09-Dec-09	22-Jan-10	■ Fencing																					
<b>Saughton Road North Tram Stop</b>					110d	06-Nov-09	19-Apr-10	19-Apr-10, Saughton Road North Tram Stop																		
248	Order REC Supply	0d	20-Nov-09		◆ Order REC Supply																					
A5158	Access for visual inspection for E&M Tram Stop installation (05B Saughton Road North)	0d	17-Dec-09		◆ Access for visual inspection for E&M Tram Stop installation (05B Saughton Road North)																					
A18770	Deliver and Install Shelter	10d	18-Jan-10	29-Jan-10	■ Deliver and Install Shelter																					
A5159	Access for E&M Tram Stop installation (05B Saughton Road North)	0d	01-Feb-10		◆ Access for E&M Tram Stop installation (05B Saughton Road North)																					
123	Civil Engineering and Building Works	85d	06-Nov-09	19-Feb-10	■ Civil Engineering and Building Works																					
A5180	Install LV Power Supply and LV Power Equipment	25d	01-Feb-10	05-Mar-10	■ Install LV Power Supply and LV Power Equipment																					
A5170	Install Telecon Equipment	20d	08-Mar-10	05-Apr-10	■ Install Telecon Equipment																					
A5180	Install Station Control Equipment + AFC Equipment	25d	08-Mar-10	12-Apr-10	■ Install Station Control Equipment + AFC Equipment																					
A5190	Package Test Tramstop	5d	13-Apr-10	19-Apr-10	■ Package Test Tramstop																					
<b>Contaminated Land at ATC Hut (Sub-Section 10)</b>					107d	12-May-08	08-Oct-08	▼ 08-Oct-08, Contaminated Land at ATC Hut (Sub-Section 10)																		
A12950	Lease termination of "Notice to quit"	0d		12-May-08*	◆ Lease termination of "Notice to quit"																					
A6100	De-Contamination/Demolition Works - ATC Hut	20d	10-Sep-08	08-Oct-08	■ De-Contamination/Demolition Works - ATC Hut																					
<b>Intermediate Section 05A Roseburn Junction (exclusive) to Balgreen Road (inclusive)</b>					775d	07-Jan-08	24-Jan-11	24-Jan-11, Intermediate Section 05A Roseburn Junction (exclusive) to Balgreen Road (inclusive)																		
<b>E &amp; M Installations</b>					87d	15-Sep-10	24-Jan-11	24-Jan-11, E & M Installations																		
A4083	Access for visual inspection for E&M wayside installation (05A) - ROJ to BAL	0d	15-Sep-10		◆ Access for visual inspection for E&M wayside installation (05A) - ROJ to BAL																					
A4084	Access for E&M wayside installation (05A) - ROJ to BAL	0d	15-Oct-10		◆ Access for E&M wayside installation (05A) - ROJ to BAL																					
A4098	Access for visual inspection to cable pits for cable laying (05A) - ROJ to BAL	0d	25-Oct-10		◆ Access for visual inspection to cable pits for cable laying (05A) - ROJ to BAL																					
A4085	Installation of poles and building fixings - ROJ to BAL	18d	15-Oct-10	09-Nov-10	■ Installation of poles and building fixings - ROJ to BAL																					
A4099	Access to cable pits for cable laying (05A) - ROJ to BAL	0d	24-Nov-10		◆ Access to cable pits for cable laying (05A) - ROJ to BAL																					
A4100	Install Electrical Cables - ROJ to BAL	12d	24-Nov-10	09-Dec-10	■ Install Electrical Cables - ROJ to BAL																					
A4110	Install Fibre Optic Cables - ROJ to BAL	12d	24-Nov-10	09-Dec-10	■ Install Fibre Optic Cables - ROJ to BAL																					
A4120	Install Signalling Wayside Equipment - ROJ to BAL	12d	10-Dec-10	05-Jan-11	■ Install Signalling Wayside Equipment																					
A4090	Overhead Catenary Line - ROJ to BAL	43d	09-Nov-10	24-Jan-11	■ Overhead Catenary Line - ROJ to BAL																					
<b>Sub-Section 12 Roseburn Junction (exclusive) to Murrayfield Stadium (inclusive)</b>					769d	07-Jan-08	14-Jan-11	14-Jan-11, Sub-Section 12 Roseburn Junction (exclusive) to Murrayfield Stadium (inclusive)																		
<b>Design Release</b>					144d	07-Jan-08	24-Jul-08	24-Jul-08, Design Release																		
10460	Issue Construction Drawings - Murrayfield Tramstop	0d		07-Jan-08*	◆ Issue Construction Drawings - Murrayfield Tramstop																					
10270	Issue Construction Drawings - Russell Road Underbridge	0d		26-Feb-08*	◆ Issue Construction Drawings - Russell Road Underbridge																					
10660	Issue Construction Drawings - Russell Road Retaining Wall	0d		07-Apr-08*	◆ Issue Construction Drawings - Russell Road Retaining Wall																					
10740	Issue Construction Drawings- Murrayfield Tramstop Retaining Wall	0d		02-May-08*	◆ Issue Construction Drawings- Murrayfield Tramstop Retaining Wall																					
10180	Issue Construction Drawings - Trackworks	0d		24-Jul-08*	◆ Issue Construction Drawings - Trackworks																					
<b>Russell Road Underbridge (S20)</b>					191d	08-May-08	10-Feb-09	10-Feb-09, Russell Road Underbridge (S20)																		
103	Excavation and piling	60d	08-May-08	01-Aug-08	■ Excavation and piling																					

Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
 Summary  
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 59 of 100






































Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A3765	Installation of poles and building fixings - FOW to MDR	10d	05-Mar-10	18-Mar-10																					
A3779	Access to cable pits for cable laying (01B) - FOW to MDR	0d	02-Apr-10																						
A3780	Install Electrical Cables - FOW to MDR	12d	02-Apr-10	19-Apr-10																					
A3790	Install Fibre Optic Cables - FOW to MDR	12d	02-Apr-10	19-Apr-10																					
A3770	Overhead Catenary Line - FOW to MDR	23d	19-Mar-10	20-Apr-10																					
A3800	Install Signalling Wayside Equipment - FOW to MDR	12d	20-Apr-10	05-May-10																					
	<b>Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)</b>	<b>458d</b>	<b>31-Mar-08</b>	<b>21-Jan-10</b>																					
IN-1160	Site Preparation Sub-Section 20	15d	04-Jul-08	24-Jul-08																					
A2420	Road Alterations (Sub-section 20)	115d	25-Jul-08	12-Jan-09																					
A2440	Track (approx.700m) - 1b.3 (Sub-section 20)	100d	13-Jan-09	01-Jun-09																					
A2460	Platform - Civils & Finishing Works - Foot of the Walk Tramstop	30d	02-Jun-09	13-Jul-09																					
A8550	Roads (Sub-section 20)	65d	02-Jun-09	31-Aug-09																					
<b>Design Release</b>		<b>10d</b>	<b>31-Mar-08</b>	<b>14-Apr-08</b>																					
12120	Issue Construction Drawings- Foot of the Walk Tramstop	0d		31-Mar-08																					
12140	Issue Construction Drawings - Roadworks	0d		14-Apr-08																					
12130	Issue Construction Drawings - Trackworks	0d		14-Apr-08																					
<b>Trackwork</b>		<b>149d</b>	<b>12-Nov-08</b>	<b>18-Jun-09</b>																					
Leith Walk Ch 100-350		42d	19-Feb-09	20-Apr-09																					
1st half		21d	19-Feb-09	20-Mar-09																					
Establish Traffic Management & Temp. Fencing		2d	19-Feb-09	23-Feb-09																					
Excavate box		2d	23-Feb-09	25-Feb-09																					
Excavate, lay and concrete ducts		3d	25-Feb-09	02-Mar-09																					
Excavate and construct OLE bases		3d	25-Feb-09	02-Mar-09																					
Place Lower concrete and cure		3d	02-Mar-09	05-Mar-09																					
Set Track (250m)		3d	05-Mar-09	10-Mar-09																					
Place upper concrete and cure		5d	10-Mar-09	17-Mar-09																					
Street Surface finishes		3d	17-Mar-09	20-Mar-09																					
2nd half		21d	20-Mar-09	20-Apr-09																					
Excavate box		2d	20-Mar-09	24-Mar-09																					
Excavate, lay and concrete ducts		3d	24-Mar-09	27-Mar-09																					
Excavate and construct OLE bases		3d	24-Mar-09	27-Mar-09																					
Place Lower concrete and cure		3d	27-Mar-09	01-Apr-09																					
Set Track		3d	01-Apr-09	06-Apr-09																					
Place upper concrete and cure		5d	06-Apr-09	14-Apr-09																					
Street Surface finishes		3d	14-Apr-09	17-Apr-09																					
Remove fencing and Traffic Management		1d	17-Apr-09	20-Apr-09																					
Leith Walk Ch 350-600		43d	20-Apr-09	18-Jun-09																					
1st half		22d	20-Apr-09	20-May-09																					
Establish Traffic Management & Temp. Fencing		2d	20-Apr-09	22-Apr-09																					
Excavate box		2d	22-Apr-09	24-Apr-09																					
Excavate, lay and concrete ducts		3d	24-Apr-09	29-Apr-09																					
Excavate and construct OLE bases		3d	24-Apr-09	29-Apr-09																					
Place Lower concrete and cure		3d	29-Apr-09	05-May-09																					
Set Track (250m)		3d	05-May-09	08-May-09																					
Place upper concrete and cure		5d	08-May-09	15-May-09																					
Street Surface finishes		3d	15-May-09	20-May-09																					
2nd half		21d	20-May-09	18-Jun-09																					
Excavate box		2d	20-May-09	22-May-09																					
Excavate, lay and concrete ducts		3d	22-May-09	28-May-09																					
Excavate and construct OLE bases		3d	22-May-09	28-May-09																					
Place Lower concrete and cure		3d	28-May-09	02-Jun-09																					
Set Track		3d	02-Jun-09	05-Jun-09																					
Place upper concrete and cure		5d	05-Jun-09	12-Jun-09																					
Street Surface finishes		3d	12-Jun-09	17-Jun-09																					



Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

