

Activity ID	Activity Name	Original Duration	Start	Finish	2008															
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
<b>Total</b>		2328d	28-Jun-05 A	16-Jul-14	[Gantt bars for Total]															
<b>01 DEVELOPMENT</b>		1544d	28-Jun-05 A	16-Jul-11	[Gantt bars for 01 DEVELOPMENT]															
<b>02 LAND ASSEMBLY</b>		1391d	30-Jan-06 A	17-Oct-11	[Gantt bars for 02 LAND ASSEMBLY]															
<b>03 ADVANCED WORKS</b>		743d	05-Sep-05 A	30-Jul-08	[Gantt bars for 03 ADVANCED WORKS]															
<b>04 SDS Design</b>		1200d	05-Sep-05 A	20-May-10	[Gantt bars for 04 SDS Design]															
SDS (Design)		1200d	05-Sep-05 A	20-May-10	[Gantt bars for SDS (Design)]															
FULL ROUTE TOP LEVEL SUMMARY		1200d	19-Sep-05 A	20-May-10	[Gantt bars for FULL ROUTE TOP LEVEL SUMMARY]															
Section 06 Gogar Depot		684d	19-Sep-05 A	07-Oct-08	[Gantt bars for Section 06 Gogar Depot]															
Section 07 Gogar to Edinburgh Airport		663d	19-Sep-05 A	08-Oct-08	[Gantt bars for Section 07 Gogar to Edinburgh Airport]															
Section 05 Roseburn Junction to Gogar		741d	05-Sep-05 A	05-Jan-09	[Gantt bars for Section 05 Roseburn Junction to Gogar]															
Section 02 Haymarket Corridor		648d	19-Sep-05 A	18-Aug-08	[Gantt bars for Section 02 Haymarket Corridor]															
Section 01 Newhaven Road to Haymarket		1048d	05-Sep-05 A	28-Jan-09	[Gantt bars for Section 01 Newhaven Road to Haymarket]															
Section 03 Haymarket to Granton		704d	19-Sep-05 A	04-Nov-08	[Gantt bars for Section 03 Haymarket to Granton]															
Section 04 Granton to Newhaven Road (future development)		150d	19-Sep-05 A	30-Jun-06 A	[Gantt bars for Section 04 Granton to Newhaven Road (future development)]															
Section 08 Ingliston Park & Ride to Newbridge (future development)		171d	19-Sep-05 A	29-Sep-06 A	[Gantt bars for Section 08 Ingliston Park & Ride to Newbridge (future development)]															
TRAM/EARL Combined Design at Airport (****CLOSED ACTIVITIES****)		39d	16-Apr-07 A	31-May-07 A	[Gantt bars for TRAM/EARL Combined Design at Airport (****CLOSED ACTIVITIES****)]															
<b>05 JRC</b>		799d	31-Jul-06 A	22-Sep-09	[Gantt bars for 05 JRC]															
<b>06 MUDFA WORKS</b>		665d	03-Oct-06 A	19-May-09	[Gantt bars for 06 MUDFA WORKS]															
MUDFA (Utilities) - (Construction) Line 1a		633d	03-Oct-06 A	04-Apr-09	[Gantt bars for MUDFA (Utilities) - (Construction) Line 1a]															
MUDFA (Utilities) - (Construction) Line 1b		175d	08-Sep-08	19-May-09	[Gantt bars for MUDFA (Utilities) - (Construction) Line 1b]															
<b>07 INFRACO CONSTRUCTION</b>		961d	28-Sep-07 A	13-Jul-11	[Gantt bars for 07 INFRACO CONSTRUCTION]															
INFRACO (Construction)		961d	28-Sep-07 A	13-Jul-11	[Gantt bars for INFRACO (Construction)]															
Invasive species - 3rd cycle of visits - 2009		73d	25-May-09	02-Sep-09	[Gantt bars for Invasive species - 3rd cycle of visits - 2009]															
Consents & Approvals (Relocation of Monuments)		148d	05-Nov-07 A	29-Aug-08	[Gantt bars for Consents & Approvals (Relocation of Monuments)]															
FULL ROUTE TOP LEVEL SUMMARY		961d	28-Sep-07 A	13-Jul-11	[Gantt bars for FULL ROUTE TOP LEVEL SUMMARY]															
CONSTRUCTION LINE 1A - Airport to Newhaven		717d	19-Oct-07 A	26-Jan-11	[Gantt bars for CONSTRUCTION LINE 1A - Airport to Newhaven]															
CONSTRUCTION COMPLETION & APPROVALS LINE 1A		369d	27-Jul-09	10-Feb-11	[Gantt bars for CONSTRUCTION COMPLETION & APPROVALS LINE 1A]															
Sectional Completion Off-Street - Line 1a (Airport - Haymarket)		244d	02-Dec-09	18-Nov-10	[Gantt bars for Sectional Completion Off-Street - Line 1a (Airport - Haymarket)]															
Sectional Completion On-Street - Line 1a (Haymarket - Newhaven Road)		168d	27-May-10	27-Jan-11	[Gantt bars for Sectional Completion On-Street - Line 1a (Haymarket - Newhaven Road)]															
ENERGISATION LINE 1A		384d	27-Jul-09	02-Feb-11	[Gantt bars for ENERGISATION LINE 1A]															
COMMISSIONING LINE 1A		389d	27-Jul-09	10-Feb-11	[Gantt bars for COMMISSIONING LINE 1A]															
<b>08 TRAM MANUFACTURE &amp; DELIVERY</b>		927d	19-Nov-07 A	16-Jul-11	[Gantt bars for 08 TRAM MANUFACTURE & DELIVERY]															
<b>09 DPOFA OPERATOR &amp; MAINTENANCE</b>		1937d	16-Oct-06 A	16-Jul-14	[Gantt bars for 09 DPOFA OPERATOR & MAINTENANCE]															
DPOFA (Operations)		1937d	16-Oct-06 A	16-Jul-14	[Gantt bars for DPOFA (Operations)]															
TEL		29d	28-Apr-08	05-Jun-08	[Gantt bars for TEL]															

<ul style="list-style-type: none"> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: blue; border: 1px solid black;"></span> Actual Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: lightgreen; border: 1px solid black;"></span> Remaining Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; border: 1px solid black; margin-right: 5px;"></span> Milestone</li> <li><span style="display: inline-block; width: 15px; height: 10px; border: 1px solid black; margin-right: 5px;"></span> Summary</li> </ul>	 <p><b>Trams for Edinburgh</b> ...connecting our Capital</p>	<p>E.T.N. - Summary High Level Programme</p> <p>1 of 2</p>	
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------	---------------------------------------------------------------------------------------

Activity ID	Activity Name	Original Duration	Start	Finish	2008				2009				2010				2011				2012
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
<b>TRANSDEV</b>																					
	Phase B - Procurement of Infrastructure and Equipment	839d	16-Oct-06 A	04-Jul-08	→																
	Phase B - Gateway from Phase B to Phase C1	1d	14-Sep-07 A	02-Jul-08	→																
	Phase C1 - Pre-Mobilisation	451d	21-May-08	03-Mar-10	→																
	Management Plan - C2	211d	04-Dec-09	05-Oct-10	→																
	Phase C2 - Mobilisation	630d	29-Jun-09	16-Dec-11	→																
	Phase D - Operation	323d	16-Jul-11	11-Oct-12	→																
	<b>Passenger Service Line 1a</b>	214d	16-Jul-11	10-May-12	→																
	TR-4C Open Full System (Line 1a)	0d		16-Jul-11*	◆																
	TR-4C Network Performance Test Full System Line 1a (T4)	20d	12-Apr-12	10-May-12	→																
	TR-4C Network Reliability Test Full System Line 1a (T5)	20d	12-Apr-12	10-May-12	→																
	<b>Passenger Service Line 1b</b>	214d	16-Dec-11	11-Oct-12	→																
	TR-4C Open System (Line 1b)	0d		16-Dec-11*	◆																
	TR-4C Network Performance Test (T4)	20d	12-Sep-12	10-Oct-12	→																
	TR-4C Network Reliability Test (T5)	20d	13-Sep-12	11-Oct-12	→																
	Phase E - Preparation for Maintenance Contract Re-Bids	0d	16-Jul-14	16-Jul-14	→																
<b>10 AS-BUILT DESIGN</b>					→																

     Actual Work      ▼ Summary  
     Remaining Work  
◆ ◆ Milestone



E.T.N. - Summary High Level Programme

2 of 2

