

EDINBURGH TRAM PROJECT

P60 Risk Allocation Report

Current Period End: 01 Mar-08

Sim Run P60 1A+1B 30955.44k

Risk Mean Sum
22336.48k

Total Allocation

Phase 1A

26537.90

WBS Item	Allocated Risks			Effect	Impact Assessment 08 Feb 2006			Exposure Period		Sim Run Risk Mean	P60 Risk Allocation	P60 Risk Allocation 1A		
	Risk ID	Cause	Risk Event		Prob	Current Impact Assessment	Start	End						
					%	Min	Most Likely	Max						
11.1 Construction	994	The design for the lighting has yet to be approved by CECs Street Lighting section	Additional time or cost could be incurred in relation to the street lighting works	Compliance with other requirements may incur abortive works resulting in additional cost and delay to programme	17.50%	12.5	29-Aug-07	31-Oct-08	2.19	3.03	2.43	Design & Consents		
2 PROCUREMENT CONSULTANT		SDS supplier does not deliver the required prior approval presents before model run	Late prior approval consents	Delay to programme with additional resource costs and delays to InfraCo procurement impact upon risk balance.	50.00%	900			897.11	1243.88	1119.32	Design & Consents		
3 DESIGN	338	Adequate analysis and extent of noise and vibration measures are not provided by SDS. Specifications relating to tram noise provided by Tramcore optimistic	Design assumptions lead to Tram noise and vibration measures being inadequate during operation	Tram design requires to be altered or revised to incorporate noise and vibration measures need to be incorporated	10.00%	100	01-Jan-07	31-Jan-11		73.79	59.03	Design & Consents		
4 PARLIAMENTARY PROCESS/ APPROVALS		Inadequate quality of submission of Approval Part 6 submission of package programme compression. Lack of CEC resources	Failure to progress approval applications within 8 weeks	Delay and disruption to InfraCo	80.00%	750	750	1000	03-Jan-06	26-Aug-08	924.95	924.95	Design & Consents	
5 PARLIAMENTARY PROCESS/ APPROVALS		SDS submitted programme with design review comments and be have decided not to extend programme period to account for this.	CEC carry financial impact of unverified designs provided to InfraCo	Modifications required to the designs post contract award result in additional costs			13-Aug-07	31-May-08		520.58	416.47	Design & Consents		
	279		Third party consents including Network Rail, CEC Planning, CEC Roads Department, Historic Scotland, Building Fixing Owner consent is denied or delayed	Delay to programme. Risk transfer response by bidders is to return risk to the increased cost if transferred and also as a result of any delay due to inflation.		50.00%			31-Jul-08	31-Dec-09	886.45	779.80	Design & Consents	
1 GENERAL/ OVERALL		Concurrent major projects in Edinburgh	Other major projects in Edinburgh interface with Tram	Delay in sequence in certain areas, Additional interface project management costs.	50.00%	100			01-Mar-07	31-Dec-10	150.08	208.05	166.44	General Programme Delay
1.7 Miscellaneous	343	General delay to programme with various causes e.g. failure to obtain approvals on time, parliamentary processes, delay due to lack of provision of BAA agreements with new owners	Delay to completion of project	Inflation at 5% causes increased outturn cost due to delay plus revenue loss	50.00%	6000	12000	8500	31-Dec-10	31-Dec-11	4789.10	6361.58	5187.27	General Programme Delay
1.8.1	974	Inaccurate Topo Survey results	Increase in levels of Soil Excavation	Increased Cost - Programme extension	95.00%	100	100	100	14-May-07	24-Aug-08	75.04	104.03	104.03	Infraco Delivery
1.8.2		Existing Soil Site Unable to accept future re-use	Increase in the Lahair Valuation Joint Board rates/revalue of the spoilsite	New land will still have to be found and agreement reached. Possibility of increased costs			50	50	19-Jul-07	31-Mar-08		27.66	27.66	Infraco Delivery
2.1.3 Depot		Agreement with SEPA to use Gravity Drain Proposal	Gravity Drain Proposal	Cost & timesaving	75.50%	12.5			19-Mar-08	08-Jul-08			13.78	Infraco Delivery
		Sign off of works relating to Wide Area Modelling (WAM) have not been agreed with SDB because they consider this to be outside the scope of their contract.	Uncertainty about whether construction works required on rail network relating to Wide Area Modelling issues.	Potential claim from SDB if delay with additional design work, Potential compensation costs related with WAM issues (difficult to quantify without design) over and above those already incurred.					03-Jul-08	24-Sep-08		1971.05	1971.05	Infraco Delivery
		Unknown assets uncovered during construction that were not previously accounted for. Unauthorised utility assets; known redundant utilities, unknown utilities, unknown redundant utilities.	Unknown or abandoned assets impacts scope of Infraco work	Redesign and delay as investigation take place and solution implemented. Increase in Capex cost as a result of additional works.	90.00%	500			31-Oct-07	31-Jul-10		747.78	747.78	Infraco Delivery
7.3 Infraco		Area of possible contamination and unauthorised/unclaimed land has been highlighted during investigation immediately to east of Cogar Burn - investigation for CERT project indicates that this consists of building rubble and domestic waste.	Tramway runs through area of possible contamination and specific foundation's required to cope with unstable ground	Increase in costs to provide special 95.00% - 100					31-Oct-07		280.18	283.85	263.65	Infraco Delivery
7.3 Infraco		Encountering archaeological finds during site works	Excavation of archaeological finds/burials	Delay in construction programme	85.00%	0			28-Sep-07	31-Jul-10		256.11	230.50	Infraco Delivery
7.3 Infraco		Failure to make arrangements with Utility companies for phasing of necessary connections. Utility Company operational constraints	Utility connections cannot proceed as planned	Potential delays to start of Infraco works in certain locations	50.00%	100			04-Apr-07	31-Jan-08		207.69	166.15	Infraco Delivery
		Uncertainty over extent of contaminated land/hazardous materials on route	Tramway runs through area of previously unidentified contaminated hazardous materials and material requires to be removed and replaced (dig and dump)	Increase in costs to remove material to special and other (p.	50.00%	1500	8000	8000	25-Sep-07	31-Jul-10	265.25	3803.35	3243.05	Infraco Delivery

EDINBURGH TRAM PROJECT
P80 Risk Allocation Report
 Current Period End: 01-Mar-08

Sim Run P80 1A+1B 30955.44k

 Risk Mean Sum
 22336.48k
 Total Allocation
 Phase 1A
 26537.90

WBS Item	Allocated Risks				Impact Assessment 08 Feb 2006	Exposure Period	Sim Run Risk Mean	P80 Risk Allocation	P80 Risk Allocation 1A					
	Risk ID	Cause	Risk Event	Effect										
				Effect	Prob %	Current Impact Assessment	Start	End	k	k				
7.3 Infraco	865	Buildings contain asbestos that were not uncovered during surveys	Asbestos found during demolition works and excavations for construction	Cost and delay during investigation and removal	90.00%	60	150	01-Jan-08	31-Mar-08	94.39	130.85	104.68	Infraco Delivery	
1.1 Land & Property	352	Higher land compensation claim than anticipated	Additional upliftion compensation claims	30.00% 0			05-Mar-07	31-Dec-08	684.88	949.15	949.15	Land compensation		
1.1 Land & Property	10	Costs of obtaining access rights are unknown	Cost associated with obtaining way leaves	Increase in legal costs relating to obtaining way leaves	40.00%	30	280	02-Apr-07	25-Oct-08	99.84	158.41	138.41	Land compensation	
2 MUDFA Utilities		Utilities assets uncovered during construction that were not previously identified or identified abandoned	Unknown or abandoned assets or unforeseen contaminated groundconditions affect scope of MUDFA work.	Re-design and delays as investigation takes place and solution implemented. Increase in Capex costs as a result of additional works.	95.00%	1000	865	02-Apr-07	31-Dec-08	817.30	4398.43	4176.61	MUDFA	
7.2 MUDFA Utilities		Utilities diversion outline specification only/fomplans	Uncertainty of Utilities location and consequently required diversion work unforeseen utility services within LoD	Increase in MUDFA costs or delays as a result of carrying out more diversions than estimated	90.00%	0		02-Apr-07	31-Dec-08	1081.92	1499.89	1424.90	MUDFA	
7.2 MUDFA Utilities		Tram alignment A8 crossing at Gopar co-mingles BT data masts/cable (main comms link between Glasgow and Edinburgh) and sewer	A8 crossing junction requires special design or BT data masts/cables require to be moved or solution to sewer to be engineered		80.00%	1000	1250	14-Apr-07	30-Sep-08	1000.65	1387.22	1387.22	MUDFA	
2 MUDFA Utilities		Required approval/acceptance turnaround time does not reflect SUC standard practice. SUDs do not have enough resources or process capability to achieve 20 day turnaround	Statutory Utility Companies unable to meet design approval/acceptance turnaround time	Additional period required for design approval/acceptance turnaround	95.00%			02-Mar-07	31-Dec-08	836.00	1158.98	1101.01	MUDFA	
7.2 MUDFA Utilities		Scotish Power own and maintain a cable tunnel in the vicinity of Leith Walk that may or may not interfere with Tram construction and operation. exact location and depth of tunnel is unknown, condition of tunnel is unknown.	Presence of Scottish Power tunnel in Leith Walk requires radical solution	Tunnel may have to be decommissioned and re-laid in a more suitable location, tram alignment may have to be altered, special equipment or solutions e.g. crane maybe required, increased capacity, potential for tunnel collapse during operations and	80.00%	400	800	02-Apr-07	31-Oct-08	402.20	554.23	554.53	MUDFA	
1.3.1 NR Immunisation Project		Information handled over in draft format as part of contractual design documents. Contractual Tram design change that is not communicated, zone of influence not defined adequately	SOC gives wrong or insufficient information to Network Rail	Network Rail does not have a plan to implement strategy for final Tram requirements. Network Rail are unable to complete their design in time to meet programme. Cost to change design. Delays by Network Rail to implementation. Final works are not available and contributing Tram	5.00%			02-Apr-07	30-Oct-08		21.53		Network Rail	
7.3 Infraco		Network Rail possessions over and above that estimates are required	Compensation paid to Train Operating Companies	Increased compensation paid to Train Operating Companies	5.00%	500	2000	4000	01-Oct-07	31-Jan-09	108.67	158.66	150.66	Network Rail
11.1 Construction		Network Rail cannot plan possession	Planned work at interface with Network Rail is delayed	Time delay and using post position	10.00%	350					145.88	145.88		Network Rail
		Planned timeline events failing to Edinburgh Airport due to the migration of the railway such as events occurring in traffic restrictions introduced in the vicinity of this airport cause unacceptable delays for vehicles accessing and exiting from the site	Free access cannot be guaranteed to the P3 Route	Delays to construction vehicles could have impacted completion date and cost of construction, delays or car park users or buses could detract from user times and viability of facility	2.50%			01-Oct-07	31-Mar-09	0.31	0.38	0.43	Other	
PROCUREMENT CONSULTANT		Unsuccessful tender challenges procurement process (Infraco or InfraCo)	QEU procurement process is challenged	Possible retender, Delays, Legal costs to deal with challenge	5.00%	0						3.43	Other	
PROCUREMENT CONSULTANT		Introduction of TEL as client	Change of client/demanding works	Delay and cost during negotiation of DPOF contract and additional approvals process	5.00%	12.5		03-Jul-06	30-Oct-08	\$63	0.67	0.69	Other	
1.1 Construction		Poor performance (quality) by Infraco during construction, poor materials, latent defects	Infraco failed to deliver construction quality, latencies in procuring or after Infraco maintenance period	Re-work, stakeholder issues, programme delay if quality not up to standard, construction, cost reduction, corrections affected by rework, project management costs to deal with issues	10.00%	25		31-Dec-10	30-Dec-16		6.83		Other	
2.2 Infraco		Design, construction and/or testing does not meet Transport Requirements and gain approval from the RICS Competent Person	Transdev refuse to operate system on safety grounds, delay to operational programme for delivery and resolution of the issue	Delay to commencement of service, additional cost both for delay and resolution of the issue	2.00%	3000		30-Jun-09	31-Dec-10	\$1.28	128.54	101.23	Other	

EDINBURGH TRAM PROJECT

P60 Risk Allocation Report

Current Period End 01 Mar-08

Sim Run P60 1A+1B 30955.41k

WBS Item	Allocated Risks			Impact Assessment 08 Feb 2006	Exposure Period	Sim Run Risk Mean	P60 Risk Allocation	Total Allocation Phase 1A				
	Risk ID	Cause	Risk Event									
				%	Min	Most Likely	Max		Ek	Sk		
2.9 TEL	889	Unsuccessful negotiation, TEL believes costs inflated too much.	Target operating costs for Phase 1D are not agreed.	TEL Business Case becomes undeliverable. Potential to undermine Disruption Resolution programme agreement.	1.00%	300	04-Jan-10	06-Jan-19	3.00	4.16	3.33	Other
3 DESIGN	890	Delay in design information release from specialist arm manufacturer and not acquired yet.	Delay in detailing of stops, trackway, GLE etc for Phase 1B	Time delay and consequential costs	15.00%	0	01-Jan-07	30-Sep-08	0.00	0.00	0.00	Other
7.1.1 Invasive Species	891	Surveying legal untitleable/plan rights to Network Rail, BAA and other relevant landowners and land because they were not cleared to address this risk (value of 9 PTS).	Gainning access to land prior to purchase for advanced works	Increased management costs and delays to design	10.00%	0	02-Apr-07	28-Sep-08	2.43	1.62	1.62	Other
7.1.1 Invasive Species	892	Contractor's unreliable gatekeepers to worksites due to access route being outside LOD and owned by others	Ability to lend to eradicate invasive species is not available when required	Programme Delay, contractor refuses to take ownership of risk. BAA includes high complexity in tender to allow for.	10.00%	0	12-Mar-07	01-Apr-09	0.86	1.00	0.04	Other
7.1.2 Badger Relocation	894	InfraRed Infra-red proposals. Old sets must be burnt before new ones can be cleared. Badgers will go into hibernation until more time to closure. animals must have settled in new home before closure of old one can take place.	Roslinburn Badger Otter Proposals for closure of old sets not approved by SNH	Delay in assessing land to construct Tram works and hence in Programme	17.50%	0	01-Oct-08	28-Nov-08	0.00	0.00	0.00	Other
7.1.2 Badger Relocation	895	InfraRed Infra-red proposals. Old sets must be burnt before new ones can be cleared. Badgers will go into hibernation until more time to closure. animals must have settled in new home before closure of old one can take place.	Gogarburn Badger Otter Proposals for closure of old sets not approved by SNH/SEERAD	Delay in assessing land to construct Tram works and hence in Programme	10.00%	0	01-Jun-07	30-Jun-08	1.76	1.76	1.76	Other
5 PARLIAMENTARY PROCESS/ APPROVALS	897	Legal challenge. Extension of statutory consultation process. Large number of objections. TRO process is subject to a public hearing process.	Delay in achievement of TROs due to a large number of public objections. After a legal challenge to using a TTRG to construct Tram.	Requirement to start Reconstruction	90.00%	750	16-Jun-07	31-Dec-09	875.00	938.78	935.76	TROs
22336.45											27,938	
Mean Sum = p50											Unspecified Risks (Contingency)	
22,336											27,938	

P60 Risk Allocation 1A+1B

TIE00352466_0003