	Α	В	С	D	Е
			Anticipated Final	Gross Cert. at	
1			Account	Novation	Balance
2					
3	1	Contract Sum	21,882,529	18,970,081	2,912,448
4					
5	2	Variations -agreed	776,172	776,172	0
6		Agreed	1,726,171	1,226,060	500,111
7		Settlement of all outstanding Change Requests		0	0
8		and Variations at Novation	800,000	800,000	0
9	3	Additional Services agreement	2,500,000	2,500,000	0
10		Further Additional Services agreement	450,000	450,000	0
11		Novation and completion costs	300,000	300,000	0
12					
13	4	ER's Alignment agreement	900,000	900,000	0
14					
15					
16	5	Sub Total (i)	29,334,872	25,922,313	3,412,559
17					
18	6	Construction Support (Provisional Sum)	1,000,000		1,000,000
19	7	Consents Support (Provisional Sum)	675,000		675,000
20					
21					
22	8	Sub Total (ii)	31,009,872	25,922,313	5,087,559
23					
24	9	Incentivisation (Non Infraco)	1,000,000		1,000,000
25					
26	10	MUDFA	-103,744		-103,744
27					
28					
29	11	Overall Total	31,906,128	25,922,313	5,983,815