

Activity ID	Activity Name	V27 Start	V27 Finish	Delta V26+ to V27	Delta V26 to V27	V26+ Start	V26+ Finish	V26 Start	V26 Finish	BBS Programmed Start Date @ 29Feb	Delta V27 to BBS Start Date	Delta V27 to BBS Start Date (+28DAYS)
Haymarket to Newhaven Road - Section 1 (Task300)		01-Aug-06 A	12-Aug-09					01-Aug-06	28-Jul-09			
Section Wide - Section 1		02-Jul-07 A	30-Oct-08		-15			02-Jul-07	15-Oct-08			
Section Wide		02-Jul-07 A	30-Oct-08		-15			02-Jul-07	15-Oct-08			
OLE (Task300.1)		28-Mar-08	28-Mar-08									
SDS83070	Issue OLE Redesign for Section 1		28-Mar-08*									
FOW - NER - Section 1A (Task300.2)		01-Aug-06 A	12-Aug-09		-15			01-Aug-06	28-Jul-09			
Sub Section Wide		01-Feb-07 A	11-Dec-08		-15			01-Feb-07	26-Nov-08			
FOW - COS		14-May-08	12-Aug-09		-15			23-Apr-08	28-Jul-09			
Tram Stop Foot of the Walk (Task300.3.10)		14-May-08	12-Aug-09		-15			23-Apr-08	28-Jul-09			
A25850	Tram Stop Design Complete - Drawings Issued for Construction		14-May-08	34	-21		17-Jun-08		23-Apr-08	06-Aug-08	84	64
Tram Stop Bernard Street (Task300.2.8)		29-May-08	12-Aug-09		-15			23-Apr-08	28-Jul-09			
A25810	Tram Stop Design Complete - Drawings Issued for Construction		29-May-08	-6	-36		23-May-08		23-Apr-08	19-Feb-09	266	246
COS - OCD		21-May-08	12-Aug-09		-15			23-Apr-08	28-Jul-09			
Tram Stop Port of Leith (Task300.2.9)		21-May-08	12-Aug-09		-15			23-Apr-08	28-Jul-09			
A25830	Tram Stop Design Complete - Drawings Issued for Construction		21-May-08	2	-28		23-May-08		23-Apr-08	09-Dec-09	567	547
OCD - OCT		01-Aug-06 A	12-Aug-09		-15			01-Aug-06	28-Jul-09			
Tram Stop Ocean Terminal (Task300.2.10)		20-Aug-07 A	12-Aug-09		-15			20-Aug-07	28-Jul-09			
A25860	Tram Stop Design Complete - Drawings Issued for Construction		07-Aug-08	-57	-85		11-Jun-08		14-May-08	11-Aug-09	368	349
Structures		01-Aug-06 A	11-Dec-08		-15			01-Aug-06	26-Nov-08			
S16 Victoria Dock Entrance Bridge		01-Aug-06 A	29-Oct-08		-7			01-Aug-06	22-Oct-08			
Issue Victoria Dock Design Package for Construction / Fabrication		29-Oct-08	29-Oct-08		-7			22-Oct-08	22-Oct-08			
SDS62420	Issue Victoria Dock Design Package for Construction / Fabrication		29-Oct-08	16	-7		14-Nov-08		22-Oct-08	12-Apr-10	530	510
S17 Tower Place Bridge		01-Aug-06 A	11-Dec-08		-15			01-Aug-06	26-Nov-08			
Issue Tower Place Bridge Design Package For Construction / Fabrication		11-Dec-08	11-Dec-08	-8	-15		03-Dec-08		26-Nov-08			
SDS62430	Issue Tower Place Bridge Design Package For Construction / Fabrication		11-Dec-08		-15		03-Dec-08		26-Nov-08	15-Jan-09	35	15
OCT - NER		22-Jan-08 A	12-Aug-09		-15			21-Jan-08	28-Jul-09			
Tram Stop Newhaven (Task300.2.11)		22-Jan-08 A	12-Aug-09		-15			21-Jan-08	28-Jul-09			
A25890	Tram Stop Design Complete - Drawings Issued for Construction		23-Jul-08	-19	22		04-Jul-08		14-Aug-08	11-Dec-09	506	486
Structures		11-Feb-08	08-Oct-08		-8			31-Jan-08	30-Sep-08			
W01 Lindsay Road Retaining Wall		11-Feb-08	08-Oct-08		-8			31-Jan-08	30-Sep-08			
Lindsay Road Retaining Wall Issue Structure Design Package for Construction / Fabrication		08-Oct-08	08-Oct-08		-8		07-Oct-08		30-Sep-08			
A7810	Issue Lindsay Road Retaining Wall Structure Design Package For Construction / Fabrication		08-Oct-08	-1	-8		07-Oct-08		30-Sep-08	05-Nov-08	28	8
MDR - FOW - Section 1B (Task300.3)		27-Aug-07 A	12-Aug-09		-15			27-Aug-07	28-Jul-09			
Sub Section Wide		27-Aug-07 A	22-May-08		0			27-Aug-07	22-May-08			
Sub Section Wide IDC		03-Dec-07 A	15-Feb-08		-11			03-Dec-07	04-Feb-08			
Track and Road works			15-May-08				09-Jun-08		04-Feb-08	01-Aug-08	78	58
A40181	Subsection Wide IDC - Roads, Track, Stops, B&A, Street Lighting, Utilities	03-Dec-07 A	15-Feb-08	115	-11		09-Jun-08	03-Dec-07	04-Feb-08			
MDR - BAS		29-Apr-08	12-Aug-09		-15			14-Mar-08	28-Jul-09			
Tram Stop Balfour Street (Task300.3.8)		29-Apr-08	12-Aug-09		-15			14-Mar-08	28-Jul-09			
A25920	Tram Stop Design Complete - Drawings Issued for Construction		29-Apr-08	-1	-46		28-Apr-08		14-Mar-08	09-Oct-09	528	508
PSW - MDR - Section 1C (Task300.4)		01-Feb-07 A	12-Aug-09		-15			01-Feb-07	28-Jul-09			
Sub Section Wide		01-Feb-07 A	22-Jul-08		-47			01-Feb-07	05-Jun-08			
Sub Section Wide IDC		07-Feb-08 A	05-Mar-08		-5			04-Feb-08	29-Feb-08			
Roads, Street Lighting & Landscaping (Task300.4.2)		01-Feb-07 A	15-Jul-08		-47			01-Feb-07	29-May-08			
SDS25530	Issue Construction Drawings		15-Jul-08	-14	-47		01-Jul-08		29-May-08	27-Mar-09	255	235
Drainage		25-Feb-08	10-Mar-08		0			25-Feb-08	10-Mar-08			
PSW - SAS		13-Jun-08	12-Aug-09		-15			28-Mar-08	28-Jul-09			
Tram Stop St. Andrew Square (Task300.4.8)		13-Jun-08	12-Aug-09		-15			28-Mar-08	28-Jul-09			
A25980	Tram Stop Design Complete - Drawings Issued for Construction		13-Jun-08	-14	-77		30-May-08		28-Mar-08	07-Sep-09	26	6
SAS - PIP		14-Mar-08	12-Aug-09		-15			25-Jan-08	28-Jul-09			
Tram Stop Picardy Place (Task300.4.9)		26-Jun-08	12-Aug-09		-15			23-Apr-08	28-Jul-09			
A26010	Tram Stop Design Complete - Drawings Issued for Construction		26-Jun-08	-36	-64		21-May-08		23-Apr-08	30-Mar-10	642	622
Tram Cathedral Lane Substation (Task300.4.10)		14-Mar-08	14-Mar-08		-49			25-Jan-08	25-Jan-08			
A549290	Issue Tram Cathedral Lane Substation For Construction Drawings		14-Mar-08*					25-Jan-08	25-Jan-08	30-Mar-10		
PIP - MDR		29-Apr-08	12-Aug-09		-15			14-Mar-08	28-Jul-09			
Tram Stop McDonald Road (Task300.4.11)		29-Apr-08	12-Aug-09		-15			14-Mar-08	28-Jul-09			
A26040	Tram Stop Design Complete - Drawings Issued for Construction		29-Apr-08	-1	-46		28-Apr-08		14-Mar-08	22-Jul-09	449	429
HAY - PSW - Section 1D (Task300.5)		27-Aug-07 A	12-Aug-09		-15			27-Aug-07	28-Jul-09			
Sub Section Wide		27-Aug-07 A	26-Jun-08		-28			27-Aug-07	29-May-08			
Sub Section Wide IDC		03-Dec-07 A	07-Mar-08		-28			03-Dec-07	08-Feb-08			

Activity ID	Activity Name	V27 Start	V27 Finish	Delta V26+ to V27	Delta V26 to V27	V26+ Start	V26+ Finish	V26 Start	V26 Finish	BBS Programmed Start Date @ 29Feb	Delta V27 to BBS Start Date	Delta V27 to BBS Start Date (+28DAYS)
Roads, Street Lighting & Landscaping (Task300.5.2)		03-Mar-08	19-Jun-08					04-Feb-08	21-May-08			
SDS26020	Issue Construction Drawings		19-Jun-08	4	-29		23-Jun-08		21-May-08	05-Jan-09	200	180
Drainage		25-Feb-08	10-Mar-08		0			25-Feb-08	10-Mar-08			
HAY - SHP		21-May-08	12-Aug-09		-15			28-Mar-08	28-Jul-09			
Tram Stop Shandwick Place (Task300.5.8)		21-May-08	12-Aug-09		-15			28-Mar-08	28-Jul-09			
A26070	Tram Stop Design Complete - Drawings Issued for Construction		21-May-08	-5	-54		16-May-08		28-Mar-08	09-Sep-09	476	456
SHP - PSW		19-Jun-08	12-Aug-09		-15			29-Apr-08	28-Jul-09			
Tram Stop Princes Street (Task300.5.9)		19-Jun-08	12-Aug-09		-15			29-Apr-08	28-Jul-09			
A26100	Tram Stop Design Complete - Drawings Issued for Construction		19-Jun-08	-36	-51		14-May-08		29-Apr-08	05-Feb-09	231	211
Haymarket to Roseburn Junction - Section 2 (Task400)		31-Jul-06 A	12-Aug-09					31-Jul-06	28-Jul-09			
HAY - ROJ - Section 2A (Task400.2)		31-Jul-06 A	12-Aug-09		-15			31-Jul-06	28-Jul-09			
Sub Section Wide		31-Jul-06 A	05-Aug-08		-61			31-Jul-06	05-Jun-08			
Sub Section Wide IDC		07-Apr-08	02-May-08		-63			04-Feb-08	29-Feb-08			
Roads, Street Lighting & Landscaping (Task400.2.2)		14-Apr-08	29-Jul-08		-61			11-Feb-08	29-May-08			
SDS26510	Issue Construction Drawings		29-Jul-08	-54	-61		05-Jun-08		29-May-08	09-Dec-08	133	113
VO293 Haymarket Depot Car Parking Re-Design		20-Feb-08	02-May-08									
SDS83230	Issue Haymarket Depot Car Parking Re Design		02-May-08									
Drainage		13-Nov-07 A	10-Mar-08		0			13-Nov-07	10-Mar-08			
HAY - ROJ		20-Feb-08	12-Aug-09		-15			08-Apr-08	28-Jul-09			
Tram Stop Haymarket (Task400.2.7)		21-May-08	12-Aug-09		-15			08-Apr-08	28-Jul-09			
A26130	Tram Stop Design Complete - Drawings Issued for Construction		21-May-08	-19	-43		02-May-08		08-Apr-08	29-Jun-09	404	384
Structures		20-Feb-08	05-Jun-08		-58			08-Apr-08	08-Apr-08			
S01 Russell Road Bridge		20-Feb-08	05-Jun-08		-58			08-Apr-08	08-Apr-08			
VO309 Russell Road Bridge Realignment (internal HAL141)		20-Feb-08	28-Mar-08									
SDS82440	Issue Russell Road Bridge Design Package For Construction/Fabrication		05-Jun-08	-38	-58		28-Apr-08		08-Apr-08	08-May-08	-28	-48
S19 Haymarket Station Viaduct		21-May-08	21-May-08		-43			08-Apr-08	08-Apr-08			
Issue Haymarket Station Viaduct Design Package For Construction/Fabrication		21-May-08	21-May-08	-19	-43		02-May-08	08-Apr-08	08-Apr-08			
Issue Haymarket Station Viaduct Design Package For Construction/Fabrication		21-May-08	21-May-08				02-May-08	08-Apr-08	08-Apr-08	08-May-08	-13	-33
Tram Haymarket Terrace 1 Sub Station (Task400.2.8)		21-May-08	21-May-08		-43			08-Apr-08	08-Apr-08			
A549450	Issue Tram Haymarket Terrace 1 Substation For Construction Drawings		21-May-08		-43				08-Apr-08	09-Dec-08	202	182
Roseburn Junction to Gogarburn - Section 5 (Task700)		14-Jul-06 A	12-Aug-09					14-Jul-06	28-Jul-09			
Section Wide - Section 5		12-Aug-08	26-Aug-08		-53			23-Jun-08	04-Jul-08			
Section Wide		12-Aug-08	26-Aug-08		-53			23-Jun-08	04-Jul-08			
Section Wide Design Assurance Review		12-Aug-08	26-Aug-08		-53			23-Jun-08	04-Jul-08			
SDS72290	Produce Section Wide Design Assurance Statement		26-Aug-08		-53			23-Jun-08	04-Jul-08			
ROJ - BAR - Section 5A (Task700.2)		14-Jul-06 A	12-Aug-09		-15			14-Jul-06	28-Jul-09			
Track (Task700.2.1)		08-Aug-07 A	25-Apr-08		-28			06-Aug-07	28-Mar-08	03-Jul-09	434	414
SDS75150	Address tie Comments, NR Accom, Other Revisions, IDC & Section Submission Package	08-Aug-07 A	25-Apr-08		-28			06-Aug-07	28-Mar-08			
Roads, Street Lighting & Landscaping (Task700.2.2)		10-Apr-07 A	03-Sep-08		-62			10-Apr-07	03-Jul-08			
SDS29450	Issue Construction Drawings		03-Sep-08	61	-62		03-Nov-08		03-Jul-08	03-Jul-09	303	283
VO231 Balgreen Road Option 3		17-Jan-08 A	14-Apr-08		-35			14-Jan-08	10-Mar-08			
ROJ - MUR		08-Dec-06 A	12-Aug-09		-15			08-Dec-06	28-Jul-09			
Tram Stop Murrayfield Stadium (Task700.2.6)		01-Jul-08	12-Aug-09		-15			30-Apr-08	28-Jul-09			
A26680	Tram Stop Design Complete - Drawings Issued for Construction		01-Jul-08	-120	-62		03-Mar-08		30-Apr-08	18-Jan-10	566	546
Structures		08-Dec-06 A	01-Jul-08		-64			08-Dec-06	28-Apr-08			
W01 Russell Road Retaining Wall One		11-Jun-08	11-Jun-08		-57			15-Apr-08	15-Apr-08			
Issue Russell Road RW One Structure Design Package For Construction/Fabrication		11-Jun-08	11-Jun-08	-29	-57		13-May-08	15-Apr-08	15-Apr-08			
Issue Russell Road RW One Structure Design Package For Construction/Fabrication		11-Jun-08	11-Jun-08		-57		13-May-08	15-Apr-08	15-Apr-08	18-Aug-08	68	48
W02 Russell Road Retaining Wall Two		10-Jun-08	10-Jun-08		-56			15-Apr-08	15-Apr-08			
Issue Russell Road RW Two Structure Design Package For Construction/Fabrication		10-Jun-08	10-Jun-08	-28	-56		13-May-08	15-Apr-08	15-Apr-08			
Issue Russell Road RW Two Structure Design Package For Construction/Fabrication		10-Jun-08	10-Jun-08		-56		13-May-08	15-Apr-08	15-Apr-08	18-Aug-08	69	49
SDS62400	Issue Russell Road RW Two Structure Design Package For Construction/Fabrication		10-Jun-08	-28	-56		13-May-08	15-Apr-08	15-Apr-08	18-Aug-08	69	49
W18 Murrayfield Stop Retaining Walls (Task700.2.17)		08-Dec-06 A	01-Jul-08		-64			08-Dec-06	28-Apr-08			
Murrayfield Stop Retaining Walls Structure Detailed Design		08-Dec-06 A	27-Mar-08		-38			08-Dec-06	18-Feb-08			
Issue Murrayfield Stop Retaining Walls Design Package For Construction / Fabrication		01-Jul-08	01-Jul-08		-64			28-Apr-08	28-Apr-08			
Issue Murrayfield Stop Retaining Walls Specification clauses For Construction		01-Jul-08	01-Jul-08	-32	-64		30-May-08		28-Apr-08	26-Jun-08	-5	-25
SDS51560	Issue Murrayfield Stop Retaining Walls Specification clauses For Construction		01-Jul-08	-32	-64		30-May-08		28-Apr-08	26-Jun-08	-5	-25
MUR - BAR Including Elevated Route		29-Nov-06 A	12-Sep-08		28			29-Nov-06	10-Oct-08			

Activity ID	Activity Name	V27 Start	V27 Finish	Delta V26+ to V27	Delta V26 to V27	V26+ Start	V26+ Finish	V26 Start	V26 Finish	BBS Programmed Start Date @ 29Feb	Delta V27 to BBS Start Date	Delta V27 to BBS Start Date (+28DAYS)
Structures		29-Nov-06 A	12-Sep-08					29-Nov-06	10-Oct-08			
S21A Roseburn Street Viaduct (Task700.2.9)		08-Jul-08	08-Jul-08		-42			27-May-08	27-May-08			
Roseburn Street Viaduct Design Package For Construction / Fabrication		08-Jul-08	08-Jul-08		-42			27-May-08	27-May-08			
SDS59000	Issue Roseburn Street Viaduct Specification clauses For Construction		08-Jul-08	-26	-42		12-Jun-08		27-May-08	20-Jan-09	196	176
S21B Murrayfield Stadium Retaining Wall (Task700.2.13)		21-Dec-07 A	05-Sep-08		-101			21-Dec-07	27-May-08			
Murrayfield Stadium Retaining Wall Structure Detailed Design		21-Dec-07 A	13-Mar-08		-13			21-Dec-07	29-Feb-08			
Issue Murrayfield Stadium Retaining Wall Design Package For Construction / Fabrication		05-Sep-08	05-Sep-08		-101			27-May-08	27-May-08			
SDS58190	Issue Murrayfield Stadium Retaining Wall Specification clauses For Construction		05-Sep-08	-73	-101		24-Jun-08		27-May-08	23-Jul-08	-44	-64
S21C Murrayfield Underpass (Task700.2.14)		17-Jun-08	17-Jun-08		-40			08-May-08	08-May-08			
Murrayfield Underpass Design Package For Construction / Fabrication		17-Jun-08	17-Jun-08		-40			08-May-08	08-May-08			
SDS58720	Issue Murrayfield Underpass Specification Clauses For Construction		17-Jun-08	-18	-40		30-May-08		08-May-08	21-Jul-08	34	14
S21D Murrayfield Training Pitches Retaining Wall (Task700.2.15)		05-Feb-07 A	05-Sep-08		-51			05-Feb-07	16-Jul-08			
Murrayfield Training Pitches Retaining Wall Structure Detailed Design		05-Feb-07 A	07-Apr-08		0			05-Feb-07	07-Apr-08			
Murrayfield Training Pitches Retaining Wall Design Package For Construction / Fabrication		05-Sep-08	05-Sep-08		-51			16-Jul-08	16-Jul-08			
SDS58440	Issue Murrayfield Training Pitches Retaining Wall Specification clauses For Construction		05-Sep-08	-42	-51		25-Jul-08		16-Jul-08	11-Nov-08	67	47
S21E Water of Leith Bridge (Task700.2.16)		17-Jun-08	17-Jun-08		-40			08-May-08	08-May-08			
Water of Leith Bridge Design Package For Construction / Fabrication		17-Jun-08	17-Jun-08		-40			08-May-08	08-May-08			
SDS59280	Issue Water of Leith Bridge Specification clauses For Construction		17-Jun-08	-18	-40		30-May-08		08-May-08	08-May-09	325	305
S22A Balgreen Road Tram Bridge (Task700.2.10)		29-Nov-06 A	12-Sep-08		28			29-Nov-06	10-Oct-08			
Balgreen Road Tram Bridge Superstructure Detailed Design		29-Nov-06 A	03-Jul-08		0			29-Nov-06	03-Jul-08			
VO231 Balgreen Road Tram Bridge Preliminary Design Re-Visit		08-Feb-08 A	19-May-08		-67			25-Jan-08	13-Mar-08			
Balgreen Road Tram Bridge Design Package For Construction / Fabrication		12-Sep-08	12-Sep-08		28			10-Oct-08	10-Oct-08			
SDS35970	Issue Balgreen Road Tram Bridge Specification Clauses For Construction		12-Sep-08	52	28		03-Nov-08		10-Oct-08	25-Feb-09	166	146
S22B Balgreen Road NR Access Bridge (Task700.2.10)		04-Feb-08 A	12-Sep-08									
Balgreen Road NR Access Bridge Detailed Design		31-Mar-08	03-Jul-08									
Balgreen Road NR Access Bridge Design Package For Construction / Fabrication		12-Sep-08	12-Sep-08									
SDS83500	Issue Balgreen Road NR Access Bridge Specification Clauses For Construction		12-Sep-08	52	28		03-Nov-08		10-Oct-08			
W08 Baird Drive Retaining Wall (Task700.2.11)		03-Dec-07 A	05-Sep-08		-44			03-Dec-07	23-Jul-08			
Baird Drive Retaining Wall Design Package For Construction / Fabrication		05-Sep-08	05-Sep-08		-44			23-Jul-08	23-Jul-08			
SDS35660	Issue Baird Drive Retaining Wall Specification clauses For Construction		05-Sep-08	-16	-44		20-Aug-08		23-Jul-08	05-Sep-08	0	-20
W09 Balgreen Road Retaining Wall (Task700.2.12)		10-Jan-07 A	05-Sep-08		10			10-Jan-07	15-Sep-08			
Balgreen Road Retaining Wall Design Package For Construction / Fabrication		05-Sep-08	05-Sep-08		10			15-Sep-08	15-Sep-08			
SDS51370	Issue Balgreen Road Retaining Wall Specification clauses For Construction		05-Sep-08		10				15-Sep-08	25-Feb-09	173	153
BAR - EDP - Section 5B (Task700.3)		29-Aug-06 A	12-Aug-09		-15			29-Aug-06	28-Jul-09			
Sub Section Wide		29-Aug-06 A	03-Jul-08		14			29-Aug-06	17-Jul-08			
Sub Section Wide IDC		03-Mar-08	01-Apr-08		-7			25-Feb-08	25-Mar-08			
A40521	Subsection Wide IDC	03-Mar-08	01-Apr-08		-7			25-Feb-08	25-Mar-08			
Roads, Street Lighting & Landscaping (Task700.3.2)		10-Mar-08	01-Jul-08		-7			03-Mar-08	24-Jun-08			
SDS29940	Issue Construction Drawings		01-Jul-08	23	-7		24-Jul-08		24-Jun-08	25-Jul-08	24	4
BAR - SRN		18-Dec-07 A	12-Aug-09		-15			18-Dec-07	28-Jul-09			
Tram Stop Balgreen (Task700.3.5)		01-Jul-08	12-Aug-09		-15			24-Jun-08	28-Jul-09			
A26760	Tram Stop Design Complete - Drawings Issued for Construction		01-Jul-08	-1	-7		30-Jun-08		24-Jun-08	27-Apr-09	300	280
Tram Stop Saughton (Task700.3.6)		10-Jun-08	12-Aug-09		-15			26-Mar-08	28-Jul-09			
A26840	Tram Stop Design Complete - Drawings Issued for Construction		10-Jun-08	-4	-78		06-Jun-08		26-Mar-08	01-Oct-09	478	458
Structures		18-Dec-07 A	20-Jun-08		28			18-Dec-07	18-Jul-08			
S23 Carrick Knowe Underbridge (NR Ref 080/009-1)		18-Dec-07 A	20-Jun-08		28			18-Dec-07	18-Jul-08			
Issue Carrick Knowe Design Package For Construction/Fabrication		20-Jun-08	20-Jun-08		28			18-Jul-08	18-Jul-08			
267	Issue Carrick Knowe Design Package For Construction/Fabrication		20-Jun-08		28		19-Aug-08		18-Jul-08	21-Aug-08	62	42
S24 Existing Saughton Road Bridge		10-Jun-08	10-Jun-08		-76			26-Mar-08	26-Mar-08			
Issue Existing Saughton Road Bridge Structure Design Package For Construction / Fabrication		10-Jun-08	10-Jun-08		-76			26-Mar-08	26-Mar-08			
SDS83060	Issue Existing Saughton Road Bridge Structure Design Package For Construction		10-Jun-08	-4	-76		06-Jun-08		26-Mar-08	03-Jun-08	-7	-27
SRN - SGA		05-Feb-08 A	12-Aug-09		-15			16-Jan-08	28-Jul-09			
Tram Stop Bankhead (Task700.3.10)		01-Jul-08	12-Aug-09		-15			24-Jun-08	28-Jul-09			

Activity ID	Activity Name	V27 Start	V27 Finish	Delta V26+ to V27	Delta V26 to V27	V26+ Start	V26+ Finish	V26 Start	V26 Finish	BBS Programmed Start Date @ 29Feb	Delta V27 to BBS Start Date	Delta V27 to BBS Start Date (+28DAYS)
A26920	Tram Stop Design Complete - Drawings Issued for Construction	05-Feb-08	01-Jul-08	-25	-7		06-Jun-08	16-Jan-08	24-Jun-08	12-Aug-09	407	387
Structures												
S26 South Gyle Access Road Bridge (Task700.3.12)		05-Feb-08	05-Jun-08	-22	-22			16-Jan-08	14-May-08			
South Gyle Access Road Bridge Superstructure Detailed Design		05-Feb-08	05-Jun-08	-22	-22			16-Jan-08	14-May-08			
South Gyle Access Road Bridge Design Package For Construction / Fabrication		05-Feb-08	14-Mar-08	-45				16-Jan-08	29-Jan-08			
		05-Jun-08	05-Jun-08	-22	-22			14-May-08	14-May-08			
SDS36240	Issue South Gyle Access Road Bridge Specification Clauses For Construction		05-Jun-08	-94	-22		03-Mar-08		14-May-08	13-Jun-08	8	-12
W11 Bankhead Drive Retaining Wall (Task700.3.11)		07-Feb-08	05-Jun-08	-24	-24			07-Feb-08	12-May-08			
Bankhead Drive Retaining Wall Design Package For Construction / Fabrication		05-Jun-08	05-Jun-08	-24	-24			12-May-08	12-May-08			
SDS57390	Issue Bankhead Drive retaining Wall Specification clauses For Construction		05-Jun-08	1	-24		06-Jun-08		12-May-08	11-Jun-08	6	-14
SGA - EPS		09-Apr-08	12-Aug-09	-15	-15			10-Apr-08	28-Jul-09			
Tram Stop Edinburgh Park Station (Task700.3.14)		01-Jul-08	12-Aug-09	-15	-15			24-Jun-08	28-Jul-09			
A27000	Tram Stop Design Complete - Drawings Issued for Construction	01-Jul-08	01-Jul-08	-25	-7		06-Jun-08	24-Jun-08	24-Jun-08	19-Nov-08	141	121
Structures												
S27 Edinburgh Park Station Viaduct (NR Ref 070/003-2)		09-Apr-08	09-Apr-08	1	1			10-Apr-08	10-Apr-08			
Issue Design Package For Construction/Fabrication		09-Apr-08	09-Apr-08	1	1			10-Apr-08	10-Apr-08			
	Issue Edinburgh Park Station Viaduct Design Package For Construction/Fabrication	09-Apr-08	09-Apr-08	1	1		24-Apr-08	10-Apr-08	10-Apr-08	06-Aug-08	119	99
EPS - EDP		01-Jul-08	12-Aug-09	-15	-15			24-Jun-08	28-Jul-09			
Tram Stop Edinburgh Park Central (Task700.3.17)		01-Jul-08	12-Aug-09	-15	-15			24-Jun-08	28-Jul-09			
A27080	Tram Stop Design Complete - Drawings Issued for Construction	18-Sep-06	12-Aug-09	-46	-7		16-May-08	24-Jun-08	28-Jul-09	09-Sep-09	435	415
EDP - GOG - Section 5C (Task700.4)		18-Sep-06	12-Aug-09	-15	-15			18-Sep-06	28-Jul-09			
Sub Section Wide		18-Sep-06	07-Oct-08	-90				18-Sep-06	09-Jul-08			
Sub Section Wide IDC		16-Apr-08	14-May-08	-47				28-Feb-08	28-Mar-08			
A40541	Subsection Wide IDC	16-Apr-08	14-May-08	-47				28-Feb-08	28-Mar-08			
Roads, Street Lighting & Landscaping (Task700.4.2)		23-Apr-08	23-Jul-08	-44				06-Mar-08	09-Jun-08			
SDS30430	Issue Construction Drawings	23-Jul-08	23-Jul-08	-16	-44		07-Jul-08	09-Jun-08	09-Jun-08	08-Jul-08	-15	-35
EDP - GYL		21-May-08	12-Aug-09	-15	-15			23-Apr-08	28-Jul-09			
Tram Stop Gyle Centre (Task700.4.7)		24-Jun-08	12-Aug-09	-15	-15			16-May-08	28-Jul-09			
A27180	Tram Stop Design Complete - Drawings Issued for Construction	24-Jun-08	24-Jun-08	-46	-39		09-May-08	16-May-08	18-May-08	23-Jan-09	213	193
Structures												
W197 Gyle Stop Retaining Walls (Task700.4.6)		21-May-08	21-May-08	-28	-28			23-Apr-08	23-Apr-08			
Issue Gyle Stop Retaining Walls Design Package For Construction / Fabrication		21-May-08	21-May-08	-28	-28			23-Apr-08	23-Apr-08			
		21-May-08	21-May-08	-28	-28			23-Apr-08	23-Apr-08			
SDS66500	Issue Gyle Stop Retaining Walls Specification clauses For Construction		21-May-08	9	-28		30-May-08		23-Apr-08	03-Jun-08	13	-7
GYL - DEH (Including A8 Underpass)		11-Dec-06	12-Aug-09	-15	-15			11-Dec-06	28-Jul-09			
Depot Halt (Task700.4.8)		24-Jun-08	12-Aug-09	-15	-15			16-May-08	28-Jul-09			
A27240	Tram Stop Design Complete - Drawings Issued for Construction	24-Jun-08	24-Jun-08	-39	-39			16-May-08	16-May-08			
Structures												
VO28 S28 A8 Underpass (Task700.4.9) CNS010		11-Dec-06	07-Oct-08	-90	-90			11-Dec-06	09-Jul-08			
A8 Underpass Design Package For Construction / Fabrication		11-Dec-06	07-Oct-08	-90	-90			11-Dec-06	09-Jul-08			
		07-Oct-08	07-Oct-08	-90	-90			09-Jul-08	09-Jul-08			
SDS36790	Issue A8 Underpass Specification Clauses For Construction		07-Oct-08	-67	-90		01-Aug-08	09-Jul-08	09-Jul-08	08-Aug-08	-60	-80
A8 Underpass Superstructure Detailed Design		11-Dec-06	28-Jul-08	-91	-91			11-Dec-06	28-Apr-08			
DEH - GOG		09-Nov-06	12-Aug-09	-15	-15			09-Nov-06	28-Jul-09			
Tram Stop Gogarburn (Task700.4.13)		14-May-08	12-Aug-09	-15	-15			28-Mar-08	28-Jul-09			
A27320	Tram Stop Design Complete - Drawings Issued for Construction	14-May-08	14-May-08	23	-47		06-Jun-08	28-Mar-08	28-Mar-08	28-Jul-09	440	420
GDE DEPOT - Section 6 (Task870)		17-Sep-07	16-Oct-09	-1	-1			10-Apr-07	15-Oct-09			
GDE DEPOT - Section Wide		17-Sep-07	16-Oct-09	-1	-1			10-Apr-07	15-Oct-09			
DEPOT		17-Sep-07	16-Oct-09	-1	-1			10-Apr-07	15-Oct-09			
Sub Section Wide IDC		30-Jul-08	27-Aug-08	71				09-Oct-08	06-Nov-08			
A40551	Subsection Wide IDC - Roads, Track, Stops, B&A, Street Lighting (Excl. Dept Access Bridge)	30-Jul-08	27-Aug-08	71				09-Oct-08	06-Nov-08			
Section Approvals												
Planning Conditions		17-Sep-07	29-Oct-08	103				17-Sep-07	09-Feb-09			
Combined Section Prior Approval		11-Feb-08	23-Oct-08	-80				14-Jan-08	04-Aug-08			
		13-Aug-08	09-Oct-08	-86				09-Jun-08	04-Aug-08			
A25930	Issue Combined Package 6 for Prior Approval to CEC		13-Aug-08	-65	-65			09-Jun-08	09-Jun-08			
A40690	CEC Approval Period - 6 Combined Package		13-Aug-08	-66	-66			09-Jun-08	04-Aug-08			
A25960	Prior Approval Granted for Section 6 Combined Package		09-Oct-08	-66	-66			09-Oct-08	04-Aug-08			
Batch 6/21		11-Feb-08	10-Sep-08	-40				14-Jan-08	01-Aug-08			
SDS76280	Receive CEC Prior Approval For Batch 6/21		10-Sep-08	0	0			01-Aug-08	01-Aug-08			
Batch 6/22		15-Jul-08	08-Oct-08	-65				23-May-08	04-Aug-08			
SDS80180	Receive CEC Prior Approval For Batch 6/22		08-Oct-08	0	0			04-Aug-08	04-Aug-08			

Activity ID	Activity Name	V27 Start	V27 Finish	Delta V26+ to V27	Delta V26 to V27	V26+ Start	V26+ Finish	V26 Start	V26 Finish	BBS Programmed Start Date @ 29Feb	Delta V27 to BBS Start Date	Delta V27 to BBS Start Date (+28DAYS)
Batch 6/23		30-Jul-08	23-Oct-08									
SDS85740	Batch 6/23 Depot - Collation of Planning Drawings (Depot Reinforced Earthbanks)	30-Jul-08	12-Aug-08									
SDS85730	Receive CEC Prior Approval For Batch 6/23	23-Oct-08		0	0							
Batch 6/24		07-May-08	31-Jul-08									
SDS86140	Batch 6/24 Depot - Collation of Planning Drawings (Depot Shed)	07-May-08	20-May-08									
SDS86130	Receive CEC Prior Approval For Batch 6/24	31-Jul-08		0	0							
Tram Gogar Depot Substation		10-Sep-08	10-Sep-08		-40			01-Aug-08	01-Aug-08			
SDS32660	Prior Approval For Tram Gogar Depot Substation	10-Sep-08			-40							
Structure Prior Approvals		11-Feb-08	08-Apr-08		-32			14-Jan-08	07-Mar-08			
Depot Access Road Bridge Superstructure		11-Feb-08	08-Apr-08		-32			14-Jan-08	07-Mar-08			
Roads, Street Lighting & Landscaping (Task870.3)		08-Apr-08	16-Oct-09		-1			10-Apr-07	15-Oct-09	14-Oct-08		
SDS6690	Issue Notification Of Completion Letter- Hard & Soft Landscaping Design to tie Section 6		08-Apr-08		-200							
Depot Ductwork - External Services		27-Aug-08	27-Aug-08		71			06-Nov-08	06-Nov-08			
A45810	Issue Ductwork Design to Contractor for Construction	27-Aug-08		-26	71		01-Aug-08					
Depot Drainage Design (Task870.8)		26-Nov-07 A	15-Apr-08		-39			19-Nov-07	07-Mar-08			
Depot Main Building (Task870.1)		08-Oct-07 A	29-Oct-08		0			08-Oct-07	29-Oct-08			
General (Task870.1.1)		08-Oct-07 A	20-Mar-08		-41			08-Oct-07	08-Feb-08			
A31710	Prepare Package for Building Reg Approval	08-Oct-07 A	20-Mar-08		-41			08-Oct-07	08-Feb-08			
Depot Structure		14-Mar-08	27-Aug-08									
SDS86090	Issue Superstructure Design For Construction	14-Mar-08		140				01-Aug-08		07-Jul-08	115	95
SDS86220	Issue Depot Shed Design For Construction	27-Aug-08		-26				01-Aug-08		07-Jul-08	-51	-71
VO250 Gogar Depot Adjustment due to EARL CNS067		17-Sep-07 A	29-Oct-08		103			17-Sep-07	09-Feb-09			
SDS57660	Issue S32 Depot Access Road Bridge Specification Clauses For Construction		08-Oct-08		29				06-Nov-08			
VO1840	Issue For Construction Drawings Depot Inc Redesigned Scope (Excl. Depot Access Bridges, Reinforced Earthbanks, Shed)		29-Oct-08	-89	103		01-Aug-08		09-Feb-09	17-Jun-09	231	211
VO265 Depot Reinforced Earthbanks (Replacing Additional RWs)		12-Mar-08	23-Oct-08		-14			13-Feb-08	09-Oct-08			
VO2690	Issue For Construction Drawings Depot Reinforced Earthbanks	12-Mar-08	23-Oct-08	-83	-209		01-Aug-08	28-Mar-08	02-Jun-08	-143	-163	
Gogarburn to Edinburgh Airport - Section 7 (Task800)		29-Aug-06 A	12-Aug-09					29-Aug-06	28-Jul-09			
GOG - AIR - Section 7A (Task800.2)		29-Aug-06 A	12-Aug-09		-15			29-Aug-06	28-Jul-09			
Sub Section Wide		29-Aug-06 A	24-Oct-08		-44			29-Aug-06	10-Sep-08			
Sub Section Wide IDC		08-May-08	05-Jun-08		-23			16-Apr-08	13-May-08			
A40581	Subsection Wide IDC	08-May-08	05-Jun-08		-23			16-Apr-08	13-May-08			
Roads, Street Lighting & Landscaping (Task800.2.2)		22-Apr-08	29-Aug-08		-22			14-Mar-08	07-Aug-08			
SDS30920	Issue Construction Drawings	29-Aug-08		6	-22		04-Sep-08	07-Aug-08		12-Feb-09	167	147
GOG - IPR		20-Oct-06 A	12-Aug-09		-15			20-Oct-06	28-Jul-09			
Tram Stop Ingliston Park and Ride (Task800.2.7)		11-Feb-08	12-Aug-09		-15			11-Feb-08	28-Jul-09			
A27710	Tram Stop Design Complete - Drawings Issued for Construction		08-Jul-08	-15	-56		23-Jun-08		13-May-08	12-Aug-09	400	380
Structures		04-Jan-07 A	24-Oct-08		-44			04-Jan-07	10-Sep-08			
S29 Gogarburn Bridge (Task800.2.8)		04-Jan-07 A	05-Jun-08		-23			04-Jan-07	13-May-08			
Gogarburn Bridge Substructure Detailed Design		04-Jan-07 A	07-Mar-08		-46			04-Jan-07	21-Jan-08			
Gogarburn Bridge Design Package For Construction / Fabrication		05-Jun-08	05-Jun-08		-23			13-May-08	13-May-08			
SDS36610	Issue Gogarburn Bridge Specification clauses For Construction		05-Jun-08	6	-23		11-Jun-08		13-May-08	13-Jun-08	8	-12
S10 Gogar Culvert One		17-Mar-08	08-Sep-08		-40			11-Feb-08	30-Jul-08			
Issue Gogar Culvert One Structure Design Package For Construction/Fabrication		08-Sep-08	08-Sep-08		-40			30-Jul-08	30-Jul-08			
W14 Gogar Burn Retaining Wall One		08-Sep-08			0		29-Aug-08	30-Jul-08		02-Sep-08	39693	39673
Issue Gogar Burn Retaining Wall One Structure Design Package For Construction/Fabrication		17-Mar-08	24-Oct-08		-44			11-Feb-08	10-Sep-08			
		24-Oct-08	24-Oct-08		-44			10-Sep-08	10-Sep-08			
W15 Gogar Burn Retaining Wall Two			24-Oct-08		-44				10-Sep-08	20-Oct-08	-4	-24
Issue Gogar Burn Retaining Wall Two Structure Design Package For Construction/Fabrication		17-Mar-08	24-Oct-08		-44			11-Feb-08	10-Sep-08			
		24-Oct-08	24-Oct-08		-44			10-Sep-08	10-Sep-08			
	Issue Gogar Burn Retaining Wall Two Structure Design Package For Construction/Fabrication		24-Oct-08		-44				10-Sep-08	20-Oct-08	-4	-24
Tram Eastfield Road Substation (Task800.2.9)		20-Oct-06 A	10-Mar-08		23			20-Oct-06	02-Apr-08			
IPR - AIR		22-Jun-07 A	12-Aug-09		-15			22-Jun-07	28-Jul-09			
Tram Stop Edinburgh Airport (Task800.2.10)		22-Jun-07 A	12-Aug-09		-15			22-Jun-07	28-Jul-09			
A27800	Tram Stop Design Complete - Drawings Issued for Construction		29-Jul-08	-5	-35		24-Jul-08		24-Jun-08	08-Dec-09	497	477
Structures		17-Mar-08	08-Sep-08		-40			11-Feb-08	30-Jul-08			
S31 Gogar Burn Culvert Two		17-Mar-08	08-Sep-08		-40			11-Feb-08	30-Jul-08			

Activity ID	Activity Name	V27 Start	V27 Finish	Delta V26+ to V27	Delta V26 to V27	V26+ Start	V26+ Finish	V26 Start	V26 Finish	BBS Programmed Start Date @ 29Feb	Delta V27 to BBS Start Date	Delta V27 to BBS Start Date (+28DAYS)
Structure Detailed Design		17-Mar-08	26-Jun-08		-37			11-Feb-08	20-May-08			
Issue Gogar Burn Culvert Two Structure Design Package For Construction/Fabrication		08-Sep-08	08-Sep-08		-40			30-Jul-08	30-Jul-08			
	Issue Gogar Burn Culvert Two Structure Design Package For Construction/Fabrication	08-Sep-08	08-Sep-08		-40		29-Aug-08	30-Jul-08	30-Jul-08	29-Sep-08	21	1
S34 Gogar Burn Culvert Three		17-Mar-08	08-Sep-08		-40			11-Feb-08	30-Jul-08			
Structure Detailed Design		17-Mar-08	26-Jun-08		-37			11-Feb-08	20-May-08			
Issue Gogar Burn Culvert Three Structure Design Package For Construction/Fabrication		08-Sep-08	08-Sep-08		-40			30-Jul-08	30-Jul-08			
	Issue Gogar Burn Culvert Three Structure Design Package For Construction/Fabrication	08-Sep-08	08-Sep-08		-40		29-Aug-08	30-Jul-08	30-Jul-08	08-Oct-08	30	10