

Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007				2008				2009				2010				2011				2012	
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>Fencing Works</b>																													
A15510	Heras Fencing to site boundary	12d	23-Apr-07 A	16-May-07	0	16-May-07, Fencing Works																							
A15520	Installation of security gates	5d	27-Apr-07 A	03-May-07	0	Heras Fencing to site boundary																							
A15530	Chestnut fencing and Netton Demarcation to HP Gas line	5d	07-May-07	11-May-07	0	Installation of security gates																							
A15540	Load & dispose of U2 materials	3d	14-May-07	16-May-07	1	Chestnut fencing and Netton Demarcation to HP Gas line																							
<b>Haul Roads Construction</b>						23-Aug-07, Haul Roads Construction																							
A15560	Haul roads Loading Area	5d	26-Apr-07 A	02-May-07	0	Haul roads Loading Area																							
A15570	Haul roads Ancillary	2d	03-May-07	04-May-07	0	Haul roads Ancillary																							
A15580	Haul roads ongoing maintenance	74d	14-May-07	23-Aug-07	1	Haul roads ongoing maintenance																							
<b>Protection &amp; Access Slabs</b>						11-May-07, Protection & Access Slabs																							
A15590	Protection & access slabs at exit	2d	30-Apr-07 A	01-May-07	0	Protection & access slabs at exit																							
A15600	Protection & access slabs at Gas Main crossing No.1	3d	02-May-07	04-May-07	0	Protection & access slabs at Gas Main crossing No.1																							
A15610	Protection & access slabs at Gas Main crossing No.2	2d	08-May-07	09-May-07	0	Protection & access slabs at Gas Main crossing No.2																							
A15620	Protection & access slabs at Gas Main crossing No.3	2d	10-May-07	11-May-07	1	Protection & access slabs at Gas Main crossing No.3																							
<b>Wheel Wash Facility</b>						23-Aug-07, Wheel Wash Facility																							
A15480	Wheel wash units delivered (2 off)	5d	27-Apr-07 A	03-May-07	0	Wheel wash units delivered (2 off)																							
A15630	Wheel wash facility slab	5d	30-Apr-07 A	04-May-07	0	Wheel wash facility slab																							
A15640	Wheel wash facility Services and commissioning	10d	30-Apr-07 A	11-May-07	0	Wheel wash facility Services and commissioning																							
A15650	Wheel wash available	0d		11-May-07		Wheel wash available																							
A15660	Wheel wash ongoing maintenance	74d	14-May-07	23-Aug-07	1	Wheel wash ongoing maintenance																							
<b>Phase 1 Mass Earthworks (Bund Removal) Contractor at Gogar Depot Site (Circa 150,000m3)</b>						07-Mar-08, Phase 1: Mass Earthworks (Bund Removal) Contractor at Gogar Depot Site (Circa 150,000m3)																							
A9740	Contiguous Pile Retaining Wall (W16) - assumption is 720 piles @ 12 per day	75d	15-Nov-07	07-Mar-08	1	Contiguous Pile Retaining Wall (W16) - assumption is 720 piles @ 12 per day																							
<b>Bulk Excavation &amp; Disposal</b>						24-Aug-07, Bulk Excavation & Disposal																							
A9890	Excavate & load off-site Initial	25d	14-May-07	15-Jun-07	1	Excavate & load off-site Initial																							
A15680	Excavate & Haul to Stock Team 1	39d	30-May-07	23-Jul-07	3	Excavate & Haul to Stock Team 1																							
A15670	Excavate & load off-site Stock	49d	18-Jun-07	23-Aug-07	1	Excavate & load off-site Stock																							
A15690	Excavate & Haul to Stock Team 1	40d	02-Jul-07	24-Aug-07	0	Excavate & Haul to Stock Team 1																							
<b>Drainage Works</b>						13-Jul-07, Drainage Works																							
A15700	Pre-earthworks Drainage North	22d	17-May-07	15-Jun-07	1	Pre-earthworks Drainage North																							
A15710	Pre-earthworks Drainage South A8	13d	18-Jun-07	04-Jul-07	1	Pre-earthworks Drainage South A8																							
A15720	Pre-earthworks Drainage South A8	7d	05-Jul-07	13-Jul-07	0	Pre-earthworks Drainage South A8																							
<b>Phase 2 (Part A) Mass Earthworks (Depot Excavation) Contractor at Gogar Depot (Circa 100,000m3)</b>						07-Dec-07, Phase 2 (Part A) Mass Earthworks (Depot Excavation) Contractor at Gogar Depot (Circa 100,000m3)																							
A9990	Partial Mass Earthworks - Advance Works for INFRACO (excludes SGN Main)	50d	01-Oct-07	07-Dec-07	0	Partial Mass Earthworks - Advance Works for INFRACO (excludes SGN Main)																							
<b>Phase 3 (Part B) Mass Earthworks (after SGN Gas Main Isolation) Circa 50,000m3</b>						21-Mar-08, Phase 3 (Part B) Mass Earthworks (after SGN Gas Main Isolation) Circa 50,000m3																							
A7390	Complete Mass Earthworks/excavation (includes SGN Pipeline removal)	20d	28-Jan-08	22-Feb-08	2	Complete Mass Earthworks/excavation (includes SGN Pipeline removal)																							
A12960	Removal of final earthworks (Piling platforms)	10d	10-Mar-08	21-Mar-08	1	Removal of final earthworks (Piling platforms)																							
<b>Badger / Otter Relocation</b>						04-Aug-08, Badger / Otter Relocation																							
<b>Ingliston &amp; Gogar Burn</b>						04-Aug-08, Ingliston & Gogar Burn																							
A8230	Construct new sett - Ingliston/Gogar	4d	18-May-07*	23-May-07	1	Construct new sett - Ingliston/Gogar																							
A8250	Badger survey - Ingliston	2d	06-Aug-07	07-Aug-07	0	Badger survey - Ingliston																							
A8260	Apply for badger licence - Ingliston	35d	29-Aug-07	16-Oct-07	2	Apply for badger licence - Ingliston																							
A8240	Allow earth to settle - Ingliston	127d	24-May-07	16-Nov-07	2	Allow earth to settle - Ingliston																							
A8280	Placement of one-way gates - Ingliston	21d	16-Nov-07	14-Dec-07	1	Placement of one-way gates - Ingliston																							
A8290	Monitoring of Old Sett at Gogar Burn	21d	16-Nov-07	14-Dec-07	1	Monitoring of Old Sett at Gogar Burn																							
A8300	Review progress - Ingliston	1d	17-Dec-07	17-Dec-07	1	Review progress - Ingliston																							
A8310	Old sett destruction - Gogar Burn	3d	18-Dec-07	20-Dec-07	1	Old sett destruction - Gogar Burn																							
A8270	Feed badgers at new sett - Ingliston	30d	16-Nov-07	07-Jan-08	1	Feed badgers at new sett - Ingliston																							
A8320	Monitoring of new sett - Ingliston	158d	18-Dec-07	04-Aug-08	1	Monitoring of new sett - Ingliston																							
<b>Network Rail</b>						21-Feb-08, Network Rail																							
A6850	Oil storage & dispensing works (Info only)	130d	17-Jul-07	24-Jan-08	1	Oil storage & dispensing works (Info only)																							
A7180	Drainage Works (Info only)	105d	18-Sep-07	21-Feb-08	1	Drainage Works (Info only)																							
<b>Ingliston Park &amp; Ride Phase 2</b>						29-Jun-09, Ingliston Park & Ride Phase 2																							
<b>Design</b>						10-Jul-07, Design																							
<b>Single Option Appraisal</b>						01-Jun-07, Single Option Appraisal																							
A1038	Compile Background Information / Boundary Confirmation and GI Surveys	46d	01-Mar-07 A	01-Jun-07	0	Compile Background Information / Boundary Confirmation and GI Surveys																							
A10825	Outline Design Approval - single option development report	0d		01-Jun-07		Outline Design Approval - single option development report																							
<b>Detailed Design</b>						11-May-07, Detailed Design																							

Primary Baseline       Summary  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone

















Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007				2008				2009				2010				2011		2012	
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>Section 01 Newhaven Road to Haymarket (Priority 5)</b>						401d	02-Apr-07	A																			
<b>Intermediate Section 01A Newhaven Road (inclusive) to Foot of the Walk (exclusive)</b>						365d	02-Apr-07	A																			
<b>Sub-Section 24 Newhaven Road (inclusive) to Ocean Terminal (exclusive)</b>						365d	01-May-07																				
<b>Preparatory Works</b>						25d	01-May-07																				
UTD-0520	AMIS Lead-time from Dwg issue to SUC's - (Ocean Terminal LHS to Britannia Yacht ...	35d	01-May-07	04-Jun-07	0																						
UTD-0100	AMIS Lead-time from Dwg issue to SUC's - (North Leith Sands to Anchor Fields)	35d	01-May-07	04-Jun-07	0																						
UTD-0510	AMIS Lead-time from Dwg issue to SUC's - (Ocean Terminal RHS to Ocean Termina...	35d	01-May-07	04-Jun-07	0																						
UTD-0530	AMIS Lead-time from Dwg issue to SUC's - (Britannia Yacht Road to North Leith San...	35d	01-May-07	04-Jun-07	0																						
UTD-0490	AMIS Lead-time from Dwg issue to SUC's - (Portland Street Junction to Newhaven R...	35d	01-May-07	04-Jun-07	0																						
UTD-0480	AMIS Lead-time from Dwg issue to SUC's - (Lindsay Road Junction to Portland Stre...	35d	01-May-07	04-Jun-07	0																						
UTD-0500	AMIS Lead-time from Dwg issue to SUC's - (Anchor Fields to Lindsay Road Junction)	35d	01-May-07	04-Jun-07	0																						
<b>Sub-Section Wide</b>						165d	04-Feb-08																				
UTB-4090	Start MUDFA Utility Construction Sub-Section 24 NER - OCT	0d	04-Feb-08*		0																						
UTB-4110	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (Ocean Terminal LH...	0d	04-Feb-08*		0																						
UTB-4100	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (Ocean Terminal RH...	0d	04-Feb-08*		0																						
UTB-4130	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (North Leith Sands to...	0d	07-Apr-08*		0																						
UTB-4120	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (Britannia Yacht Roa...	0d	07-Apr-08*		0																						
UTB-4160	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (Portland Street Junc...	0d	26-May-08*		2																						
UTS-4120	Construction/Diversions - Summary Activity - (Britannia Yacht Road to North Leith S...	50d	07-Apr-08	13-Jun-08	0																						
UTB-4140	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (Anchor Fields to Lin...	0d	23-Jun-08*		2																						
UTS-4130	Construction/Diversions - Summary Activity - (North Leith Sands to Anchor Fields)	60d	07-Apr-08	27-Jun-08	0																						
UTB-4150	Start MUDFA Utility Construction Sub-Section 24 NER - OCT - (Lindsay Road Juncti...	0d	30-Jun-08*		3																						
UTS-4110	Construction/Diversions - Summary Activity - (Ocean Terminal LHS to Britannia Yac...	90d	04-Feb-08	04-Jul-08	0																						
UTS-4100	Construction/Diversions - Summary Activity - (Ocean Terminal RHS to Ocean Termi...	90d	04-Feb-08	04-Jul-08	0																						
UTS-4140	Construction/Diversions - Summary Activity - (Anchor Fields to Lindsay Road Junction)	25d	23-Jun-08	25-Jul-08	2																						
UTS-4090	Construction/Diversions - Summary Activity	125d	04-Feb-08	19-Sep-08	0																						
UTS-4160	Construction/Diversions - Summary Activity - (Portland Street Junction to Newhaven ...	65d	26-May-08	19-Sep-08	2																						
UTS-4150	Construction/Diversions - Summary Activity - (Lindsay Road Junction to Portland Str...	40d	30-Jun-08	19-Sep-08	3																						
<b>Electricity</b>						165d	04-Feb-08																				
UTB-4171	Construction/Diversions - Electricity - (Britannia Yacht Road to North Leith Sands)	50d	07-Apr-08	13-Jun-08	0																						
UTB-4211	Construction/Diversions - Electricity - (North Leith Sands to Anchor Fields)	60d	07-Apr-08	27-Jun-08	0																						
UTB-4131	Construction/Diversions - Electricity - (Ocean Terminal LHS to Britannia Yacht Road)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4091	Construction/Diversions - Electricity - (Ocean Terminal RHS to Ocean Terminal LHS)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4251	Construction/Diversions - Electricity - (Anchor Fields to Lindsay Road Junction)	25d	23-Jun-08	25-Jul-08	2																						
UTB-4331	Construction/Diversions - Electricity - (Portland Street Junction to Newhaven Rounda...	65d	26-May-08	19-Sep-08	2																						
UTB-4291	Construction/Diversions - Electricity - (Lindsay Road Junction to Portland Street Junc...	40d	30-Jun-08	19-Sep-08	3																						
<b>Gas</b>						165d	04-Feb-08																				
UTB-4181	Construction/Diversions - Gas - (Britannia Yacht Road to North Leith Sands)	50d	07-Apr-08	13-Jun-08	0																						
UTB-4221	Construction/Diversions - Gas - (North Leith Sands to Anchor Fields)	60d	07-Apr-08	27-Jun-08	0																						
UTB-4141	Construction/Diversions - Gas - (Ocean Terminal LHS to Britannia Yacht Road)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4101	Construction/Diversions - Gas - (Ocean Terminal RHS to Ocean Terminal LHS)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4261	Construction/Diversions - Gas - (Anchor Fields to Lindsay Road Junction)	25d	23-Jun-08	25-Jul-08	2																						
UTB-4341	Construction/Diversions - Gas - (Portland Street Junction to Newhaven Roundabout)	65d	26-May-08	19-Sep-08	2																						
UTB-4301	Construction/Diversions - Gas - (Lindsay Road Junction to Portland Street Junction)	40d	30-Jun-08	19-Sep-08	3																						
<b>Telecoms (Inc Data)</b>						165d	04-Feb-08																				
UTB-4201	Construction/Diversions - Telecoms - (Britannia Yacht Road to North Leith Sands)	50d	07-Apr-08	13-Jun-08	0																						
UTB-4241	Construction/Diversions - Telecoms - (North Leith Sands to Anchor Fields)	60d	07-Apr-08	27-Jun-08	0																						
UTB-4161	Construction/Diversions - Telecoms - (Ocean Terminal LHS to Britannia Yacht Road)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4121	Construction/Diversions - Telecoms - (Ocean Terminal RHS to Ocean Terminal LHS)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4281	Construction/Diversions - Telecoms - (Anchor Fields to Lindsay Road Junction)	25d	23-Jun-08	25-Jul-08	2																						
UTB-4361	Construction/Diversions - Telecoms - (Portland Street Junction to Newhaven Rounda...	65d	26-May-08	19-Sep-08	2																						
UTB-4321	Construction/Diversions - Telecoms - (Lindsay Road Junction to Portland Street Junc...	40d	30-Jun-08	19-Sep-08	3																						
<b>Water Supply</b>						165d	04-Feb-08																				
UTB-4191	Construction/Diversions - Water - (Britannia Yacht Road to North Leith Sands)	50d	07-Apr-08	13-Jun-08	0																						
UTB-4231	Construction/Diversions - Water - (North Leith Sands to Anchor Fields)	60d	07-Apr-08	27-Jun-08	0																						
UTB-4151	Construction/Diversions - Water - (Ocean Terminal LHS to Britannia Yacht Road)	90d	04-Feb-08	04-Jul-08	0																						
UTB-4111	Construction/Diversions - Water - (Ocean Terminal RHS to Ocean Terminal LHS)	90d	04-Feb-08	04-Jul-08	0																						

— Primary Baseline  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)

Page 29 of 71

















Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007				2008				2009				2010				2011				2012			
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
<b>Intermediate Section 01B Foot of the Walk (inclusive) to MacDonald Road (exclusive)</b>						401d	01-May-07	20-Nov-08	0	20-Nov-08, Intermediate Section 01B Foot of the Walk (inclusive) to MacDonald Road (exclusive)																					
<b>Sub-Section 19 Balfour Street (inclusive) to MacDonald Road (exclusive)</b>						401d	01-May-07	20-Nov-08	0	20-Nov-08, Sub-Section: 19 Balfour Street:(inclusive) to MacDonald Road (exclusive)																					
<b>Preparatory Works</b>						25d	01-May-07	04-Jun-07	0	04-Jun-07, Preparatory Works																					
UTD-0540	AMIS Lead-time from Dwg issue to SUC's - (Croall Place to Pilrig Place)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Croall Place to Pilrig Place)																									
UTD-0560	AMIS Lead-time from Dwg issue to SUC's - (Iona Street to Balfour Place)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Iona Street to Balfour Place)																									
UTD-0140	AMIS Lead-time from Dwg issue to SUC's - (Croall Place to Croall Place)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Croall Place to Croall Place)																									
UTD-0550	AMIS Lead-time from Dwg issue to SUC's - (Pilrig Place to Iona Street)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Pilrig Place to Iona Street)																									
<b>Sub-Section Wide</b>						278d	08-Oct-07	07-Nov-08	0	07-Nov-08, Sub-Section Wide																					
UTB-3220	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR	0d	08-Oct-07*		0	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR																									
UTB-3470	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Croall Place to Croall...	0d	08-Oct-07*		0	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Croall Place to Croall Place)																									
UTB-3490	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Pilrig Place to Iona S...	0d	22-Oct-07*		2	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Pilrig Place to Iona Street)																									
UTB-3500	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Iona Street to Balfou...	0d	29-Oct-07*		2	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Iona Street to Balfour Place)																									
UTX-3305	HIGH VOLTAGE Cable Diversion (2 x 275Kv cables)	50d	08-Oct-07	14-Dec-07	0	HIGH VOLTAGE Cable Diversion (2 x 275Kv cables)																									
UTS-3270	Construction/Diversions - Summary Activity - (Croall Place to Croall Place)	55d	08-Oct-07	21-Dec-07	0	Construction/Diversions - Summary Activity - (Croall Place to Croall Place)																									
UTS-3460	Construction/Diversions - Summary Activity - (Pilrig Place to Iona Street)	55d	22-Oct-07	15-Jan-08	2	Construction/Diversions - Summary Activity - (Pilrig Place to Iona Street)																									
UTS-3470	Construction/Diversions - Summary Activity - (Iona Street to Balfour Place)	55d	29-Oct-07	22-Jan-08	2	Construction/Diversions - Summary Activity - (Iona Street to Balfour Place)																									
UTB-3480	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Croall Place to Pilrig ...	0d	26-May-08*		2	Start MUDFA Utility Construction Sub-Section 19 BAS - MDR - (Croall Place to Pilrig Place)																									
UTS-3220	Construction/Diversions - Summary Activity	278d	08-Oct-07	07-Nov-08	0	Construction/Diversions - Summary Activity																									
UTS-3450	Construction/Diversions - Summary Activity - (Croall Place to Pilrig Place)	120d	26-May-08	07-Nov-08	2	Construction/Diversions - Summary Activity - (Croall Place to Pilrig Place)																									
<b>Electricity</b>						278d	08-Oct-07	07-Nov-08	0	07-Nov-08, Electricity																					
UTB-3305	Construction/Diversions - Electricity - (Croall Place to Croall Place)	55d	08-Oct-07	21-Dec-07	0	Construction/Diversions - Electricity - (Croall Place to Croall Place)																									
UTB-3385	Construction/Diversions - Electricity - (Pilrig Place to Iona Street)	55d	22-Oct-07	15-Jan-08	2	Construction/Diversions - Electricity - (Pilrig Place to Iona Street)																									
UTB-3425	Construction/Diversions - Electricity - (Iona Street to Balfour Place)	55d	29-Oct-07	22-Jan-08	2	Construction/Diversions - Electricity - (Iona Street to Balfour Place)																									
UTB-3345	Construction/Diversions - Electricity - (Croall Place to Pilrig Place)	120d	26-May-08	07-Nov-08	2	Construction/Diversions - Electricity - (Croall Place to Pilrig Place)																									
<b>Gas</b>						278d	08-Oct-07	07-Nov-08	0	07-Nov-08, Gas																					
UTB-3315	Construction/Diversions - Gas - (Croall Place to Croall Place)	55d	08-Oct-07	21-Dec-07	0	Construction/Diversions - Gas - (Croall Place to Croall Place)																									
UTB-3395	Construction/Diversions - Gas - (Pilrig Place to Iona Street)	55d	22-Oct-07	15-Jan-08	2	Construction/Diversions - Gas - (Pilrig Place to Iona Street)																									
UTB-3435	Construction/Diversions - Gas - (Iona Street to Balfour Place)	55d	29-Oct-07	22-Jan-08	2	Construction/Diversions - Gas - (Iona Street to Balfour Place)																									
UTB-3355	Construction/Diversions - Gas - (Croall Place to Pilrig Place)	120d	26-May-08	07-Nov-08	2	Construction/Diversions - Gas - (Croall Place to Pilrig Place)																									
<b>Telecoms (Inc Data)</b>						278d	08-Oct-07	07-Nov-08	0	07-Nov-08, Telecoms (Inc Data)																					
UTB-3335	Construction/Diversions - Telecoms - (Croall Place to Croall Place)	55d	08-Oct-07	21-Dec-07	0	Construction/Diversions - Telecoms - (Croall Place to Croall Place)																									
UTB-3415	Construction/Diversions - Telecoms - (Pilrig Place to Iona Street)	55d	22-Oct-07	15-Jan-08	2	Construction/Diversions - Telecoms - (Pilrig Place to Iona Street)																									
UTB-3455	Construction/Diversions - Telecoms - (Iona Street to Balfour Place)	55d	29-Oct-07	22-Jan-08	2	Construction/Diversions - Telecoms - (Iona Street to Balfour Place)																									
UTB-3375	Construction/Diversions - Telecoms - (Croall Place to Pilrig Place)	120d	26-May-08	07-Nov-08	2	Construction/Diversions - Telecoms - (Croall Place to Pilrig Place)																									
<b>Water Supply</b>						278d	08-Oct-07	07-Nov-08	0	07-Nov-08, Water Supply																					
UTB-3325	Construction/Diversions - Water - (Croall Place to Croall Place)	55d	08-Oct-07	21-Dec-07	0	Construction/Diversions - Water - (Croall Place to Croall Place)																									
UTB-3405	Construction/Diversions - Water - (Pilrig Place to Iona Street)	55d	22-Oct-07	15-Jan-08	2	Construction/Diversions - Water - (Pilrig Place to Iona Street)																									
UTB-3445	Construction/Diversions - Water - (Iona Street to Balfour Place)	55d	29-Oct-07	22-Jan-08	2	Construction/Diversions - Water - (Iona Street to Balfour Place)																									
UTB-3365	Construction/Diversions - Water - (Croall Place to Pilrig Place)	120d	26-May-08	07-Nov-08	2	Construction/Diversions - Water - (Croall Place to Pilrig Place)																									
<b>Commissioning/Completion</b>						232d	21-Dec-07	20-Nov-08	2	20-Nov-08, Commissioning/Completion																					
UT-3229	All Construction/Diversions Complete - Sub-Section 19 - (Croall Place to Croall Place)	0d		21-Dec-07		All Construction/Diversions Complete - Sub-Section 19 - (Croall Place to Croall Place)																									
UT-3279	All Construction/Diversions Complete - Sub-Section 19 - (Pilrig Place to Iona Street)	0d		15-Jan-08		All Construction/Diversions Complete - Sub-Section 19 - (Pilrig Place to Iona Street)																									
UT-3309	All Construction/Diversions Complete - Sub-Section 19 - (Iona Street to Balfour Place)	0d		22-Jan-08		All Construction/Diversions Complete - Sub-Section 19 - (Iona Street to Balfour Place)																									
UT-3239	All Construction/Diversions Complete - Sub-Section 19	0d		07-Nov-08		All Construction/Diversions Complete - Sub-Section 19																									
UT-3249	All Construction/Diversions Complete - Sub-Section 19 - (Croall Place to Pilrig Place)	0d		07-Nov-08		All Construction/Diversions Complete - Sub-Section 19 - (Croall Place to Pilrig Place)																									
UT-3230	Commissioning	9d	10-Nov-08	20-Nov-08	1	Commissioning																									
UT-3240	Completion and Sign Off Utilities Sub-Section 19 (MDR - BAL)	0d		20-Nov-08		Completion and Sign Off Utilities Sub-Section 19 (MDR - BAL)																									
<b>Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)</b>						301d	01-May-07	03-Jul-08	0	03-Jul-08, Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)																					
<b>Preparatory Works</b>						25d	01-May-07	04-Jun-07	0	04-Jun-07, Preparatory Works																					
UTD-0580	AMIS Lead-time from Dwg issue to SUC's - (Balfour Place to Orchardfield Road)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Balfour Place to Orchardfield Road)																									
UTD-0600	AMIS Lead-time from Dwg issue to SUC's - (Stead's Place to Jane Street)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Stead's Place to Jane Street)																									
UTD-0610	AMIS Lead-time from Dwg issue to SUC's - (Manor Gordon Street to Crown Place)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Manor Gordon Street to Crown Place)																									
UTD-0150	AMIS Lead-time from Dwg issue to SUC's - (Crown Place to Duke Street Junction)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Crown Place to Duke Street Junction)																									
UTD-0620	AMIS Lead-time from Dwg issue to SUC's - (Jane Street to Manor Gordon Street)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Jane Street to Manor Gordon Street)																									
UTD-0570	AMIS Lead-time from Dwg issue to SUC's - (Springfield Street to Stead's Place)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Springfield Street to Stead's Place)																									
UTD-0590	AMIS Lead-time from Dwg issue to SUC's - (Orchardfield Road to Springfield Street)	35d	01-May-07	04-Jun-07	0	AMIS Lead-time from Dwg issue to SUC's - (Orchardfield Road to Springfield Street)																									
<b>Sub-Section Wide</b>						218d	13-Aug-07	20-Jun-08	1	20-Jun-08, Sub-Section Wide																					

— Primary Baseline      — Summary  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone

































Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007				2008				2009				2010				2011				2012	
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>Sub-Section Wide</b>						116d	17-Oct-07	04-Apr-08	04-Apr-08, Sub-Section Wide																				
UTB-4002	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR	0d	17-Oct-07		1.	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR																							
UTB-4012	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogar Mains Farm R...	0d	10-Mar-08*		1.	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UTB-4022	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogar Mains Farm R...	0d	17-Mar-08*		1.	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UTS-4011	Construction/Diversions - Summary Activity - (Gogar Mains Farm Road to Gogarbur...	10d	10-Mar-08	21-Mar-08	1.	Construction/Diversions - Summary Activity - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UTB-4032	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogarstone Road to ...	0d	24-Mar-08*		2.	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogarstone Road to Gogar Mains)																							
UTS-4031	Construction/Diversions - Summary Activity - (Gogarstone Road to Gogar Mains)	5d	24-Mar-08	28-Mar-08	2.	Construction/Diversions - Summary Activity - (Gogarstone Road to Gogar Mains)																							
UTB-4042	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogar Mains to Gog...	0d	31-Mar-08*		3.	Start MUDFA Utility Construction Sub-Section 04 GOG - IPR - (Gogar Mains to Gogar Mains Farm Road)																							
UTS-4001	Construction/Diversions - Summary Activity	116d	17-Oct-07	04-Apr-08	1.	Construction/Diversions - Summary Activity																							
UTS-4021	Construction/Diversions - Summary Activity - (Gogar Mains Farm Road to Gogar Mai...	15d	17-Mar-08	04-Apr-08	1.	Construction/Diversions - Summary Activity - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UTS-4041	Construction/Diversions - Summary Activity - (Gogar Mains to Gogar Mains Farm Ro...	5d	31-Mar-08	04-Apr-08	3.	Construction/Diversions - Summary Activity - (Gogar Mains to Gogar Mains Farm Road)																							
<b>Electricity</b>						20d	10-Mar-08	04-Apr-08	04-Apr-08, Electricity																				
UTB-4001	Construction/Diversions - Electricity - (Gogar Mains Farm Road to Gogarburn Tram ...	10d	10-Mar-08	21-Mar-08	1.	Construction/Diversions - Electricity - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UTB-4521	Construction/Diversions - Electricity - (Gogarstone Road to Gogar Mains)	5d	24-Mar-08	28-Mar-08	2.	Construction/Diversions - Electricity - (Gogarstone Road to Gogar Mains)																							
UTB-4481	Construction/Diversions - Electricity - (Gogar Mains Farm Road to Gogar Mains Far...	15d	17-Mar-08	04-Apr-08	1.	Construction/Diversions - Electricity - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UTB-4561	Construction/Diversions - Electricity - (Gogar Mains to Gogar Mains Farm Road)	5d	31-Mar-08	04-Apr-08	3.	Construction/Diversions - Electricity - (Gogar Mains to Gogar Mains Farm Road)																							
<b>Gas</b>						20d	10-Mar-08	04-Apr-08	04-Apr-08, Gas																				
UTB-4011	Construction/Diversions - Gas - (Gogar Mains Farm Road to Gogarburn Tram Stop)	10d	10-Mar-08	21-Mar-08	1.	Construction/Diversions - Gas - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UTB-4531	Construction/Diversions - Gas - (Gogarstone Road to Gogar Mains)	5d	24-Mar-08	28-Mar-08	2.	Construction/Diversions - Gas - (Gogarstone Road to Gogar Mains)																							
UTB-4491	Construction/Diversions - Gas - (Gogar Mains Farm Road to Gogar Mains Farm Road)	15d	17-Mar-08	04-Apr-08	1.	Construction/Diversions - Gas - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UTB-4571	Construction/Diversions - Gas - (Gogar Mains to Gogar Mains Farm Road)	5d	31-Mar-08	04-Apr-08	3.	Construction/Diversions - Gas - (Gogar Mains to Gogar Mains Farm Road)																							
<b>Telecoms (Inc Data)</b>						20d	10-Mar-08	04-Apr-08	04-Apr-08, Telecoms (Inc Data)																				
UTB-4031	Construction/Diversions - Telecoms - (Gogar Mains Farm Road to Gogarburn Tram ...	10d	10-Mar-08	21-Mar-08	1.	Construction/Diversions - Telecoms - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UTB-4551	Construction/Diversions - Telecoms - (Gogarstone Road to Gogar Mains)	5d	24-Mar-08	28-Mar-08	2.	Construction/Diversions - Telecoms - (Gogarstone Road to Gogar Mains)																							
UTB-4511	Construction/Diversions - Telecoms - (Gogar Mains Farm Road to Gogar Mains Far...	15d	17-Mar-08	04-Apr-08	1.	Construction/Diversions - Telecoms - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UTB-4591	Construction/Diversions - Telecoms - (Gogar Mains to Gogar Mains Farm Road)	5d	31-Mar-08	04-Apr-08	3.	Construction/Diversions - Telecoms - (Gogar Mains to Gogar Mains Farm Road)																							
<b>Water Supply</b>						20d	10-Mar-08	04-Apr-08	04-Apr-08, Water Supply																				
UTB-4021	Construction/Diversions - Water - (Gogar Mains Farm Road to Gogarburn Tram Stop)	10d	10-Mar-08	21-Mar-08	1.	Construction/Diversions - Water - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UTB-4541	Construction/Diversions - Water - (Gogarstone Road to Gogar Mains)	5d	24-Mar-08	28-Mar-08	2.	Construction/Diversions - Water - (Gogarstone Road to Gogar Mains)																							
UTB-4501	Construction/Diversions - Water - (Gogar Mains Farm Road to Gogar Mains Farm R...	15d	17-Mar-08	04-Apr-08	1.	Construction/Diversions - Water - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UTB-4581	Construction/Diversions - Water - (Gogar Mains to Gogar Mains Farm Road)	5d	31-Mar-08	04-Apr-08	3.	Construction/Diversions - Water - (Gogar Mains to Gogar Mains Farm Road)																							
<b>Commissioning/Completion</b>						20d	21-Mar-08	18-Apr-08	18-Apr-08, Commissioning/Completion																				
UT-4022	All Construction/Diversions Complete - Sub-Section 04 - (Gogar Mains Farm Road to...	0d		21-Mar-08		All Construction/Diversions Complete - Sub-Section 04 - (Gogar Mains Farm Road to Gogarburn Tram Stop)																							
UT-4042	All Construction/Diversions Complete - Sub-Section 04 - (Gogarstone Road to Gogar...	0d		28-Mar-08		All Construction/Diversions Complete - Sub-Section 04 - (Gogarstone Road to Gogar Mains)																							
UT-4012	All Construction/Diversions Complete - Sub-Section 04	0d		04-Apr-08		All Construction/Diversions Complete - Sub-Section 04																							
UT-4032	All Construction/Diversions Complete - Sub-Section 04 - (Gogar Mains Farm Road to...	0d		04-Apr-08		All Construction/Diversions Complete - Sub-Section 04 - (Gogar Mains Farm Road to Gogar Mains Farm Road)																							
UT-4052	All Construction/Diversions Complete - Sub-Section 04 - (Gogar Mains to Gogar Mai...	0d		04-Apr-08		All Construction/Diversions Complete - Sub-Section 04 - (Gogar Mains to Gogar Mains Farm Road)																							
UT-4011	Commissioning	10d	07-Apr-08	18-Apr-08	0.	Commissioning																							
UT-4021	Completion and Sign Off Utilities Sub-Section 04 (GOG - AIR)	0d		18-Apr-08		Completion and Sign Off Utilities Sub-Section 04 (GOG - AIR)																							
<b>Sub-Section 05 Ingliston Park &amp; Ride (exclusive) to Edinburgh Airport (inclusive)</b>						300d	05-May-07	08-Jul-08	08-Jul-08, Sub-Section 05 Ingliston Park & Ride (exclusive) to Edinburgh Airport (inclusive)																				
<b>Preparatory Works</b>						144d	05-May-07	22-Nov-07	22-Nov-07, Preparatory Works																				
UTD-1090	AMIS Lead-time from Dwg issue to SUC's - (Edinburgh Airport Terminal to Gogar Bri...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Edinburgh Airport Terminal to Gogar Bridge Road North)																							
UTD-1100	AMIS Lead-time from Dwg issue to SUC's - (Gogar Bridge Road North to Edinburgh ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Gogar Bridge Road North to Edinburgh Hilton Hotel)																							
UTD-1110	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - WP01																							
UTD-1120	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - WP02																							
UTD-1150	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - WP03																							
UTD-1140	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - WP06																							
UTD-1160	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Airport Terminal to Airport Terminal) - WP07																							
UTD-0240	AMIS Lead-time from Dwg issue to SUC's - (Edinburgh Hilton Hotel to Gogar Mains ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Edinburgh Hilton Hotel to Gogar Mains Opening)																							
UTD-1130	AMIS Lead-time from Dwg issue to SUC's - (Gogar Mains Opening to Ingliston Park ...	35d	05-May-07	08-Jun-07	0.	AMIS Lead-time from Dwg issue to SUC's - (Gogar Mains Opening to Ingliston Park & Ride)																							
UTD-1080	AMIS Lead-time from Dwg issue to SUC's - (Eastfield Bridge to Eastfield Bridge) - B...	35d	19-Oct-07	22-Nov-07	1.	AMIS Lead-time from Dwg issue to SUC's - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS																							
<b>Sub-Section Wide</b>						185d	01-Oct-07	24-Jun-08	24-Jun-08, Sub-Section Wide																				
UTB-4000	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR	0d	01-Oct-07*		0.	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR																							
UTB-4060	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Airport Ter...	0d	01-Oct-07*		0.	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Airport Terminal to Gogar Bridge Road North)																							
UTB-4030	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Hilton Hotel ...	0d	01-Oct-07*		0.	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Hilton Hotel to Gogar Mains Opening)																							
UTS-4030	Construction/Diversions - Summary Activity - (Edinburgh Hilton Hotel to Gogar Mains...	10d	01-Oct-07	12-Oct-07	0.	Construction/Diversions - Summary Activity - (Edinburgh Hilton Hotel to Gogar Mains Opening)																							
UTB-4050	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Bridge Road No...	0d	15-Oct-07*		1.	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Bridge Road North to Edinburgh Hilton Hotel)																							

— Primary Baseline  
— Actual Work  
— Remaining Work  
— Critical Remaining Work  
◆ Milestone



E.T.N. Full Programme @ 1st May 2007 (excludes Complete Activities)

Page 41 of 71





















Activity ID	Activity Name	Original Duration	Start	Finish	BL S	2006		2007				2008				2009				2010				2011				2012				
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
<b>Telecoms (Inc Data)</b>						5d	07-Jan-08	11-Jan-08	0	▼ 11-Jan-08, Telecoms (Inc Data)																						
UTB-3841	Construction/Diversions - Telecoms - (Edinburgh Park to Edinburgh Park Station)	5d	07-Jan-08	11-Jan-08	0	▼ Construction/Diversions - Telecoms - (Edinburgh Park to Edinburgh Park Station)																										
<b>Water Supply</b>						5d	07-Jan-08	11-Jan-08	0	▼ 11-Jan-08, Water Supply																						
UTB-3842	Construction/Diversions - Water - (Edinburgh Park to Edinburgh Park Station)	5d	07-Jan-08	11-Jan-08	0	▼ Construction/Diversions - Water - (Edinburgh Park to Edinburgh Park Station)																										
<b>Commissioning/Completion</b>						5d	11-Jan-08	18-Jan-08	1	▼ 18-Jan-08, Commissioning/Completion																						
UT-3829	All Construction/Diversions Complete - Sub-Section 07	0d		11-Jan-08		◆ All Construction/Diversions Complete - Sub-Section 07																										
UT-3839	All Construction/Diversions Complete - Sub-Section 07 - (Edinburgh Park to Edinbur...	0d		11-Jan-08		◆ All Construction/Diversions Complete - Sub-Section 07 - (Edinburgh Park to Edinbur...)																										
UT-3830	Commissioning	5d	14-Jan-08	18-Jan-08	1	▼ Commissioning																										
UT-3840	Completion and Sign Off Utilities Sub-Section 07 (EPS - EDP)	0d		18-Jan-08		◆ Completion and Sign Off Utilities Sub-Section 07 (EPS - EDP)																										
<b>Intermediate Section 05C Edinburgh Park (exclusive) to Gogarburn (inclusive)</b>						250d	05-May-07	29-Apr-08	0	▼ 29-Apr-08, Intermediate Section 05C Edinburgh Park (exclusive) to Gogarburn (inclusive)																						
<b>Sub-Section 06 Edinburgh Park (exclusive) to Gyle (inclusive)</b>						203d	05-May-07	22-Feb-08	0	▼ 22-Feb-08, Sub-Section 06 Edinburgh Park (exclusive) to Gyle (inclusive)																						
<b>Preparatory Works</b>						25d	05-May-07	08-Jun-07	0	▼ 08-Jun-07, Preparatory Works																						
UTD-0310	AMIS Lead-time from Dwg issue to SUC's - (The Gyle Tram Stop to Edinburgh Park ...	35d	05-May-07	08-Jun-07	0	▼ AMIS Lead-time from Dwg issue to SUC's - (The Gyle Tram Stop to Edinburgh Park ...)																										
<b>Sub-Section Wide</b>						25d	14-Jan-08	15-Feb-08	1	▼ 15-Feb-08, Sub-Section Wide																						
UT-3882	Start MUDFA Utility Construction Sub-Section 06 EDP - GYL	0d	14-Jan-08		1	◆ Start MUDFA Utility Construction Sub-Section 06 EDP - GYL																										
UT-3902	Start MUDFA Utility Construction Sub-Section 06 EDP - GYL - (The Gyle Tram Stop ...	0d	14-Jan-08*		1	◆ Start MUDFA Utility Construction Sub-Section 06 EDP - GYL - (The Gyle Tram Stop ...)																										
UTS-3881	Construction/Diversions - Summary Activity	25d	14-Jan-08	15-Feb-08	1	▼ Construction/Diversions - Summary Activity																										
UTS-3891	Construction/Diversions - Summary Activity - (The Gyle Tram Stop to Edinburgh Par...	25d	14-Jan-08	15-Feb-08	1	▼ Construction/Diversions - Summary Activity - (The Gyle Tram Stop to Edinburgh Par...)																										
<b>Electricity</b>						25d	14-Jan-08	15-Feb-08	1	▼ 15-Feb-08, Electricity																						
UTB-3882	Construction/Diversions - Electricity - (The Gyle Tram Stop to Edinburgh Park Tram ...	25d	14-Jan-08	15-Feb-08	1	▼ Construction/Diversions - Electricity - (The Gyle Tram Stop to Edinburgh Park Tram ...)																										
<b>Gas</b>						25d	14-Jan-08	15-Feb-08	1	▼ 15-Feb-08, Gas																						
UTB-3892	Construction/Diversions - Gas - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	14-Jan-08	15-Feb-08	1	▼ Construction/Diversions - Gas - (The Gyle Tram Stop to Edinburgh Park Tram Stop)																										
<b>Telecoms (Inc Data)</b>						25d	14-Jan-08	15-Feb-08	1	▼ 15-Feb-08, Telecoms (Inc Data)																						
UTB-3912	Construction/Diversions - Telecoms - (The Gyle Tram Stop to Edinburgh Park Tram ...	25d	14-Jan-08	15-Feb-08	1	▼ Construction/Diversions - Telecoms - (The Gyle Tram Stop to Edinburgh Park Tram ...)																										
<b>Water Supply</b>						25d	14-Jan-08	15-Feb-08	1	▼ 15-Feb-08, Water Supply																						
UTB-3902	Construction/Diversions - Water - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	14-Jan-08	15-Feb-08	1	▼ Construction/Diversions - Water - (The Gyle Tram Stop to Edinburgh Park Tram Stop)																										
<b>Commissioning/Completion</b>						5d	15-Feb-08	22-Feb-08	1	▼ 22-Feb-08, Commissioning/Completion																						
UT-3892	All Construction/Diversions Complete - Sub-Section 06	0d		15-Feb-08		◆ All Construction/Diversions Complete - Sub-Section 06																										
UT-3912	All Construction/Diversions Complete - Sub-Section 06 - (The Gyle Tram Stop to Edi...	0d		15-Feb-08		◆ All Construction/Diversions Complete - Sub-Section 06 - (The Gyle Tram Stop to Edi...)																										
UT-3891	Commissioning	5d	18-Feb-08	22-Feb-08	1	▼ Commissioning																										
UT-3901	Completion and Sign Off Utilities Sub-Section 06 (EDP - GYL)	2d	21-Feb-08*	22-Feb-08	2	◆ Completion and Sign Off Utilities Sub-Section 06 (EDP - GYL)																										
<b>Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)</b>						191d	05-May-07	06-Feb-08	0	▼ 06-Feb-08, Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)																						
<b>Preparatory Works</b>						25d	05-May-07	08-Jun-07	0	▼ 08-Jun-07, Preparatory Works																						
UTD-0320	AMIS Lead-time from Dwg issue to SUC's - (Gogarburn A8 Roundabout to The Gyle ...	35d	05-May-07	08-Jun-07	0	▼ AMIS Lead-time from Dwg issue to SUC's - (Gogarburn A8 Roundabout to The Gyle ...)																										
<b>Sub-Section Wide</b>						20d	03-Jan-08	30-Jan-08	0	▼ 30-Jan-08, Sub-Section Wide																						
UTB-3880	Start MUDFA Utility Construction Sub-Section 03 GYL - DEH	0d	03-Jan-08*		0	◆ Start MUDFA Utility Construction Sub-Section 03 GYL - DEH																										
UTB-3930	Start MUDFA Utility Construction Sub-Section 03 GYL - DEH - (Gogarburn A8 Roun...	0d	03-Jan-08*		0	◆ Start MUDFA Utility Construction Sub-Section 03 GYL - DEH - (Gogarburn A8 Roun...)																										
UTS-3880	Construction/Diversions - Summary Activity	20d	03-Jan-08	30-Jan-08	0	▼ Construction/Diversions - Summary Activity																										
UTS-3890	Construction/Diversions - Summary Activity - (Gogarburn A8 Roundabout to The Gyl...	20d	03-Jan-08	30-Jan-08	0	▼ Construction/Diversions - Summary Activity - (Gogarburn A8 Roundabout to The Gyl...)																										
<b>Electricity</b>						20d	03-Jan-08	30-Jan-08	0	▼ 30-Jan-08, Electricity																						
UTB-3881	Construction/Diversions - Electricity - (Gogarburn A8 Roundabout to The Gyle Tram ...	20d	03-Jan-08	30-Jan-08	0	▼ Construction/Diversions - Electricity - (Gogarburn A8 Roundabout to The Gyle Tram ...)																										
<b>Gas</b>						20d	03-Jan-08	30-Jan-08	0	▼ 30-Jan-08, Gas																						
UTB-3891	Construction/Diversions - Gas - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	03-Jan-08	30-Jan-08	0	▼ Construction/Diversions - Gas - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																										
<b>Telecoms (Inc Data)</b>						20d	03-Jan-08	30-Jan-08	0	▼ 30-Jan-08, Telecoms (Inc Data)																						
UTB-3911	Construction/Diversions - Telecoms - (Gogarburn A8 Roundabout to The Gyle Tram ...	20d	03-Jan-08	30-Jan-08	0	▼ Construction/Diversions - Telecoms - (Gogarburn A8 Roundabout to The Gyle Tram ...)																										
<b>Water Supply</b>						20d	03-Jan-08	30-Jan-08	0	▼ 30-Jan-08, Water Supply																						
UTB-3901	Construction/Diversions - Water - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	20d	03-Jan-08	30-Jan-08	0	▼ Construction/Diversions - Water - (Gogarburn A8 Roundabout to The Gyle Tram Stop)																										
<b>Commissioning/Completion</b>						5d	30-Jan-08	06-Feb-08	3	▼ 06-Feb-08, Commissioning/Completion																						
UT-3889	All Construction/Diversions Complete - Sub-Section 03	0d		30-Jan-08		◆ All Construction/Diversions Complete - Sub-Section 03																										
UT-3899	All Construction/Diversions Complete - Sub-Section 03 - (Gogarburn A8 Roundabout...	0d		30-Jan-08		◆ All Construction/Diversions Complete - Sub-Section 03 - (Gogarburn A8 Roundabout...)																										
UT-3890	Commissioning	5d	31-Jan-08	06-Feb-08	3	▼ Commissioning																										
UT-3900	Completion and Sign Off Utilities Sub-Section 03 (GYL - DEP)	0d		06-Feb-08		◆ Completion and Sign Off Utilities Sub-Section 03 (GYL - DEP)																										
<b>Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)</b>						250d	05-May-07	29-Apr-08	0	▼ 29-Apr-08, Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)																						
<b>Preparatory Works</b>						25d	05-May-07	08-Jun-07	0	▼ 08-Jun-07, Preparatory Works																						
UTD-0330	AMIS Lead-time from Dwg issue to SUC's - (Gogarburn Tram Stop to Gogarburn A8 ...	35d	05-May-07	08-Jun-07	0	▼ AMIS Lead-time from Dwg issue to SUC's - (Gogarburn Tram Stop to Gogarburn A8 ...)																										
<b>Sub-Section Wide</b>						80d	24-Dec-07	22-Apr-08	2	▼ 22-Apr-08, Sub-Section Wide																						
UTB-3730	Start MUDFA Utility Construction Sub-Section 02 DEH - GOG	0d	24-Dec-07		2	◆ Start MUDFA Utility Construction Sub-Section 02 DEH - GOG																										

Primary Baseline      ▼ Summary  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone









