

Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
/	Remove fencing and Traffic Management	1d	17-Jun-09	18-Jun-09																						
Foot of the Walk Ch 0-100					94d	12-Nov-08	19-Feb-09																			
Phase 2					23d	11-Dec-08	22-Jan-09																			
/	Establish Traffic Management & Temp. Fencing	2d	11-Dec-08	15-Dec-08																						
/	Excavate box	2d	15-Dec-08	17-Dec-08																						
/	Excavate, lay and concrete ducts	3d	17-Dec-08	05-Jan-09																						
/	Excavate and construct OLE bases	3d	17-Dec-08	05-Jan-09																						
/	Place Lower concrete and cure	3d	05-Jan-09	08-Jan-09																						
/	Set Track (50m)	1d	08-Jan-09	09-Jan-09																						
/	Place upper concrete and cure	5d	09-Jan-09	16-Jan-09																						
/	Street Surface finishes	3d	16-Jan-09	21-Jan-09																						
/	Remove fencing and Traffic Management	1d	21-Jan-09	22-Jan-09																						
Phase 1					21d	12-Nov-08	11-Dec-08																			
/	Establish Traffic Management & Temp. Fencing	2d	12-Nov-08	14-Nov-08																						
/	Excavate box	2d	14-Nov-08	18-Nov-08																						
/	Excavate, lay and concrete ducts	3d	18-Nov-08	21-Nov-08																						
/	Excavate and construct OLE bases	3d	18-Nov-08	21-Nov-08																						
/	Place Lower concrete and cure	3d	21-Nov-08	26-Nov-08																						
/	Set Track (50m)	1d	26-Nov-08	27-Nov-08																						
/	Place upper concrete and cure	5d	27-Nov-08	05-Dec-08																						
/	Street Surface finishes	3d	05-Dec-08	10-Dec-08																						
/	Remove fencing and Traffic Management	1d	10-Dec-08	11-Dec-08																						
Phase 3					20d	22-Jan-09	19-Feb-09																			
/	Establish Traffic Management & Temp. Fencing	2d	22-Jan-09	26-Jan-09																						
/	Excavate box	2d	26-Jan-09	28-Jan-09																						
/	Excavate, lay and concrete ducts	3d	28-Jan-09	02-Feb-09																						
/	Excavate and construct OLE bases	3d	28-Jan-09	02-Feb-09																						
/	Place Lower concrete and cure	3d	02-Feb-09	05-Feb-09																						
/	Set Track (50m)	1d	05-Feb-09	06-Feb-09																						
/	Place upper concrete and cure	5d	06-Feb-09	13-Feb-09																						
/	Street Surface finishes	3d	13-Feb-09	18-Feb-09																						
/	Remove fencing and Traffic Management	1d	18-Feb-09	19-Feb-09																						
Foot of the Walk Tram Stop					388d	07-Jul-08	21-Jan-10																			
Construction					368d	07-Jul-08	21-Jan-10																			
50	Civil Engineering And Building Works	65d	07-Jul-08	07-Oct-08																						
A4	Access for visual inspection for E&M Tram Stop installation (01B Foot of the Walk)	0d	21-Sep-09																							
A2	Deliver and Install Shelter	10d	07-Oct-09	21-Oct-09																						
A4	Access for E&M Tram Stop installation (01B Foot of the Walk)	0d	21-Oct-09																							
A4	Install LV Power Supply and LV Power Equipment	25d	21-Oct-09	25-Nov-09																						
A4	Install Telecom Equipment	20d	25-Nov-09	07-Jan-10																						
A4	Install Station Control Equipment + AFC Equipment	25d	25-Nov-09	14-Jan-10																						
A4	Package Test Tramstop	5d	14-Jan-10	21-Jan-10																						
Leith Walk Substation					139d	16-Jun-08	06-Jan-09																			
146	Order REC supply from Scottish Power	0d	16-Jun-08																							
A2638	Access for visual inspection for E&M Substation installation (01B Leith Walk)	0d	08-Sep-08																							
176	Civil Engineering and Building Works	65d	07-Jul-08	07-Oct-08																						
A5530	Power Infeed from Public Net available inc HV cable	0d	07-Oct-08																							
A2639	Access for E&M Substation installation (01B Leith Walk)	0d	07-Oct-08																							
A5540	Install LV Power Supply and LV Power Equipment	15d	07-Oct-08	28-Oct-08																						
A5550	Installation of TPS Equipment	30d	21-Oct-08	03-Dec-08																						
A5560	Install Telecom and Scada	15d	11-Nov-08	03-Dec-08																						
A5570	Testing and Commissioning	14d	03-Dec-08	06-Jan-09																						
Roadworks					94d	03-Jul-08	12-Nov-08																			
Foot of the Walk Ch 0-100					32d	03-Jul-08	18-Aug-08																			

- Primary Baseline
- Summary
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009			2010			2011			2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
A11	Establish Traffic Management & Temp. Fencing	2d	03-Jul-08	07-Jul-08																		
A11	Excavate for new channel and kerb line / remove existing kerbs	10d	07-Jul-08	21-Jul-08																		
A11	Construct Kerb lines	13d	10-Jul-08	29-Jul-08																		
A11	Reset Gullies	13d	17-Jul-08	06-Aug-08																		
A11	Street Lighting / Traffic Signals / Road Signs	7d	29-Jul-08	08-Aug-08																		
A11	Surface new channel	6d	06-Aug-08	14-Aug-08																		
A11	Pavement Works	12d	29-Jul-08	15-Aug-08																		
A11	Remove fencing and Traffic Management	1d	15-Aug-08	18-Aug-08																		
Leith Walk Ch 350-100					31d	18-Aug-08	30-Sep-08															
A11	Establish Traffic Management & Temp. Fencing	2d	18-Aug-08	20-Aug-08																		
A11	Excavate for new channel and kerb line / remove existing kerbs	10d	20-Aug-08	03-Sep-08																		
A11	Construct Kerb lines	13d	25-Aug-08	11-Sep-08																		
A11	Reset Gullies	13d	01-Sep-08	18-Sep-08																		
A11	Street Lighting / Traffic Signals / Road Signs	7d	11-Sep-08	22-Sep-08																		
A11	Surface new channel	6d	18-Sep-08	26-Sep-08																		
A11	Pavement Works	12d	11-Sep-08	29-Sep-08																		
A11	Remove fencing and Traffic Management	1d	29-Sep-08	30-Sep-08																		
Leith Walk Ch 350-600					31d	30-Sep-08	12-Nov-08															
A11	Establish Traffic Management & Temp. Fencing	2d	30-Sep-08	02-Oct-08																		
A11	Excavate for new channel and kerb line / remove existing kerbs	10d	02-Oct-08	16-Oct-08																		
A11	Construct Kerb lines	13d	07-Oct-08	24-Oct-08																		
A11	Reset Gullies	13d	14-Oct-08	31-Oct-08																		
A11	Street Lighting / Traffic Signals / Road Signs	7d	24-Oct-08	04-Nov-08																		
A11	Surface new channel	6d	31-Oct-08	10-Nov-08																		
A11	Pavement Works	12d	24-Oct-08	11-Nov-08																		
A11	Remove fencing and Traffic Management	1d	11-Nov-08	12-Nov-08																		
Leith Walk Substation					215d	27-Jan-09	23-Nov-09															
Leith Walk Sub-Station (163) Enabling Works					85d	27-Jan-09	09-Jun-09															
A11	Possible fuel tank removal	10d	27-Jan-09	09-Feb-09																		
A11	Demolition of existing rooms, workshops & toilets within bays to be removed	10d	10-Feb-09	23-Feb-09																		
A11	Removal of upper level housing ventilation equipment and tanks	5d	24-Feb-09	02-Mar-09																		
A11	Removal of building services & possible isolation/relocation of incoming electrical mains feeder	5d	03-Mar-09	09-Mar-09																		
A11	Removal of fire fighting equipment	5d	10-Mar-09	16-Mar-09																		
A11	Removal or relocation of intruder alarm system and fire panel	5d	17-Mar-09	23-Mar-09																		
A11	Temporary structural support works to stabilise the remaining structural frame	10d	24-Mar-09	06-Apr-09																		
A11	Apply temporary access constraints	5d	07-Apr-09	13-Apr-09																		
A11	Removal of 2 or 3 structural bays of existing building	15d	14-Apr-09	04-May-09																		
A11	Removal from site of potentially contaminated materials	5d	05-May-09	11-May-09																		
A11	Preparation of foundations for new facade	5d	12-May-09	18-May-09																		
A11	Installation of new structural steel	10d	19-May-09	01-Jun-09																		
A11	Cladding and sheeting to front of building	5d	02-Jun-09	08-Jun-09																		
Leith Walk Sub-Station					120d	09-Jun-09	23-Nov-09															
A51	Sub-Station Leith Walk - Build	80d	09-Jun-09	28-Sep-09																		
A51	Sub-Station Leith Walk - Fit-out	30d	29-Sep-09	09-Nov-09																		
A51	Sub-Station Leith Walk - Testing	10d	10-Nov-09	23-Nov-09																		
Balfour Street (inc.) to McDonald Road (exc.)					591d	07-Mar-08	05-Jul-10															
Design Release					26d	07-Mar-08	14-Apr-08															
12170	Issue Construction Drawings- Balfour Street Tramstop	0d	07-Mar-08	07-Mar-08																		
12160	Issue Construction Drawings - Roadworks	0d	14-Apr-08	14-Apr-08																		
12150	Issue Construction Drawings - Trackworks	0d	14-Apr-08	14-Apr-08																		
Roadworks					103d	12-Nov-08	15-Apr-09															
McDonald / Brunswick Road Ch 950-1250					37d	23-Feb-09	15-Apr-09															
A11	Establish Traffic Management & Temp. Fencing	2d	23-Feb-09	25-Feb-09																		
A11	Excavate for new channel and kerb line / remove existing kerbs	12d	23-Feb-09	13-Mar-09																		

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 70 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012				
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2			
A1:	Construct Kerb lines	15d	02-Mar-09	23-Mar-09																								
A1:	Reset Gullies	15d	09-Mar-09	30-Mar-09																								
A1:	Street Lighting / Traffic Signals / Road Signs	7d	23-Mar-09	01-Apr-09																								
A1:	Surface new channel	9d	30-Mar-09	13-Apr-09																								
A1:	Pavement Works	15d	23-Mar-09	14-Apr-09																								
A1:	Remove fencing and Traffic Management	1d	14-Apr-09	15-Apr-09																								
Pitlig / Iona Street Ch 850-950					31d	09-Jan-09	29-Feb-09																					
A1:	Establish Traffic Management & Temp. Fencing	2d	09-Jan-09	13-Jan-09																								
A1:	Excavate for new channel and kerb line / remove existing kerbs	10d	13-Jan-09	27-Jan-09																								
A1:	Construct Kerb lines	13d	16-Jan-09	04-Feb-09																								
A1:	Reset Gullies	13d	23-Jan-09	11-Feb-09																								
A1:	Street Lighting / Traffic Signals / Road Signs	7d	04-Feb-09	13-Feb-09																								
A1:	Surface new channel	6d	11-Feb-09	19-Feb-09																								
A1:	Pavement Works	12d	04-Feb-09	20-Feb-09																								
A1:	Remove fencing and Traffic Management	1d	20-Feb-09	23-Feb-09																								
Balfour Street Ch 600-850					35d	12-Nov-08	09-Jan-09																					
A1:	Establish Traffic Management & Temp. Fencing	2d	12-Nov-08	14-Nov-08																								
A1:	Excavate for new channel and kerb line / remove existing kerbs	10d	14-Nov-08	28-Nov-08																								
A1:	Construct Kerb lines	13d	19-Nov-08	09-Dec-08																								
A1:	Reset Gullies	13d	26-Nov-08	16-Dec-08																								
A1:	Street Lighting / Traffic Signals / Road Signs	7d	09-Dec-08	18-Dec-08																								
A1:	Surface new channel	6d	16-Dec-08	07-Jan-09																								
A1:	Pavement Works	12d	09-Dec-08	08-Jan-09																								
A1:	Remove fencing and Traffic Management	1d	08-Jan-09	09-Jan-09																								
Trackwork					128d	15-Apr-09	12-Oct-09																					
Balfour Street Ch 600-850					45d	15-Apr-09	18-Jun-09																					
2nd half					21d	20-May-09	18-Jun-09																					
/	Excavate box	2d	20-May-09	22-May-09																								
/	Excavate, lay and concrete ducts	3d	22-May-09	28-May-09																								
/	Excavate and construct OLE bases	3d	22-May-09	28-May-09																								
/	Place Lower concrete and cure	3d	28-May-09	02-Jun-09																								
/	Set Track	3d	02-Jun-09	05-Jun-09																								
/	Place upper concrete and cure	5d	05-Jun-09	12-Jun-09																								
/	Street Surface finishes	3d	12-Jun-09	17-Jun-09																								
/	Remove fencing and Traffic Management	1d	17-Jun-09	18-Jun-09																								
1st half					25d	15-Apr-09	20-May-09																					
/	Establish Traffic Management & Temp. Fencing	2d	15-Apr-09	17-Apr-09																								
/	Excavate box	2d	17-Apr-09	21-Apr-09																								
/	Excavate, lay and concrete ducts	3d	21-Apr-09	24-Apr-09																								
/	Excavate and construct OLE bases	3d	21-Apr-09	24-Apr-09																								
/	Place Lower concrete and cure	3d	24-Apr-09	29-Apr-09																								
/	Set Track (250m)	3d	29-Apr-09	05-May-09																								
/	Place upper concrete and cure	5d	05-May-09	12-May-09																								
/	Street Surface finishes	6d	12-May-09	20-May-09																								
McDonald / Brunswick Road Ch 950-1250					41d	14-Aug-08	12-Oct-09																					
2nd half					20d	14-Sep-09	12-Oct-09																					
/	Excavate box	2d	14-Sep-09	16-Sep-09																								
/	Excavate, lay and concrete ducts	3d	16-Sep-09	21-Sep-09																								
/	Excavate and construct OLE bases	3d	16-Sep-09	21-Sep-09																								
/	Place Lower concrete and cure	3d	21-Sep-09	24-Sep-09																								
/	Set Track	3d	24-Sep-09	29-Sep-09																								
/	Place upper concrete and cure	5d	29-Sep-09	06-Oct-09																								
/	Street Surface finishes	3d	06-Oct-09	09-Oct-09																								
/	Remove fencing and Traffic Management	1d	09-Oct-09	12-Oct-09																								



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 71 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
1st half					14-Sep-09, 1st half																				
	/ Establish Traffic Management & Temp. Fencing	2d	14-Aug-09	18-Aug-09	Establish Traffic Management & Temp. Fencing																				
	/ Excavate box	2d	18-Aug-09	20-Aug-09	Excavate box																				
	/ Excavate, lay and concrete ducts	3d	20-Aug-09	25-Aug-09	Excavate, lay and concrete ducts																				
	/ Excavate and construct OLE bases	3d	20-Aug-09	25-Aug-09	Excavate and construct OLE bases																				
	/ Place Lower concrete and cure	3d	25-Aug-09	28-Aug-09	Place Lower concrete and cure																				
	/ Set Track (300m)	3d	28-Aug-09	02-Sep-09	Set Track (300m)																				
	/ Place upper concrete and cure	5d	02-Sep-09	09-Sep-09	Place upper concrete and cure																				
	/ Street Surface finishes	3d	09-Sep-09	14-Sep-09	Street Surface finishes																				
Piling / Iona Street Ch 850 to 950					14-Aug-09, Piling / Iona Street Ch 850 to 950																				
1st half					20-Jul-09, 1st half																				
	/ Establish Traffic Management & Temp. Fencing	2d	18-Jun-09	22-Jun-09	Establish Traffic Management & Temp. Fencing																				
	/ Excavate box	2d	22-Jun-09	24-Jun-09	Excavate box																				
	/ Excavate, lay and concrete ducts	3d	24-Jun-09	29-Jun-09	Excavate, lay and concrete ducts																				
	/ Excavate and construct OLE bases	3d	24-Jun-09	29-Jun-09	Excavate and construct OLE bases																				
	/ Place Lower concrete and cure	3d	29-Jun-09	02-Jul-09	Place Lower concrete and cure																				
	/ Set Track (100m)	1d	02-Jul-09	03-Jul-09	Set Track (100m)																				
	/ Place upper concrete and cure	5d	03-Jul-09	10-Jul-09	Place upper concrete and cure																				
	/ Street Surface finishes	6d	10-Jul-09	20-Jul-09	Street Surface finishes																				
2nd half					14-Aug-09, 2nd half																				
	/ Excavate box	2d	20-Jul-09	22-Jul-09	Excavate box																				
	/ Excavate, lay and concrete ducts	3d	22-Jul-09	27-Jul-09	Excavate, lay and concrete ducts																				
	/ Excavate and construct OLE bases	3d	22-Jul-09	27-Jul-09	Excavate and construct OLE bases																				
	/ Place Lower concrete and cure	3d	27-Jul-09	30-Jul-09	Place Lower concrete and cure																				
	/ Set Track	1d	30-Jul-09	31-Jul-09	Set Track																				
	/ Place upper concrete and cure	5d	31-Jul-09	10-Aug-09	Place upper concrete and cure																				
	/ Street Surface finishes	3d	10-Aug-09	13-Aug-09	Street Surface finishes																				
	/ Remove fencing and Traffic Management	1d	13-Aug-09	14-Aug-09	Remove fencing and Traffic Management																				
Balfour Street Tram Stop					05-Jul-10, Balfour Street Tram Stop																				
Construction					05-Jul-10, Construction																				
	590 Civil Engineering And Building Works	65d	17-Apr-09	21-Jul-09	Civil Engineering And Building Works																				
	A4+ Access for visual inspection for E&M Tram Stop installation (01B Balfour Street)	0d	15-Mar-10		Access for visual inspection for E&M Tram Stop installation																				
	A2f Deliver and Install Shelter	10d	31-Mar-10	15-Apr-10	Deliver and Install Shelter																				
	A4+ Access for E&M Tram Stop installation (01B Balfour Street)	0d	15-Apr-10		Access for E&M Tram Stop installation (01B Balfour Street)																				
	A4+ Install LV Power Supply and LV Power Equipment	25d	15-Apr-10	21-May-10	Install LV Power Supply and LV Power Equipment																				
	A4+ Install Telecon Equipment	20d	21-May-10	21-Jun-10	Install Telecon Equipment																				
	A4+ Install Station Control Equipment + AFC Equipment	25d	21-May-10	26-Jun-10	Install Station Control Equipment + AFC Equipment																				
	A4+ Package Test Tramstop	5d	28-Jun-10	05-Jul-10	Package Test Tramstop																				
Leith Walk Railway Bridge (S18)					18-Jun-09, Leith Walk Railway Bridge (S18)																				
	26 Existing Structure	0d	18-Jun-09	18-Jun-09	Existing Structure																				
Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)					26-Jan-11, Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)																				
E & M Installations					06-Jan-11, E & M Installations																				
	A3843 Access for visual inspection for E&M wayside installation (01C) - MDR to PSW	0d	30-Aug-10		Access for visual inspection for E&M wayside installation (01C) - MDR to PSW																				
	A3844 Access for E&M wayside installation (01C) - MDR to PSW	0d	29-Sep-10		Access for E&M wayside installation (01C) - MDR to PSW																				
	A3858 Access for visual inspection to cable pits for cable laying (01C) - MDR to PSW	0d	04-Oct-10		Access for visual inspection to cable pits for cable laying (01C) - MDR to PSW																				
	A3845 Installation of poles and building fixings - MDR to PSW	15d	29-Sep-10	19-Oct-10	Installation of poles and building fixings - MDR to PSW																				
	A3859 Access to cable pits for cable laying (01C) - MDR to PSW	0d	03-Nov-10		Access to cable pits for cable laying (01C) - MDR to PSW																				
	A3860 Install Electrical Cables - MDR to PSW	20d	03-Nov-10	30-Nov-10	Install Electrical Cables - MDR to PSW																				
	A3870 Install Fibre Optic Cables - MDR to PSW	20d	03-Nov-10	30-Nov-10	Install Fibre Optic Cables - MDR to PSW																				
	A3850 Overhead Catenary Line - MDR to PSW	36d	20-Oct-10	08-Dec-10	Overhead Catenary Line - MDR to PSW																				
	A3880 Install Signalling Wayside Equipment - MDR to PSW	20d	01-Dec-10	06-Jan-11	Install Signalling Wayside Equipment - MDR to PSW																				
Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)					10-Sep-10, Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)																				
Design Release					14-May-08, Design Release																				
	12180 Issue Construction Drawings- McDonald Road Tramstop	0d	17-Mar-08	14-May-08	Issue Construction Drawings- McDonald Road Tramstop																				

Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
 Summary
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 72 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
12200	Issue Construction Drawings - Roadworks	0d		14-May-08																				
12190	Issue Construction Drawings - Trackworks	0d		14-May-08																				
McDonald Road Tram Stop		133d	10-Mar-10	10-Sep-10																				
548	Order REC Supply	0d	24-Mar-10																					
A2688	Access for visual inspection for E&M Tram Stop installation (01C McDonald Road)	0d	20-Apr-10																					
A17480	Deliver and Install Shelter	10d	07-May-10	20-May-10																				
A2689	Access for E&M Tram Stop installation (01C McDonald Road)	0d	21-May-10																					
600	Civil Engineering And Building Works	85d	10-Mar-10	11-Jun-10																				
A2670	Install LV Power Supply and LV Power Equipment	25d	21-May-10	25-Jun-10																				
A2673	Install Telecon Equipment	20d	28-Jun-10	23-Jul-10																				
A2675	Install Station Control Equipment + AFC Equipment	25d	28-Jun-10	30-Jul-10																				
A2680	Package Test Tramstop	5d	06-Sep-10	10-Sep-10																				
Trackworks		108d	30-Sep-09	09-Mar-10																				
London Road Ch 375-450		40d	13-Jan-10	09-Mar-10																				
A1: Dummy - Trackworks London Road		40d	13-Jan-10	09-Mar-10																				
Leith Walk Ch 0-375		68d	30-Sep-09	12-Jan-10																				
A1: Dummy - Trackworks Leith Walk		50d	30-Sep-09	12-Jan-10																				
Roadworks		188d	09-Jan-09	29-Sep-09																				
London Road Ch 375-450		105d	05-May-09	29-Sep-09																				
A1: Dummy - Roadworks London Road		80d	05-May-09	29-Sep-09																				
Leith Walk Ch 0-375		81d	09-Jan-09	01-May-09																				
A1: Dummy - Roadworks Leith Walk		80d	09-Jan-09	01-May-09																				
Sub-Section 17 Picardy Place (inclusive) to St.Andrews Square (exclusive)		711d	07-Apr-08	26-Jan-11																				
Design Release		27d	07-Apr-08	14-May-08																				
12220	Issue Construction Drawings- Picardy Place Tramstop	0d		07-Apr-08																				
12230	Issue Construction Drawings - Roadworks	0d		14-May-08																				
12210	Issue Construction Drawings - Trackworks	0d		14-May-08																				
Cathedral SubStation		243d	01-Feb-10	14-Jan-11																				
346	Order REC supply from Scottish Power	0d	01-Feb-10																					
A2838	Access for visual inspection for E&M substation installation (01C Cathedral)	0d	23-Apr-10																					
356	Civil Engineering and Building Works	65d	22-Feb-10	25-May-10																				
A5580	Power Infeed from Public Net available inc HV cable	0d	26-May-10																					
A2839	Access for E&M substation installation (01C Cathedral)	0d	28-May-10																					
A5590	Install LV Power Supply and LV Power Equipment	15d	26-May-10	16-Jun-10																				
A6120	Installation of SIG-interlocking cubicle	10d	10-Jun-10	23-Jun-10																				
A5600	Installation of TPS Equipment	30d	10-Jun-10	21-Jul-10																				
A5610	Install Telecom and Scada	15d	01-Jul-10	21-Jul-10																				
A5620	Testing and Commissioning	14d	22-Jul-10	11-Aug-10																				
A6130	Commissioning of SIG -interlocking cubicle	5d	10-Jan-11	14-Jan-11																				
Trackworks		142d	04-Jan-10	21-Jul-10																				
Picardy Place Ch 450-700		83d	29-Mar-10	21-Jul-10																				
Phase 3		42d	29-Mar-10	25-May-10																				
Dummy - Trackworks Picardy Place		40d	29-Mar-10	25-May-10																				
Phase 4		41d	26-May-10	21-Jul-10																				
Dummy - Trackworks Picardy Place		40d	28-May-10	21-Jul-10																				
York Place Ch 700-850		43d	04-Jan-10	04-Mar-10																				
A1: Dummy - Trackworks York Place		44d	04-Jan-10	04-Mar-10																				
York Place Ch 850-1000		48d	13-Apr-10	15-Jun-10																				
A1: Dummy - Trackworks York Place		44d	13-Apr-10	15-Jun-10																				
Picardy Place Tram Stop		149d	29-Mar-10	21-Oct-10																				
558	Order REC Supply	0d	05-May-10																					
A4518	Access for visual inspection for E&M Tram Stop installation (01C Picardy Place)	0d	02-Jun-10																					
610	Civil Engineering And Building Works	65d	29-Mar-10	30-Jun-10																				
A2720	Deliver and Install Shelter	10d	17-Jun-10	01-Jul-10																				

Legend:
 Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
 Page 73 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
A4519	Access for E&M Tram Stop installation (01C Picardy Place)	0d	01-Jul-10																					
A4520	Install LV Power Supply and LV Power Equipment	25d	01-Jul-10	09-Sep-10																				
A4530	Install Telecon Equipment	20d	09-Sep-10	07-Oct-10																				
A4540	Install Station Control Equipment + AFC Equipment	25d	09-Sep-10	14-Oct-10																				
A4550	Package Test Tramstop	5d	14-Oct-10	21-Oct-10																				
Roadworks					270d	04-Jan-10	26-Jan-11																	
Picardy Place Ch 450-700					270d	04-Jan-10	26-Jan-11																	
Phase 1					19d	04-Jan-10	29-Jan-10																	
/ Dummy					20d	04-Jan-10	29-Jan-10																	
Phase 4					41d	26-May-10	21-Jul-10																	
/ Dummy					40d	26-May-10	21-Jul-10																	
Phase 6					63d	21-Oct-10	26-Jan-11																	
/ Dummy					40d	21-Oct-10	26-Jan-11																	
Phase 2					40d	01-Feb-10	26-Mar-10																	
/ Dummy					40d	01-Feb-10	26-Mar-10																	
Phase 5					65d	22-Jul-10	20-Oct-10																	
/ Dummy					40d	22-Jul-10	20-Oct-10																	
Phase 3					42d	29-Mar-10	25-May-10																	
/ Dummy					40d	29-Mar-10	25-May-10																	
York Place Ch 700-850					70d	04-Jan-10	12-Apr-10																	
Phase 2					21d	15-Mar-10	12-Apr-10																	
/ Dummy					20d	15-Mar-10	12-Apr-10																	
Phase 1					49d	04-Jan-10	12-Mar-10																	
/ Dummy					50d	04-Jan-10	12-Mar-10																	
York Place Ch 850-1000					72d	13-Apr-10	21-Jul-10																	
Phase 1					52d	13-Apr-10	23-Jun-10																	
/ Dummy					50d	13-Apr-10	23-Jun-10																	
Phase 2					20d	24-Jun-10	21-Jul-10																	
/ Dummy					20d	24-Jun-10	21-Jul-10																	
Sub-Section 16 St Andrews Square (inclusive) to Princes Street West (exclusive)					718d	17-Mar-08	14-Jan-11																	
Design Release					42d	17-Mar-08	14-May-08																	
12260	Issue Construction Drawings- St Andrew Sq Tramstop	0d		17-Mar-08																				
12290	Issue Construction Drawings- Princes St West Tramstop	0d		25-Mar-08																				
12250	Issue Construction Drawings - Roadworks	0d		14-May-08																				
12240	Issue Construction Drawings - Trackworks	0d		14-May-08																				
Trackworks					60d	07-Sep-09	27-Nov-09																	
St Andrews Square Ch 1000-1310					60d	07-Sep-09	27-Nov-09																	
A1: Dummy					60d	07-Sep-09	27-Nov-09																	
Waverley Bridge Ch 1310-1460					19d	08-Oct-09	30-Oct-09																	
Phase 2					19d	08-Oct-09	30-Oct-09																	
/ Establish Traffic Management & Temp. Fencing					2d	08-Oct-09	07-Oct-09																	
/ Excavate box					2d	08-Oct-09	09-Oct-09																	
/ Excavate, lay and concrete ducts					3d	12-Oct-09	14-Oct-09																	
/ Excavate and construct OLE bases					3d	12-Oct-09	14-Oct-09																	
/ Place Lower concrete and cure					3d	15-Oct-09	19-Oct-09																	
/ Set Track (75m)					1d	20-Oct-09	20-Oct-09																	
/ Place upper concrete and cure					5d	21-Oct-09	27-Oct-09																	
/ Street Surface finishes					3d	28-Oct-09	30-Oct-09																	
Roadworks					60d	07-Sep-09	27-Nov-09																	
St Andrews Square Ch 1000-1310					60d	07-Sep-09	27-Nov-09																	
A1: Dummy					60d	07-Sep-09	27-Nov-09																	
Waverley Bridge Ch 1460-1310					60d	07-Sep-09	27-Nov-09																	
Phase 1					21d	07-Sep-09	05-Oct-09																	
/ Establish Traffic Management & Temp. Fencing					2d	07-Sep-09	08-Sep-09																	

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 74 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007				2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
	/ Take down permanent traffic signs / signals	5d	09-Sep-09	15-Sep-09																						
	/ Excavate traffic islands	3d	16-Sep-09	18-Sep-09																						
	/ Subbase	2d	21-Sep-09	22-Sep-09																						
	/ Temporary surfacing	3d	23-Sep-09	25-Sep-09																						
	/ Temporary Traffic signals / signs / white lines	5d	28-Sep-09	02-Oct-09																						
	/ Remove fencing and Traffic Management	1d	05-Oct-09	05-Oct-09																						
	Phase 3	25d	26-Oct-09	27-Nov-09																						
	/ Establish Traffic Management & Temp. Fencing	2d	26-Oct-09	27-Oct-09																						
	/ Rebuild Traffic Islands	22d	28-Oct-09	26-Nov-09																						
	/ Remove fencing and Traffic Management	1d	27-Nov-09	27-Nov-09																						
	Phase 2	14d	08-Oct-09	23-Oct-09																						
	/ Establish Traffic Management & Temp. Fencing	2d	06-Oct-09	07-Oct-09																						
	/ Excavate kerblines	2d	08-Oct-09	09-Oct-09																						
	/ Relay kerbs	4d	09-Oct-09	14-Oct-09																						
	/ Reset Gullies	4d	12-Oct-09	15-Oct-09																						
	/ Plane out wearing course	1d	16-Oct-09	16-Oct-09																						
	/ Pavement (1m strip)	4d	15-Oct-09	20-Oct-09																						
	/ Resurface road	3d	19-Oct-09	21-Oct-09																						
	/ Street Lighting / Road signs	6d	15-Oct-09	22-Oct-09																						
	/ White Lines	1d	22-Oct-09	22-Oct-09																						
	/ Remove fencing and Traffic Management	1d	23-Oct-09	23-Oct-09																						
	St Andrews Square Tram Stop	341d	07-Sep-09	14-Jan-11																						
568	Order REC Supply	0d	24-Nov-09																							
A4558	Access for visual inspection for E&M Tram Stop installation (01C St. Andrews Square,	0d	04-Jan-10																							
620	Civil Engineering And Building Works	65d	07-Sep-09	08-Jan-10																						
A2750	Deliver and Install Shelter	10d	20-Jan-10	03-Feb-10																						
A4559	Access for E&M Tram Stop installation (01C St. Andrews Square,	0d	03-Feb-10																							
A4560	Install LV Power Supply and LV Power Equipment	25d	03-Feb-10	10-Mar-10																						
A6150	Installation of SIG-interlocking cubicle	15d	17-Feb-10	10-Mar-10																						
A4570	Install Telecon Equipment	20d	10-Mar-10	08-Apr-10																						
A4580	Install Station Control Equipment + AFC Equipment	25d	10-Mar-10	15-Apr-10																						
A4590	Package Test Tramstop	5d	15-Apr-10	22-Apr-10																						
A6160	Commissioning of SIG -interlocking cubicle	5d	10-Jan-11	14-Jan-11																						
	Intermediate Section: 01D Princes Street West (inclusive) to Haymarket (exclusive)	658d	14-Mar-08	12-Oct-10																						
	E & M Installation	66d	13-Jul-10	12-Oct-10																						
A3803	Access for visual inspection for E&M wayside installation (01D) - PSW to HAY	0d	13-Jul-10																							
A3818	Access for visual inspection to cable pits for cable laying (01D) - PSW to HAY	0d	10-Aug-10																							
A3804	Access for E&M wayside installation (01D) - PSW to HAY	0d	12-Aug-10																							
A3805	Installation of poles and building fixings - PSW to HAY	10d	12-Aug-10	25-Aug-10																						
A3819	Access to cable pits for cable laying (01D) - PSW to HAY	0d	09-Sep-10																							
A3820	Install Electrical Cables - PSW to HAY	12d	09-Sep-10	24-Sep-10																						
A3830	Install Fibre Optic Cables - PSW to HAY	12d	09-Sep-10	24-Sep-10																						
A3810	Overhead Catenary Line - PSW to HAY	24d	26-Aug-10	28-Sep-10																						
A3840	Install Signalling Wayside Equipment - PSW to HAY	12d	27-Sep-10	12-Oct-10																						
	Sub-Section 15 Princes Street West (inclusive) to Shandwick Place (exclusive)	482d	21-Apr-08	17-Mar-10																						
	Design Release	0d	21-Apr-08	21-Apr-08																						
12270	Issue Construction Drawings - Roadworks	0d	21-Apr-08																							
12280	Issue Construction Drawings - Trackworks	0d	21-Apr-08																							
	Princes Street West Tram Stop	282d	05-Feb-09	17-Mar-10																						
630	Civil Engineering And Building Works	65d	05-Feb-09	08-May-09																						
578	Order REC Supply	0d	30-Sep-09																							
A4598	Access for visual inspection for E&M Tram Stop installation (01D Princess Street West)	0d	26-Oct-09																							
A17490	Deliver and Install Shelter	10d	11-Nov-09	25-Nov-09																						
A4599	Access for E&M Tram Stop installation (01D Princess Street West,	0d	25-Nov-09																							

Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
 Summary
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
 Page 75 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009			2010				2011		2012					
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2					
A4600	Install LV Power Supply and LV Power Equipment	25d	25-Nov-09	03-Feb-10																						
A4610	Install Telecon Equipment	20d	03-Feb-10	03-Mar-10																						
A4620	Install Station Control Equipment + AFC Equipment	25d	03-Feb-10	10-Mar-10																						
A4630	Package Test Tramstop	5d	10-Mar-10	17-Mar-10																						
Roadworks					207d	05-Jan-09	20-Oct-09																			
Lothian Road Junction Ch 440-280					207d	05-Jan-09	20-Oct-09																			
Phase 4a					58d	31-Jul-09	20-Oct-09																			
/	Establish Traffic Management & Temp. Fencing	2d	31-Jul-09	07-Sep-09																						
/	Excavat for new kerb lines & channel	4d	08-Sep-09	11-Sep-09																						
/	Lay new kerbs	4d	09-Sep-09	14-Sep-09																						
/	Reset Gullies	4d	10-Sep-09	15-Sep-09																						
/	Surface new channels	4d	16-Sep-09	21-Sep-09																						
/	Rebuild Traffic Islands	15d	22-Sep-09	12-Oct-09																						
/	Street Lighting / Road signs	5d	06-Oct-09	12-Oct-09																						
/	Pavement	25d	15-Sep-09	19-Oct-09																						
/	Remove fencing and Traffic Management	1d	20-Oct-09	20-Oct-09																						
Phase 3					14d	14-Apr-09	01-May-09																			
/	Establish Traffic Management & Temp. Fencing	2d	14-Apr-09	15-Apr-09																						
/	Excavate South kerbline	2d	16-Apr-09	17-Apr-09																						
/	Relay South kerbs	4d	17-Apr-09	22-Apr-09																						
/	Reset Gullies	4d	20-Apr-09	23-Apr-09																						
/	Plane out wearing course	1d	24-Apr-09	24-Apr-09																						
/	Pavement (1m strip)	4d	23-Apr-09	28-Apr-09																						
/	Resurface road	3d	27-Apr-09	29-Apr-09																						
/	Street Lighting / Road signs	6d	23-Apr-09	30-Apr-09																						
/	White Lines	1d	30-Apr-09	30-Apr-09																						
/	Remove fencing and Traffic Management	1d	01-May-09	01-May-09																						
Phase 1					21d	05-Jan-09	02-Feb-09																			
/	Establish Traffic Management & Temp. Fencing	2d	05-Jan-09	06-Jan-09																						
/	Take down permanent traffic signs / signals	5d	07-Jan-09	13-Jan-09																						
/	Excavate traffic islands	3d	14-Jan-09	16-Jan-09																						
/	Subbase	2d	19-Jan-09	20-Jan-09																						
/	Temporary surfacing	3d	21-Jan-09	23-Jan-09																						
/	Temporary Traffic signals / signs / white lines	5d	26-Jan-09	30-Jan-09																						
/	Remove fencing and Traffic Management	1d	02-Feb-09	02-Feb-09																						
Phase 2					50d	03-Feb-09	13-Apr-09																			
/	Establish Traffic Management & Temp. Fencing	2d	03-Feb-09	04-Feb-09																						
/	Excavate North kerbline	2d	05-Feb-09	06-Feb-09																						
/	Relay North kerbs	5d	06-Feb-09	12-Feb-09																						
/	Reset Gullies	5d	09-Feb-09	13-Feb-09																						
/	Plane out wearing course	2d	16-Feb-09	17-Feb-09																						
/	Pavement (1m strip)	5d	13-Feb-09	19-Feb-09																						
/	Street Lighting / Road signs	7d	13-Feb-09	23-Feb-09																						
/	Resurface road	3d	06-Apr-09	08-Apr-09																						
/	White Lines	1d	09-Apr-09	09-Apr-09																						
/	Remove fencing and Traffic Management	1d	13-Apr-09	13-Apr-09																						
Princes Street Ch 280-0,1980-1310					129d	03-Feb-09	31-Jul-09																			
Phase 2					129d	03-Feb-09	31-Jul-09																			
/	Establish Traffic Management & Temp. Fencing	2d	03-Feb-09	04-Feb-09																						
/	Excavate South kerbline	19d	05-Feb-09	03-Mar-09																						
/	Relay South kerbs	48d	12-Feb-09	21-Apr-09																						
/	Reset Gullies	48d	19-Feb-09	28-Apr-09																						
/	Pavement (1m strip)	48d	19-Feb-09	28-Apr-09																						
/	Street Lighting / Road signs	5d	22-Apr-09	28-Apr-09																						

E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Activity ID	Activity Name	Original Duration	Start	Finish	2007				2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
/	Plane out wearing course	10d	29-Apr-09	13-May-09																				
/	Resurface road	26d	24-Jun-09	29-Jul-09																				
/	White Lines	1d	30-Jul-09	30-Jul-09																				
/	Remove fencing and Traffic Management	1d	31-Jul-09	31-Jul-09																				
Phase 1		103d	03-Feb-09	25-Jun-09																				
/	Establish Traffic Management & Temp. Fencing	2d	03-Feb-09	04-Feb-09																				
/	Excavate North kerbline	19d	05-Feb-09	03-Mar-09																				
/	Relay North kerbs	48d	12-Feb-09	21-Apr-09																				
/	Reset Gullies	48d	19-Feb-09	28-Apr-09																				
/	Pavement (1m strip)	48d	19-Feb-09	28-Apr-09																				
/	Street Lighting / Road signs	5d	22-Apr-09	28-Apr-09																				
/	Plane out wearing course	10d	29-Apr-09	13-May-09																				
/	Resurface road	7d	15-Jun-09	23-Jun-09																				
/	White Lines	1d	24-Jun-09	24-Jun-09																				
/	Remove fencing and Traffic Management	1d	25-Jun-09	25-Jun-09																				
Trackworks (710m)		128d	03-Feb-09	30-Jul-09																				
Lothian Road Junction Ch 440-280		128d	03-Feb-09	30-Jul-09																				
Phase 2		45d	03-Feb-09	06-Apr-09																				
1st half		23d	03-Feb-09	05-Mar-09																				
/	Establish Traffic Management & Temp. Fencing	2d	03-Feb-09	04-Feb-09																				
/	Excavate box	3d	05-Feb-09	09-Feb-09																				
/	Excavate, lay and concrete ducts	4d	10-Feb-09	13-Feb-09																				
/	Excavate and construct OLE bases	4d	10-Feb-09	13-Feb-09																				
/	Place Lower concrete and cure	3d	16-Feb-09	18-Feb-09																				
/	Set Track (54m)	2d	19-Feb-09	20-Feb-09																				
/	Place upper concrete and cure	5d	23-Feb-09	27-Feb-09																				
/	Street Surface finishes	4d	02-Mar-09	05-Mar-09																				
2nd half		22d	06-Mar-09	06-Apr-09																				
/	Excavate box	3d	06-Mar-09	10-Mar-09																				
/	Excavate, lay and concrete ducts	4d	11-Mar-09	16-Mar-09																				
/	Excavate and construct OLE bases	4d	11-Mar-09	16-Mar-09																				
/	Place Lower concrete and cure	3d	17-Mar-09	19-Mar-09																				
/	Set Track	2d	20-Mar-09	23-Mar-09																				
/	Place upper concrete and cure	5d	24-Mar-09	30-Mar-09																				
/	Street Surface finishes	4d	31-Mar-09	03-Apr-09																				
/	Remove fencing and Traffic Management	1d	06-Apr-09	06-Apr-09																				
Phase 3a		32d	05-May-09	17-Jun-09																				
1st half		17d	05-May-09	27-May-09																				
/	Establish Traffic Management & Temp. Fencing	2d	05-May-09	06-May-09																				
/	Excavate box	1d	07-May-09	07-May-09																				
/	Excavate, lay and concrete ducts	2d	08-May-09	11-May-09																				
/	Excavate and construct OLE bases	2d	08-May-09	11-May-09																				
/	Place Lower concrete and cure	3d	12-May-09	14-May-09																				
/	Set Track (54m)	1d	15-May-09	15-May-09																				
/	Place upper concrete and cure	5d	18-May-09	22-May-09																				
/	Street Surface finishes	2d	26-May-09	27-May-09																				
2nd half		15d	28-May-09	17-Jun-09																				
/	Excavate box	1d	28-May-09	28-May-09																				
/	Excavate, lay and concrete ducts	2d	29-May-09	01-Jun-09																				
/	Excavate and construct OLE bases	2d	29-May-09	01-Jun-09																				
/	Place Lower concrete and cure	3d	02-Jun-09	04-Jun-09																				
/	Set Track	1d	05-Jun-09	05-Jun-09																				
/	Place upper concrete and cure	5d	08-Jun-09	12-Jun-09																				
/	Street Surface finishes	2d	15-Jun-09	16-Jun-09																				

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011		2012		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2			
	Establish Traffic Management & Temp. Fencing	2d	05-Jan-09	06-Jan-09																				
	Remove island surfacing and exc. to formation	4d	07-Jan-09	12-Jan-09																				
	Construct Kerb lines	2d	13-Jan-09	14-Jan-09																				
	Move Gullies	2d	15-Jan-09	16-Jan-09																				
	Sub base	2d	19-Jan-09	20-Jan-09																				
	Pavement Works	5d	15-Jan-09	21-Jan-09																				
	Street Lighting / Traffic Signals / Road Signs	5d	15-Jan-09	21-Jan-09																				
	Roadbase/base course/wearing course/temp ramps	3d	21-Jan-09	23-Jan-09																				
	White Lines	1d	26-Jan-09	26-Jan-09																				
	Remove fencing and Traffic Management	1d	27-Jan-09	27-Jan-09																				
	Phase 2	21d	28-Jan-09	25-Feb-09																				
	Establish Traffic Management & Temp. Fencing	2d	28-Jan-09	29-Jan-09																				
	Excavate for new channel and kerb line / remove existing kerbs	2d	30-Jan-09	02-Feb-09																				
	Construct Kerb lines	2d	03-Feb-09	04-Feb-09																				
	Reset Gullies	1d	05-Feb-09	05-Feb-09																				
	Surface new channel	1d	06-Feb-09	06-Feb-09																				
	Street Lighting / Traffic Signals / Road Signs	3d	05-Feb-09	09-Feb-09																				
	White Lines	1d	09-Feb-09	09-Feb-09																				
	Remove fencing and Traffic Management	1d	12-Feb-09	12-Feb-09																				
	Pavement Works	15d	05-Feb-09	25-Feb-09																				
	Phase 4a	23d	30-Mar-09	29-Apr-09																				
	Establish Traffic Management & Temp. Fencing	2d	30-Mar-09	31-Mar-09																				
	Remove island surfacing and exc. to formation	5d	01-Apr-09	07-Apr-09																				
	Construct Kerb lines	4d	08-Apr-09	14-Apr-09																				
	Move Gullies	2d	15-Apr-09	16-Apr-09																				
	Sub base	3d	17-Apr-09	21-Apr-09																				
	Pavement Works	6d	15-Apr-09	22-Apr-09																				
	Plane off wearing course	1d	22-Apr-09	22-Apr-09																				
	Street Lighting / Traffic Signals / Road Signs	7d	15-Apr-09	23-Apr-09																				
	Roadbase/base course/wearing course/temp ramps	3d	23-Apr-09	27-Apr-09																				
	White Lines	1d	28-Apr-09	28-Apr-09																				
	Remove fencing and Traffic Management	1d	29-Apr-09	29-Apr-09																				
	Phase 4b	21d	30-Apr-09	28-May-09																				
	Establish Traffic Management & Temp. Fencing	2d	30-Apr-09	01-May-09																				
	Remove island surfacing and exc. to formation	1d	05-May-09	05-May-09																				
	Construct Kerb lines	4d	06-May-09	11-May-09																				
	Move Gullies	2d	12-May-09	13-May-09																				
	Sub base	3d	14-May-09	18-May-09																				
	Plane off wearing course	1d	19-May-09	19-May-09																				
	Street Lighting / Traffic Signals / Road Signs	7d	12-May-09	20-May-09																				
	Roadbase/base course/wearing course/temp ramps	3d	20-May-09	22-May-09																				
	White Lines	1d	26-May-09	26-May-09																				
	Remove fencing and Traffic Management	1d	27-May-09	27-May-09																				
	Pavement Works	12d	12-May-09	28-May-09																				
	Phase 6b	50d	17-Jul-09	24-Sep-09																				
	Establish Traffic Management & Temp. Fencing	2d	17-Jul-09	20-Jul-09																				
	Excavate for new channel and kerb line / remove existing kerbs	2d	21-Jul-09	22-Jul-09																				
	Construct Kerb lines	5d	23-Jul-09	29-Jul-09																				
	Reset Gullies	5d	24-Jul-09	30-Jul-09																				
	Surface new channel	2d	31-Jul-09	07-Sep-09																				
	Street Lighting / Traffic Signals / Road Signs	7d	30-Jul-09	11-Sep-09																				
	Pavement Works	15d	30-Jul-09	23-Sep-09																				
	Remove fencing and Traffic Management	1d	24-Sep-09	24-Sep-09																				
	Phase 7	15d	05-Oct-09	23-Oct-09																				

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 79 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Torphion Ch 1125-940																							
	Establish Traffic Management & Temp. Fencing	2d	05-Oct-09	06-Oct-09	Establish Traffic Management & Temp. Fencing																		
	White Lines / Traffic Signals / Road Signs	4d	07-Oct-09	12-Oct-09	White Lines / Traffic Signals / Road Signs																		
	Replace north junction kerb line	6d	07-Oct-09	14-Oct-09	Replace north junction kerb line																		
	Rebuild splitter island	6d	15-Oct-09	22-Oct-09	Rebuild splitter island																		
	Remove fencing and Traffic Management	1d	23-Oct-09	23-Oct-09	Remove fencing and Traffic Management																		
	Phase 3	46d	04-Jan-10	09-Mar-10	Phase 3																		
	South Pavement	14d	21-Jan-10	09-Feb-10	South Pavement																		
	Establish Traffic Management & Temp. Fencing	2d	21-Jan-10	22-Jan-10	Establish Traffic Management & Temp. Fencing																		
	Excavate for new channel and kerb line / remove existing kerbs	2d	25-Jan-10	26-Jan-10	Excavate for new channel and kerb line / remove existing kerbs																		
	Construct Kerb lines	3d	27-Jan-10	29-Jan-10	Construct Kerb lines																		
	Reset Gullies	2d	01-Feb-10	02-Feb-10	Reset Gullies																		
	Street Lighting / Traffic Signals / Road Signs	3d	01-Feb-10	03-Feb-10	Street Lighting / Traffic Signals / Road Signs																		
	Surface new channel	1d	03-Feb-10	03-Feb-10	Surface new channel																		
	Remove fencing and Traffic Management	1d	04-Feb-10	04-Feb-10	Remove fencing and Traffic Management																		
	Pavement Works	7d	01-Feb-10	09-Feb-10	Pavement Works																		
	North Pavement	12d	04-Jan-10	20-Jan-10	North Pavement																		
	Establish Traffic Management & Temp. Fencing	2d	04-Jan-10	05-Jan-10	Establish Traffic Management & Temp. Fencing																		
	Replace north kerb line	10d	06-Jan-10	19-Jan-10	Replace north kerb line																		
	Remove fencing and Traffic Management	1d	20-Jan-10	20-Jan-10	Remove fencing and Traffic Management																		
	Splitter Island	23d	05-Feb-10	09-Mar-10	Splitter Island																		
	Establish Traffic Management & Temp. Fencing	2d	05-Feb-10	08-Feb-10	Establish Traffic Management & Temp. Fencing																		
	Excavate for new channel and kerb line / remove existing kerbs	2d	09-Feb-10	10-Feb-10	Excavate for new channel and kerb line / remove existing kerbs																		
	Construct Kerb lines	4d	10-Feb-10	15-Feb-10	Construct Kerb lines																		
	Reset Gullies	4d	11-Feb-10	16-Feb-10	Reset Gullies																		
	Surface new channel	1d	17-Feb-10	17-Feb-10	Surface new channel																		
	Street Lighting / Traffic Signals / Road Signs	3d	16-Feb-10	18-Feb-10	Street Lighting / Traffic Signals / Road Signs																		
	Remove fencing and Traffic Management	1d	25-Feb-10	25-Feb-10	Remove fencing and Traffic Management																		
	Pavement Works	16d	16-Feb-10	09-Mar-10	Pavement Works																		
	Shandwick Ch 850-440	60d	07-Sep-09	27-Nov-09	Shandwick Ch 850-440																		
	Phase 1	60d	07-Sep-09	27-Nov-09	Phase 1																		
	Establish Traffic Management & Temp. Fencing	2d	07-Sep-09	08-Sep-09	Establish Traffic Management & Temp. Fencing																		
	Excavate for new channel and kerb line / remove existing kerbs	18d	09-Sep-09	02-Oct-09	Excavate for new channel and kerb line / remove existing kerbs																		
	Construct Kerb lines	23d	14-Sep-09	14-Oct-09	Construct Kerb lines																		
	Reset Gullies	15d	28-Sep-09	16-Oct-09	Reset Gullies																		
	Street Lighting / Traffic Signals / Road Signs	7d	15-Oct-09	23-Oct-09	Street Lighting / Traffic Signals / Road Signs																		
	Surface new channel	9d	19-Oct-09	29-Oct-09	Surface new channel																		
	Pavement Works	31d	15-Oct-09	26-Nov-09	Pavement Works																		
	Remove fencing and Traffic Management	1d	27-Nov-09	27-Nov-09	Remove fencing and Traffic Management																		
	Trackwork	321d	13-Feb-09	18-May-10	Trackwork																		
	Shandwick Place Ch 850-440	60d	07-Sep-09	27-Nov-09	Shandwick Place Ch 850-440																		
	Phase 1	60d	07-Sep-09	27-Nov-09	Phase 1																		
	Establish Traffic Management & Temp. Fencing	2d	07-Sep-09	08-Sep-09	Establish Traffic Management & Temp. Fencing																		
	Excavate box	12d	09-Sep-09	24-Sep-09	Excavate box																		
	Excavate, lay and concrete ducts	17d	14-Sep-09	06-Oct-09	Excavate, lay and concrete ducts																		
	Excavate and construct OLE bases	17d	14-Sep-09	06-Oct-09	Excavate and construct OLE bases																		
	Place Lower concrete and cure	8d	07-Oct-09	16-Oct-09	Place Lower concrete and cure																		
	Set Track (820m)	9d	19-Oct-09	29-Oct-09	Set Track (820m)																		
	Place upper concrete and cure	10d	30-Oct-09	12-Nov-09	Place upper concrete and cure																		
	Street Surface finishes	10d	13-Nov-09	26-Nov-09	Street Surface finishes																		
	Remove fencing and Traffic Management	1d	27-Nov-09	27-Nov-09	Remove fencing and Traffic Management																		
	West Maitland Ch 940-850	39d	25-Mar-10	18-May-10	West Maitland Ch 940-850																		
	Phases 2 & 3	39d	25-Mar-10	18-May-10	Phases 2 & 3																		
	2nd half	19d	22-Apr-10	18-May-10	2nd half																		

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
	Street Surface finishes	2d	14-Jul-09	15-Jul-09																					
	Remove fencing and Traffic Management	1d	16-Jul-09	16-Jul-09																					
	Phase 6a	56d	17-Jul-09	02-Oct-09																					
	1st half	41d	17-Jul-09	11-Sep-09																					
	Establish Traffic Management & Temp. Fencing	2d	17-Jul-09	20-Jul-09																					
	Excavate box	1d	21-Jul-09	21-Jul-09																					
	Excavate, lay and concrete ducts	2d	22-Jul-09	23-Jul-09																					
	Excavate and construct OLE bases	2d	22-Jul-09	23-Jul-09																					
	Place Lower concrete and cure	3d	24-Jul-09	28-Jul-09																					
	Set Track (54m)	1d	29-Jul-09	29-Jul-09																					
	Place upper concrete and cure	5d	30-Jul-09	09-Sep-09																					
	Street Surface finishes	2d	10-Sep-09	11-Sep-09																					
	2nd half	15d	14-Sep-09	02-Oct-09																					
	Excavate box	1d	14-Sep-09	14-Sep-09																					
	Excavate, lay and concrete ducts	2d	15-Sep-09	16-Sep-09																					
	Excavate and construct OLE bases	2d	15-Sep-09	16-Sep-09																					
	Place Lower concrete and cure	3d	17-Sep-09	21-Sep-09																					
	Set Track	1d	22-Sep-09	22-Sep-09																					
	Place upper concrete and cure	5d	23-Sep-09	29-Sep-09																					
	Street Surface finishes	2d	30-Sep-09	01-Oct-09																					
	Remove fencing and Traffic Management	1d	02-Oct-09	02-Oct-09																					
	Torphichen Ch 1125-940	165d	30-Mar-09	16-Nov-09																					
	Phase 1	48d	30-Mar-09	03-Jun-09																					
	1st half	24d	30-Mar-09	30-Apr-09																					
	Establish Traffic Management & Temp. Fencing	2d	30-Mar-09	31-Mar-09																					
	Excavate box	3d	01-Apr-09	03-Apr-09																					
	Excavate, lay and concrete ducts	4d	06-Apr-09	09-Apr-09																					
	Excavate and construct OLE bases	4d	06-Apr-09	09-Apr-09																					
	Place Lower concrete and cure	3d	13-Apr-09	15-Apr-09																					
	Set Track (145m)	2d	16-Apr-09	17-Apr-09																					
	Place upper concrete and cure	5d	20-Apr-09	24-Apr-09																					
	Street Surface finishes	4d	27-Apr-09	30-Apr-09																					
	2nd half	24d	01-May-09	03-Jun-09																					
	Excavate box	3d	01-May-09	06-May-09																					
	Excavate, lay and concrete ducts	4d	07-May-09	12-May-09																					
	Excavate and construct OLE bases	4d	07-May-09	12-May-09																					
	Place Lower concrete and cure	3d	13-May-09	15-May-09																					
	Set Track	2d	18-May-09	19-May-09																					
	Place upper concrete and cure	5d	20-May-09	27-May-09																					
	Street Surface finishes	4d	28-May-09	02-Jun-09																					
	Remove fencing and Traffic Management	1d	03-Jun-09	03-Jun-09																					
	Phase 2	31d	05-Oct-09	16-Nov-09																					
	1st half	18d	05-Oct-09	26-Oct-09																					
	Establish Traffic Management & Temp. Fencing	2d	05-Oct-09	06-Oct-09																					
	Excavate box	1d	07-Oct-09	07-Oct-09																					
	Excavate, lay and concrete ducts	2d	08-Oct-09	09-Oct-09																					
	Excavate and construct OLE bases	2d	08-Oct-09	09-Oct-09																					
	Place Lower concrete and cure	3d	12-Oct-09	14-Oct-09																					
	Set Track (40m)	1d	15-Oct-09	15-Oct-09																					
	Place upper concrete and cure	5d	16-Oct-09	22-Oct-09																					
	Street Surface finishes	2d	23-Oct-09	26-Oct-09																					
	2nd half	15d	27-Oct-09	16-Nov-09																					
	Excavate box	1d	27-Oct-09	27-Oct-09																					
	Excavate, lay and concrete ducts	2d	28-Oct-09	29-Oct-09																					

Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
Page 82 of 100



Activity ID, Activity Name, Original Duration, Start, Finish, 2007, 2008, 2009, 2010, 2011, 2012

Legend: Primary Baseline, Actual Work, Remaining Work, Critical Remaining Work, Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme) Page 84 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009			2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
Intermediate Section 01D Princes Street West (inclusive) to Haymarket (exclusive)					0d	02-Dec-09	02-Dec-09																			
CA-1060	tie Completion Approval - Haymarket to Princes Street West (5)	0d	02-Dec-09	02-Dec-09																						
Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)					0d	02-Dec-09	02-Dec-09																			
CA-1070	tie Completion Approval - MacDonald Road to Princes Street West (6)	0d	02-Dec-09	02-Dec-09																						
Intermediate Section 01B Foot of the Walk (inclusive) to MacDonald Road (exclusive)					0d	02-Dec-09	02-Dec-09																			
CA-1160	tie Completion Approval - MacDonald Road to Foot of the Walk (6)	0d	02-Dec-09	02-Dec-09																						
Intermediate Section 01A Newhaven Road (inclusive) to Foot of the Walk (exclusive)					0d	19-Feb-10	19-Feb-10																			
CA-1170	tie Completion Approval - Newhaven Road to Foot of the Walk (6)	0d	19-Feb-10	19-Feb-10																						
COMMISSIONING LINE 1A					160d	15-Jul-09	05-Mar-10																			
Section 02 Haymarket Corridor (Priority 4)					10d	19-Feb-10	05-Mar-10																			
IN-1025	Commission Haymarket Corridor (4)	10d	19-Feb-10	05-Mar-10																						
Section 05 Roseburn Junction to Gogar (Priority 3)					10d	05-Nov-09	19-Nov-09																			
IN-1465	Commission Section 5A Roseburn Junction to Balgreen Road (3)	10d	05-Nov-09	19-Nov-09																						
IN-1495	Commission Section 5B Balgreen Road to Edinburgh Park (3)	10d	05-Nov-09	19-Nov-09																						
IN-1505	Commission Section 5C Edinburgh Park to Gogarburn (3)	10d	05-Nov-09	19-Nov-09																						
Section 07 Gogar to Edinburgh Airport (Priority 2)					52d	05-Nov-09	27-Jan-10																			
IN-1405	Commission Gogar Depot to Edinburgh Park Station (2)	10d	05-Nov-09	19-Nov-09																						
IN-1520	Commission Gogar Depot - Edinburgh Airport (1) - TEST TRACK	30d	07-Dec-09	27-Jan-10																						
Section 06 Gogar Depot (Priority 1)					133d	15-Jul-09	27-Jan-10																			
IN-1485	Commission Gogar Depot Yard & Sidings(0)	30d	15-Jul-09	26-Aug-09																						
IN-1475	Commission Gogar Depot Building(0)	30d	05-Nov-09	17-Dec-09																						
IN-1515	Commission Gogar Depot Sub-Station (0)	10d	13-Jan-10	27-Jan-10																						
Section 01 Newhaven Road to Haymarket (Priority 5)					60d	02-Dec-09	05-Mar-10																			
IN-1125	Commission Section 1D Haymarket to Princes Street West (5)	20d	02-Dec-09	16-Dec-09																						
IN-1165	Commission Section 1C Princes Street West to MacDonald Road (6)	20d	02-Dec-09	16-Dec-09																						
IN-1155	Commission Section 1B MacDonald Road to Foot of the Walk (6)	20d	02-Dec-09	16-Dec-09																						
IN-1210	Commission Section 1A Foot of the Walk to Newhaven Road (7)	20d	19-Feb-10	05-Mar-10																						
IN-1220	Construction complete Line 1a	0d	05-Mar-10	05-Mar-10																						
ENERGISATION LINE 1A					32d	27-Jan-10	12-Mar-10																			
CA-2050	Power 'ON' Approval (Phase A - Depot, Sidings & Yard) - Not before Test Track Ready	0d	27-Jan-10	27-Jan-10																						
CA-2060	Power 'ON' Approval (Phase A - TEST TRACK)	0d	27-Jan-10	27-Jan-10																						
CA-2070	Power 'ON' Approval (Phase A - Depot Sub-Station)	0d	27-Jan-10	27-Jan-10																						
CA-2010	Power 'ON' Approval (Phase A) - Off-street (Gogar - Haymarket excludes TEST TRACK)	0d	05-Mar-10	05-Mar-10																						
CA-2020	Power 'ON' Approval / energisation Line 1a On-street Section	0d	05-Mar-10	05-Mar-10																						
System Testing & Commissioning for Tram Movements Line 1a					32d	27-Jan-10	12-Mar-10																			
CA-2090	System testing, road junction proving, commissioning for tram movements (TEST TRACK)	5d	27-Jan-10	03-Feb-10																						
CA-2110	System testing, road junction proving, commissioning for tram movements (Depot)	5d	27-Jan-10	03-Feb-10																						
CA-2120	System testing, road junction proving, commissioning for tram movements (GOG-HAY)	5d	05-Mar-10	12-Mar-10																						
CA-2130	System testing, road junction proving, commissioning for tram movements (NER-HAY)	5d	05-Mar-10	12-Mar-10																						
CONSTRUCTION LINE 1B - Roseburn Junction to Granton					923d	08-Feb-08	22-Sep-11																			
OFF-STREET WORKS					923d	08-Feb-08	22-Sep-11																			
IN-1030	Start Construction (Off-street - not requiring TRO's) - Line 1b	0d	29-Jun-09*																							
Section 03 Haymarket to Granton (Priority 6)					923d	08-Feb-08	22-Sep-11																			
Intermediate Section 03A Roseburn Junction (exclusive) to Crewe Toll (inclusive)					923d	08-Feb-08	22-Sep-11																			
E & M Installations					123d	30-Mar-11	16-Sep-11																			
A3923	Access for visual inspection for E&M wayside installation (03A) - ROJ to CRT	0d	30-Mar-11																							
A3924	Access for E&M wayside installation (03A) - ROJ to CRT	0d	29-Apr-11																							
A3938	Access for visual inspection to cable pits for cable laying (03A) - ROJ to CRT	0d	25-May-11																							
A3925	Installation of poles and building fixings - ROJ to CRT	30d	29-Apr-11	09-Jun-11																						
A3939	Access to cable pits for cable laying (03A) - ROJ to CRT	0d	24-Jun-11																							
A3940	Install Electrical Cables - ROJ to CRT	30d	24-Jun-11	04-Aug-11																						
A3950	Install Fibre Optic Cables - ROJ to CRT	30d	24-Jun-11	04-Aug-11																						
A3960	Install Signalling Wayside Equipment - ROJ to CRT	30d	05-Aug-11	15-Sep-11																						
A3930	Overhead Catenary Line - ROJ to CRT	71d	10-Jun-11	16-Sep-11																						

Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
 Summary
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 85 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
Sub-Section 25 Roseburn Junction (exclusive) to Roseburn (inclusive)					774d 28-Feb-08 17-Mar-11																				
IN-1250	Site Preparation Sub-Section 25	5d	29-Jun-09	03-Jul-09	Site Preparation Sub-Section 25																				
A3210	Earthworks (Shared with sub-sector 26)	20d	06-Jul-09	31-Jul-09	Earthworks (Shared with sub-sector 26)																				
A8670	Minor Structure - 1W	5d	03-Aug-09	07-Aug-09	Minor Structure - 1W																				
A8680	Minor Structure - 2W	20d	10-Aug-09	04-Sep-09	Minor Structure - 2W																				
A3220	Roseburn Bridge Viaduct	160d	07-Sep-09	27-Apr-10	Roseburn Bridge Viaduct																				
A8690	Minor Structure - 3W	5d	28-Apr-10	04-May-10	Minor Structure - 3W																				
A3240	Track (approx.300m) - 3a.1 (Sub-section 25)	55d	05-May-10	20-Jul-10	Track (approx.300m) - 3a.1 (Sub-section 25)																				
A3250	Platform - Civils & Finishing Works - Roseburn Stop	40d	27-Oct-10	21-Dec-10	Platform - Civils & Finishing Works - Roseburn Stop																				
A8700	Roads (Sub-section 25)	25d	22-Dec-10	03-Feb-11	Roads (Sub-section 25)																				
A3270	Foot/Cycleway	25d	22-Dec-10	03-Feb-11	Foot/Cycleway																				
A3290	Street Lighting	25d	22-Dec-10	03-Feb-11	Street Lighting																				
A3300	Landscaping	30d	04-Feb-11	17-Mar-11	Landscaping																				
Design Release					7d 28-Feb-08 10-Mar-08																				
12380	Issue Construction Drawings - Trackworks	0d		28-Feb-08	Issue Construction Drawings - Trackworks																				
12360	Issue Construction Drawings - Roseburn Terrace Bridge	0d		10-Mar-08	Issue Construction Drawings - Roseburn Terrace Bridge																				
12370	Issue Construction Drawings- Roseburn Tramstop	0d		10-Mar-08	Issue Construction Drawings- Roseburn Tramstop																				
Roseburn Tram Stop					218d 29-Jan-10 01-Dec-10																				
215	Civil Engineering and Building Works	85d	29-Jan-10	30-Apr-10	Civil Engineering and Building Works																				
638	Order REC Supply	0d	19-Jul-10		Order REC Supply																				
A4718	Access for visual inspection for E&M Tram Stop installation (03A Roseburn)	0d	13-Aug-10		Access for visual inspection for E&M Tram Stop																				
A19090	Deliver and Install Shelter	10d	31-Aug-10	14-Sep-10	Deliver and Install Shelter																				
A4719	Access for E&M Tram Stop installation (03A Roseburn)	0d	14-Sep-10		Access for E&M Tram Stop installation (03A Roseburn)																				
A4720	Install LV Power Supply and LV Power Equipment	25d	14-Sep-10	19-Oct-10	Install LV Power Supply and LV Power Equipment																				
A4730	Install Telecon Equipment	20d	19-Oct-10	16-Nov-10	Install Telecon Equipment																				
A19110	Install Station Control Equipment + AFC Equipment	25d	19-Oct-10	23-Nov-10	Install Station Control Equipment + AFC Equipment																				
A19100	Package Test Tramstop	5d	23-Nov-10	01-Dec-10	Package Test Tramstop																				
Trackwork (260m)					59d 26-Nov-09 25-Feb-10																				
690	Bulk Excavation - Subbase	10d	26-Nov-09	10-Dec-09	Bulk Excavation - Subbase																				
313	OLE Foundations - Drainage	10d	11-Dec-09	07-Jan-10	OLE Foundations - Drainage																				
1379	CBM - Ducts	9d	08-Jan-10	20-Jan-10	CBM - Ducts																				
1389	Track laying	6d	21-Jan-10	28-Jan-10	Track laying																				
1399	Track Finishes	14d	29-Jan-10	17-Feb-10	Track Finishes																				
1419	Fencing	6d	18-Feb-10	25-Feb-10	Fencing																				
Roseburn Terrace Bridge (S1)					108d 29-Jun-09 25-Nov-09																				
57	Roseburn Terrace Bridge (S1)	107d	29-Jun-09	25-Nov-09	Roseburn Terrace Bridge (S1)																				
Sub-Section 26 Roseburn (exclusive) to Ravelston Dykes (inclusive)					828d 08-Feb-08 12-May-11																				
IN-1260	Site Preparation Sub-Section 26	5d	29-Jun-09	03-Jul-09	Site Preparation Sub-Section 26																				
A3200	Demolish Existing Platform - old Roseburn Station	20d	06-Jul-09	31-Jul-09	Demolish Existing Platform - old Roseburn Station																				
A3230	Earthworks	5d	03-Aug-09	07-Aug-09	Earthworks																				
A3080	Earthworks (Shared with sub-sector 25)	20d	10-Aug-09	04-Sep-09	Earthworks (Shared with sub-sector 25)																				
A3090	Retaining Walls - minor structures - 4w - 3e - 2e - 4e - 5w - 5e - 6w	75d	10-Aug-09	20-Nov-09	Retaining Walls - minor structures - 4w - 3e - 2e - 4e - 5w - 5e - 6w																				
A3100	St. George's Bridge	100d	07-Sep-09	02-Feb-10	St. George's Bridge																				
A3120	Track (approx.850m) - 3a.3 (Sub-section 26) - (Shared with Sub-sector 27)	105d	14-Apr-10	07-Sep-10	Track (approx.850m) - 3a.3 (Sub-section 26)																				
A3110	Coltbridge Viaduct	160d	03-Feb-10	14-Sep-10	Coltbridge Viaduct																				
A3130	Track (approx.150m) - 3a.2 - Coltbridge Viaduct (Sub-section 26)	30d	15-Sep-10	26-Oct-10	Track (approx.150m) - 3a.2 - Coltbridge Viaduct																				
A3140	Platform - Civils & Finishing Works - Ravelston Stop	40d	27-Oct-10	21-Dec-10	Platform - Civils & Finishing Works - Ravelston Stop																				
A8720	Roads (Sub-section 26)	55d	22-Dec-10	17-Mar-11	Roads (Sub-section 26)																				
A3160	Foot/Cycleway	48d	11-Jan-11	17-Mar-11	Foot/Cycleway																				
A3190	Landscaping	30d	01-Apr-11	12-May-11	Landscaping																				
A3180	Street Lighting	25d	08-Apr-11	12-May-11	Street Lighting																				
Design Release					32d 08-Feb-08 25-Mar-08																				
12400	Issue Construction Drawings - St Georges Bridges	0d		08-Feb-08	Issue Construction Drawings - St Georges Bridges																				
12410	Issue Construction Drawings - Trackworks	0d		28-Feb-08	Issue Construction Drawings - Trackworks																				

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 86 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
12420	Issue Construction Drawings - Coltbridge Viaduct	0d		17-Mar-08																				
12390	Issue Construction Drawings- Ravelston Dykes Tramstop	0d		25-Mar-08																				
Ravelston Dykes Tram Stop					109d	10-Aug-10	18-Jan-11																	
648	Order REC Supply	0d		24-Aug-10																				
A4758	Access for visual inspection for E&M Tram Stop installation (03A Ravelston Dykes)	0d		17-Sep-10																				
A19120	Deliver and Install Shelter	10d		05-Oct-10	18-Oct-10																			
A4759	Access for E&M Tram Stop installation (03A Ravelston Dykes)	0d		19-Oct-10																				
225	Civil Engineering and Building Works	85d		10-Aug-10	08-Nov-10																			
A19140	Install LV Power Supply and LV Power Equipment	25d		19-Oct-10	22-Nov-10																			
A19150	Install Telecon Equipment	20d		23-Nov-10	21-Dec-10																			
A19160	Install Station Control Equipment + AFC Equipment	25d		23-Nov-10	11-Jan-11																			
A19130	Package Test Tramstop	5d		12-Jan-11	18-Jan-11																			
St Georges Bridges (S3 & S4)					80d	20-Nov-09	22-Mar-10																	
62	St. Georges Bridges (S3 & S4)	76d		20-Nov-09	22-Mar-10																			
Trackwork (600m)					136d	23-Mar-10	28-Sep-10																	
700	Bulk Excavation - Subbase inc. Retaining Walls	40d		23-Mar-10	19-May-10																			
323	OLE Foundations - Drainage	24d		20-May-10	23-Jun-10																			
1409	CBM - Ducts	20d		24-Jun-10	21-Jul-10																			
1429	Track laying	12d		22-Jul-10	09-Aug-10																			
1439	Track Finishes	24d		10-Aug-10	10-Sep-10																			
1449	Fencing	12d		13-Sep-10	28-Sep-10																			
Coltbridge Viaduct (S2)					104d	29-Jun-09	19-Nov-09																	
61	Coltbridge Viaduct (S2)	103d		29-Jun-09	19-Nov-09																			
Sub-Section 27 Ravelston Dykes (exclusive) to Craigleith (inclusive)					825d	25-Feb-08	24-May-11																	
IN-1270 Site Preparation Sub-Section 27					5d	29-Jun-09	03-Jul-09																	
A2970	Demolish old Platform at Queensferry Road	20d		08-Jul-09	31-Jul-09																			
A2980	Earthworks	30d		07-Sep-09	16-Oct-09																			
A2980	Craigleith Bridge (Underpass)	120d		27-Jul-09	20-Jan-10																			
A9020	Holiday Inn Access bridge	70d		19-Oct-09	02-Feb-10																			
A2990	Retaining Walls/Minor structures - 13w - 12w - 10e	60d		23-Nov-09	23-Feb-10																			
A10610	Retaining Walls/Minor structures - 9e	15d		03-Feb-10	23-Feb-10																			
A8730	Ravelston Dykes Bridge	100d		19-Oct-09	16-Mar-10																			
A10620	Retaining Walls/Minor structures - 14w - 11e	15d		24-Feb-10	16-Mar-10																			
A8710	Retaining Walls - minor structures - 6e - 8w - 7w - 9w - 7e - 10w - 8e	35d		24-Feb-10	13-Apr-10																			
A9350	Queensferry Road bridge	125d		03-Feb-10	27-Jul-10																			
A3010	Track (approx.850m) - 3a.3 - (Sub-section 27) (Shared with Sub-sector 26)	105d		14-Apr-10	07-Sep-10																			
A8900	Track (approx.50m) - 3a.4 (Sub-section 27)	25d		08-Sep-10	12-Oct-10																			
A8910	Track (approx.550m) - 3a.5 (Sub-section 27)	80d		13-Oct-10	10-Feb-11																			
A3020	Platform - Civils & Finishing Works	33d		11-Feb-11	29-Mar-11																			
A3040	Foot/Cycleway	68d		24-Dec-10	07-Apr-11																			
A8920	Roads (Sub-section 27)	40d		11-Feb-11	07-Apr-11																			
A3070	Landscaping	30d		08-Apr-11	19-May-11																			
A3060	Street Lighting	25d		20-Apr-11	24-May-11																			
Design Release					50d	25-Feb-08	06-May-08																	
12470	Issue Construction Drawings - Holiday Inn Access Bridge	0d		25-Feb-08*																				
12480	Issue Construction Drawings - Queensferry Rd Bridge	0d		25-Feb-08*																				
12460	Issue Construction Drawings - Craigleith Bridge	0d		25-Feb-08*																				
12450	Issue Construction Drawings- Craigleith Tramstop	0d		25-Mar-08																				
12430	Issue Construction Drawings - Ravelston Dykes Bridge	0d		26-Mar-08*																				
12440	Issue Construction Drawings - Trackworks	0d		06-May-08*																				
Ravelston Dykes Bridge (S5)					47d	29-Jun-09	01-Sep-09																	
76	Ravelston Dykes Bridge (S5)	46d		29-Jun-09	01-Sep-09																			
Craigleith Tram Stop					110d	18-Nov-10	29-Apr-11																	
658	Order REC Supply	0d		03-Dec-10																				

— Primary Baseline
— Actual Work
— Remaining Work
— Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
Page 87 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
A3208	Access for visual inspection for E&M Substation installation (03A Craigleith);	0d	03-Aug-10																								◆ Access for visual inspection for E&M Substation
416	Civil Engineering and Building Works	65d	02-Jun-10	01-Sep-10																							◆ Civil Engineering and Building Works
A19220	Power Infeed from Public Net available inc HV cable	0d	02-Sep-10																								◆ Power Infeed from Public Net available inc HV
A3209	Access for E&M Substation installation (03A Craigleith);	0d	02-Sep-10																								◆ Access for E&M Substation installation (03A C
A19240	Install LV Power Supply and LV Power Equipment	15d	02-Sep-10	22-Sep-10																							◆ Install LV Power Supply and LV Power Equip
A19230	Installation of TPS Equipment	30d	23-Sep-10	03-Nov-10																							◆ Installation of TPS Equipment
A19260	Install Telecom and Scada	15d	14-Oct-10	03-Nov-10																							◆ Install Telecom and Scada
A19250	Testing and Commissioning	14d	04-Nov-10	23-Nov-10																							◆ Testing and Commissioning
Telford Road Tram Stop					143d	02-Jun-10	20-Dec-10																				◆ 20-Dec-10, Telford Road Tram Stop
688	Order REC Supply	0d	06-Aug-10																								◆ Order REC Supply
A4838	Access for visual inspection for E&M Tram Stop installation (03A Telford Road)	0d	01-Sep-10																								◆ Access for visual inspection for E&M Tram St
245	Civil Engineering and Building Works	65d	02-Jun-10	01-Sep-10																							◆ Civil Engineering and Building Works
A19270	Deliver and Install Shelter	10d	17-Sep-10	01-Oct-10																							◆ Deliver and Install Shelter
A4839	Access for E&M Tram Stop installation (03A Telford Road)	0d	01-Oct-10																								◆ Access for E&M Tram Stop installation (03A
A19290	Install LV Power Supply and LV Power Equipment	25d	01-Oct-10	05-Nov-10																							◆ Install LV Power Supply and LV Power E
A19300	Install Telecom Equipment	20d	05-Nov-10	06-Dec-10																							◆ Install Telecom Equipment
A19310	Install Station Control Equipment + AFC Equipment	25d	05-Nov-10	13-Dec-10																							◆ Install Station Control Equipment + AF
A19280	Package Test Tramstop	5d	13-Dec-10	20-Dec-10																							◆ Package Test Tramstop
Telford Road Bridge (S10)					68d	18-Aug-09	19-Nov-09																				◆ 19-Nov-09, Telford Road Bridge (S10)
74	Telford Road Bridge (S10)	68d	18-Aug-09	19-Nov-09																							◆ Telford Road Bridge (S10)
Groathill Road Bridge (S9)					36d	29-Jun-09	17-Aug-09																				◆ 17-Aug-09, Groathill Road Bridge (S9)
73	Groathill Road Bridge (S9)	35d	29-Jun-09	17-Aug-09																							◆ Groathill Road Bridge (S9)
Sub-Section 29 Telford Road (exclusive) to Crewe Toll (inclusive)					897d	17-Mar-08	22-Sep-11																				◆ 22-Sep-11, Sub-
IN-1290	Site Preparation Sub-Section 29	5d	29-Jun-09	03-Jul-09																							◆ Site Preparation Sub-Section 29
A2770	Minor structures - 20w - 15e	25d	21-Sep-09	23-Oct-09																							◆ Minor structures - 20w - 15e
A2760	Crewe Road Ramp Walls	131d	06-Jul-09	13-Jan-10																							◆ Crewe Road Ramp Walls
A12280	Track (approx. 400m) - 3a.7 - (Sub-section 29) (Shared with sub-sector 28)	70d	14-Dec-09	30-Mar-10																							◆ Track (approx. 400m) - 3a.7 - (Sub-section 28) (Shared wit
A10150	Roads - (Sub-section 29) (Shared with sub-sector 28)	70d	31-Mar-10	06-Jul-10																							◆ Roads - (Sub-section 29) (Shared with sub-sector 2
A10140	Ferry Road retaining walls	145d	16-Jun-10	13-Jan-11																							◆ Ferry Road retaining walls
A2780	Track (approx. 100m) - 3a.8 - Crewe Road Ramp Walls (Sub-section 29)	20d	14-Jan-11	10-Feb-11																							◆ Track (approx. 100m) - 3a.8 - Crew
A12290	Roads (Sub-section 29)	10d	11-Feb-11	24-Feb-11																							◆ Roads (Sub-section 29)
A2790	Platform - Civils & Finishing Works - Crewe Toll Stop	30d	25-Feb-11	07-Apr-11																							◆ Platform - Civils & Finishing Works
A2810	Foot/Cycleway	48d	11-Feb-11	19-Apr-11																							◆ Foot/Cycleway
A2830	Landscaping	30d	08-Apr-11	19-May-11																							◆ Landscaping
A2820	Street Lighting	15d	29-Apr-11	19-May-11																							◆ Street Lighting
Design Release					28d	17-Mar-08	24-Apr-08																				◆ 24-Apr-08, Design Release
12540	Issue Construction Drawings - Drylow Drive Bridge	0d		17-Mar-08*																							◆ Issue Construction Drawings- Drylow Drive Bridge
12530	Issue Construction Drawings- Crewe Rd Tramstop	0d		18-Mar-08																							◆ Issue Construction Drawings- Crewe Rd Tramstop
12550	Issue Construction Drawings - Ferry Road Retaining Wall	0d		18-Apr-08																							◆ Issue Construction Drawings- Ferry Road Retaining Wall
12560	Issue Construction Drawings - Trackworks	0d		24-Apr-08																							◆ Issue Construction Drawings - Trackworks
Trackwork (419m)					107d	10-May-10	05-Oct-10																				◆ 05-Oct-10, Trackwork (419m)
730	Bulk Excavation - Subbase inc. Retaining Walls	37d	10-May-10	30-Jun-10																							◆ Bulk Excavation - Subbase inc. Retaining Walls
353	OLE Foundations - Drainage	17d	01-Jul-10	23-Jul-10																							◆ OLE Foundations - Drainage
1539	CBM - Ducts	14d	26-Jul-10	13-Aug-10																							◆ CBM - Ducts
1549	Track laying	9d	16-Aug-10	26-Aug-10																							◆ Track laying
1559	Track Finishes	19d	27-Aug-10	22-Sep-10																							◆ Track Finishes
1569	Fencing	9d	23-Sep-10	05-Oct-10																							◆ Fencing
Ferry Road Retaining Wall (W2)					86d	20-Nov-09	30-Mar-10																				◆ 30-Mar-10, Ferry Road Retaining Wall (W2)
79	Ferry Road Retaining Walls (W2)	82d	20-Nov-09	30-Mar-10																							◆ Ferry Road Retaining Walls (W2)
Crewe Road Tram Stop					273d	27-Aug-10	22-Sep-11																				◆ 22-Sep-11, Crew
678	Order REC Supply	0d	10-Sep-10																								◆ Order REC Supply
A4878	Access for visual inspection for E&M Tram Stop installation (03A Crewe Road);	0d	06-Oct-10																								◆ Access for visual inspection for E&M Tram
A19320	Deliver and Install Shelter	10d	22-Oct-10	04-Nov-10																							◆ Deliver and Install Shelter
A4879	Access for E&M Tram Stop installation (03A Crewe Road)	0d	05-Nov-10																								◆ Access for E&M Tram Stop installation (0

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
Page 89 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
255	Civil Engineering and Building Works	65d	27-Aug-10	25-Nov-10																			
A6210	Installation of SIG-interlocking cubicle	10d	19-Nov-10	03-Dec-10																			
A19330	Install LV Power Supply and LV Power Equipment	25d	05-Nov-10	10-Dec-10																			
A19340	Install Telecon Equipment	20d	13-Dec-10	21-Jan-11																			
A19350	Install Station Control Equipment + AFC Equipment	25d	13-Dec-10	28-Jan-11																			
A4910	Package Test Tramstop	5d	31-Jan-11	04-Feb-11																			
A6220	Commissioning of SIG-interlocking cubicle	5d	15-Sep-11	22-Sep-11																			
Drylow Drive Bridge (S11)					33d	31-Mar-10	14-May-10																
78	Drylow Drive Bridge (S11)	31d	31-Mar-10	14-May-10																			
O.H.L.E.					235d	26-May-10	28-Apr-11																
A2910	OHLE - (Sub-Sector 28) - Craighleith - Telford Rd	15d	26-May-10	15-Jun-10																			
A3390	OHLE - (Sub-Sector 30) - Crewe Toll - West Granton Access	15d	18-Aug-10	07-Sep-10																			
A3260	OHLE - (Sub-Sector 25) - Roseburn Junction - Roseburn	15d	22-Dec-10	20-Jan-11																			
A3150	OHLE - (Sub-Sector 26) - Roseburn - Ravelston Dykes	15d	18-Mar-11	07-Apr-11																			
A3030	OHLE - (Sub-Sector 27) - Ravelston Dykes - Craighleith	15d	30-Mar-11	19-Apr-11																			
A2800	OHLE - (Sub-Sector 29) - Telford Rd - Crewe Toll	15d	08-Apr-11	28-Apr-11																			
ON-STREET WORKS					805d	10-Mar-08	10-May-11																
IN-1035	Start Construction (On-street - requires TRO's) - Line 1b	0d	29-Jun-09*																				
Intermediate Section 03B Crewe Toll (exclusive) to Caroline Park (inclusive)					805d	10-Mar-08	10-May-11																
E & M Installations					67d	07-Feb-11	10-May-11																
A3963	Access for visual inspection for E&M wayside installation (03B) - CRT to CAR	0d	07-Feb-11																				
A3978	Access for visual inspection to cable pits for cable laying (03B) - CRT to CAR	0d	08-Mar-11																				
A3964	Access for E&M wayside installation (03B) - CRT to CAR	0d	09-Mar-11																				
A3965	Installation of poles and building fixings - CRT to CAR	11d	09-Mar-11	23-Mar-11																			
A3979	Access to cable pits for cable laying (03B) - CRT to CAR	0d	07-Apr-11																				
A3980	Install Electrical Cables - CRT to CAR	12d	07-Apr-11	22-Apr-11																			
A3990	Install Fibre Optic Cables - CRT to CAR	12d	07-Apr-11	22-Apr-11																			
A3970	Overhead Catenary Line - CRT to CAR	26d	24-Mar-11	28-Apr-11																			
A4000	Install Signalling Wayside Equipment - CRT to CAR	12d	25-Apr-11	10-May-11																			
Sub-Section 30 Crewe Toll (exclusive) to West Pilton (inclusive)					805d	10-Mar-08	10-May-11																
IN-1300	Site Preparation Sub-Section 30	5d	29-Jun-09	03-Jul-09																			
A3330	Roads (Sub-section 30)	25d	06-Jul-09	07-Aug-09																			
A3350	Crewe Road Gardens Bridge	175d	08-Jul-09	16-Mar-10																			
A3370	Track (approx.900m) - 3b.2 - (Sub-section 30) (Shared with sub-sector 31)	80d	17-Mar-10	06-Jul-10																			
A10170	Track (approx.100m) - 3b.1 (Sub-section 30)	15d	07-Jul-10	27-Jul-10																			
A3380	Platform - Civils & Finishing Works - West Granton Ave.Stop	30d	07-Jul-10	17-Aug-10																			
A10180	Roads (Sub-section 30)	20d	28-Jul-10	24-Aug-10																			
Design Release					33d	10-Mar-08	24-Apr-08																
12570	Issue Construction Drawings - Crew Road Gardens Bridge	0d		10-Mar-08																			
12590	Issue Construction Drawings- West Granton Ave Tramstop	0d		25-Mar-08																			
12580	Issue Construction Drawings - Trackworks	0d		24-Apr-08																			
Crewe Road Gardens Bridge (S12)					170d	31-Mar-10	23-Nov-10																
1579	Substructure	53d	31-Mar-10	16-Jun-10																			
1589	Superstructure	67d	17-Jun-10	20-Sep-10																			
85	Roadworks	25d	18-Aug-10	21-Sep-10																			
1599	Wingwalls	149d	26-Apr-10	23-Nov-10																			
Trackwork (670m)					125d	18-Aug-10	17-Feb-11																
680	Bulk Excavation - Subbase	18d	18-Aug-10	10-Sep-10																			
303	OLE Foundations - Drainage	27d	13-Sep-10	19-Oct-10																			
1329	CBM - Ducts	22d	20-Oct-10	18-Nov-10																			
1339	Track laying	14d	19-Nov-10	09-Dec-10																			
1349	Track Finishes	26d	10-Dec-10	28-Jan-11																			
1359	Road Crossings	30d	10-Dec-10	03-Feb-11																			
1369	Fencing	14d	31-Jan-11	17-Feb-11																			

— Primary Baseline
— Actual Work
— Remaining Work
— Critical Remaining Work
◆ ◆ Milestone
▾ Summary



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 90 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
West Granton Avenue Tram Stop					10-May-11, West Granton																				
628	Order REC Supply	111d	26-Nov-10	10-May-11	◆ Order REC Supply																				
A4918	Access for visual inspection for E&M Tram Stop installation (03B West Granton Avenue)	0d	13-Dec-10		◆ Access for visual inspection for E&M																				
A19360	Deliver and Install Shelter	10d	07-Feb-11	18-Feb-11	■ Deliver and Install Shelter																				
A4919	Access for E&M Tram Stop installation (03B West Granton Avenue)	0d	21-Feb-11		◆ Access for E&M Tram Stop instal																				
205	Civil Engineering and Building Works	65d	28-Nov-10	11-Mar-11	■ Civil Engineering and Building V																				
A4920	Install LV Power Supply and LV Power Equipment	25d	21-Feb-11	25-Mar-11	■ Install LV Power Supply and LV																				
A4930	Install Telecom Equipment	20d	28-Mar-11	25-Apr-11	■ Install Telecom Equipment																				
A4940	Install Station Control Equipment + AFC Equipment	25d	28-Mar-11	03-May-11	■ Install Station Control Equip																				
A4950	Package Test Tramstop	5d	04-May-11	10-May-11	■ Package Test Tramstop																				
Sub-Section 31 West Pilton (exclusive) to Caroline Park (inclusive)					05-Apr-11, Sub-Section 31 W																				
IN-1310	Site Preparation Sub-Section 31	789d	24-Mar-08	05-Apr-11	■ Site Preparation Sub-Section 31																				
A3440	Roads (Sub-section 31)	55d	29-Jun-09	03-Jul-09	■ Roads (Sub-section 31)																				
A3410	Track (approx.50m) - 3b.3 (Sub-section 31)	55d	06-Jul-09	18-Sep-09	■ Track (approx.50m) - 3b.3 (Sub-section 31)																				
A3400	Track (approx.900m) - 3b.2 - (Sub-section 31) (Shared with sub-sector 30)	10d	21-Sep-09	02-Oct-09	■ Track (approx.900m) - 3b.2 - (Sub-section 31) (Sha																				
A10190	Track (approx.250m) - 3b.4 (Sub-section 31)	80d	17-Mar-10	06-Jul-10	■ Track (approx.250m) - 3b.4 (Sub-section 31)																				
A10200	Track (approx.200m) - 3b.5 - (Sub-section 31) (Shared with sub-sector 32)	20d	07-Jul-10	03-Aug-10	■ Track (approx.200m) - 3b.5 - (Sub-section 31)																				
A10210	Roads (Sub-section 31)	20d	04-Aug-10	31-Aug-10	■ Roads (Sub-section 31)																				
A3420	Platform - Civils & Finishing Works - Caroline Park Stop	15d	01-Sep-10	21-Sep-10	■ Platform - Civils & Finishing Works - Caroli																				
A3420	Platform - Civils & Finishing Works - Caroline Park Stop	30d	01-Sep-10	12-Oct-10	■ Platform - Civils & Finishing Works - Caroli																				
Design Release					24-Apr-08, Design Release																				
12610	Issue Construction Drawings- Caroline Park Tramstop	23d	24-Mar-08	24-Apr-08	◆ Issue Construction Drawings- Caroline Park Tramstop																				
12600	Issue Construction Drawings - Trackworks	0d	24-Mar-08		◆ Issue Construction Drawings - Trackworks																				
Granton Mains Substation					12-Oct-10, Granton Mains Substation																				
386	Order REC supply from Scottish Power	137d	05-Apr-10	12-Oct-10	◆ Order REC supply from Scottish Power																				
A2988	Access for visual inspection for E&M Substation installation (03B Granton Mains)	0d	05-Apr-10		◆ Access for visual inspection for E&M Substation ins																				
396	Civil Engineering and Building Works	0d	28-Jun-10		■ Civil Engineering and Building Works																				
A19370	Power Infeed from Public Net available inc HV cable	65d	28-Apr-10	27-Jul-10	◆ Power Infeed from Public Net available inc HV ca																				
A2989	Access for E&M Substation installation (03B Granton Mains)	0d	28-Jul-10		◆ Access for E&M Substation installation (03B Gran																				
A5740	Install LV Power Supply and LV Power Equipment	0d	28-Jul-10		■ Install LV Power Supply and LV Power Equipm																				
A5750	Installation of TPS Equipment	15d	28-Jul-10	18-Aug-10	■ Installation of TPS Equipment																				
A5760	Install Telecom and Scada	30d	12-Aug-10	22-Sep-10	■ Install Telecom and Scada																				
A5770	Testing and Commissioning	15d	02-Sep-10	22-Sep-10	■ Testing and Commissioning																				
A5770	Testing and Commissioning	14d	23-Sep-10	12-Oct-10	■ Testing and Commissioning																				
Caroline Park Tram Stop					05-Apr-11, Caroline Park Tra																				
195	Civil Engineering and Building Works	207d	09-Jun-10	05-Apr-11	■ Civil Engineering and Building Works																				
618	Order REC Supply	0d	09-Jun-10	08-Sep-10	◆ Order REC Supply																				
A4958	Access for visual inspection for E&M Tram Stop installation (03B Caroline Park)	0d	05-Nov-10		◆ Access for visual inspection for E&M Tr																				
A19380	Deliver and Install Shelter	0d	02-Dec-10		■ Deliver and Install Shelter																				
A4959	Access for E&M Tram Stop installation (03B Caroline Park)	10d	20-Dec-10	17-Jan-11	◆ Access for E&M Tram Stop installat																				
A4960	Install LV Power Supply and LV Power Equipment	0d	17-Jan-11		■ Install LV Power Supply and LV f																				
A4970	Install Telecom Equipment	25d	17-Jan-11	21-Feb-11	■ Install Telecom Equipment																				
A4980	Install Station Control Equipment + AFC Equipment	20d	21-Feb-11	21-Mar-11	■ Install Station Control Equipme																				
A4990	Package Test Tramstop	25d	21-Feb-11	28-Mar-11	■ Package Test Tramstop																				
A4990	Package Test Tramstop	5d	28-Mar-11	05-Apr-11	■ Package Test Tramstop																				
Trackwork (670m)					04-Aug-10, Trackwork (670m)																				
670	Bulk Excavation - Subbase	125d	11-Feb-10	04-Aug-10	■ Bulk Excavation - Subbase																				
293	OLE Foundations - Drainage	18d	11-Feb-10	08-Mar-10	■ OLE Foundations - Drainage																				
1279	CBM - Ducts	27d	09-Mar-10	15-Apr-10	■ CBM - Ducts																				
1289	Track laying	22d	16-Apr-10	18-May-10	■ Track laying																				
1309	Road Crossings	14d	19-May-10	08-Jun-10	■ Road Crossings																				
1299	Track Finishes	20d	09-Jun-10	06-Jul-10	■ Track Finishes																				
1299	Track Finishes	28d	09-Jun-10	14-Jul-10	■ Track Finishes																				
1319	Fencing	14d	15-Jul-10	04-Aug-10	■ Fencing																				
Granton Mains Sub-Station					18-Dec-09, Granton Mains Sub-Station																				
A5290	Sub-Station Granton Mains - Build	120d	06-Jul-09	18-Dec-09	■ Sub-Station Granton Mains - Build																				
A5291	Sub-Station Granton Mains - Fit-out	80d	06-Jul-09	23-Oct-09	■ Sub-Station Granton Mains - Fit-out																				
A5292	Sub-Station Granton Mains - Testing	30d	26-Oct-09	04-Dec-09	■ Sub-Station Granton Mains - Testing																				
A5292	Sub-Station Granton Mains - Testing	10d	07-Dec-09	18-Dec-09	■ Sub-Station Granton Mains - Testing																				

Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
 Summary
 Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 91 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011		2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Intermediate Section 03C Caroline Park (exclusive) to Saltire Square (inclusive)					766d 25-Mar-08 31-Mar-11																		
E & M Installations					65d 15-Dec-10 24-Mar-11																		
A4003	Access for visual inspection for E&M wayside installation (03C) - CAR to SSQ	0d	15-Dec-10																				
A4018	Access for visual inspection to cable pits for cable laying (03C) - CAR to SSC	0d	20-Jan-11																				
A4004	Access for E&M wayside installation (03C) - CAR to SSQ	0d	25-Jan-11																				
A4005	Installation of poles and building fixings - CAR to SSQ	9d	25-Jan-11	04-Feb-11																			
A4019	Access to cable pits for cable laying (03C) - CAR to SSC	0d	21-Feb-11																				
A4010	Overhead Catenary Line - CAR to SSQ	22d	07-Feb-11	08-Mar-11																			
A4020	Install Electrical Cables - CAR to SSQ	12d	21-Feb-11	08-Mar-11																			
A4030	Install Fibre Optic Cables - CAR to SSQ	12d	21-Feb-11	08-Mar-11																			
A4040	Install Signalling Wayside Equipment - CAR to SSQ	12d	09-Mar-11	24-Mar-11																			
Sub-Section 32 Caroline Park (exclusive) to Saltire Square (inclusive)					742d 25-Mar-08 28-Feb-11																		
IN-1320	Site Preparation Sub-Section 32	5d	29-Jun-09	03-Jul-09																			
A12300	Track (approx.200m) - 3b.5 - (Sub-section 32) (Shared with sub-sector 31)	20d	04-Aug-10	31-Aug-10																			
A3470	Track (approx.200m) - 3c.1 (Sub-section 32)	15d	01-Sep-10	21-Sep-10																			
A10220	Roads (Sub-section 32)	10d	22-Sep-10	05-Oct-10																			
A3500	Track (approx.200m) - 3c.2 - (Sub-section 32) (Shared with sub-sector 33)	35d	22-Sep-10	09-Nov-10																			
A12310	Roads (Sub-section 32)	10d	10-Nov-10	23-Nov-10																			
A3480	Platform - Civils & Finishing Works - Granton Waterfront Stop	30d	10-Nov-10	21-Dec-10																			
A12320	Roads - (Sub-section 32) (Shared with sub-sector 33)	20d	24-Nov-10	21-Dec-10																			
Design Release					22d 25-Mar-08 24-Apr-08																		
12620	Issue Construction Drawings- Granton Waterfront Tramstop	0d	25-Mar-08																				
12630	Issue Construction Drawings - Trackworks	0d	24-Apr-08																				
Trackwork (370m)					83d 24-Nov-09 29-Mar-10																		
660	Bulk Excavation - Subbase	18d	24-Nov-09	18-Dec-09																			
283	OLE Foundations - Drainage	15d	04-Jan-10	22-Jan-10																			
1229	CBM - Ducts	13d	25-Jan-10	10-Feb-10																			
1239	Track laying	8d	11-Feb-10	22-Feb-10																			
1249	Track Finishes	17d	23-Feb-10	17-Mar-10																			
1259	Road Crossings	20d	23-Feb-10	22-Mar-10																			
1269	Fencing	8d	18-Mar-10	29-Mar-10																			
Granton Waterfront Tram Stop					257d 23-Feb-10 28-Feb-11																		
185	Civil Engineering and Building Works	65d	23-Feb-10	26-May-10																			
608	Order REC Supply	0d	01-Oct-10																				
A4998	Access for visual inspection for E&M Tram Stop installation (03C Granton Waterfront)	0d	27-Oct-10																				
A19390	Deliver and Install Shelter	10d	12-Nov-10	26-Nov-10																			
A4999	Access for E&M Tram Stop installation (03C Granton Waterfront)	0d	26-Nov-10																				
A5000	Install LV Power Supply and LV Power Equipment	25d	26-Nov-10	17-Jan-11																			
A5010	Install Telecon Equipment	20d	17-Jan-11	14-Feb-11																			
A5020	Install Station Control Equipment + AFC Equipment	25d	17-Jan-11	21-Feb-11																			
A5030	Package Test Tramstop	5d	21-Feb-11	28-Feb-11																			
Sub-Section 33 Saltire Square (exclusive) to Granton (inclusive)					766d 25-Mar-08 31-Mar-11																		
IN-1330	Site Preparation Sub-Section 33	5d	29-Jun-09	03-Jul-09																			
A3540	Roads (Sub-section 33)	45d	06-Jul-09	04-Sep-09																			
A3550	Roads (Sub-section 33)	40d	07-Sep-09	30-Oct-09																			
A3510	Track (approx.500m) - 3c.2 - (Sub-section 33) (Shared with sub-sector 32)	35d	22-Sep-10	09-Nov-10																			
A10230	Track (approx.150m) - 3c.3 (Sub-section 33)	20d	10-Nov-10	07-Dec-10																			
A10240	Track (approx.250m) - 3c.4 (Sub-section 33)	25d	08-Dec-10	20-Jan-11																			
A12330	Roads (Sub-section 33)	15d	14-Jan-11	03-Feb-11																			
A3520	Platform - Civils & Finishing Works - Granton Square Stop	30d	21-Jan-11	03-Mar-11																			
Design Release					7d 25-Mar-08 03-Apr-08																		
12640	Issue Construction Drawings- Granton Sq Tramstop	0d	25-Mar-08*																				
12650	Issue Construction Drawings - Trackworks	0d	03-Apr-08*																				
Granton Square Tram Stop					312d 11-Jan-10 31-Mar-11																		

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 92 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012						
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2					
175	Civil Engineering and Building Works	65d	11-Jan-10	12-Apr-10	[Gantt chart bar]																						Civil Engineering and Building Works			
598	Order REC Supply	0d	27-Aug-10																								Order REC Supply			
A5038	Access for visual inspection for E&M Tram Stop installation (03C Granton Square)	0d	22-Sep-10																								Access for visual inspection for E&M Tram Stop			
A19400	Deliver and Install Shelter	10d	08-Oct-10	22-Oct-10	[Gantt chart bar]																						Deliver and Install Shelter			
A5039	Access for E&M Tram Stop installation (03C Granton Square)	0d	22-Oct-10																								Access for E&M Tram Stop installation (03C Granton Square)			
A6240	Installation of SIG-interlocking cubicle	10d	05-Nov-10	19-Nov-10	[Gantt chart bar]																						Installation of SIG-interlocking cubicle			
A5040	Install LV Power Supply and LV Power Equipment	25d	22-Oct-10	26-Nov-10	[Gantt chart bar]																						Install LV Power Supply and LV Power Equipment			
A5050	Install Telecom Equipment	20d	26-Nov-10	10-Jan-11	[Gantt chart bar]																						Install Telecom Equipment			
A5060	Install Station Control Equipment + AFC Equipment	25d	26-Nov-10	17-Jan-11	[Gantt chart bar]																						Install Station Control Equipment + AFC Equipment			
A19410	Package Test Tramstop	5d	17-Jan-11	24-Jan-11	[Gantt chart bar]																						Package Test Tramstop			
A6250	Commissioning of SIG-interlocking cubicle	5d	24-Mar-11	31-Mar-11	[Gantt chart bar]																						Commissioning of SIG-interlocking cubicle			
Trackwork (1130m)					202d	29-Jun-09	15-Apr-10	[Summary bar]																						Trackwork (1130m)
650	Bulk Excavation - Subbase	23d	29-Jun-09	29-Jul-09	[Gantt chart bar]																						Bulk Excavation - Subbase			
273	OLE Foundations - Drainage	45d	30-Jul-09	01-Oct-09	[Gantt chart bar]																						OLE Foundations - Drainage			
1179	CBM - Ducts	37d	02-Oct-09	23-Nov-09	[Gantt chart bar]																						CBM - Ducts			
1189	Track laying	23d	24-Nov-09	08-Jan-10	[Gantt chart bar]																						Track laying			
1209	Road Crossings	40d	11-Jan-10	05-Mar-10	[Gantt chart bar]																						Road Crossings			
1199	Track Finishes	45d	11-Jan-10	12-Mar-10	[Gantt chart bar]																						Track Finishes			
1219	Fencing	23d	15-Mar-10	15-Apr-10	[Gantt chart bar]																						Fencing			
Granton Road Sub Station					185d	07-Dec-09	01-Sep-10	[Summary bar]																						Granton Road Sub Station
306	Order REC supply from Scottish Power	0d	07-Dec-09																								Order REC supply from Scottish Power			
A2888	Access for visual inspection for E&M Substation installation (03C Granton Road)	0d	11-Mar-10																								Access for visual inspection for E&M Substation installation			
376	Civil Engineering and Building Works	65d	11-Jan-10	12-Apr-10	[Gantt chart bar]																						Civil Engineering and Building Works			
A5780	Power Infeed from Public Net available inc HV cable	0d	13-Apr-10																								Power Infeed from Public Net available inc HV cable			
A2889	Access for E&M Substation installation (03C Granton Road)	0d	13-Apr-10																								Access for E&M Substation installation (03C Granton Road)			
A5790	Install LV Power Supply and LV Power Equipment	15d	13-Apr-10	04-May-10	[Gantt chart bar]																						Install LV Power Supply and LV Power Equipment			
A5800	Installation of TPS Equipment	30d	30-Jun-10	12-Aug-10	[Gantt chart bar]																						Installation of TPS Equipment			
A5810	Install Telecom and Scada	15d	21-Jul-10	12-Aug-10	[Gantt chart bar]																						Install Telecom and Scada			
A5820	Testing and Commissioning	14d	12-Aug-10	01-Sep-10	[Gantt chart bar]																						Testing and Commissioning			
O.H.L.E.					110d	13-Oct-10	24-Mar-11	[Summary bar]																						O.H.L.E.
A3430	OHLE - (Sub-Sector 31) - West Granton Access - Caroline Park	15d	13-Oct-10	02-Nov-10	[Gantt chart bar]																						OHLE - (Sub-Sector 31) - West Granton Access - Caroline Park			
A3490	OHLE - (Sub-Sector 32) - Caroline Park - Granton Waterfront	15d	22-Dec-10	20-Jan-11	[Gantt chart bar]																						OHLE - (Sub-Sector 32) - Caroline Park - Granton Waterfront			
A3530	OHLE - (Sub-Sector 33) - Granton Waterfront - Granton Sq.	15d	04-Mar-11	24-Mar-11	[Gantt chart bar]																						OHLE - (Sub-Sector 33) - Granton Waterfront - Granton Sq.			
CONSTRUCTION COMPLETION APPROVALS LINE 1B					138d	03-Nov-10	25-May-11	[Summary bar]																						CONSTRUCTION COMPLETION APPROVALS LINE 1B
Sectional Completion - Line 1b (Roseburn Junction - Crewe Toll)					0d	25-May-11	25-May-11	[Summary bar]																						Sectional Completion - Line 1b (Roseburn Junction - Crewe Toll)
Section 03 Haymarket to Granton (Priority 6)					0d	25-May-11	25-May-11	[Summary bar]																						Section 03 Haymarket to Granton (Priority 6)
Intermediate Section 03A Roseburn Junction (exclusive) to Crewe Toll (inclusive)					0d	25-May-11	25-May-11	[Summary bar]																						Intermediate Section 03A Roseburn Junction (exclusive) to Crewe Toll (inclusive)
CA-1090	tie Completion Approval - Roseburn to Crewe Toll (8)	0d	25-May-11	25-May-11	[Gantt chart bar]																						tie Completion Approval - Roseburn to Crewe Toll (8)			
Sectional Completion - Line 1b (Crewe Toll - Granton)					95d	03-Nov-10	25-Mar-11	[Summary bar]																						Sectional Completion - Line 1b (Crewe Toll - Granton)
Intermediate Section 03B Crewe Toll (exclusive) to Caroline Park (inclusive)					0d	03-Nov-10	03-Nov-10	[Summary bar]																						Intermediate Section 03B Crewe Toll (exclusive) to Caroline Park (inclusive)
CA-1100	tie Completion Approval - Crewe Toll to Caroline Park (9)	0d	03-Nov-10	03-Nov-10	[Gantt chart bar]																						tie Completion Approval - Crewe Toll to Caroline Park (9)			
Intermediate Section 03C Caroline Park (exclusive) to Saltire Square (inclusive)					0d	25-Mar-11	25-Mar-11	[Summary bar]																						Intermediate Section 03C Caroline Park (exclusive) to Saltire Square (inclusive)
CA-1180	tie Completion Approval - Caroline Park to Granton Square (9)	0d	25-Mar-11	25-Mar-11	[Gantt chart bar]																						tie Completion Approval - Caroline Park to Granton Square (9)			
COMMISSIONING LINE 1B					49d	25-Mar-11	03-Jun-11	[Summary bar]																						COMMISSIONING LINE 1B
Section 03 Haymarket to Granton (Priority 6)					49d	25-Mar-11	03-Jun-11	[Summary bar]																						Section 03 Haymarket to Granton (Priority 6)
A12920	Commission Section 3C Caroline Park to Granton Square (9)	10d	25-Mar-11	04-Apr-11	[Gantt chart bar]																						Commission Section 3C Caroline Park to Granton Square (9)			
IN-1340	Commission Section 3B Crewe Toll to Caroline Park (9)	30d	25-Mar-11	15-Apr-11	[Gantt chart bar]																						Commission Section 3B Crewe Toll to Caroline Park (9)			
IN-1295	Commission Section 3A Roseburn to Crewe Toll (8)	10d	25-May-11	03-Jun-11	[Gantt chart bar]																						Commission Section 3A Roseburn to Crewe Toll (8)			
IN-1305	Construction complete Line 1b	0d	03-Jun-11																								Construction complete Line 1b			
ENERGISATION LINE 1B					44d	25-Mar-11	26-May-11	[Summary bar]																						ENERGISATION LINE 1B
CA-2040	Power 'ON' Approval / energisation Line 1b (part 1)	1d	25-Mar-11	25-Mar-11	[Gantt chart bar]																						Power 'ON' Approval / energisation Line 1b (part 1)			
CA-2030	Power 'ON' Approval / energisation Line 1b (part 2)	1d	25-May-11	25-May-11	[Gantt chart bar]																						Power 'ON' Approval / energisation Line 1b (part 2)			
CA-2100	Power 'ON' Approval (Full system) Lines 1a/1b	0d	26-May-11	26-May-11	[Gantt chart bar]																						Power 'ON' Approval (Full system) Lines 1a/1b			

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)



Activity ID	Activity Name	Original Duration	Start	Finish	2007		2008				2009				2010				2011		2012					
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
08 TRAM MANUFACTURE & DELIVERY					813d	19-Nov-07 A	08-Feb-11	08-Feb-11, 08 TRAM MANUFACTURE & DELIVERY																		
General					551d	19-Nov-07 A	27-Jan-10	27-Jan-10, General																		
TR-1000	TRAM Contract Mobilise	15d	19-Nov-07 A	08-Jan-08	TRAM Contract Mobilise																					
TR-2010	Energisation of Depot Building, yard & adjacent test track OHLE	0d	08-Jan-08	27-Jan-10	Energisation of Depot Building, yard & adjacent test track OHLE																					
CAF-REV0 Tram Manufacture, Delivery & Commissioning Line 1a					785d	07-Jan-08	08-Feb-11	08-Feb-11, CAF-REV0 Tram Man																		
ENGINEERING					264d	07-Jan-08	19-Jan-09	19-Jan-09, ENGINEERING																		
C10001	NTP	0d	07-Jan-08*		NTP																					
C10003	LIST OF STEEL MATERIALS	0d	05-Feb-08*		LIST OF STEEL MATERIALS																					
C10002	BASIC ENGINEERING	62d	07-Jan-08	03-Apr-08	BASIC ENGINEERING																					
C10004	UNDERFRAME DESIGN	85d	03-Mar-08	03-Jul-08	UNDERFRAME DESIGN																					
C10005	CARBODY DESIGN	85d	04-Apr-08	01-Sep-08	CARBODY DESIGN																					
C10008	BOGIES DESIGN	95d	28-Mar-08	09-Sep-08	BOGIES DESIGN																					
C10006	INSTALLATIONS DESIGN	110d	05-Jun-08	03-Dec-08	INSTALLATIONS DESIGN																					
C10007	INTERIORS & FINISHING DESIGN	110d	07-Jul-08	19-Jan-09	INTERIORS & FINISHING DESIGN																					
MOCK-UP					152d	04-Feb-08	02-Sep-08	02-Sep-08, MOCK-UP																		
C10009	DESIGN & MANUFACTURING MOCK-UP	125d	04-Feb-08	28-Aug-08	DESIGN & MANUFACTURING MOCK-UP																					
C10010	APPROVAL MOCK-UP	3d	29-Aug-08	02-Sep-08	APPROVAL MOCK-UP																					
1st TRAMSET PROCUREMENT					296d	07-Jan-08	04-Mar-09	04-Mar-09, 1st TRAMSET PROCUREMENT																		
SYSTEMS					296d	07-Jan-08	04-Mar-09	04-Mar-09, SYSTEMS																		
C10011	SPECIFICATIONS	22d	07-Jan-08*	05-Feb-08	SPECIFICATIONS																					
C10012	SELECTION OF SUPPLIERS	30d	22-Jan-08	03-Mar-08	SELECTION OF SUPPLIERS																					
C10013	ORDERS	30d	18-Feb-08	01-Apr-08	ORDERS																					
C10015	INTERFACE 1- Systems Interface Basic Definition	22d	02-Apr-08	05-May-08	INTERFACE 1- Systems Interface Basic Definition																					
C10016	INTERFACE 2- Systems Interface Complete Definition	43d	06-May-08	03-Jul-08	INTERFACE 2- Systems Interface Complete Definition																					
C10017	DELIVERY PREASSEMBLIES COMPONENTS	0d	03-Dec-08		DELIVERY PREASSEMBLIES COMPONENTS																					
C10014	MANUFACTURING & PURHASHING & TESTING	230d	28-Feb-08	04-Mar-09	MANUFACTURING & PURHASHING & TESTING																					
C10018	DELIVERY FRIST EQUIPMENT	55d	03-Dec-08	04-Mar-09	DELIVERY FRIST EQUIPMENT																					
OTHERS COMPONENTS & MATERIALS					271d	05-Feb-08	27-Feb-09	27-Feb-09, OTHERS COMPONENTS & MATERIALS																		
C10019	STEEL MATERIALS	104d	05-Feb-08	03-Jul-08	STEEL MATERIALS																					
C10020	CARBODY COMPONENTS	90d	04-Jun-08*	05-Nov-08	CARBODY COMPONENTS																					
C10021	INSTALATIONS COMPONENTS	90d	24-Jul-08	09-Jan-09	INSTALATIONS COMPONENTS																					
C10022	INTERIORS & FINISHING COMPONENTS	90d	09-Oct-08	27-Feb-09	INTERIORS & FINISHING COMPONENTS																					
1st TRAM MANUFACTURING & TESTING					425d	03-Jul-08	10-Mar-10	10-Mar-10, 1st TRAM MANUFACTURING & TESTING																		
C10023	1st TRAMSET BOGIES MANUFACTURING	125d	09-Dec-08	19-Jun-09	1st TRAMSET BOGIES MANUFACTURING																					
C10024	1st TRAM FACTORY TESTS	55d	20-May-09	01-Sep-09	1st TRAM FACTORY TESTS																					
C10025	1st TRAM DYNAMIC TESTS	48d	02-Sep-09	09-Nov-09	1st TRAM DYNAMIC TESTS																					
C10026	1st TRAM TRANSPORT	20d	10-Nov-09	09-Dec-09	1st TRAM TRANSPORT																					
C10027	DELIVERY OF THE 1st TRAM	0d	10-Dec-09		DELIVERY OF THE 1st TRAM																					
C10028	COMMISSIONING OF THE 1st TRAM	30d	27-Jan-10	10-Mar-10	COMMISSIONING OF THE 1st TRAM																					
BODYSHELLS MANUFACTURING					147d	03-Jul-08	03-Feb-09	03-Feb-09, BODYSHELLS MANUFACTURING																		
JIGS & TOOLING MANUFACTURING					89d	03-Jul-08	05-Nov-08	05-Nov-08, JIGS & TOOLING MANUFACTURING																		
C10029	FRAME TOOLING	44d	03-Jul-08	01-Oct-08	FRAME TOOLING																					
C10030	BODYSHELL TOOLING	47d	01-Sep-08	05-Nov-08	BODYSHELL TOOLING																					
1st BODYSHELL MANUFACTURING					110d	04-Jul-08	04-Dec-08	04-Dec-08, 1st BODYSHELL MANUFACTURING																		
C10031	FIRST PIECES LOT	21d	04-Jul-08*	29-Aug-08	FIRST PIECES LOT																					
C10032	FRAME'S SUBASSEMBLIES	22d	01-Sep-08	30-Sep-08	FRAME'S SUBASSEMBLIES																					
C10033	FRAME ASSEMBLY & WELDING	24d	01-Oct-08	03-Nov-08	FRAME ASSEMBLY & WELDING																					
C10034	BODYSHELL'S SUBASSEMBLIES	25d	01-Oct-08	04-Nov-08	BODYSHELL'S SUBASSEMBLIES																					
C10035	FRAME FAI	1d	04-Nov-08	04-Nov-08	FRAME FAI																					
C10036	BODYSHELL ASSEMBLY & WELDING	21d	05-Nov-08	03-Dec-08	BODYSHELL ASSEMBLY & WELDING																					
C10037	BODYSHELL FAI	1d	04-Dec-08	04-Dec-08	BODYSHELL FAI																					
REMAINING BODYSHELLS MANUFACTURING					76d	10-Oct-08	03-Feb-09	03-Feb-09, REMAINING BODYSHELLS MANUFACTURING																		
C10038	2nd BODYSHELL MANUFACTURING	44d	10-Oct-08	11-Dec-08	2nd BODYSHELL MANUFACTURING																					

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 94 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009			2010			2011			2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
C100389	3rd BODYSHELL MANUFACTURING	44d	21-Oct-08	22-Dec-08																	
C10040	4th BODYSHELL MANUFACTURING	44d	29-Oct-08	13-Jan-09																	
C10041	5th BODYSHELL MANUFACTURING	44d	05-Nov-08	20-Jan-09																	
C10042	6th BODYSHELL MANUFACTURING	44d	12-Nov-08	27-Jan-09																	
C10043	7th BODYSHELL MANUFACTURING	44d	19-Nov-08	03-Feb-09																	
FINISHING		144d	05-Dec-08	03-Jul-09																	
1st MODULE FINISHING		111d	05-Dec-08	19-May-09																	
C10044	PAINTING	15d	05-Dec-08	09-Jan-09																	
C10045	FINISHING	90d	09-Jan-09	19-May-09																	
REMAINING MODULES FINISHING		139d	12-Dec-08	03-Jul-09																	
C10046	2nd MODULE FINISHING	105d	12-Dec-08	26-May-09																	
C10047	3rd MODULE FINISHING	105d	23-Dec-08	04-Jun-09																	
C10048	4th MODULE FINISHING	105d	14-Jan-09	12-Jun-09																	
C10049	5th MODULE FINISHING	105d	21-Jan-09	19-Jun-09																	
C10050	6th MODULE FINISHING	105d	28-Jan-09	26-Jun-09																	
C10051	7th MODULE FINISHING	105d	04-Feb-09	03-Jul-09																	
REMAINING TRAM'S COMMISSIONED		174d	09-Mar-10	08-Nov-10																	
C10052	2nd, 3rd, 4th & 5th Trams	0d	09-Mar-10	09-Mar-10																	
C10053	6th & 7th Trams	0d	08-Apr-10	08-Apr-10																	
C10054	8th, 9th & 10th Trams	0d	10-May-10	10-May-10																	
C10055	11st & 12nd Trams	0d	07-Jun-10	07-Jun-10																	
C10056	13rd, 14th & 15th Trams	0d	07-Jul-10	07-Jul-10																	
C10057	16th, 17th & 18th Trams	0d	05-Aug-10	05-Aug-10																	
C10058	19th, 20th & 21st Trams	0d	06-Sep-10	06-Sep-10																	
C10059	22nd, 23rd & 24th Trams	0d	06-Oct-10	06-Oct-10																	
C10060	25th, 26th & 27th Trams	0d	08-Nov-10	08-Nov-10																	
Shadow Running		59d	08-Nov-10	08-Feb-11																	
C10061	SHADOW RUNNING	66d	08-Nov-10	08-Feb-11																	
C10062	OPENNING PASSENGER CARRYNG SERVICE	0d	08-Feb-11	08-Feb-11																	
Tram Manufacture, Delivery & Commissioning Line 1b		0d	08-Dec-10	08-Dec-10																	
Tram Commissioning 1b (4 off)		0d	08-Dec-10	08-Dec-10																	
A1700	Commissioning of 28th Tram	0d	08-Dec-10	08-Dec-10																	
A1710	Commissioning of 29th Tram	0d	08-Dec-10	08-Dec-10																	
A1720	Commissioning of 30th Tram	0d	08-Dec-10	08-Dec-10																	
A1730	Commissioning of 31st Tram	0d	08-Dec-10	08-Dec-10																	
09 DPOFA OPERATOR & MAINTENANCE		1836d	16-Oct-06 A	25-Feb-14																	
DPOFA (Operations)		1836d	16-Oct-06 A	25-Feb-14																	
TEL		49d	07-Jan-08	13-Mar-08																	
Procurement - Ticket Machines		49d	07-Jan-08	13-Mar-08																	
A13950	Issue EOI (expression of interest) Letters / PQQ's	1d	07-Jan-08	07-Jan-08																	
A13960	Prepare Tender Package	25d	08-Jan-08	11-Feb-08																	
A13970	Bidders Tender Period	15d	12-Feb-08	03-Mar-08																	
A13980	Tender Submission Date	0d	03-Mar-08	03-Mar-08																	
A13990	Evaluation of Tender Submissions	3d	04-Mar-08	06-Mar-08																	
A14000	Clarifications & Negotiations	3d	07-Mar-08	11-Mar-08																	
A14010	Prepare Tender Assessment Report	1d	12-Mar-08	12-Mar-08																	
A14020	Successful bidder informed / Contract Award	1d	13-Mar-08	13-Mar-08																	
Procurement - INEO		49d	07-Jan-08	13-Mar-08																	
A14030	Issue EOI (expression of interest) Letters / PQQ's	1d	07-Jan-08	07-Jan-08																	
A14040	Prepare Tender Package	25d	08-Jan-08	11-Feb-08																	
A14050	Bidders Tender Period	15d	12-Feb-08	03-Mar-08																	
A14060	Tender Submission Date	0d	03-Mar-08	03-Mar-08																	
A14070	Evaluation of Tender Submissions	3d	04-Mar-08	06-Mar-08																	

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
 Page 95 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008			2009			2010			2011			2012	
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
A14080	Clarifications & Negotiations	3d	07-Mar-08	11-Mar-08																	
A14090	Prepare Tender Assessment Report	1d	12-Mar-08	12-Mar-08																	
A14100	Successful bidder informed / Contract Award	1d	13-Mar-08	13-Mar-08																	
TRANSDEV					1836d	16-Oct-06 A	25-Feb-14														
Phase B - Procurement of Infrastructure and Equipment					326d	16-Oct-06 A	28-May-08														
Planning & Development of Operating Organisation					326d	16-Oct-06 A	28-May-08														
Project Plan (will eventually become Operational Main Plan)					23d	07-Jan-08	06-Feb-08														
TD-0020	Issue draft Project Plan V3	23d	07-Jan-08	06-Feb-08																	
Develop Op's Method Statements					326d	16-Oct-06 A	11-Apr-08														
TD-1000	Agree Scope of Op's method statements	0d	07-Jan-08*																		
TD-1005	Prepare draft Op's Method Statements	243d	16-Oct-06 A	06-Feb-08																	
TD-1010	Issue draft Op's Method Statements	47d	07-Feb-08	11-Apr-08																	
Service Integration (Review required from TEL)					293d	23-Oct-06 A	28-May-08														
TD-1400	Support Development of Service Intergration Plan (for FBC)	293d	23-Oct-06 A	28-May-08																	
Agree Operational Output Spec.					90d	02-Jul-07 A	15-Feb-08														
TD-1600	Develop & Agree Op's output spec.	90d	02-Jul-07 A	15-Feb-08																	
Agree Amendments to Op's Appendix					151d	02-Jul-07 A	18-Feb-08														
TD-1800	Develop & Agree amendments to Op's Appendix	151d	02-Jul-07 A	18-Feb-08																	
Phase B - Gateway from Phase B to Phase C1					1d	14-Sep-07 A	10-Jun-08														
Agreement of Target Costs for Phase C2					1d	14-Sep-07 A	10-Jun-08														
TD-2000	Agree target Op's costs for Phase "D"	1d	14-Sep-07 A	10-Jun-08																	
Phase C1 - Pre-Mobilisation					472d	14-Feb-08	16-Dec-09														
Project Plan (will eventually become Operational Main Plan)					415d	14-Apr-08	24-Nov-09														
TD-0021	Issue draft Project Plan V4	0d		21-May-08																	
TD-0022	Issue draft Project Plan V5	0d		18-Nov-08																	
TD-0023	Issue draft Project Plan V6	0d		27-May-09																	
TD-0024	Issue 1st Draft Operational Management Plan	0d		24-Nov-09																	
Safety Plan					129d	16-Dec-08	23-Jun-09														
TD-0415	Prepare Safety Plan (begin 6 months prior to issue plan)	129d	16-Dec-08*	23-Jun-09																	
TD-0420	Issue finalised Safety plan (6 months prior to C2)	0d		23-Jun-09																	
Quality Plan					129d	16-Dec-08	23-Jun-09														
TD-0615	Prepare Quality Plan (begin 6 months prior to issue plan)	129d	16-Dec-08*	23-Jun-09																	
TD-0620	Issue finalised Quality plan (6 months prior to C2)	0d		23-Jun-09																	
Training Plan					129d	16-Dec-08	23-Jun-09														
TD-0815	Prepare Recruitment and Training Plan (begin 6 months prior to issue plan)	129d	16-Dec-08*	23-Jun-09																	
TD-0820	Issue finalised Recruitment & Training plan (6 months prior to C2)	0d		23-Jun-09																	
Op's Method Statements					355d	14-Apr-08	01-Sep-09														
TD-1015	Prepare Op's Method Statements (begin 6 months prior to issue plan)	355d	14-Apr-08	01-Sep-09																	
TD-1020	Issue finalised Op's Method Statements (6 months prior to C2)	0d		01-Sep-09																	
Maintenance Plan					179d	16-Dec-08	01-Sep-09														
TD-1215	Prepare Maintenance Plan (begin 6 months prior to issue plan)	129d	16-Dec-08*	23-Jun-09																	
TD-1220	Issue finalised Maintenance Plan (6 months prior to C2)	0d		01-Sep-09																	
Support During Construction and Preparation for Testing and Commissioning					0d	14-Feb-08	14-Feb-08														
TD-2010	Pre-mobilisation activities START	0d		14-Feb-08																	
Output from Transdev					472d	15-Feb-08	16-Dec-09														
Operator Necessary Consents & Approvals					343d	15-Feb-08	18-Jun-09														
TD-2040	Issue draft Operator Necessary Consents & Approvals plan	0d		13-Aug-08																	
TD-2030	Prepare draft Operator Necessary Consents & Approvals plan	130d	15-Feb-08	14-Aug-08																	
TD-2045	Prepare Operator Necessary Consents & Approvals Plan	101d	29-Jan-09*	18-Jun-09																	
TD-2050	Issue finalised Operator Necessary Consents & Approvals plan	0d		18-Jun-09																	
Development of Case for Safety Test Operation					343d	15-Feb-08	18-Jun-09														
TD-2060	Prepare draft Case for Safety Test Operation plan	130d	15-Feb-08	14-Aug-08																	
TD-2070	Issue draft Case for Safety Test Operation plan	0d		14-Aug-08																	
TD-2075	Prepare Case for Safety Test Operation plan	101d	29-Jan-09*	18-Jun-09																	

— Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 96 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007			2008				2009				2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
TR-4010	Shadow Running Pre-Operations test (T3)	65d	19-Nov-10	18-Feb-11																				Shadow Running/Pre-Operations			
CA-1110	Shadow Running Approval & Sign Off	0d		18-Feb-11																				Shadow Running/Approval & Sign Off			
CA-1120	tie/TEL Trial Run Approval I.T. Works	0d		18-Feb-11																				tie/TEL Trial Run Approval I.T. Works			
Driver Training Line 1b		185d	08-Dec-10	01-Sep-11																				01-Sep-11, Driver Training - Line 1b			
Depot Training for Line 1B		20d	08-Dec-10	14-Jan-11																				14-Jan-11, Depot Training for Line 1b			
TR-3270	Depot Driver training for Line 1b	20d	08-Dec-10	14-Jan-11																				14-Jan-11, Depot Driver training for Line 1b			
Off Street Training - Line 1b		65d	14-Jan-11	15-Apr-11																				15-Apr-11, Off Street Training for Line 1b			
TR-3260	Driver Training Line 1a for Line 1b drivers	65d	14-Jan-11	15-Apr-11																				15-Apr-11, Driver Training Line 1a for Line 1b			
On Street Training - Line 1b		65d	03-Jun-11	01-Sep-11																				01-Sep-11, On Street Training for Line 1b			
TR-3250	Driver Training - Line 1b	65d	03-Jun-11	01-Sep-11																				01-Sep-11, Driver Training - Line 1b			
Shadow Running - Line 1b		67d	02-Sep-11	05-Dec-11																				05-Dec-11, Shadow Running for Line 1b			
TR-4120	Line 1b (T1) Test the Test Track	1d	02-Sep-11	02-Sep-11																				02-Sep-11, Line 1b (T1) Test the Test Track			
TR-4130	Line 1b (T2) System Wide Test	1d	05-Sep-11	05-Sep-11																				05-Sep-11, Line 1b (T2) System Wide Test			
TR-4040	Shadow Running Trams Line 1b	65d	06-Sep-11	05-Dec-11																				05-Dec-11, Shadow Running Trams Line 1b			
TR-4020	Shadow Running Pre-Operations test (T3)	65d	06-Sep-11	05-Dec-11																				05-Dec-11, Shadow Running Pre-Operations test (T3)			
CA-1190	Shadow Running Approval & Sign Off	0d		05-Dec-11																				05-Dec-11, Shadow Running Approval & Sign Off			
CA-1200	tie/TEL Trial Run Approval I.T. Works	0d		05-Dec-11																				05-Dec-11, tie/TEL Trial Run Approval I.T. Works			
Training for Infraco Line 1b		0d	14-Jan-11	14-Jan-11																				14-Jan-11, Training for Infraco Line 1b			
TD-2420	Training for Infraco (to be developed)	0d	14-Jan-11	14-Jan-11																				14-Jan-11, Training for Infraco (to be developed)			
Training for Frontagers Line 1b		0d	14-Jan-11	14-Jan-11																				14-Jan-11, Training for Frontagers Line 1b			
TD-2430	Training for Infraco (to be developed)	0d	14-Jan-11	14-Jan-11																				14-Jan-11, Training for Infraco (to be developed)			
Training for Emergency Services Line 1b		0d	14-Jan-11	14-Jan-11																				14-Jan-11, Training for Emergency Services Line 1b			
TD-2440	Training for Infraco (to be developed)	0d	14-Jan-11	14-Jan-11																				14-Jan-11, Training for Infraco (to be developed)			
Phase D - Operation		416d	24-Feb-11	28-Sep-12																				21-Dec-11, Phase D - Operation			
Passenger Service Line 1a		214d	24-Feb-11	21-Dec-11																				21-Dec-11, Passenger Service Line 1a			
TR-4030	Open System (Line 1a)	0d		24-Feb-11*																				24-Feb-11, Open System (Line 1a)			
TR-4060	Network Performance Test (T4)	20d	23-Nov-11	21-Dec-11																				21-Dec-11, Network Performance Test (T4)			
TR-4070	Network Reliability Test (T5)	20d	23-Nov-11	21-Dec-11																				21-Dec-11, Network Reliability Test (T5)			
Passenger Service Line 1b		214d	05-Dec-11	28-Sep-12																				28-Sep-12, Passenger Service Line 1b			
TR-4050	Open System (Line 1b)	0d		05-Dec-11*																				05-Dec-11, Open System (Line 1b)			
TR-4080	Network Performance Test (T4)	20d	31-Aug-12	28-Sep-12																				28-Sep-12, Network Performance Test (T4)			
TR-4090	Network Reliability Test (T5)	20d	03-Sep-12	28-Sep-12																				28-Sep-12, Network Reliability Test (T5)			
Phase E - Preparation for Maintenance Contract Re-Bids		0d	25-Feb-14	25-Feb-14																				25-Feb-14, Phase E - Preparation for Maintenance Contract Re-Bids			
TD-2020	Preparation for re-bids for maintenance contract	0d	25-Feb-14	25-Feb-14																				25-Feb-14, Preparation for re-bids for maintenance contract			
10 AS-BUILT DESIGN		1506d	18-Apr-08	25-Feb-14																				25-Feb-14, 10 AS-BUILT DESIGN			
SECTOR 80 System Wide As Built Design		1506d	18-Apr-08	25-Feb-14																				25-Feb-14, SECTOR 80 System Wide As Built Design			
MUDFA As-Built Design		334d	18-Apr-08	07-Aug-09																				07-Aug-09, MUDFA As-Built Design			
MUDFA Section 07 Gogar to Edinburgh Airport As-Built		65d	14-Jul-08	10-Oct-08																				07-Aug-09, MUDFA Section 07 Gogar to Edinburgh Airport As-Built			
A4720	Post MUDFA Construction Design (As-Built) Section 7 Gogar to Airport	65d	14-Jul-08	10-Oct-08																				10-Oct-08, Post MUDFA Construction Design (As-Built) Section 7 Gogar to Airport			
MUDFA Section 06 Gogar Depot As-Built		65d	18-Apr-08	17-Jul-08																				17-Jul-08, MUDFA Section 06 Gogar Depot As-Built			
A4730	Post MUDFA Construction Design (As-Built) Section 06 Gogar Depot	65d	18-Apr-08	17-Jul-08																				17-Jul-08, Post MUDFA Construction Design (As-Built) Section 06 Gogar Depot			
MUDFA Section 05 Roseburn Junction to Gogar As-Built		93d	04-Aug-08	10-Dec-08																				10-Dec-08, MUDFA Section 05 Roseburn Junction to Gogar As-Built			
A4740	Post MUDFA Construction Design (As-Built) Section 05C Edinburgh Park to Gogarburn	65d	04-Aug-08	31-Oct-08																				31-Oct-08, Post MUDFA Construction Design (As-Built) Section 05C Edinburgh Park to Gogarburn			
A4760	Post MUDFA Construction Design (As-Built) Section 05A Roseburn Junction to Balgreen Rd	65d	10-Sep-08	10-Dec-08																				10-Dec-08, Post MUDFA Construction Design (As-Built) Section 05A Roseburn Junction to Balgreen Rd			
A4750	Post MUDFA Construction Design (As-Built) Section 05B Balgreen Rd to Edinburgh Park	65d	10-Sep-08	10-Dec-08																				10-Dec-08, Post MUDFA Construction Design (As-Built) Section 05B Balgreen Rd to Edinburgh Park			
MUDFA Section 02 Haymarket Corridor As-Built		65d	11-Jul-08	09-Oct-08																				09-Oct-08, MUDFA Section 02 Haymarket Corridor As-Built			
A4770	Post MUDFA Construction Design (As-Built) Section 02 Haymarket Corridor	65d	11-Jul-08	09-Oct-08																				09-Oct-08, Post MUDFA Construction Design (As-Built) Section 02 Haymarket Corridor			
MUDFA Section 03 Haymarket to Granton As-Built		134d	03-Feb-09	07-Aug-09																				07-Aug-09, MUDFA Section 03 Haymarket to Granton As-Built			
A4800	Post MUDFA Construction Design (As-Built) Section 03A Roseburn to Crewe Toll (8)	65d	03-Feb-09	05-May-09																				07-Aug-09, Post MUDFA Construction Design (As-Built) Section 03A Roseburn to Crewe Toll (8)			
A4790	Post MUDFA Construction Design (As-Built) Section 03B Crewe Toll to Caroline Park (9)	65d	30-Mar-09	26-Jun-09																				07-Aug-09, Post MUDFA Construction Design (As-Built) Section 03B Crewe Toll to Caroline Park (9)			
A4780	Post MUDFA Construction Design (As-Built) Section 03C Caroline Park to Granton Square (9)	65d	11-May-09	07-Aug-09																				07-Aug-09, Post MUDFA Construction Design (As-Built) Section 03C Caroline Park to Granton Square (9)			
MUDFA Section 01 Newhaven Road to Haymarket As-Built		201d	04-Jul-08	21-Apr-09																				21-Apr-09, MUDFA Section 01 Newhaven Road to Haymarket As-Built			
A4820	Post MUDFA Construction Design (As-Built) Section 01B MacDonald Road to Foot of the Walk (6)	65d	04-Jul-08	02-Oct-08																				21-Apr-09, Post MUDFA Construction Design (As-Built) Section 01B MacDonald Road to Foot of the Walk (6)			

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ ◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)
Page 99 of 100



Activity ID	Activity Name	Original Duration	Start	Finish	2007				2008				2009				2010				2011				2012			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2			
A4810	Post MUDFA Construction Design (As-built) Section 01A Foot of the Walk to Newhaven Road (7)	65d	01-Oct-08	09-Jan-09																								
A4840	Post MUDFA Construction Design (As-built) Section 01D Haymarket to Princes Street West (5)	65d	26-Nov-08	05-Mar-09																								
A4830	Post MUDFA Construction Design (As-built) Section 01C Princes Street West to MacDonald Road (6)	65d	20-Jan-09	21-Apr-09																								
INFRACO As-Built Design		452d	19-Nov-09	01-Sep-11																								
Infraco Section 07 Gogar to Edinburgh Airport As-Built		65d	27-Jan-10	28-Apr-10																								
A4571	Post Infraco Construction Design (As-Built) Section 7 Gogar to Airport	65d	27-Jan-10	28-Apr-10																								
Infraco Section 06 Gogar Depot As-Built		65d	27-Jan-10	28-Apr-10																								
A4581	Post Infraco Construction Design (As-built) Section 06 Gogar Depot	65d	27-Jan-10	28-Apr-10																								
Infraco Section 05 Roseburn Junction to Gogar As-Built		65d	19-Nov-09	01-Mar-10																								
A4811	Post Infraco Construction Design (As-built) Section 05A Roseburn Junction to Balgreen Rd	65d	19-Nov-09	01-Mar-10																								
A4650	Post Infraco Construction Design (As-built) Section 05B Balgreen Rd to Edinburgh Park	65d	19-Nov-09	01-Mar-10																								
A4660	Post Infraco Construction Design (As-built) Section 05C Edinburgh Park to Gogarburn	65d	19-Nov-09	01-Mar-10																								
Infraco Section 02 Haymarket Corridor As-Built		65d	05-Mar-10	04-Jun-10																								
A4621	Post Infraco Construction Design (As-built) Section 02 Haymarket Corridor	65d	05-Mar-10	04-Jun-10																								
Infraco Section 03 Haymarket to Granton As-Built		108d	04-Apr-11	01-Sep-11																								
A4710	Post Infraco Construction Design (As-built) Section 03C Caroline Park to Granton Square (9)	65d	04-Apr-11	04-Jul-11																								
A4700	Post Infraco Construction Design (As-built) Section 03B Crewe Toll to Caroline Park (9)	65d	18-Apr-11	15-Jul-11																								
A4641	Post Infraco Construction Design (As-built) Section 03A Roseburn to Crewe Toll (8)	65d	03-Jun-11	01-Sep-11																								
Infraco Section 01 Newhaven Road to Haymarket As-Built		115d	16-Dec-09	04-Jun-10																								
A4670	Post Infraco Construction Design (As-built) Section 01B MacDonald Road to Foot of the Walk (6)	65d	16-Dec-09	26-Mar-10																								
A4680	Post Infraco Construction Design (As-built) Section 01C Princes Street West to MacDonald Road (6)	65d	16-Dec-09	26-Mar-10																								
A4690	Post Infraco Construction Design (As-built) Section 01D Haymarket to Princes Street West (5)	65d	16-Dec-09	26-Mar-10																								
A4631	Post Infraco Construction Design (As-built) Section 01A Foot of the Walk to Newhaven Road (7)	65d	05-Mar-10	04-Jun-10																								
Intermediate Sector 80A System Wide		0d	25-Feb-14	25-Feb-14																								
Sub-Sector 99 System Wide		0d	25-Feb-14	25-Feb-14																								
FINISH	Project Finish	0d	25-Feb-14	25-Feb-14																								

- Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone



E.T.N. Full Detail Programme after Period 10 Update (10th January 2008) (excludes Complete Activities - Includes BBS Programme)

Page 100 of 100

