

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
Total																				
01 DEVELOPMENT																				
DEVELOPMENT (Management)																				
TIE PROJECT MANAGEMENT PLANS AND PROCEDURES																				
PROJECT MANAGEMENT PLAN																				
PROJECT CONTROLS PLAN																				
DE-1659	Contractor Reporting Procedure	1d	01-Nov-06 A	02-May-08	[Gantt bar from 01-Nov-06 to 02-May-08]															
PROCUREMENT & CONTRACTS PLAN																				
DE-1789	Procurement & Contracts Plan	1d	04-Dec-06 A	02-May-08	[Gantt bar from 04-Dec-06 to 02-May-08]															
DE-2079	Third Party Claims	26d	19-Jan-07 A	02-May-08	[Gantt bar from 19-Jan-07 to 02-May-08]															
DE-2099	Award of Contracts	26d	19-Jan-07 A	02-May-08	[Gantt bar from 19-Jan-07 to 02-May-08]															
LAND ASSEMBLY MGT PLAN																				
DE-2239	Asset Management & Transfer Procedure	17d	19-Dec-06 A	02-May-08	[Gantt bar from 19-Dec-06 to 02-May-08]															
H, S & Q MANAGEMENT PLAN																				
DE-2269	Implementing CDM Regulations	36d	05-Jan-07 A	02-May-08	[Gantt bar from 05-Jan-07 to 02-May-08]															
DE-2259	Processing Work Site completion Certificates	26d	19-Jan-07 A	02-May-08	[Gantt bar from 19-Jan-07 to 02-May-08]															
DE-2339	Emergency Planning	26d	19-Jan-07 A	02-May-08	[Gantt bar from 19-Jan-07 to 02-May-08]															
TRAFFIC MANAGEMENT PLAN																				
A15470	Traffic Management Procedure	20d	11-Apr-08 A	09-May-08	[Gantt bar from 11-Apr-08 to 09-May-08]															
PROCESS SUPPORT DOCUMENTS																				
DE-1729	Process Support Docs / Forms	20d	15-Nov-06 A	09-May-08	[Gantt bar from 15-Nov-06 to 09-May-08]															
AUDIT																				
DE-1949	External Audit on all Plans and Procedures	0d	19-May-08	19-May-08	[Milestone diamond at 19-May-08]															
PROCUREMENT STRATEGY																				
ITN / Tender Process																				
MUDFA (Utilities)																				
PR-1200	SDS Detailed Design Input to MUDFA contractor - Line 1a	311d	22-Sep-06 A	15-May-08	[Gantt bar from 22-Sep-06 to 15-May-08]															
PR-1210	SDS Detailed Design Input to MUDFA contractor - Line 1b	492d	22-Sep-06 A	05-Sep-08	[Gantt bar from 22-Sep-06 to 05-Sep-08]															
TRAMCO																				
TRAMCO Main Contract																				
PR-2730	Tramco Pre Contract Period (Design & Mock-Up)	65d	12-Nov-07 A	01-May-08	[Gantt bar from 12-Nov-07 to 01-May-08]															
PR-2830	Novation of TRAMCO to INFRACO	0d		02-May-08	[Milestone diamond at 02-May-08]															
PR-2840	Award of Tram Supply Agreement and Tram Maintenance Agreement	0d		02-May-08	[Milestone diamond at 02-May-08]															
Procurement - Power Supply																				
A13870	Issue EOI (expression of interest) Letters / PQQ's	1d	28-Apr-08	28-Apr-08	[Milestone diamond at 28-Apr-08]															
A13880	Prepare Tender Package - Power supply	25d	29-Apr-08	02-Jun-08	[Gantt bar from 29-Apr-08 to 02-Jun-08]															
A13890	Bidders Tender Period	15d	03-Jun-08	23-Jun-08	[Gantt bar from 03-Jun-08 to 23-Jun-08]															
A13900	Tender Submission Date	0d		23-Jun-08	[Milestone diamond at 23-Jun-08]															
A13910	Evaluation of Tender Submissions	3d	24-Jun-08	26-Jun-08	[Gantt bar from 24-Jun-08 to 26-Jun-08]															
A13920	Clarifications & Negotiations	3d	27-Jun-08	01-Jul-08	[Gantt bar from 27-Jun-08 to 01-Jul-08]															
A13930	Prepare Tender Assessment Report	1d	02-Jul-08	02-Jul-08	[Milestone diamond at 02-Jul-08]															
A13940	Successful bidder informed / Contract Award	1d	03-Jul-08	03-Jul-08	[Milestone diamond at 03-Jul-08]															
O.C.I.P. (Owner Controlled Insurance Policy)																				
PR-1993	Complete awareness sessions on OCIP	20d	13-Aug-07 A	09-May-08	[Gantt bar from 13-Aug-07 to 09-May-08]															
Procurement - Power Network Re-inforcement Works by Scottish Power																				
A14530	Issue EOI (expression of interest) Letters / PQQ's	1d	28-Apr-08	28-Apr-08	[Milestone diamond at 28-Apr-08]															
A14540	Prepare Tender Package	25d	29-Apr-08	02-Jun-08	[Gantt bar from 29-Apr-08 to 02-Jun-08]															
A14550	Bidders Tender Period	15d	03-Jun-08	23-Jun-08	[Gantt bar from 03-Jun-08 to 23-Jun-08]															
A14560	Tender Submission Date	0d		23-Jun-08	[Milestone diamond at 23-Jun-08]															

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)		
		1 of 41		

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
JRC-1210-400	Incorporate optimised signal timings from SDS	6d	07-Jul-08	14-Jul-08																
JRC-1210-450	Re-run do-something models	2d	15-Jul-08	16-Jul-08																
JRC-1210-500	Produce cordoned matrices for input into LLM	1d	17-Jul-08	17-Jul-08																
1.2.2 LLM					47d	16-May-08	21-Jul-08													
JRC-1220-350	Pass demand flows to SDS for coding in TRANSYT & LINSIG	2d	16-May-08	19-May-08																
JRC-1220-400	Code second pass signals from SDS	4d	07-Jul-08	10-Jul-08																
JRC-1220-600	Re-run of revised signal timings from SDS	2d	18-Jul-08	21-Jul-08																
04 SDS Design					1047d	19-Sep-05 A	21-Jan-09													
SDS (Design)					1047d	19-Sep-05 A	21-Jan-09													
FULL ROUTE TOP LEVEL SUMMARY					471d	19-Sep-05 A	12-Aug-08													
Detailed Design					471d	19-Sep-05 A	12-Aug-08													
Notification of Issue of Completion Letter Section 1D					0d	28-Apr-08	28-Apr-08													
A18190	Issue of Notification of Completion letter - Princes Street West - 1D	0d		28-Apr-08																
Notification of Issue of Completion Letter Section 5A					0d	05-Jun-08	05-Jun-08													
A17900	Issue of Notification of Completion letter - Balgreen Rd RW - (W9) 5A	0d		05-Jun-08																
Notification of Issue of Completion Letter Section 5B					0d	28-Apr-08	28-Apr-08													
A17950	Issue of Notification of Completion letter - South Gyle Access Bridge Substructure (S26) - 5B	0d		28-Apr-08																
Completion of Detailed Design					471d	19-Sep-05 A	12-Aug-08													
SDA-8299	Utilities Design Summary Bar	138d	19-Sep-05 A	12-Aug-08																
TTRO680	SDS & Dundas & Wilson Draft TTRO Order & Schedules for INFRACO Works	16d	28-Apr-08	19-May-08																
SD-8299	Utilities Design Complete - Line 1a	0d		15-May-08																
TTRO690	Finalise & Approve TTRO Order & Schedules for INFRACO Works	30d	20-May-08	30-Jun-08																
TTRO700	TTRO Legal Process for INFRACO Works	20d	01-Jul-08	28-Jul-08																
Approvals & Critical Inputs					0d	28-Apr-08	28-Apr-08													
For Preferred Bidder					0d	28-Apr-08	28-Apr-08													
A15500	Package 3 - Trackform, Ground Investigation, System Perf.Validation Package, System Integration plan	0d		28-Apr-08																
A15510	Package 4 - OLE Items, S&CC info, indicative drainage, alignment drawings, sub-stations and power su...	0d		28-Apr-08																
Traffic Management Statutory Process					248d	22-Jan-07 A	20-Jun-08													
Model Based on Preliminary Design Inc.Charettes					248d	22-Jan-07 A	20-Jun-08													
SDS69530	AF - Create Individual Junction LINSIG Models Using Detailed Geometry, including intergreen times	104d	22-Jan-07 A	05-May-08																
SDS69550	AI - TRANSYT: review detailed geoetry and make any design changes	34d	22-Jan-07 A	09-May-08																
A15800	Individual Junction Modelling in VISSIM/LINSIG to Help With Designs	13d	28-Jun-07 A	09-May-08																
SDS69520	AE: Calc Braking Timesin Order to Calc Tram Stage Min Green Times, and Tram Post-intergreen times	24d	10-Dec-07 A	02-May-08																
SDS69490	S - Run AM, Interpeak & PM VISUM/VISSIM Models. Feed Traffic Data Into LINSIGs & TRANSIT	9d	06-May-08	16-May-08																
SDS69540	AG - Run AM, Interpeak & PM Peak LINSIGs Using Output From VISSIM Models	19d	13-May-08	06-Jun-08																
SDS70890	AH - Tram 'Green Wave': Build Spreadsheet & ID Juncts Where Tram Signal Stages Need Adj	22d	22-May-08	20-Jun-08																
Network Rail Specific					25d	28-Apr-08	02-Jun-08													
A14990	TIE to come to an agreement for NR contract	0d		28-Apr-08																
A15000	TS (now tie) to place contract with NR for D+B for Immunisation works	0d		05-May-08																
IN-1490	Possession Application for access Dec 2009 - Dec 2010	0d	02-Jun-08*																	
GRIP Stage 4 & 5 Deliverables					0d	28-Apr-08	28-Apr-08													
IN-1570	PM05 Management Plan - Project Definition Document	0d		28-Apr-08																
IN-1580	PM08 Risk Management Plan	0d		28-Apr-08																
IN-1590	PM03 Project Plan	0d		28-Apr-08																
IN-1600	PM08 Tram/NR QRA	0d		28-Apr-08																
IN-1610	PM15 Project Communications Plan	0d		28-Apr-08																
IN-1650	DEL03 Safety Risk Assessments/Risk Log	0d		28-Apr-08																
IN-1660	DEL04 Environmental Appraisal	0d		28-Apr-08																
IN-1670	DEL05 Access Strategy	0d		28-Apr-08																

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04) 3 of 41		
--	--	---	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
A9310	Detailed Design - 5A Structures - Baird Drive Retaining Wall (Task 700.2.11)	269d	04-Jul-06 A	01-Aug-08	[Actual Work]															
A9290	Detailed Design - 5A Structures - Murrayfield Training Pitches Retaining Wall (Task 700.2.15)	352d	19-Jul-06 A	01-Aug-08	[Actual Work]															
A9280	Detailed Design - 5A Structures - Murrayfield Underpass (Task 700.2.14)	376d	07-Aug-06 A	25-Jul-08	[Actual Work]															
A4000	Detailed Design - 5A Structures - Roseburn Street Viaduct (Task 700.2.9)	358d	07-Aug-06 A	25-Jul-08	[Actual Work]															
A9260	Detailed Design - 5A Structures - Murrayfield Stadium Retaining Wall (Task 700.2.13)	240d	17-Jan-07 A	25-Jul-08	[Actual Work]															
A9300	Detailed Design - 5A Structures - Water of Leith Bridge (Task 700.2.16)	63d	22-Oct-07 A	25-Jul-08	[Actual Work]															
A12780	Technical Approvals - 05A Structures - Water of Leith Bridge (TAA)	49d	20-Feb-08 A	28-Apr-08	[Actual Work]															
A9320	Detailed Design - 5A Structures - Balgreen Road Retaining Wall (Task 700.2.12)	120d	03-Mar-08 A	15-Aug-08	[Actual Work]				[Remaining Work]											
A12770	Technical Approvals - 05A Structures - Murrayfield Underpass (TAA)	71d	12-Mar-08 A	20-May-08	[Actual Work]															
A12860	Technical Approvals - 05A Structures - Murrayfield Stadium Retaining Wall (Network Rail & cat III check)	61d	25-Mar-08 A	03-Jul-08	[Actual Work]															
A12870	Technical Approvals - 05A Structures - Murrayfield Underpass (Network Rail)	26d	28-Mar-08 A	23-May-08	[Actual Work]															
A12720	Prior Approvals - 05A Structures - Roseburn Street Viaduct	46d	25-Apr-08 A	25-Jul-08	[Actual Work]															
A12730	Prior Approvals - 05A Structures - Murrayfield Stadium Retaining Wall	46d	25-Apr-08 A	25-Jul-08	[Actual Work]															
A12810	Technical Approvals - 05A Structures - Murrayfield Stadium Retaining Wall (TAA)	49d	28-Apr-08*	03-Jul-08	[Actual Work]															
A12740	Technical Approvals - 05A Structures - Roseburn Street Viaduct (TAA)	50d	29-Apr-08*	07-Jul-08	[Actual Work]															
A12830	Technical Approvals - 05A Structures - Baird Drive Retaining Wall (Network Rail)	68d	30-Apr-08 A	30-Jul-08	[Actual Work]															
A12840	Technical Approvals - 05A Structures - Balgreen Road Retaining Wall (Network Rail)	68d	30-Apr-08 A	30-Jul-08	[Actual Work]															
A12850	Technical Approvals - 05A Structures - Murrayfield Training Pitches Retaining Wall (Network Rail & cat II...)	68d	30-Apr-08 A	01-Aug-08	[Actual Work]															
A12640	Prior Approvals - 05A Structures - Baird Drive Retaining Wall	51d	15-May-08*	24-Jul-08	[Actual Work]															
A12650	Prior Approvals - 05A Structures - Balgreen Road Retaining Wall	51d	15-May-08*	24-Jul-08	[Actual Work]															
A18930	Issue of Notification of completion - 05A Structures - Baird Drive Retaining Wall	1d	16-May-08	16-May-08	[Actual Work]															
A12630	Prior Approvals - 05A Structures - Murrayfield Training Pitches Retaining Wall	51d	16-May-08*	25-Jul-08	[Actual Work]															
A12660	Prior Approvals - 05A Structures - Murrayfield Underpass	51d	16-May-08*	25-Jul-08	[Actual Work]															
A12690	Prior Approvals - 05A Structures - Water of Leith Bridge	51d	16-May-08*	25-Jul-08	[Actual Work]															
A12750	Technical Approvals - 05A Structures - Baird Drive Retaining Wall (TAA)	50d	19-May-08*	25-Jul-08	[Actual Work]															
A12790	Technical Approvals - 05A Structures - Murrayfield Training Pitches Retaining Wall (TAA)	50d	26-May-08*	01-Aug-08	[Actual Work]															
A18940	Issue of notification of completion- 05A Structures - Murrayfield Training Pitches Retaining Wall	1d	02-Jun-08	02-Jun-08	[Actual Work]															
A12800	Technical Approvals - 05A Structures - Balgreen Road Retaining Wall (TAA)	51d	06-Jun-08*	15-Aug-08	[Actual Work]															
Sub-Section 11 - Balgreen Road Bridge Design Only					435d	29-Nov-06 A	05-Jan-09													
A9270	Detailed Design - 5A Structures - Balgreen Road Bridges (tram bridge)	115d	29-Nov-06 A	11-Sep-08	[Actual Work]															
A19490	Detailed Design - 5A Structures - Balgreen Road Bridges (NR bridge)	115d	29-Nov-06 A	05-Jan-09	[Actual Work]															
A12700	Prior Approvals - 05A Structures - Balgreen Road Bridge - Batch 5/10	51d	15-May-08*	24-Jul-08	[Actual Work]															
A12760	Technical Approvals - 05A Structures - Balgreen Road Bridge (tram) (TAA)	51d	03-Jul-08*	11-Sep-08	[Actual Work]															
Intermediate Section 05B Balgreen Road (exclusive) to Edinburgh Park Central (inclusive)					481d	03-Jul-06 A	24-Jul-08													
Intermediate Section Wide 05B Balgreen Road to Edinburgh Park Central					478d	03-Jul-06 A	21-Jul-08													
SD4160	Detailed Design - Intermediate Section 05B - Roads, Street Lighting & Landscaping & track	165d	03-Jul-06 A	21-Jul-08	[Actual Work]															
A16280	Issue Drainage Design Completion Letter for Approval Section 5b	72d	12-Mar-07 A	10-Jun-08	[Actual Work]				[Remaining Work]											
SDS33761	Prepare Package of Statutory documents	11d	28-Apr-08	12-May-08	[Actual Work]				[Remaining Work]											
SDS33762	Submit Package of Statutory documents to CEC for approval	0d		12-May-08	[Actual Work]				[Remaining Work]											
SD4180	Technical Approvals - Intermediate Section 05B - Roads	42d	23-May-08*	21-Jul-08	[Actual Work]															
Sub-Section 10 Balgreen Road (exclusive) to Saughton Road North (inclusive)					438d	29-Aug-06 A	24-Jul-08													
A9420	Detailed Design - 5B Structures - Carrick Knowe Underbridge	233d	29-Aug-06 A	11-Jul-08	[Actual Work]															
A9410	Detailed Design - 5B Tram Stop - Saughton	97d	02-May-07 A	13-Jun-08	[Actual Work]															
A13030	Prior Approvals - 05B Tram Stop - Saughton	26d	01-Jun-07 A	13-Jun-08	[Actual Work]															
A3960	Detailed Design - 5B Tram Stop - Balgreen Road	109d	06-Jul-07 A	24-Jul-08	[Actual Work]															
A13110	Technical Approvals - 05B Structures - Carrick Knowe Underbridge (TAA)	40d	22-Apr-08 A	30-Jun-08	[Actual Work]															
A14910	Issue For Construction - 5B Detailed Design - Structures - Existing Saughton Road Bridge	0d		28-Apr-08	[Actual Work]				[Remaining Work]											
A13120	Technical Approvals - 05B Structures - Carrick Knowe Underbridge (Network Rail)	32d	29-Apr-08*	11-Jun-08	[Actual Work]															
A13060	Prior Approvals - 05B Structures - Carrick Knowe Underbridge - Batch 5/12	51d	02-May-08*	11-Jul-08	[Actual Work]															

		<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>6 of 41</p>		
--	--	--	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
A12960	Prior Approvals - 05B Tram Stop - Balgreen Road	51d	15-May-08*	24-Jul-08																
A13040	Prior Approvals - 05B Sub-Stations - Jenners Depository	51d	15-May-08*	24-Jul-08																
A14900	Issue For Construction - 5B Detailed Design - Structures - Carrick Knowe Underbridge	0d		11-Jul-08															◆	
Sub-Section 09 Saughton Road North (exclusive) to Bankhead (inclusive)																				
A9380	Detailed Design - 5B Structures - South Gyle Access Road Bridge (Task 700.3.12)	299d	07-Aug-06 A	23-May-08																
A9390	Detailed Design - 5B Structures - Bankhead Drive Retaining Wall (Task 700.3.11)	300d	14-Aug-06 A	23-May-08																
A13050	Prior Approvals - 05B Sub-Stations - Bankhead Drive	145d	10-Apr-07 A	23-May-08																
A3940	Detailed Design - 5B Tram Stop - Bankhead (South Gyle)	79d	03-May-07 A	11-Jul-08																
A12940	Prior Approvals - 05B Tram Stop - Bankhead (south Gyle)	26d	04-Jun-07 A	23-May-08																
A13090	Technical Approvals - 05B Structures - Bankhead Drive Retaining Wall (TAA)	40d	05-Mar-08 A	14-May-08																
A13100	Technical Approvals - 05B Structures - South Gyle Access Road Bridge (TAA)	30d	03-Apr-08 A	16-May-08																
A12990	Prior Approvals - 05B Structures - Bankhead Drive Retaining Wall	40d	18-Apr-08 A	23-May-08																
A13000	Prior Approvals - 05B Structures - South Gyle Access Road Bridge	40d	18-Apr-08 A	23-May-08																
A14890	Issue For Construction - 5B Detailed Design - Structures - Bankhead Drive Retaining Wall	0d		23-May-08															◆	
A14880	Issue For Construction - 5B Detailed Design - Structures - South Gyle Access Road Bridge	0d		23-May-08															◆	
Sub-Section 08 Bankhead (exclusive) to Edinburgh Park Station (inclusive)																				
A9360	Detailed Design - 5B Structures - Edinburgh Park Station Viaduct	0d	30-Oct-06 A	14-Jul-08																
A3920	Detailed Design - 5B Tram Stop - Edinburgh Park Station (Task 700.3.14)	114d	11-Apr-07 A	11-Jul-08																
A13010	Prior Approvals - 05B Tram Stop - Edinburgh Park Station - Batch 5/16	80d	17-May-07 A	23-Jun-08																
A13070	Technical Approvals - 05B Structures - Edinburgh Park Station Viaduct (TAA)	81d	03-Oct-07 A	30-Jun-08																
A13080	Technical Approvals - 05B Structures - Edinburgh Park Station Viaduct (Network Rail)	30d	26-Nov-07 A	28-Apr-08																
A14860	Issue For Construction - 5B Detailed Design - Structures - Edinburgh Park Station Viaduct	0d		14-Jul-08															◆	
Sub-Section 07 Edinburgh Park Station (exclusive) to Edinburgh Park Central (inclusive)																				
A3900	Detailed Design - 5B Tram Stop - Edinburgh Park Central (Task 700.3.14)	80d	11-Apr-07 A	11-Jul-08																
A13020	Prior Approvals - 05B Tram Stop - Edinburgh Park Central - Batch 5/18	52d	28-Feb-08 A	12-May-08																
Intermediate Section 05C Edinburgh Park Central (exclusive) to Gogarburn (inclusive)																				
Intermediate Section Wide 05C Edinburgh Park Central to Gogarburn																				
SD-4220	Detailed Design - Intermediate Section 05C - Roads, Street Lighting & Landscaping (Task 700.4.2)	170d	03-Jul-06 A	01-Aug-08																
A16290	TAA drainage 5c	72d	12-Apr-07 A	18-Jun-08																
SDS33821	Prepare Package of Statutory documents	11d	28-Apr-08	12-May-08																
SDS33822	Submit Package of Statutory documents to CEC for approval	0d		12-May-08																
A14940	Issue For Construction - 5C Detailed Design - Structures - Gyle Stop Retaining Walls	0d		13-May-08																
SD-4250	Technical Approvals - Intermediate Section 05C - Roads & track	29d	29-May-08*	08-Jul-08																
Sub-Section 06 Edinburgh Park Central (exclusive) to Gyle (inclusive)																				
A9850	Detailed Design - 5C Structures - Gyle Stop Retaining Walls (Task 700.4.6.)	240d	17-Nov-06 A	13-May-08																
A3840	Detailed Design - 5C Tram Stop - Gyle Centre	126d	08-Jan-07 A	11-Sep-08																
A13230	Technical Approvals - 05C Structures - Gyle Stop Retaining Walls (TAA)	30d	07-Mar-08 A	02-May-08																
Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)																				
A9470	Detailed Design - 5C Structures - A8 Underpass (Task 700.4.9.)	268d	20-Nov-06 A	29-Jul-08																
A3820	Detailed Design - 5C Tram Stop - Depot Halt (Task 700.4.8.)	149d	15-Jan-07 A	11-Sep-08																
A19000	Issue of notification of completion - 05C Structures - A8 Underpass	1d	24-Jun-08	24-Jun-08																
A13210	Technical Approvals - 05C Structures - A8 Underpass (TAA)	26d	24-Jun-08*	29-Jul-08																
Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)																				
A3800	Detailed Design - 5C Tram Stop - Gogarburn (Task 700.4.13.)	40d	15-May-06 A	29-Sep-08																
A13160	Prior Approvals - 05C Tram Stop - Gogarburn - Batch 5/30	51d	03-Jul-08*	11-Sep-08																
Section 02 Haymarket Corridor																				
Intermediate Section 02A Haymarket (inclusive) to Roseburn Junction (inclusive)																				
Sub-Section 13 Haymarket (inclusive) to Roseburn Junction (inclusive)																				
A4060	Detailed Design - Intermediate Section 02A - Track	85d	04-Jul-06 A	13-Jun-08																


<p>Actual Work Remaining Work Milestone</p>	<p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>7 of 41</p>		
---	--	--	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
A9640	Detailed Design - 02A Tram Stop - Haymarket (Task 400.2.7)	225d	08-Aug-06 A	02-Jul-08	[Blue bar]															
A9670	Detailed Design - 02A Sub-Stations - Haymarket (Task 400.2.8)	226d	14-Aug-06 A	02-Jul-08	[Blue bar]															
A9690	Detailed Design - Intermediate Section 02A - Roads, Street Lighting & Landscaping (Task 400.2.2)	159d	29-Aug-06 A	11-Aug-08	[Blue bar]															
A9660	Detailed Design - 02A Structures - Haymarket Station Viaduct	268d	18-Sep-06 A	02-Jul-08	[Blue bar]															
A19230	Detailed Design - 02A substructure Structures - Russell Road Bridge	223d	18-Dec-06 A	14-May-08	[Blue bar]															
A9650	Detailed Design - 02A superstructure Structures - Russell Road Bridge	223d	18-Dec-06 A	02-Jun-08	[Blue bar]															
A13500	Prior Approvals - 02 Sub-Stations - Haymarket - Batch 2/01	109d	12-Jan-07 A	02-Jul-08	[Blue bar]															
A4491	Detailed Design - Intermediate Section 02A - Utilities - Issue For Construction Drawings (Task 400.2.4)	74d	13-Apr-07 A	15-May-08	[Blue bar]				[Green bar]											
A13470	02A Prior Approvals - Structures - Russell Road Bridge	44d	13-Aug-07 A	23-May-08	[Blue bar]															
A13530	Technical Approvals - 02 Structures - Haymarket Station Viaduct (Network Rail & First ScotRail)	29d	30-Oct-07 A	06-Jun-08	[Blue bar]															
A13480	Prior Approvals - 02 Structures - Haymarket Station Viaduct - Batch 2/01	53d	13-Mar-08 A	02-Jul-08	[Blue bar]															
A13460	Prior Approvals - 02 Tram Stop - Haymarket	46d	14-Mar-08 A	02-Jul-08	[Blue bar]															
A18890	02A Technical Approvals - Russell Road Bridge Substructure & superstructure(TAA) - Addendum	21d	07-Apr-08 A	28-Apr-08	[Blue bar]															
A18790	Batch 2/03 - Russell Road Bridge Substructure & Superstructure	40d	17-Apr-08 A	23-May-08	[Blue bar]															
A19470	Technical Approvals - 02 Structures - Haymarket Station Viaduct (TAA) - Addendum - superstructure	30d	28-Apr-08*	06-Jun-08	[Blue bar]															
SDS33341	Submit Statutory documents	59d	28-Apr-08	17-Jul-08					[Green bar]											
A19460	TAA Drainage 2a	47d	16-May-08*	21-Jul-08					[Green bar]											
A13510	Technical Approvals - 02 Intermediate Section 02A - Roads	62d	16-May-08*	11-Aug-08																
A16230	confirm drainage and comments 2a	10d	04-Jun-08*	17-Jun-08																
A15310	Prior Approvals all Issued Section 2 Haymarket to Roseburn Junction	0d		02-Jul-08																
SDS33342	CEC approval	0d		17-Jul-08																
Section 01 Newhaven Road to Haymarket		955d	20-Feb-06 A	21-Jan-09																
Section Wide 01 Newhaven Road to Haymarket		10d	28-Apr-08	09-May-08					[Green bar]											
SD-2175	Planning Prior to Detail Design Approval	10d	28-Apr-08	09-May-08					[Green bar]											
Intermediate Section 01A Newhaven Road (inclusive) to Foot of the Walk (exclusive)		560d	01-Aug-06 A	21-Jan-09																
A19520	Interim TRO Design Section 1A	50d	08-Feb-08 A	18-Jul-08	[Blue bar]				[Green bar]											
Intermediate Section Wide 01A Newhaven Road to Foot of the Walk		533d	29-Aug-06 A	21-Jan-09																
A8890	Detailed Design 1A1 - Roads, Street Lighting & Landscaping - Foot of Walk to Leith Dock Gates	181d	29-Aug-06 A	24-Sep-08	[Blue bar]															
A19280	Detailed Design - 1A2 - Roads, Street Lighting & Landscaping - Leith Dock Gates to Tower Place Bridge	181d	29-Aug-06 A	25-Sep-08	[Blue bar]															
A19300	Detailed Design - 1A4 - Roads, Street Lighting & Landscaping - Ocean Terminal (west side) to Newhaven	181d	29-Aug-06 A	06-Oct-08	[Blue bar]															
A19290	Detailed Design - 1A3- Roads, Street Lighting & Landscaping - Tower Place Bridge to Ocean Terminal (...)	181d	29-Aug-06 A	21-Jan-09	[Blue bar]															
A19350	Issue Drainage Design Completion Letter to tie for Approval Section 1A3	72d	12-Mar-07 A	20-May-08	[Blue bar]															
A19340	Issue Drainage Design Completion Letter to tie for Approval Section 1A2	72d	12-Mar-07 A	20-May-08	[Blue bar]															
A19360	Issue Drainage Design Completion Letter to tie for Approval Section 1A4	72d	12-Mar-07 A	20-May-08	[Blue bar]				[Green bar]											
A16190	Issue Drainage Design Completion Letter to tie for Approval Section 1A1	72d	12-Mar-07 A	11-Jul-08	[Blue bar]															
A4501	Section 01A - Utilities Det Design - Issue For Construction Drawings (Newhaven to Ocean Drive) Sectio...	50d	11-Feb-08 A	09-May-08	[Blue bar]				[Green bar]											
A10740	Technical Approvals - Intermediate Section 1A1 - Roads / track / drainage	62d	01-Jul-08*	24-Sep-08																
A19310	Technical Approvals - Intermediate Section 1A2 - Roads / track / drainage	62d	02-Jul-08*	25-Sep-08																
A19330	Technical Approvals - Intermediate Section 1A4 - Roads / track / drainage	62d	11-Jul-08*	06-Oct-08																
Sub-Section 24 Newhaven Road (inclusive) to Ocean Terminal (exclusive)		457d	08-Sep-06 A	06-Oct-08																
A7380	Detailed Design - 01ASub-Stations - North Leith Sands (section 1a3)	165d	08-Sep-06 A	02-May-08	[Blue bar]				[Green bar]											
A4260	Detailed Design - 01ATram Stop - Newhaven Road (section 1a4)	266d	19-Sep-06 A	06-Oct-08	[Blue bar]															
A7370	Detailed Design - 01AStructures - Lindsay Road Retaining Wall (section 1a4)	120d	20-Aug-07 A	30-Sep-08	[Blue bar]															
A11720	Prior Approvals - 1A Tram Stop - Newhaven Road - newhaven batch 1/01 (section 1a4)	66d	12-May-08*	11-Aug-08									[Green bar]							
A11740	Prior Approvals - 1A Structures - Lindsay Road Retaining Wall - newhaven batch 1/01a section 1a4)	87d	12-May-08*	09-Sep-08									[Green bar]							
Sub-Section 23 Ocean Terminal (inclusive) to Port of Leith (exclusive)		560d	01-Aug-06 A	21-Jan-09																
A7350	Detailed Design - 01AStructures - Victoria Dock Entrance Bridge	365d	01-Aug-06 A	12-Nov-08	[Blue bar]															
A7360	Detailed Design - 01AStructures - Tower Place Bridge - Batch 1/05 (section 1a2)	264d	01-Aug-06 A	09-Dec-08	[Blue bar]															
A4240	Detailed Design - 01ATram Stop - Ocean Terminal (section 1a3)	111d	26-Feb-07 A	21-Jan-09	[Blue bar]															

Actual Work [Blue bar]

Remaining Work [Green bar]


Milestone [Diamond]




Trams for Edinburgh
...connecting our Capital

E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)

8 of 41






Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008				
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
A11760	Prior Approvals - 1A Structures - Tower Place Bridge Batch 1/05 (section 1a2)	72d	30-May-08*	08-Sep-08																	
A18990	Issue of notification of completion - 1A Tram Stop - Ocean Terminal (section 1a3)	1d	07-Jul-08	07-Jul-08																	
A11710	Prior Approvals - 1A Tram Stop - Ocean Terminal batch 1/02 (section 1a3)	61d	08-Jul-08*	30-Sep-08																	
A19220	Prior Approvals - 1A Structures - Victoria Dock Bridge 1/02 (section 1a3)	61d	08-Jul-08	30-Sep-08																	
A18970	Issue of notification of completion - 1A Structures - Victoria Dock Entrance Bridge Superstructure (sectio...	1d	09-Jul-08	09-Jul-08																	
A18980	Issue of notification of completion - 1A Structures - Victoria Dock Entrance Bridge Substructure (section ...	1d	09-Jul-08	09-Jul-08																	
A11790	Technical Approvals - 1A Structures - Victoria Dock Entrance Bridge Superstructure (TAA) (section 1a3)	91d	09-Jul-08*	12-Nov-08																	
A11800	Technical Approvals - 1A Structures - Victoria Dock Entrance Bridge Substructure (TAA) (section 1a3)	91d	09-Jul-08*	12-Nov-08																	
Sub-Section 22 Port of Leith (inclusive) to Bernard Street (exclusive)																					
A4220	Detailed Design - 01ATram Stop - Port of Leith (section 1a2)	110d	17-Nov-06 A	25-Sep-08																	
A11590	Prior Approvals - 1A Tram Stop - Port of Leith Batch 1/06 (section 1a2)	51d	02-May-08*	11-Jul-08																	
Sub-Section 21 Bernard Street (inclusive) to Foot of the Walk (exclusive)																					
A4200	Detailed Design - 01ATram Stop - Bernard Street (section 1a1)	110d	07-Sep-06 A	24-Sep-08																	
A10870	Prior Approvals - 1A Tram Stop - Bernard Street Batch 1/07 (section 1a1)	51d	02-May-08*	11-Jul-08																	
Intermediate Section 01B Foot of the Walk (inclusive) to MacDonald Road (exclusive)																					
A19540	Interim TRO Design Section 1B	33d	28-Jan-08 A	28-Apr-08																	
A19550	Final TRO Design Section 1B	5d	07-Jul-08	11-Jul-08																	
Intermediate Section Wide 01B Foot of the Walk to MacDonald Road																					
A8850	Detailed Design - Intermediate Section 01B - Roads, Street Lighting & Landscaping	200d	07-Nov-06 A	04-Jul-08																	
A16200	Issue Drainage Design Completion Letter to tie for Approval Section 1b	72d	12-Mar-07 A	14-May-08																	
A10690	Technical Approvals - Intermediate Section 01B - Roads/drainage	45d	19-Feb-08 A	01-Jul-08																	
SDS33162	Submit Package of Statutory documents to CEC for approval	0d		28-Apr-08																	
SDS33161	Prior Approval Granted for Section 1B combined Package	65d	28-Apr-08	28-Jul-08																	
SD-2250	Detailed Design Documents Submitted - Intermediate Section 01B	0d		04-Jul-08																	
Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)																					
A4120	Detailed Design - 1a1Tram Stop - Foot of the Walk (section 1a1)	110d	17-Nov-06 A	24-Sep-08																	
A10600	Prior Approvals - 1a1 Tram Stop - Foot of the Walk Batch 1/08 (section 1a1)	51d	02-May-08*	11-Jul-08																	
Sub-Section 19 Balfour Street (inclusive) to MacDonald Road (exclusive)																					
A4140	Detailed Design - 01B Tram Stop - Balfour Street	124d	17-Nov-06 A	04-Jul-08																	
A10640	Prior Approvals - 1B Tram Stop - Balfour Street Batch 1/09	41d	18-Feb-08 A	12-May-08																	
Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)																					
A19560	Interim TRO Design Section 1C	33d	28-Jan-08 A	28-Apr-08																	
Intermediate Section Wide 01C MacDonald Road to Princes Street West																					
SD-2300	Detailed Design - Intermediate Section 1C1 - Track	0d	29-Aug-06 A	09-May-08																	
A19450	Detailed Design - Intermediate Section 1C3 - Track	0d	29-Aug-06 A	09-May-08																	
A19440	Detailed Design - Intermediate Section 1C2 - Track	0d	29-Aug-06 A	09-May-08																	
A8780	Detailed Design - 1C1 - Roads, Street Lighting & Landscaping - 1B to London Rd	197d	29-Aug-06 A	26-Aug-08																	
A19410	Detailed Design - 1C3 - Roads, Street Lighting & Landscaping York Place (picardy to 1D)	197d	29-Aug-06 A	26-Aug-08																	
A19400	Detailed Design - 1C2 - Roads, Street Lighting & Landscaping - London Rd to York Pl/Picardy Place	197d	29-Aug-06 A	24-Nov-08																	
A16210	Issue Drainage Design Completion Letter to tie for Approval Section 1c1	72d	12-Mar-07 A	19-May-08																	
A19430	Issue Drainage Design Completion Letter to tie for Approval Section 1c3	72d	12-Mar-07 A	19-May-08																	
A19420	Issue Drainage Design Completion Letter to tie for Approval Section 1c2	72d	12-Mar-07 A	19-May-08																	
SDS33221	issue Statutory Documents to CEC	60d	28-Apr-08	18-Jul-08																	
A10530	Technical Approvals - Intermediate Section 1C1- Roads / Drainage	62d	02-Jun-08*	26-Aug-08																	
A19390	Technical Approvals - Intermediate Section 1C3 - Roads / Drainage	62d	02-Jun-08*	26-Aug-08																	
Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)																					
A4440	Detailed Design - 1C1 Tram Stop - McDonald Road (Section 1c1)	168d	26-Sep-06 A	26-Aug-08																	
A10590	Prior Approvals - 1C Tram Stop - McDonald Road - Batch 1/11 (Section 1c1)	41d	15-Feb-08 A	12-May-08																	
Sub-Section 17 Picardy Place (inclusive) to St.Andrews Square (exclusive)																					
		146d	02-Jul-07 A	24-Nov-08																	

Actual Work

Remaining Work


Milestone




Trams for Edinburgh
...connecting our Capital

E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)

9 of 41





Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008															
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28										
SD-3250	Detailed Design - Intermediate Section 03B - Roads, Street Lighting & Landscaping (Task 500.3.2)	89d	02-Apr-07 A	04-Sep-08	[Gantt bar]																											
SD-3300	Technical Approvals - Intermediate Section 03B - Roads	115d	02-Apr-07 A	04-Sep-08	[Gantt bar]																											
SDS33461	Prepare Package of Statutory documents	12d	28-Apr-08	13-May-08	[Gantt bar]																											
SDS33462	Submit Package of Statutory documents to CEC for approval	0d		13-May-08	[Gantt bar]																											
Sub-Section 30 Crewe Toll (exclusive) to West Granton Access (inclusive)					507d					06-Feb-06 A					15-Aug-08																	
A8350	Detailed Design - Structures - Crewe Road Gardens Bridge	507d	06-Feb-06 A	04-Jun-08	[Gantt bar]																											
A4630	Detailed Design - Tram Stop - West Pilton (Task 500.3.7)	0d	06-Jun-06 A	15-Aug-08	[Gantt bar]																											
A12410	Technical Approvals - 3B Structures - Crewe Road Gardens Bridge (TAA)	78d	08-May-07 A	23-May-08	[Gantt bar]																											
A12380	Prior Approvals - 3B Tram Stop - West pilton	81d	11-May-07 A	15-Aug-08	[Gantt bar]																											
Sub-Section 31 West Granton Access (exclusive) to Caroline Park (inclusive)					120d					03-Apr-07 A					18-Jun-08																	
A12340	Prior Approvals - 3B Tram Stop - Caroline Park	81d	03-Apr-07 A	06-May-08	[Gantt bar]																											
A4650	Detailed Design - Tram Stop - Caroline Park (Task 500.3.8)	100d	16-Apr-07 A	18-Jun-08	[Gantt bar]																											
Intermediate Section 03C Caroline Park (exclusive) to Saltire Square (inclusive)					467d					21-Nov-06 A					12-Aug-08																	
Intermediate Section Wide 03C Caroline Park to Granton					429d					21-Nov-06 A					12-Aug-08																	
SD-3310	Detailed Design - Intermediate Section 03C - Roads, Street Lighting & Landscaping (Task 500.4.2)	226d	21-Nov-06 A	01-Aug-08	[Gantt bar]																											
A4561	Detailed Design - Intermediate Section 03C - Utilities - Issue For Construction Drawings	53d	23-Feb-07 A	12-Aug-08	[Gantt bar]																											
SD-3340	Technical Approvals - Intermediate Section 03C - Roads (Task 500.4.2)	98d	05-Mar-07 A	01-Aug-08	[Gantt bar]																											
A16260	Drainage DesignTAA 3c	72d	12-Mar-07 A	27-Jun-08	[Gantt bar]																											
SDS33521	Prepare Package of Statutory documents	12d	28-Apr-08	13-May-08	[Gantt bar]																											
SDS33522	Submit Package of Statutory documents to CEC for approval	0d		13-May-08	[Gantt bar]																											
Sub-Section 32 Caroline Park (exclusive) to Saltire Square (inclusive)					145d					16-Apr-07 A					16-Jul-08																	
A4710	Detailed Design - Tram Stop - Saltire Square (Granton Waterfront) (Task 500.4.7)	105d	16-Apr-07 A	16-Jul-08	[Gantt bar]																											
A12430	Prior Approvals - 3B Tram Stop - Saltire Square (Granton Waterfront)	26d	30-Jul-07 A	16-Jul-08	[Gantt bar]																											
Sub-Section 33 Saltire Square (exclusive) to Granton (inclusive)					302d					16-Apr-07 A					04-Jul-08																	
A4690	Detailed Design - Tram Stop - Granton (Task 500.4.9)	105d	16-Apr-07 A	04-Jul-08	[Gantt bar]																											
A12440	Prior Approvals - 3B Tram Stop - Granton	50d	28-Apr-08*	04-Jul-08	[Gantt bar]																											
05 JRC					478d					14-May-07 A					31-Mar-09																	
Network Rail					235d					28-Apr-08					31-Mar-09																	
Network Rail - High Level					235d					28-Apr-08					31-Mar-09																	
A7180	Drainage Works (Info only)	105d	28-Apr-08	19-Sep-08	[Gantt bar]																											
A28960	NR Survey of existing sewers at Haymarket Depot	105d	28-Apr-08	19-Sep-08	[Gantt bar]																											
A6850	Oil storage & dispensing works (Pollution Prevention)	155d	28-Apr-08	28-Nov-08	[Gantt bar]																											
IN-1470	Track Circuit Immunisation works	235d	28-Apr-08	31-Mar-09*	[Gantt bar]																											
ADVANCE WORKS - Line 1a					321d					14-May-07 A					03-Oct-08																	
Invasive Species - 2nd cycle of visits in 2008					38d					26-May-08					16-Jul-08																	
3rd visit 2008					3d					26-May-08					28-May-08																	
A16080	Japanese Knotweed -2nd Treatment 08- Murrayfield	3d	26-May-08*	28-May-08	[Gantt bar]																											
A16090	Japanese Knotweed - 2nd treatment 08 - Baird Drive	3d	26-May-08	28-May-08	[Gantt bar]																											
A16100	Himalayan Balsam - 1st Treatment - Water of Leith -08	3d	26-May-08*	28-May-08	[Gantt bar]																											
A16110	Himalayan Balsam - 1st treatment 08 Gogarburn to Nether Gogar	3d	26-May-08	28-May-08	[Gantt bar]																											
A16120	Himalayan Balsam - 1st treatment 08- Gogarburn to Airport	3d	26-May-08	28-May-08	[Gantt bar]																											
A16130	Himalayan Balsam - 1st treatment 08 - Depot to Gogarburn	3d	26-May-08	28-May-08	[Gantt bar]																											
A16140	Giant Hogweed - 2nd treatment 07- Gogarburn to Nether Gogar	3d	26-May-08	28-May-08	[Gantt bar]																											
A16150	Giant Hogweed - 2nd treatment 08- Gogarburn to Airport	3d	26-May-08	28-May-08	[Gantt bar]																											
4th visit 2008					3d					14-Jul-08					16-Jul-08																	
A16170	Japanese Knotweed -3rd Treatment 08-Murrayfield	3d	14-Jul-08*	16-Jul-08	[Gantt bar]																											
A16180	Japanese Knotweed - 3rd Treatment 08 - Baird Drive	3d	14-Jul-08	16-Jul-08	[Gantt bar]																											
A16190	Himalayan Balsam - 2nd Treatment - Water of Leith 08	3d	14-Jul-08	16-Jul-08	[Gantt bar]																											
A16200	Himalayan Balsam - 2nd Treatment 08- Gogarburn to Nether Gogar	3d	14-Jul-08	16-Jul-08	[Gantt bar]																											

<p>Actual Work Remaining Work Milestone</p>	<p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>12 of 41</p>		
---	--	---	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008				
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
Amend Operating Agreement					196d	20-Aug-07 A	28-May-08														
A10105	Agree / Negotiate with Lothian Buses-CEC	145d	20-Aug-07 A	28-May-08																	
A10095	Make Changes-CEC	5d	20-Aug-07 A	28-May-08																	
A10115	sign off revised document-CEC	0d		28-May-08																	
Construction					113d	26-Nov-07 A	30-May-08														
Construction Car Parks					113d	26-Nov-07 A	30-May-08														
Car Park Construction Phase					113d	26-Nov-07 A	30-May-08														
A15750	Drainage	35d	26-Nov-07 A	02-May-08																	
A15850	Ducting for CCTV, Lighting etc	8d	18-Feb-08 A	02-May-08																	
A15835	Lighting phase	15d	25-Feb-08 A	23-May-08																	
A15810	Road Markings and Signage	15d	20-Mar-08 A	12-May-08																	
A15880	Landscaping	10d	28-Mar-08 A	09-May-08																	
A15910	Car Park open	1d	30-May-08	30-May-08																	
06 MUDFA WORKS					425d	26-Jan-07 A	28-Jan-09														
MUDFA (Utilities) - (Construction) Line 1a					425d	26-Jan-07 A	28-Jan-09														
FULL ROUTE TOP LEVEL SUMMARY					392d	26-Jan-07 A	28-Jan-09														
Utilities Diversion/Construction Summary Line 1a					333d	09-Jul-07 A	28-Jan-09														
UTC-1540a	Utilities Construction Summary Bar - Phase 1a - Airport to Newhaven Road	333d	09-Jul-07 A	28-Jan-09																	
McAlpines Pre-Construction Activities					257d	26-Jan-07 A	02-May-08														
UTM-1230	Prepare & Submit Final Buildability Submission	21d	26-Jan-07 A	02-May-08																	
UTM-1570	MUDFA Pre-Construction Services Complete	0d		02-May-08																	
Utilities Final Design to SUC's					65d	11-Feb-08 A	06-Jul-08														
Phase 1a Newhaven to Airport					65d	11-Feb-08 A	06-Jul-08														
Intermediate Section 01A Newhaven Road (inclusive) to Foot of the Walk (exclusive)					65d	11-Feb-08 A	06-Jul-08														
Sub-Section 23 Ocean Terminal (inclusive) to Port of Leith (exclusive)					25d	11-Feb-08 A	11-May-08														
UTD-0470	AMIS Lead-time from Dwg issue to SUC's - (Rennies Isle Bridge RHS to Ocean Terminal RHS)	35d	11-Feb-08 A	11-May-08																	
UTH-0470	Trial Holes (0 off) - (Rennies Isle Bridge RHS to Ocean Terminal RHS)	2d	28-Apr-08	29-Apr-08																	
Sub-Section 24 Newhaven Road (inclusive) to Ocean Terminal (exclusive)					65d	11-Feb-08 A	06-Jul-08														
UTD-0510	AMIS Lead-time from Dwg issue to SUC's - (Ocean Terminal RHS to Ocean Terminal LHS)	35d	11-Feb-08 A	11-May-08																	
UTD-0530	AMIS Lead-time from Dwg issue to SUC's - (Britannia Yacht Road to North Leith Sands)	35d	11-Feb-08 A	11-May-08																	
UTH-0510	Trial Holes (0 off) - (Ocean Terminal RHS to Ocean Terminal LHS)	2d	28-Apr-08	29-Apr-08																	
UTH-0520	Trial Holes (0 off) - (Ocean Terminal LHS to Britannia Yacht Road)	2d	28-Apr-08	29-Apr-08																	
UTH-0530	Trial Holes (0 off) - (Britannia Yacht Road to North Leith Sands)	2d	28-Apr-08	29-Apr-08																	
UTD-0100	AMIS Lead-time from Dwg issue to SUC's - (North Leith Sands to Anchor Fields)	35d	02-Jun-08	06-Jul-08																	
UTD-0490	AMIS Lead-time from Dwg issue to SUC's - (Portland Street Junction to Newhaven Roundabout)	35d	02-Jun-08	06-Jul-08																	
UTH-0100	Trial Holes (0 off) - (North Leith Sands to Anchor Fields)	2d	04-Jul-08	05-Jul-08																	
UTH-0490	Trial Holes (0 off) - (Portland Street Junction to Newhaven Roundabout)	2d	04-Jul-08	05-Jul-08																	
Intermediate Section 01C MacDonald Road (inclusive) to Princes Street West (exclusive)					50d	28-Apr-08	05-Jul-08														
Sub-Section 34 St Andrews Square					1d	04-Jul-08	05-Jul-08														
UTH-0740	Trial Holes (0 off) - (North St Andrew Street to York Place West End)	2d	04-Jul-08	05-Jul-08																	
Sub-Section 18 MacDonald Road (inclusive) to Picardy Place (exclusive)					2d	28-Apr-08	29-Apr-08														
UTH-0688	Trial Hole No. 53 - Southbound (Gayfield Street South to Gayfield Street North)	1d	28-Apr-08	28-Apr-08																	
UTH-0687	Trial Hole No. 52 - Southbound (Gayfield Street South to Gayfield Street North)	2d	28-Apr-08	29-Apr-08																	
Intermediate Section 07A Gogarburn (exclusive) to Edinburgh Airport (inclusive)					1d	04-Jul-08	05-Jul-08														
Sub-Section 05 Ingliston Park & Ride (exclusive) to Edinburgh Airport (inclusive)					1d	04-Jul-08	05-Jul-08														
UTH-1150	Trial Holes (0 off) - (Airport Terminal to Airport Terminal) - WP03	2d	04-Jul-08	05-Jul-08																	
UTH-1090	Trial Holes (0 off) - (Edinburgh Airport Terminal to Gogar Bridge Road North)	2d	04-Jul-08	05-Jul-08																	
UTH-1100	Trial Holes (0 off) - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	2d	04-Jul-08	05-Jul-08																	
UTH-1110	Trial Holes (0 off) - (Airport Terminal to Airport Terminal) - WP01	2d	04-Jul-08	05-Jul-08																	

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)		
		14 of 41		

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTH-1120	Trial Holes (0 off) - (Airport Terminal to Airport Terminal) - WP02	2d	04-Jul-08	05-Jul-08																
UTH-1160	Trial Holes (0 off) - (Airport Terminal to Airport Terminal) - WP07	2d	04-Jul-08	05-Jul-08																
UTH-0240	Trial Holes (0 off) - (Edinburgh Hilton Hotel to Gogar Mains Opening)	2d	04-Jul-08	05-Jul-08																
UTH-1080	Trial Holes (0 off) - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	2d	04-Jul-08	05-Jul-08																
UTH-1130	Trial Holes (0 off) - (Gogar Mains Opening to Ingliston Park & Ride)	2d	04-Jul-08	05-Jul-08																
UTH-1140	Trial Holes (0 off) - (Airport Terminal to Airport Terminal) - WP06	2d	04-Jul-08	05-Jul-08																
Intermediate Section 05B Balgreen Road (exclusive) to Edinburgh Park Central (inclusive)		50d	28-Apr-08	05-Jul-08																
Sub-Section 09 Saughton Road North (exclusive) to Bankhead (inclusive)		45d	28-Apr-08	28-Jun-08																
UTH-0280	Trial Holes (0 off) - (South Gyle Access Tram Stop to Forrester High School West)	2d	28-Apr-08	29-Apr-08																
UTH-1030	Trial Holes (0 off) - (Forrester High School West to Saughton Road Tram Stop)	2d	27-Jun-08	28-Jun-08																
Sub-Section 10 Balgreen Road (exclusive) to Saughton Road North (inclusive)		6d	27-Jun-08	05-Jul-08																
UTH-0270	Trial Holes (0 off) - (Saughton Road Tram Stop to Carrick Knowe Avenue)	2d	27-Jun-08	28-Jun-08																
UTH-1040	Trial Holes (0 off) - (Carrick Knowe Avenue to Balgreen Road Tram Stop)	2d	04-Jul-08	05-Jul-08																
Intermediate Section 05C Edinburgh Park Central (exclusive) to Gogarburn (inclusive)		15d	28-Apr-08	17-May-08																
Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)		2d	28-Apr-08	29-Apr-08																
UTH-0320	Trial Holes (0 off) - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	2d	28-Apr-08	29-Apr-08																
Sub-Section 06 Edinburgh Park (exclusive) to Gyle (inclusive)		1d	16-May-08	17-May-08																
UTH-0310	Trial Holes (0 off) - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	2d	16-May-08	17-May-08																
Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)		2d	28-Apr-08	29-Apr-08																
UTH-0330	Trial Holes (0 off) - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	2d	28-Apr-08	29-Apr-08																
Intermediate Section 02A Haymarket (inclusive) - Roseburn Junction (inclusive)		25d	28-Apr-08	01-Jun-08																
Sub-Section 13 Haymarket Corridor Track Intersection HAY-ROJ		25d	28-Apr-08	01-Jun-08																
UTD-0340	AMIS Lead-time from Dwg issue to SUC's - (Roseburn Sub-Station to Dalry Terrace)	35d	28-Apr-08	01-Jun-08																
UTD-0860	AMIS Lead-time from Dwg issue to SUC's - (Dalry Terrace to Easter Dalry Road)	35d	28-Apr-08	01-Jun-08																
UTD-0870	AMIS Lead-time from Dwg issue to SUC's - (Easter Dalry Road to Haymarket Train Station)	35d	28-Apr-08	01-Jun-08																
UTH-0340	Trial Holes (0 off) - (Roseburn Sub-Station to Dalry Terrace)	2d	30-May-08	31-May-08																
UTH-0860	Trial Holes (0 off) - (Dalry Terrace to Easter Dalry Road)	2d	30-May-08	31-May-08																
UTH-0870	Trial Holes (0 off) - (Easter Dalry Road to Haymarket Train Station)	2d	30-May-08	31-May-08																
Section 01 Newhaven Road to Haymarket (Priority 5)		381d	02-Apr-07 A	28-Jan-09																
Intermediate Section 01A Newhaven Road (inclusive) to Foot of the Walk (exclusive)		343d	02-Apr-07 A	28-Nov-08																
Sub-Section 24 Newhaven Road (inclusive) to Ocean Terminal (exclusive)		125d	12-May-08	31-Oct-08																
Sub-Section Wide		125d	12-May-08	31-Oct-08																
UTB-4551	Review & Update Method Statement (tie/AMIS) - (Ocean Terminal RHS to Ocean Terminal LHS)	5d	12-May-08	16-May-08																
UTB-4591	Review & Update Method Statement (tie/AMIS) - (Ocean Terminal LHS to Britannia Yacht Road)	5d	12-May-08	16-May-08																
UTB-4631	Review & Update Method Statement (tie/AMIS) - (Britannia Yacht Road to North Leith Sands)	5d	12-May-08	16-May-08																
UTB-4661	Prepare Method Statement (AMIS) - (North Leith Sands to Anchor Fields)	5d	12-May-08	16-May-08																
UTB-4781	Prepare Method Statement (AMIS) - (Hawthornvale to Newhaven Roundabout)	5d	12-May-08	16-May-08																
UTB-4671	Review & Update Method Statement (tie/AMIS) - (North Leith Sands to Anchor Fields)	5d	19-May-08	23-May-08																
UTB-4791	Review & Update Method Statement (tie/AMIS) - (Hawthornvale to Newhaven Roundabout)	5d	19-May-08	23-May-08																
UTB-4561	Prepare License (tie/D&W/FP) & Review Method Statement - (Ocean Terminal RHS to Ocean Terminal ...)	10d	19-May-08	30-May-08																
UTB-4601	Prepare License (tie/D&W/FP) & Review Method Statement - (Ocean Terminal LHS to Britannia Yacht R...)	10d	19-May-08	30-May-08																
UTB-4641	Prepare License (tie/D&W/FP) & Review Method Statement - (Britannia Yacht Road to North Leith Sands)	10d	19-May-08	30-May-08																
UTB-4681	Prepare License (tie/D&W/FP) & Review Method Statement - (North Leith Sands to Anchor Fields)	10d	26-May-08	06-Jun-08																
UTB-4801	Prepare License (tie/D&W/FP) & Review Method Statement - (Hawthornvale to Newhaven Roundabout)	10d	26-May-08	06-Jun-08																
UTB-4571	Issue License (T - 28 days) - (Ocean Terminal RHS to Ocean Terminal LHS)	0d		30-May-08																
UTB-4611	Issue License (T - 28 days) - (Ocean Terminal LHS to Britannia Yacht Road)	0d		30-May-08																
UTB-4651	Issue License (T - 28 days) - (Britannia Yacht Road to North Leith Sands)	0d		30-May-08																
UTB-4090	Start MUDFA Utility Construction Sub-Section 24 NER - OCT	0d	02-Jun-08*																	
UTS-4090	Construction/Divisions - Summary Activity	110d	02-Jun-08	31-Oct-08																

Actual Work
Remaining Work
Milestone

E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)

15 of 41

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008				
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
Gas					20d	30-Jun-08	25-Jul-08														
UTB-3442	Construction/Diversions - Gas - (Rennies Isle Bridge RHS to Ocean Terminal RHS)	20d	30-Jun-08	25-Jul-08																	
Telecoms (Inc Data)					20d	30-Jun-08	25-Jul-08														
UTB-3444	Construction/Diversions - Telecoms - (Rennies Isle Bridge RHS to Ocean Terminal RHS)	20d	30-Jun-08	25-Jul-08																	
Water Supply					20d	30-Jun-08	25-Jul-08														
UTB-3443	Construction/Diversions - Water - (Rennies Isle Bridge RHS to Ocean Terminal RHS)	20d	30-Jun-08	25-Jul-08																	
Sub-Section 22 Port of Leith (inclusive) to Bernard Street (exclusive)					273d	20-Aug-07 A	10-Oct-08														
UTB-4824	Telecoms (BT) (1A2/BT/D/27) (MRX 510B) - (Leith Assembly Rooms to Maritime Street Junction)	40d	14-Apr-08 A	13-Jun-08																	
UTB-4954	Telecoms (BT) (1A2/BT/D/48) (12C) - (Leith Assembly Rooms to Maritime Street Junction)	7d	20-May-08*	28-May-08																	
UTB-4934	Telecoms (BT) (1A2/BT/D/46) (13m) - (Leith Assembly Rooms to Maritime Street Junction)	21d	20-May-08*	17-Jun-08																	
UTB-4293	Water (SW-C) (1A/SW/D/27) (50m) - (Leith Assembly Rooms to Maritime Street Junction)	24d	20-May-08*	20-Jun-08																	
UTB-4884	Telecoms (BT) (1A2/BT/D/36) (27m) - (Leith Assembly Rooms to Maritime Street Junction)	33d	20-May-08*	03-Jul-08																	
UTB-5531	Electricity (SP) (1A/SP/D/26) (20m) - (Leith Assembly Rooms to Maritime Street Junction)	53d	23-May-08*	02-Sep-08																	
UTB-4774	Telecoms (CW) (1A/CW/D/03) (106D) - (Leith Assembly Rooms to Maritime Street Junction)	7d	28-May-08*	05-Jun-08																	
UTB-4784	Telecoms (CW) (1A/CW/D/04) (106D) - (Leith Assembly Rooms to Maritime Street Junction)	7d	28-May-08*	05-Jun-08																	
UTB-4764	Telecoms (CW) (1A/CW/D/02) (34m) - (Leith Assembly Rooms to Maritime Street Junction)	14d	04-Jun-08*	23-Jun-08																	
UTB-4812	Gas (SG) (1A2/LP/D/108) (31m) - (Leith Assembly Rooms to Maritime Street Junction)	32d	12-Jun-08*	25-Jul-08																	
UTB-4924	Telecoms (BT) (1A2/BT/D/45) (106E) - (Leith Assembly Rooms to Maritime Street Junction)	7d	19-Jun-08*	27-Jun-08																	
UTB-4804	Telecoms (TH) (1A/TH/D/02) (106D) - (Leith Assembly Rooms to Maritime Street Junction)	7d	19-Jun-08*	27-Jun-08																	
UTB-5541	Electricity (SP) (1A/SP/D/27) (31m) - (Leith Assembly Rooms to Maritime Street Junction)	48d	24-Jun-08*	25-Sep-08																	
UTB-4944	Telecoms (BT) (1A2/BT/D/47) (13m) - (Leith Assembly Rooms to Maritime Street Junction)	6d	26-Jun-08*	03-Jul-08																	
UTB-4794	Telecoms (TH) (1A/TH/D/01) (30m) - (Leith Assembly Rooms to Maritime Street Junction)	34d	26-Jun-08*	09-Sep-08																	
UTB-4814	Telecoms (TH) (1A/TH/D/03) (106D) - (Leith Assembly Rooms to Maritime Street Junction)	7d	07-Jul-08*	15-Jul-08																	
UTB-4283	Water (SW-C) (1A/SW/D/26A) (9m) - (Leith Assembly Rooms to Maritime Street Junction)	8d	14-Jul-08*	23-Jul-08																	
Sub-Section Wide					273d	20-Aug-07 A	10-Oct-08														
UTS-3310	Construction/Diversions - Summary Activity	85d	20-Aug-07 A	10-Oct-08																	
UTS-3330	Construction/Diversions - Summary Activity - (Leith Assembly Rooms to Maritime Street Junction)	102d	14-Apr-08 A	30-Sep-08																	
UTB-3310	Start MUDFA Utility Construction Sub-Section 22 OCD - COS	0d	28-Apr-08*																		
UTB-4821	Prepare Method Statement (AMIS) - (Maritime Street Junction to Tower Street)	5d	12-May-08	16-May-08																	
UTB-4831	Review & Update Method Statement (tie/AMIS) - (Maritime Street Junction to Tower Street)	5d	19-May-08	23-May-08																	
UTB-4841	Prepare License (tie/D&WFP) & Review Method Statement - (Maritime Street Junction to Tower Street)	10d	26-May-08	06-Jun-08																	
UTB-4851	Issue License (T - 28 days) - (Maritime Street Junction to Tower Street)	0d		06-Jun-08																	
UTB-3400	Start MUDFA Utility Construction Sub-Section 22 OCD - COS - (Maritime Street Junction to Tower Street)	0d	07-Jul-08*																		
UTS-3350	Construction/Diversions - Summary Activity - (Maritime Street Junction to Tower Street)	50d	07-Jul-08	10-Oct-08																	
Electricity					104d	20-May-08	10-Oct-08														
UTB-3441	Electricity (SP) (1A/SP/D/25) (21m) - (Leith Assembly Rooms to Maritime Street Junction)	49d	20-May-08*	25-Jul-08																	
UTB-3451	Construction/Diversions - Electricity - (Maritime Street Junction to Tower Street)	50d	07-Jul-08	10-Oct-08																	
Gas					93d	04-Jun-08	10-Oct-08														
UTB-3392	Gas (SG) (1A2/LP/D/106) (12m) - (Leith Assembly Rooms to Maritime Street Junction)	11d	04-Jun-08*	18-Jun-08																	
UTB-3402	Construction/Diversions - Gas - (Maritime Street Junction to Tower Street)	50d	07-Jul-08	10-Oct-08																	
Telecoms (Inc Data)					93d	04-Jun-08	10-Oct-08														
UTB-3394	Telecoms (CW) (1A/CW/D/01) (16m) - (Leith Assembly Rooms to Maritime Street Junction)	16d	04-Jun-08*	25-Jun-08																	
UTB-3404	Construction/Diversions - Telecoms - (Maritime Street Junction to Tower Street)	50d	07-Jul-08	10-Oct-08																	
Water Supply					70d	07-Jul-08	10-Oct-08														
UTB-3403	Construction/Diversions - Water - (Maritime Street Junction to Tower Street)	50d	07-Jul-08	10-Oct-08																	
UTB-3393	Water (SW-C) (1A/SW/D/26) (9m) - (Leith Assembly Rooms to Maritime Street Junction)	5d	09-Jul-08*	15-Jul-08																	
Sub-Section 21 Bernard Street (inclusive) to Foot of the Walk (exclusive)					334d	02-Apr-07 A	28-Nov-08														
UTB-4642	Gas (SG) (1A2/LP/D/124) (12m) - (Coatfield Lane to Constitution Street South)	4d	01-Apr-08 A	20-May-08																	
UTB-4143	Water (SW-C) (1A/SW/D/36) (126m) - (Coatfield Lane to Constitution Street South)	45d	01-Apr-08 A	06-Jun-08																	

<p>Actual Work Remaining Work Milestone</p>	<p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>17 of 41</p>		
---	--	---	--	--




Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTB-4103	Water (SW-C) (1A/SW/D/40A) (58m) - (Duke Street Junction to Laurie Andrews Street)	25d	02-Apr-08 A	09-May-08	[Actual Work]				[Remaining Work]											
UTB-5421	Electricity (SP) (1A/SP/D/39) (11m) - (Duke Street Junction to Laurie Andrews Street)	5d	03-Apr-08 A	29-Apr-08	[Actual Work]				[Remaining Work]											
UTB-4164	Telecoms (BT) (1A2/BT/D/93) (65m) - (Coatfield Lane to Constitution Street South)	17d	03-Apr-08 A	29-Apr-08	[Actual Work]				[Remaining Work]											
UTB-4682	Gas (SG) (1A2/LP/D/114) (20m) - (Constitution Street South to Queen Charlotte Street)	7d	07-Apr-08 A	02-May-08	[Actual Work]				[Remaining Work]											
UTB-4662	Gas (SG) (1A2/LP/D/132) (12m) - (Duke Street Junction to Laurie Andrews Street)	11d	07-Apr-08 A	06-May-08	[Actual Work]				[Remaining Work]											
UTB-4093	Water (SW-C) (1A/SW/D/40) (23m) - (Duke Street Junction to Laurie Andrews Street)	8d	07-Apr-08 A	07-May-08	[Actual Work]				[Remaining Work]											
UTB-4632	Gas (SG) (1A2/LP/D/123) (11m) - (Coatfield Lane to Constitution Street South)	10d	07-Apr-08 A	21-May-08	[Actual Work]				[Remaining Work]											
UTB-4163	Water (SW-C) (1A/SW/D/30) (100m) - (Constitution Street South to Queen Charlotte Street)	30d	07-Apr-08 A	23-May-08	[Actual Work]				[Remaining Work]											
UTB-4194	Telecoms (BT) (1A2/BT/D/98) (110B) - (Coatfield Lane to Constitution Street South)	7d	07-Apr-08 A	27-May-08	[Actual Work]				[Remaining Work]											
UTB-5411	Electricity (SP) (1A/SP/D/38) (12m) - (Duke Street Junction to Laurie Andrews Street)	11d	08-Apr-08 A	02-May-08	[Actual Work]				[Remaining Work]											
UTB-4214	Telecoms (VM) (1A2/TE/D/704) (104B) - (Coatfield Lane to Constitution Street South)	7d	09-Apr-08 A	21-May-08	[Actual Work]				[Remaining Work]											
UTB-4652	Gas (SG) (1A2/LP/D/125) (18m) - (Coatfield Lane to Constitution Street South)	6d	10-Apr-08 A	03-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4174	Telecoms (BT) (1A2/BT/D/94) (2m) - (Coatfield Lane to Constitution Street South)	4d	14-Apr-08 A	01-May-08	[Actual Work]				[Remaining Work]											
UTB-3934	Telecoms (BT) (1A2/BT/D/101) (106F) - (Laurie Andrews Street to Coatfield Lane)	7d	14-Apr-08 A	02-May-08	[Actual Work]				[Remaining Work]											
UTB-4184	Telecoms (BT) (1A2/BT/D/97) (3m) - (Coatfield Lane to Constitution Street South)	4d	14-Apr-08 A	02-May-08	[Actual Work]				[Remaining Work]											
UTB-4204	Telecoms (VM) (1A2/TE/D/703) (104B) - (Coatfield Lane to Constitution Street South)	7d	14-Apr-08 A	16-May-08	[Actual Work]				[Remaining Work]											
UTB-5441	Electricity (SP) (1A/SP/D/28) (15m) - (Constitution Street South to Queen Charlotte Street)	29d	14-Apr-08 A	11-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4244	Telecoms (TH) (1A/TH/D/08) (29m) - (Coatfield Lane to Constitution Street South)	34d	15-Apr-08 A	14-Jul-08	[Actual Work]				[Remaining Work]											
UTB-4224	Telecoms (VM) (1A2/TE/D/705) (10m) - (Coatfield Lane to Constitution Street South)	6d	16-Apr-08 A	15-May-08	[Actual Work]				[Remaining Work]											
UTB-4234	Telecoms (TH) (1A/TH/D/07) (11m) - (Coatfield Lane to Constitution Street South)	34d	16-Apr-08 A	14-Jul-08	[Actual Work]				[Remaining Work]											
UTB-4153	Water (SW-C) (1A/SW/D/37A) (Hydrant) - (Coatfield Lane to Constitution Street South)	5d	28-Apr-08*	02-May-08	[Actual Work]				[Remaining Work]											
UTB-4672	Gas (SG) (1A2/LP/D/113) (3m) - (Constitution Street South to Queen Charlotte Street)	6d	28-Apr-08*	05-May-08	[Actual Work]				[Remaining Work]											
UTB-4134	Telecoms (BT) (1A2/BT/D/86) (20m) - (Coatfield Lane to Constitution Street South)	7d	28-Apr-08*	06-May-08	[Actual Work]				[Remaining Work]											
UTB-4173	Water (SW-C) (1A/SW/D/30B) (Fire Hydrant) - (Constitution Street South to Queen Charlotte Street)	7d	28-Apr-08*	06-May-08	[Actual Work]				[Remaining Work]											
UTB-4144	Telecoms (BT) (1A2/BT/D/87) (35m) - (Coatfield Lane to Constitution Street South)	8d	28-Apr-08*	07-May-08	[Actual Work]				[Remaining Work]											
UTB-4662	Gas (SG) (1A2/LP/D/112) (3m) - (Constitution Street South to Queen Charlotte Street)	9d	28-Apr-08*	08-May-08	[Actual Work]				[Remaining Work]											
UTB-5401	Electricity (SP) (1A/SP/D/37) (12m) - (Duke Street Junction to Laurie Andrews Street)	11d	28-Apr-08*	12-May-08	[Actual Work]				[Remaining Work]											
UTB-4154	Telecoms (BT) (1A2/BT/D/88) (MRX 404) - (Coatfield Lane to Constitution Street South)	40d	28-Apr-08*	20-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4124	Telecoms (BT) (1A2/BT/D/85) (32m) - (Coatfield Lane to Constitution Street South)	58d	28-Apr-08*	16-Jul-08	[Actual Work]				[Remaining Work]											
UTB-5431	Electricity (SP) (1A/SP/D/31) (87m) - (Coatfield Lane to Constitution Street South)	17d	30-Apr-08*	22-May-08	[Actual Work]				[Remaining Work]											
UTB-4114	Telecoms (BT) (1A2/BT/D/84) (18m) - (Coatfield Lane to Constitution Street South)	39d	30-Apr-08*	23-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4094	Telecoms (BT) (1A2/BT/D/80) (7m) - (Coatfield Lane to Constitution Street South)	44d	30-Apr-08*	30-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4552	Gas (SG) (1A2/LP/D/131) (4m) - (Duke Street Junction to Laurie Andrews Street)	8d	02-May-08*	13-May-08	[Actual Work]				[Remaining Work]											
UTB-4622	Gas (SG) (1A2/LP/D/122A) (3m) - (Coatfield Lane to Constitution Street South)	6d	13-May-08*	20-May-08	[Actual Work]				[Remaining Work]											
UTB-4193	Water (SW-C) (1A/SW/D/32) (114m) - (Constitution Street South to Queen Charlotte Street)	22d	13-May-08*	11-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4123	Water (SW-C) (1A/SW/D/39A) (Fire Hydrant) - (Laurie Andrews Street to Coatfield Lane)	6d	04-Jun-08*	11-Jun-08	[Actual Work]				[Remaining Work]											
UTB-3974	Telecoms (BT) (1A2/BT/D/108) (106F) - (Laurie Andrews Street to Coatfield Lane)	7d	04-Jun-08*	12-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4602	Gas (SG) (1A2/LP/D/129) (4m) - (Laurie Andrews Street to Coatfield Lane)	10d	04-Jun-08*	17-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4133	Water (SW-C) (1A/SW/D/39B) (Fire Hydrant) - (Laurie Andrews Street to Coatfield Lane)	6d	09-Jun-08*	16-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4254	Telecoms (BT) (1A2/BT/D/55) (15m) - (Constitution Street South to Queen Charlotte Street)	7d	09-Jun-08*	17-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4514	Telecoms (TH) (1A2/TH/D/06) (JRC12) - (Constitution Street South to Queen Charlotte Street)	7d	09-Jun-08*	17-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4692	Gas (SG) (1A2/LP/D/115) (15m) - (Constitution Street South to Queen Charlotte Street)	9d	09-Jun-08*	19-Jun-08	[Actual Work]				[Remaining Work]											
UTB-3944	Telecoms (BT) (1A2/BT/D/102) (4m) - (Laurie Andrews Street to Coatfield Lane)	4d	11-Jun-08*	16-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4572	Gas (SG) (1A2/LP/D/127) (2m) - (Laurie Andrews Street to Coatfield Lane)	10d	11-Jun-08*	24-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4612	Gas (SG) (1A2/LP/D/130) (16m) - (Laurie Andrews Street to Coatfield Lane)	11d	11-Jun-08*	25-Jun-08	[Actual Work]				[Remaining Work]											
UTB-3924	Telecoms (BT) (1A2/BT/D/100) (33m) - (Laurie Andrews Street to Coatfield Lane)	10d	12-Jun-08*	25-Jun-08	[Actual Work]				[Remaining Work]											
UTB-3984	Telecoms (BT) (1A2/BT/D/108A) (1m) - (Laurie Andrews Street to Coatfield Lane)	4d	13-Jun-08*	18-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4702	Gas (SG) (1A2/LP/D/116) (3m) - (Constitution Street South to Queen Charlotte Street)	6d	13-Jun-08*	20-Jun-08	[Actual Work]				[Remaining Work]											
UTB-4274	Telecoms (BT) (1A2/BT/D/57) (14m) - (Constitution Street South to Queen Charlotte Street)	4d	16-Jun-08*	19-Jun-08	[Actual Work]				[Remaining Work]											

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)		
		18 of 41		




Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTB-5102	Telecoms (BT) (1B/BT/D/565) (173m) - (Iona Street to Balfour Place)	15d	18-Feb-08 A	16-May-08																
UTB-5100	Telecoms (BT) (1B/BT/D/563) (Manhole) - (Iona Street to Balfour Place)	15d	18-Feb-08 A	16-May-08																
UTB-5044	Telecoms (BT) (1B/BT/D/570) (Manhole) - (Croall Place to Pirlig Place)	20d	18-Feb-08 A	23-May-08																
UTB-5074	Telecoms (BT) (1B/BT/D/566) (Manhole) - (Pirlig Place to Iona Street)	20d	18-Feb-08 A	23-May-08																
UTB-5077	Telecoms (BT) (1B/BT/D/569) (138m) - (Pirlig Place to Iona Street)	20d	18-Feb-08 A	23-May-08																
UTB-5092	Telecoms (BT) (1B/BT/D/552) (68m) - (Iona Street to Balfour Place)	15d	03-Mar-08 A	16-May-08																
UTB-5045	Telecoms (BT) (1B/BT/D/571) (34m) - (Croall Place to Pirlig Place)	20d	17-Mar-08 A	23-May-08																
UTB-5046	Telecoms (BT) (1B/BT/D/572) (96m) - (Croall Place to Pirlig Place)	20d	17-Mar-08 A	23-May-08																
UTB-5052	Telecoms (BT) (1B/BT/D/578) (14m) - (Croall Place to Pirlig Place)	20d	18-Mar-08 A	23-May-08																
UTB-5053	Telecoms (BT) (1B/BT/D/579) (61m) - (Croall Place to Pirlig Place)	20d	16-Apr-08 A	23-May-08																
UTB-5021	Telecoms (BT) (1B/BT/D/593) (Chamber) - (Croall Place to Croall Place)	5d	28-Apr-08	02-May-08																
UTB-5027	Telecoms (BT) (1B/BT/D/599) (Chamber) - (Croall Place to Croall Place)	7d	28-Apr-08	06-May-08																
UTB-5106	Telecoms (TH) (1B/TH/D/19) (6m) - (Iona Street to Balfour Place)	13d	28-Apr-08	14-May-08																
UTB-5105	Telecoms (TH) (1B/TH/D/18) (2m) - (Iona Street to Balfour Place)	13d	28-Apr-08	14-May-08																
UTB-5120	Telecoms (VM) (1B/TE/D/40) (31m) - (Iona Street to Balfour Place)	15d	28-Apr-08	16-May-08																
UTB-5114	Telecoms (VM) (1B/TE/D/32) (72m) - (Iona Street to Balfour Place)	15d	28-Apr-08*	16-May-08																
UTB-5112	Telecoms (VM) (1B/TE/D/28) (Chamber) - (Iona Street to Balfour Place)	15d	28-Apr-08*	16-May-08																
UTB-5121	Telecoms (VM) (1B/TE/D/41) (Chamber) - (Iona Street to Balfour Place)	15d	28-Apr-08*	16-May-08																
UTB-5122	Telecoms (VM) (1B/TE/D/42) (16m) - (Iona Street to Balfour Place)	15d	28-Apr-08	16-May-08																
UTB-5026	Telecoms (BT) (1B/BT/D/598) (40m) - (Croall Place to Croall Place)	19d	28-Apr-08	22-May-08																
UTB-5015	Telecoms (BT) (1B/BT/D/587) (57m) - (Croall Place to Croall Place)	20d	28-Apr-08	23-May-08																
UTB-5108	Telecoms (TH) (1B/TH/D/21) (23m) - (Iona Street to Balfour Place)	13d	05-May-08	21-May-08																
UTB-5107	Telecoms (TH) (1B/TH/D/20) (Chamber) - (Iona Street to Balfour Place)	13d	05-May-08	21-May-08																
UTB-5168	Telecoms - BT Installation Work 1B02 - (Pirlig Place to Jane Street)	5d	20-Jun-08	25-Jun-08																
UTB-5158	Telecoms - BT Installation Work 1B01 - (Jane Street to McDonald Road)	54d	14-Jul-08	06-Sep-08																
Water Supply		159d	24-Sep-07 A	23-Jul-08																
UTB-5008	Water (SW-C) (1B/SW/D/318) (21m) - (Croall Place to Croall Place)	99d	24-Sep-07 A	26-May-08																
UTB-5072	Water (SW-C) (1B/SW/D/313 TWIN 2) (146m) - (Croall Place to Pirlig Place)	80d	05-Nov-07 A	30-May-08																
UTB-5080	Water (SW-C) (1B/SW/D/312) (14m) - (Pirlig Place to Iona Street)	110d	05-Nov-07 A	05-Jun-08																
UTB-5005	Water (SW-C) (1B/SW/D/315) (14m) - (Croall Place to Croall Place)	60d	12-Nov-07 A	17-Jun-08																
UTB-5071	Water (SW-C) (1B/SW/D/313 TWIN 1) (32m) - (Croall Place to Pirlig Place)	28d	19-Nov-07 A	12-May-08																
UTB-5123	Water (SW-C) (1B/SW/D/304) (574m) - (Iona Street to Balfour Place)	73d	14-Jan-08 A	23-Jul-08																
UTB-5126	Water (SW-C) (1B/SW/D/305-4) (2m) - (Iona Street to Balfour Place)	0d	28-Apr-08*	28-Apr-08																
UTB-5125	Water (SW-C) (1B/SW/D/305-3) (6m) - (Iona Street to Balfour Place)	0d	28-Apr-08*	28-Apr-08																
UTB-5010	Water (SW-C) (1B/SW/D/385) (Connection) - (Croall Place to Croall Place)	8d	28-Apr-08	07-May-08																
UTB-5012	Water (SW-C) (1B/SW/382) (Connection) - (Croall Place to Croall Place)	8d	28-Apr-08	07-May-08																
UTB-5011	Water (SW-C) (1B/SW/381) (Connection) - (Croall Place to Croall Place)	11d	28-Apr-08	12-May-08																
UTB-5002	Water (SW-C) (1B/SW/D/305A) (52m) - (Croall Place to Croall Place)	11d	28-Apr-08	12-May-08																
UTB-5003	Water (SW-C) (1B/SW/D/306A) (100m) - (Croall Place to Croall Place)	12d	28-Apr-08	13-May-08																
UTB-5129	Water (SW-C) (1B/SW/D/348) (Connection) - (Iona Street to Balfour Place)	13d	28-Apr-08	14-May-08																
UTB-5066	Water (SW-C) (1B/SW/D/378) (Connection) - (Croall Place to Pirlig Place)	15d	28-Apr-08	16-May-08																
UTB-5067	Water (SW-C) (1B/SW/D/379) (Connection) - (Croall Place to Pirlig Place)	15d	28-Apr-08	16-May-08																
UTB-5068	Water (SW-C) (1B/SW/D/380) (Connection) - (Croall Place to Pirlig Place)	15d	28-Apr-08	16-May-08																
UTB-5144	Water (SW-C) (1B/SW/D/388) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08																
UTB-5139	Water (SW-C) (1B/SW/D/359) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08																
UTB-5138	Water (SW-C) (1B/SW/D/358) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08																
UTB-5137	Water (SW-C) (1B/SW/D/357) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08																
UTB-5136	Water (SW-C) (1B/SW/D/356) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08																
UTB-5135	Water (SW-C) (1B/SW/D/355) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08																

<p>Actual Work Remaining Work Milestone</p>	<p>Trams for Edinburgh connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>22 of 41</p>	<p>tie</p>	<p>SIEMENS</p>
---	---	---	------------	----------------

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008						
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	
UTB-5134	Water (SW-C) (1B/SW/D/354) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08*	20-May-08					[Bar]														
UTB-5131	Water (SW-C) (1B/SW/D/350) (Connection) - (Iona Street to Balfour Place)	17d	28-Apr-08	20-May-08					[Bar]														
UTB-5062	Water (SW-C) (1B/SW/D/373) (Connection) - (Croall Place to Pilrig Place)	19d	28-Apr-08	22-May-08					[Bar]														
UTB-5063	Water (SW-C) (1B/SW/D/374) (Connection) - (Croall Place to Pilrig Place)	19d	28-Apr-08	22-May-08					[Bar]														
UTB-5064	Water (SW-C) (1B/SW/D/375) (Connection) - (Croall Place to Pilrig Place)	19d	28-Apr-08	22-May-08					[Bar]														
UTB-5065	Water (SW-C) (1B/SW/D/377) (Connection) - (Croall Place to Pilrig Place)	19d	28-Apr-08	22-May-08					[Bar]														
UTB-5141	Water (SW-C) (1B/SW/D/361) (Connection) - (Iona Street to Balfour Place)	19d	28-Apr-08*	22-May-08					[Bar]														
UTB-5140	Water (SW-C) (1B/SW/D/360) (Connection) - (Iona Street to Balfour Place)	19d	28-Apr-08*	22-May-08					[Bar]														
UTB-5132	Water (SW-C) (1B/SW/D/352) (Connection) - (Iona Street to Balfour Place)	19d	28-Apr-08*	22-May-08					[Bar]														
UTB-5130	Water (SW-C) (1B/SW/D/349) (Connection) - (Iona Street to Balfour Place)	19d	28-Apr-08*	22-May-08					[Bar]														
UTB-5001	Water (SW-C) (1B/SW/D/304A) (56m) - (Croall Place to Croall Place)	20d	28-Apr-08	23-May-08					[Bar]														
UTB-5081	Water (SW-C) (1B/SW/D/362) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5083	Water (SW-C) (1B/SW/D/364) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5084	Water (SW-C) (1B/SW/D/365) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5085	Water (SW-C) (1B/SW/D/369) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5086	Water (SW-C) (1B/SW/D/370) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5087	Water (SW-C) (1B/SW/D/371) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5088	Water (SW-C) (1B/SW/D/372) (Connection) - (Pilrig Place to Iona Street)	24d	28-Apr-08*	29-May-08					[Bar]														
UTB-5004	Water (SW-C) (1B/SW/D/311A) (2m) - (Croall Place to Croall Place)	9d	14-May-08	26-May-08					[Bar]														
Commissioning/Completion					5d	04-Jul-08	11-Jul-08																
UT-3279	All Construction/Diversions Complete - Sub-Section 19 - (Pilrig Place to Iona Street)	0d		04-Jul-08													◆						
UT-3249	All Construction/Diversions Complete - Sub-Section 19 - (Croall Place to Pilrig Place)	0d		11-Jul-08																	◆		
Sub-Section 20 Foot of the Walk (inclusive) to Balfour Street (exclusive)					152d	17-Oct-07 A	19-Aug-08																
Sub-Section Wide					135d	17-Oct-07 A	25-Jul-08																
UTS-3530	Construction/Diversions - Summary Activity - (Stead's Place to Jane Street)	28d	17-Oct-07 A	23-Jun-08																			
UTS-3250	Construction/Diversions - Summary Activity	116d	17-Oct-07 A	25-Jul-08																			
UTB-3270	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Balfour Place to Orchardfield Road)	0d	28-Apr-08					◆															
UTB-3710	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Manor Gordon Street to Crown Place)	0d	28-Apr-08*					◆															
UTB-3690	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Jane Street to Manor Gordon Street)	0d	28-Apr-08*					◆															
UTB-3530	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Springfield Street to Stead's Place)	0d	28-Apr-08*					◆															
UTB-3510	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Orchardfield Road to Springfield Street)	0d	28-Apr-08*					◆															
UTB-3260	Start MUDFA Utility Construction Sub-Section 20 FOW - BAS - (Crown Place to Duke Street Junction)	0d	28-Apr-08*					◆															
UTS-3500	Construction/Diversions - Summary Activity - (Orchardfield Road to Springfield Street)	23d	28-Apr-08	28-May-08																			
UTS-3510	Construction/Diversions - Summary Activity - (Springfield Street to Stead's Place)	30d	28-Apr-08	06-Jun-08																			
UTS-3540	Construction/Diversions - Summary Activity - (Jane Street to Manor Gordon Street)	37d	28-Apr-08	17-Jun-08																			
UTS-3690	Construction/Diversions - Summary Activity - (Manor Gordon Street to Crown Place)	47d	28-Apr-08	01-Jul-08																			
UTS-3490	Construction/Diversions - Summary Activity - (Balfour Place to Orchardfield Road)	48d	28-Apr-08	02-Jul-08																			
UTS-3480	Construction/Diversions - Summary Activity - (Crown Place to Duke Street Junction)	65d	28-Apr-08	25-Jul-08																			
Electricity					60d	18-Feb-08 A	01-Jul-08																
UTB-3251	Electricity (SP) (1B/SP/D/07) (17m) - (Balfour Place to Orchardfield Road)	47d	18-Feb-08 A	01-Jul-08					[Bar]														
UTB-3254	Electricity (SP) (1B/SP/D/08) (13m) - (Balfour Place to Orchardfield Road)	7d	28-Apr-08*	06-May-08					[Bar]														
UTB-4901	Electricity (SP) (1B/SP/D/06) (24m) - (Springfield Street to Stead's Place)	7d	28-Apr-08*	06-May-08					[Bar]														
UTB-3711	Electricity (SP) (1B/SP/D/03) (14m) - (Stead's Place to Jane Street)	14d	28-Apr-08*	15-May-08					[Bar]														
UTB-3681	Electricity (SP) (1B/SP/D/05) (15m) - (Springfield Street to Stead's Place)	15d	28-Apr-08*	16-May-08					[Bar]														
UTB-3781	Electricity (SP) (1B/SP/D/02) (15m) - (Jane Street to Manor Gordon Street)	15d	28-Apr-08*	16-May-08					[Bar]														
UTB-4951	Electricity (SP) (1B/SP/D/04) (15m) - (Stead's Place to Jane Street)	15d	28-Apr-08*	16-May-08					[Bar]														
UTB-3871	Electricity (SP) (1B/SP/D/01) (18m) - (Manor Gordon Street to Crown Place)	20d	28-Apr-08*	23-May-08					[Bar]														
Gas					47d	28-Apr-08	01-Jul-08																
UTB-3691	Gas (SGN) (1B/LP/D/16) (3m) - (Springfield Street to Stead's Place)	7d	28-Apr-08*	06-May-08					[Bar]														

<ul style="list-style-type: none"> Actual Work Remaining Work ◆ Milestone 	 <p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>23 of 41</p>		
--	---	---	---	---

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTB-4172	Telecoms (VM) (1B/TE/D/716) (Chamber) 106D - (Springfield Street to Stead's Place)	4d	28-Apr-08*	01-May-08																
UTB-4192	Telecoms (VM) (1B/TE/D/717a) (Chamber) 106D - (Springfield Street to Stead's Place)	4d	28-Apr-08*	01-May-08																
UTB-4202	Telecoms (VM) (1B/TE/D/717c) (Chamber) 106D - (Springfield Street to Stead's Place)	4d	28-Apr-08*	01-May-08																
UTB-4262	Telecoms (BT) (1B/BT/D/515) (12m) - (Jane Street to Manor Gordon Street)	4d	28-Apr-08*	01-May-08																
UTB-4322	Telecoms (VM) (1B/TE/D/707) (Chamber) 106D - (Jane Street to Manor Gordon Street)	4d	28-Apr-08*	01-May-08																
UTB-4332	Telecoms (VM) (1B/TE/D/708) (Chamber) 106D - (Jane Street to Manor Gordon Street)	4d	28-Apr-08*	01-May-08																
UTB-4382	Telecoms (VM) (1B/TE/D/704) (Chamber) 106D - (Manor Gordon Street to Crown Place)	4d	28-Apr-08*	01-May-08																
UTB-4412	Telecoms (BT) (1B/BT/D/501x) (5m) - (Crown Place to Duke Street Junction)	4d	28-Apr-08*	01-May-08																
UTB-3712	Telecoms (BT) (1B/BT/D/549) (11m) - (Balfour Place to Orchardfield Road)	5d	28-Apr-08*	02-May-08																
UTB-3752	Telecoms (BT) (1B/BT/D/553) (17m) - (Balfour Place to Orchardfield Road)	5d	28-Apr-08*	02-May-08																
UTB-3762	Telecoms (BT) (1B/BT/D/554) (Chamber) 110C - (Balfour Place to Orchardfield Road)	5d	28-Apr-08*	02-May-08																
UTB-3802	Telecoms (VM) (1B/TE/D/721) (21m) - (Balfour Place to Orchardfield Road)	5d	28-Apr-08*	02-May-08																
UTB-4032	Telecoms (Thus) (1B/TH/D/12) (19m) - (Orchardfield Road to Springfield Street)	5d	28-Apr-08*	02-May-08																
UTB-4082	Telecoms (Thus) (1B/TH/D/ADDI) (20m) - (Orchardfield Road to Springfield Street)	5d	28-Apr-08*	02-May-08																
UTB-4132	Telecoms (BT) (1B/BT/D/537) (10m) - (Springfield Street to Stead's Place)	5d	28-Apr-08*	02-May-08																
UTB-4142	Telecoms (BT) (1B/BT/D/539) (Chamber) 110C - (Springfield Street to Stead's Place)	5d	28-Apr-08*	02-May-08																
UTB-4182	Telecoms (VM) (1B/TE/D/717) (23m) - (Springfield Street to Stead's Place)	5d	28-Apr-08*	02-May-08																
UTB-4212	Telecoms (VM) (1B/TE/D/717d) (19m) - (Springfield Street to Stead's Place)	5d	28-Apr-08*	02-May-08																
UTB-4242	Telecoms (Thus) (1B/TH/D/09) (12m) - (Springfield Street to Stead's Place)	5d	28-Apr-08*	02-May-08																
UTB-3555	Telecoms (BT) (1B/BT/D/528) (9m) - (Stead's Place to Jane Street)	5d	28-Apr-08*	02-May-08																
UTB-4302	Telecoms (CW) (1B/CW/D/01) (14m) - (Jane Street to Manor Gordon Street)	5d	28-Apr-08*	02-May-08																
UTB-3655	Telecoms (BT) (1B/BT/D/516) (21m) - (Stead's Place to Jane Street)	5d	28-Apr-08	02-May-08																
UTB-3932	Telecoms (VM) (1B/TE/D/717f) (26m) - (Orchardfield Road to Springfield Street)	6d	28-Apr-08*	05-May-08																
UTB-4052	Telecoms (Thus) (1B/TH/D/14) (35m) - (Orchardfield Road to Springfield Street)	6d	28-Apr-08*	05-May-08																
UTB-3972	Telecoms (VM) (1B/TE/D/717h) (45m) - (Orchardfield Road to Springfield Street)	7d	28-Apr-08*	06-May-08																
UTB-4042	Telecoms (Thus) (1B/TH/D/13) (Chamber) 12C - (Orchardfield Road to Springfield Street)	7d	28-Apr-08*	06-May-08																
UTB-3605	Telecoms (Thus) (1B/TH/D/03) (Chamber) 12C - (Stead's Place to Jane Street)	7d	28-Apr-08*	06-May-08																
UTB-4352	Telecoms (Thus) (1B/TH/D/01) (Chamber) 12C - (Jane Street to Manor Gordon Street)	7d	28-Apr-08*	06-May-08																
UTB-4372	Telecoms (Thus) (1B/TH/D/04) (19m) - (Jane Street to Manor Gordon Street)	7d	28-Apr-08*	06-May-08																
UTB-4422	Telecoms (BT) (1B/BT/D/502) (Chamber) 12C - (Crown Place to Duke Street Junction)	7d	28-Apr-08*	06-May-08																
UTB-3645	Telecoms (Thus) (1B/TH/D/06b) (20m) - (Stead's Place to Jane Street)	8d	28-Apr-08*	07-May-08																
UTB-4442	Telecoms (BT) (1B/BT/D/504) (21m) - (Crown Place to Duke Street Junction)	10d	28-Apr-08*	09-May-08																
UTB-4452	Telecoms (BT) (1B/BT/D/505) (12m) - (Crown Place to Duke Street Junction)	10d	28-Apr-08*	09-May-08																
UTB-4462	Telecoms (BT) (1B/BT/D/506) (16m) - (Crown Place to Duke Street Junction)	10d	28-Apr-08*	09-May-08																
UTB-3432	Telecoms (BT) (1B/BT/D/544) (37m) - (Balfour Place to Orchardfield Road)	11d	28-Apr-08*	12-May-08																
UTB-3852	Telecoms (Thus) (1B/TH/D/15) (52m) - (Balfour Place to Orchardfield Road)	11d	28-Apr-08*	12-May-08																
UTB-3472	Telecoms (BT) (1B/BT/D/509) (19m) - (Manor Gordon Street to Crown Place)	14d	28-Apr-08*	15-May-08																
UTB-4292	Telecoms (BT) (1B/BT/D/525) (15m) - (Jane Street to Manor Gordon Street)	14d	28-Apr-08*	15-May-08																
UTB-4362	Telecoms (Thus) (1B/TH/D/02) (13m) - (Jane Street to Manor Gordon Street)	14d	28-Apr-08*	15-May-08																
UTB-4282	Telecoms (BT) (1B/BT/D/524) (15m) - (Jane Street to Manor Gordon Street)	17d	28-Apr-08*	20-May-08																
UTB-3732	Telecoms (BT) (1B/BT/D/551) (23m) - (Balfour Place to Orchardfield Road)	18d	28-Apr-08*	21-May-08																
UTB-3302	Telecoms (BT) (1B/BT/D/538) (83m) - (Orchardfield Road to Springfield Street)	19d	28-Apr-08*	22-May-08																
UTB-3742	Telecoms (BT) (1B/BT/D/552) (67m) - (Balfour Place to Orchardfield Road)	19d	28-Apr-08*	22-May-08																
UTB-4312	Telecoms (CW) (1B/CW/D/02) (42m) - (Jane Street to Manor Gordon Street)	25d	28-Apr-08*	30-May-08																
UTB-3702	Telecoms (BT) (1B/BT/D/548) (Chamber) MRX 402A - (Balfour Place to Orchardfield Road)	30d	28-Apr-08*	06-Jun-08																
UTB-3772	Telecoms (BT) (1B/BT/D/555) (Chamber) MRX 402A - (Balfour Place to Orchardfield Road)	30d	28-Apr-08*	06-Jun-08																
UTB-4122	Telecoms (BT) (1B/BT/D/536) (Chamber) MRX 402A - (Springfield Street to Stead's Place)	30d	28-Apr-08*	06-Jun-08																
UTB-3462	Telecoms (BT) (1B/BT/D/512) (Chamber) MRX 412A - (Jane Street to Manor Gordon Street)	35d	28-Apr-08*	13-Jun-08																
UTB-3515	Telecoms (BT) (1B/BT/D/523) (188m) - (Stead's Place to Jane Street)	40d	28-Apr-08*	20-Jun-08																

<ul style="list-style-type: none"> Actual Work Remaining Work Milestone 	 <p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>25 of 41</p>		
--	--	---	---	---

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008								
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28			
UTB-3243	Water (SW-C) (1D/SW/D/03) (94m) - (Lothian Road Junction to Lothian Road Junction)	51d	11-Apr-08 A	15-Jul-08	[Gantt bar: 11-Apr-08 to 15-Jul-08]																				
UTB-4053	Water (SW-C) (1D/SW/D/02a) (4m) - (Lothian Road Junction to South Charlotte Street West)	7d	28-Apr-08*	06-May-08	[Gantt bar: 28-Apr-08 to 06-May-08]																				
UTB-3233	Water (SW-C) (1D/SW/D/01) (94m) - (Lothian Road Junction to South Charlotte Street West)	39d	28-Apr-08*	19-Jun-08	[Gantt bar: 28-Apr-08 to 19-Jun-08]																				
UTB-3223	Water (SW-C) (1D/SW/D/02) (58m) - (South Charlotte Street Junction to South Charlotte Street Junction)	29d	14-May-08*	23-Jun-08	[Gantt bar: 14-May-08 to 23-Jun-08]																				
UTB-3923	Water (SW-C) (1D/SW/D/04) (48m) - (Lothian Road Junction to Lothian Road Junction)	19d	30-May-08*	25-Jun-08	[Gantt bar: 30-May-08 to 25-Jun-08]																				
Commissioning/Completion					64d	28-Apr-08	25-Jul-08																		
UT-3109	All Construction/Diversions Complete - Sub-Section 15 - (Castle Street to South Lane)	0d		28-Apr-08	[Milestone: 28-Apr-08]																				
UT-3129	All Construction/Diversions Complete - Sub-Section 15 - (South Charlotte Street East to Castle Street)	0d		16-May-08	[Milestone: 16-May-08]																				
UT-3479	All Construction/Diversions Complete - Sub-Section 15 - (Lothian Road Junction to South Charlotte Street)	0d		19-Jun-08	[Milestone: 19-Jun-08]																				
UT-3469	All Construction/Diversions Complete - Sub-Section 15 - (South Charlotte St Junction to South Charlotte Street)	0d		23-Jun-08	[Milestone: 23-Jun-08]																				
UT-3499	All Construction/Diversions Complete - Sub-Section 15 - (Shandwick Place West End to Lothian Road Junction)	0d		27-Jun-08	[Milestone: 27-Jun-08]																				
UT-3119	All Construction/Diversions Complete - Sub-Section 15	0d		15-Jul-08	[Milestone: 15-Jul-08]																				
UT-3489	All Construction/Diversions Complete - Sub-Section 15 - (Lothian Road Junction to Lothian Road Junction)	0d		15-Jul-08	[Milestone: 15-Jul-08]																				
UT-3110	Commissioning	8d	16-Jul-08	25-Jul-08	[Gantt bar: 16-Jul-08 to 25-Jul-08]																				
Sub-Section 14 Shandwick Place (inclusive) to Haymarket (exclusive)					213d	03-Mar-08 A	05-Jan-09																		
Sub-Section Wide					213d	03-Mar-08 A	05-Jan-09																		
UTS-3070	Construction/Diversions - Summary Activity - (West Maitland Street to Canning Street)	76d	03-Mar-08 A	17-Jun-08	[Gantt bar: 03-Mar-08 to 17-Jun-08]																				
UTB-3800	Start MUDFA Utility Construction Sub-Section 15 PSW - SHP - (Canning Street to Stafford Street)	0d	28-Apr-08*		[Milestone: 28-Apr-08]																				
UTB-3074	Start MUDFA Utility Construction Sub-Section 14 SHP - HAY	0d	28-Apr-08*		[Milestone: 28-Apr-08]																				
UTB-3075	Start MUDFA Utility Construction Sub-Section 14 SHP - HAY - (West Maitland Street to Canning Street)	0d	28-Apr-08*		[Milestone: 28-Apr-08]																				
UTS-3760	Construction/Diversions - Summary Activity - (Canning Street to Stafford Street)	50d	28-Apr-08	04-Jul-08	[Gantt bar: 28-Apr-08 to 04-Jul-08]																				
UTS-3080	Construction/Diversions - Summary Activity	138d	28-Apr-08	05-Jan-09	[Gantt bar: 28-Apr-08 to 05-Jan-09]																				
UTB-3085	Start MUDFA Utility Construction Sub-Section 14 SHP - HAY - (Manor Place Junction to Manor Place Junction)	0d	14-Jul-08*		[Milestone: 14-Jul-08]																				
UTB-3095	Start MUDFA Utility Construction Sub-Section 14 SHP - HAY - (Palmerston Place to Torpichen Street)	0d	14-Jul-08*		[Milestone: 14-Jul-08]																				
UTS-3090	Construction/Diversions - Summary Activity - (Manor Place Junction to Manor Place Junction)	15d	14-Jul-08	01-Aug-08	[Gantt bar: 14-Jul-08 to 01-Aug-08]																				
UTS-3770	Construction/Diversions - Summary Activity - (Palmerston Place to Torpichen Street)	53d	14-Jul-08	24-Sep-08	[Gantt bar: 14-Jul-08 to 24-Sep-08]																				
Electricity					92d	01-May-08	05-Sep-08																		
UTB-4371	Electricity (SP) (1D/SP/D/10) (12m) - (Canning Street to Stafford Street)	9d	01-May-08*	13-May-08	[Gantt bar: 01-May-08 to 13-May-08]																				
UTB-5351	Electricity (SP) (1D/SP/D/11) (19m) - (Canning Street to Stafford Street)	10d	01-May-08*	14-May-08	[Gantt bar: 01-May-08 to 14-May-08]																				
UTB-3070	Electricity (SP) (1D/SP/D/12) (28m) - (West Maitland Street to Canning Street)	11d	21-May-08*	04-Jun-08	[Gantt bar: 21-May-08 to 04-Jun-08]																				
UTB-3970	Electricity (SP) (1D/SP/D/13) (25m) - (West Maitland Street to Canning Street)	11d	21-May-08*	04-Jun-08	[Gantt bar: 21-May-08 to 04-Jun-08]																				
UTB-3080	Construction/Diversions - Electricity - (Manor Place Junction to Manor Place Junction)	15d	14-Jul-08	01-Aug-08	[Gantt bar: 14-Jul-08 to 01-Aug-08]																				
UTB-3090	Construction/Diversions - Electricity - (Palmerston Place to Torpichen Street)	40d	14-Jul-08	05-Sep-08	[Gantt bar: 14-Jul-08 to 05-Sep-08]																				
Gas					95d	28-Apr-08	05-Sep-08																		
UTB-3071	Gas (SGN) (1D/LP/D/101a) (16m) - (West Maitland Street to Canning Street)	10d	28-Apr-08*	09-May-08	[Gantt bar: 28-Apr-08 to 09-May-08]																				
UTB-3291	Gas (SGN) (1D/LP/D/101b) (89m) - (West Maitland Street to Canning Street)	19d	28-Apr-08*	22-May-08	[Gantt bar: 28-Apr-08 to 22-May-08]																				
UTB-4522	Gas (SGN) (1D/LP/D/105) (4m) - (Canning Street to Stafford Street)	6d	01-May-08*	08-May-08	[Gantt bar: 01-May-08 to 08-May-08]																				
UTB-3262	Gas (SGN) (1D/LP/D/102a) (17m) - (Canning Street to Stafford Street)	10d	01-May-08*	14-May-08	[Gantt bar: 01-May-08 to 14-May-08]																				
UTB-4502	Gas (SGN) (1D/LP/D/103) (19m) - (Canning Street to Stafford Street)	10d	01-May-08*	14-May-08	[Gantt bar: 01-May-08 to 14-May-08]																				
UTB-4532	Gas (SGN) (1D/LP/D/106) (4m) - (Canning Street to Stafford Street)	6d	02-May-08*	09-May-08	[Gantt bar: 02-May-08 to 09-May-08]																				
UTB-4512	Gas (SGN) (1D/LP/D/104) (15m) - (Canning Street to Stafford Street)	10d	12-May-08*	23-May-08	[Gantt bar: 12-May-08 to 23-May-08]																				
UTB-5321	Gas (SGN) (1D/LP/D/107) (6m) - (West Maitland Street to Canning Street)	6d	21-May-08*	28-May-08	[Gantt bar: 21-May-08 to 28-May-08]																				
UTB-5341	Gas (SGN) (1D/LP/D/109a) (5m) - (West Maitland Street to Canning Street)	6d	21-May-08*	28-May-08	[Gantt bar: 21-May-08 to 28-May-08]																				
UTB-5331	Gas (SGN) (1D/LP/D/108) (4m) - (West Maitland Street to Canning Street)	6d	23-May-08*	30-May-08	[Gantt bar: 23-May-08 to 30-May-08]																				
UTB-4381	Construction/Diversions - Gas - (Manor Place Junction to Manor Place Junction)	15d	14-Jul-08	01-Aug-08	[Gantt bar: 14-Jul-08 to 01-Aug-08]																				
UTB-4391	Construction/Diversions - Gas - (Palmerston Place to Torpichen Street)	40d	14-Jul-08	05-Sep-08	[Gantt bar: 14-Jul-08 to 05-Sep-08]																				
Telecoms (Inc Data)					95d	03-Mar-08 A	05-Sep-08																		
UTB-3493	Telecoms (BT) (1D/BT/D/24) (Chamber 110B) - (West Maitland Street to Canning Street)	5d	03-Mar-08 A	12-Jun-08	[Gantt bar: 03-Mar-08 to 12-Jun-08]																				
UTB-3153	Telecoms (BT) (1D/BT/D/22) (Chamber 110B) - (West Maitland Street to Canning Street)	5d	17-Mar-08 A	12-Jun-08	[Gantt bar: 17-Mar-08 to 12-Jun-08]																				

<p>Actual Work Remaining Work Milestone</p>	<p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>30 of 41</p>		
---	--	---	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008							
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28		
UTB-3483	Telecoms (BT) (1D/BT/D/23) (Chamber 110B) - (West Maitland Street to Canning Street)	5d	17-Mar-08 A	17-Jun-08	[Actual Work Bar]																			
UTB-3683	Telecoms (BT) (1D/BT/D/29) (Chamber 110B) - (West Maitland Street to Canning Street)	5d	28-Apr-08*	02-May-08	[Remaining Work Bar]																			
UTB-3693	Telecoms (BT) (1D/BT/D/30) (Chamber 110B) - (West Maitland Street to Canning Street)	5d	28-Apr-08*	02-May-08	[Remaining Work Bar]																			
UTB-3703	Telecoms (BT) (1D/BT/D/31) (20m) - (West Maitland Street to Canning Street)	7d	28-Apr-08*	06-May-08	[Remaining Work Bar]																			
UTB-3713	Telecoms (BT) (1D/BT/D/32) (18m) - (West Maitland Street to Canning Street)	7d	28-Apr-08*	06-May-08	[Remaining Work Bar]																			
UTB-3723	Telecoms (BT) (1D/BT/D/33) (23m) - (West Maitland Street to Canning Street)	7d	28-Apr-08*	06-May-08	[Remaining Work Bar]																			
UTB-3733	Telecoms (BT) (1D/BT/D/34) (30m) - (West Maitland Street to Canning Street)	8d	28-Apr-08*	07-May-08	[Remaining Work Bar]																			
UTB-3073	Telecoms (BT) (1D/BT/D/21) (192m) - (West Maitland Street to Canning Street)	30d	28-Apr-08*	06-Jun-08	[Remaining Work Bar]																			
UTB-3504	Telecoms (BT) (1D/BT/D/20) (Chamber MRX 404) - (Canning Street to Stafford Street)	50d	28-Apr-08*	04-Jul-08	[Remaining Work Bar]																			
UTB-3234	Telecoms (BT) (1D/BT/D/19) (12m) - (Canning Street to Stafford Street)	3d	01-May-08*	05-May-08	[Remaining Work Bar]																			
UTB-3674	Telecoms (CW) (1D/CWD/03a) (Chamber 12C) - (Canning Street to Stafford Street)	7d	01-May-08*	09-May-08	[Remaining Work Bar]																			
UTB-3694	Telecoms (Thus) (1D/TH/D/07) (18m) - (Canning Street to Stafford Street)	7d	01-May-08*	09-May-08	[Remaining Work Bar]																			
UTB-3704	Telecoms (Thus) (1D/TH/D/08) (17m) - (Canning Street to Stafford Street)	7d	01-May-08*	09-May-08	[Remaining Work Bar]																			
UTB-3793	Telecoms (VM) (1D/VM/D/05) (47m) - (West Maitland Street to Canning Street)	17d	01-May-08*	23-May-08	[Remaining Work Bar]																			
UTB-3684	Telecoms (CW) (1D/CWD/04) (19m) - (Canning Street to Stafford Street)	7d	12-May-08*	20-May-08	[Remaining Work Bar]																			
UTB-3633	Telecoms (BT) (1D/BT/D/27) (Demolish Chamber) - (West Maitland Street to Canning Street)	3d	21-May-08*	23-May-08	[Remaining Work Bar]																			
UTB-3673	Telecoms (BT) (1D/BT/D/28) (Demolish Chamber) - (West Maitland Street to Canning Street)	3d	21-May-08*	23-May-08	[Remaining Work Bar]																			
UTB-3783	Telecoms (VM) (1D/VM/D/04) (22m) - (West Maitland Street to Canning Street)	4d	21-May-08*	26-May-08	[Remaining Work Bar]																			
UTB-3743	Telecoms (BT) (1D/BT/D/35) (Demolish Chamber) - (West Maitland Street to Canning Street)	5d	21-May-08*	27-May-08	[Remaining Work Bar]																			
UTB-3883	Telecoms (VM) (1D/VM/D/17) (Demolish Cabinets) - (West Maitland Street to Canning Street)	5d	21-May-08*	27-May-08	[Remaining Work Bar]																			
UTB-3813	Telecoms (VM) (1D/VM/D/12) (Chamber JRC 14B) - (West Maitland Street to Canning Street)	7d	21-May-08*	29-May-08	[Remaining Work Bar]																			
UTB-3753	Telecoms (VM) (1D/VM/D/01) (43m) - (West Maitland Street to Canning Street)	10d	21-May-08*	03-Jun-08	[Remaining Work Bar]																			
UTB-3803	Telecoms (VM) (1D/VM/D/06) (70m) - (West Maitland Street to Canning Street)	13d	23-May-08*	10-Jun-08	[Remaining Work Bar]																			
UTB-3763	Telecoms (VM) (1D/VM/D/02) (Chamber 12C) - (West Maitland Street to Canning Street)	5d	28-May-08*	03-Jun-08	[Remaining Work Bar]																			
UTB-3843	Telecoms (VM) (1D/VM/D/13) (Modify Chamber) - (West Maitland Street to Canning Street)	4d	29-May-08*	03-Jun-08	[Remaining Work Bar]																			
UTB-3863	Telecoms (VM) (1D/VM/D/15) (Chamber 110B) - (West Maitland Street to Canning Street)	7d	29-May-08*	06-Jun-08	[Remaining Work Bar]																			
UTB-3773	Telecoms (VM) (1D/VM/D/03) (16m) - (West Maitland Street to Canning Street)	4d	03-Jun-08*	06-Jun-08	[Remaining Work Bar]																			
UTB-3503	Telecoms (BT) (1D/BT/D/25) (3m) - (West Maitland Street to Canning Street)	3d	05-Jun-08*	09-Jun-08	[Remaining Work Bar]																			
UTB-3513	Telecoms (BT) (1D/BT/D/26) (2m) - (West Maitland Street to Canning Street)	3d	05-Jun-08*	09-Jun-08	[Remaining Work Bar]																			
UTB-3873	Telecoms (VM) (1D/VM/D/16) (Base & Cabinets) - (West Maitland Street to Canning Street)	2d	06-Jun-08*	09-Jun-08	[Remaining Work Bar]																			
UTB-3853	Telecoms (VM) (1D/VM/D/14) (27m) - (West Maitland Street to Canning Street)	7d	06-Jun-08*	16-Jun-08	[Remaining Work Bar]																			
UTB-3473	Telecoms (VM) (1D/VM/D/27) (14m) - (Manor Place Junction to Manor Place Junction)	4d	14-Jul-08*	17-Jul-08	[Remaining Work Bar]																			
UTB-3463	Telecoms (VM) (1D/VM/D/21) (C1 Surface Box) - (Manor Place Junction to Manor Place Junction)	5d	14-Jul-08*	18-Jul-08	[Remaining Work Bar]																			
UTB-3273	Construction/Diversions - Telecoms - (Manor Place Junction to Manor Place Junction)	15d	14-Jul-08	01-Aug-08	[Remaining Work Bar]																			
UTB-3293	Construction/Diversions - Telecoms - (Palmerston Place to Torpichen Street)	40d	14-Jul-08	05-Sep-08	[Remaining Work Bar]																			
Water Supply		95d	28-Apr-08	05-Sep-08	[Actual Work Bar]																			
UTB-3152	Water (SW-C) (1D/SW/D/10b) (Connection) - (West Maitland Street to Canning Street)	5d	28-Apr-08*	02-May-08	[Remaining Work Bar]																			
UTB-3072	Water (SW-C) (1D/SW/D/10a) (98m) - (West Maitland Street to Canning Street)	25d	28-Apr-08*	30-May-08	[Remaining Work Bar]																			
UTB-3263	Water (SW-C) (1D/SW/D/11) (Stub) - (Canning Street to Stafford Street)	5d	01-May-08*	07-May-08	[Remaining Work Bar]																			
UTB-3893	Water (SW-C) (1D/SW/D/12) (Stub) - (Canning Street to Stafford Street)	5d	06-May-08*	12-May-08	[Remaining Work Bar]																			
UTB-3212	Water (SW-C) (1D/SW/D/13) (30m) - (West Maitland Street to Canning Street)	12d	21-May-08*	05-Jun-08	[Remaining Work Bar]																			
UTB-3202	Water (SW-C) (1D/SW/D/12) (Fire Hydrant) - (West Maitland Street to Canning Street)	5d	02-Jun-08*	06-Jun-08	[Remaining Work Bar]																			
UTB-3482	Construction/Diversions - Water - (Manor Place Junction to Manor Place Junction)	15d	14-Jul-08	01-Aug-08	[Remaining Work Bar]																			
UTB-3492	Construction/Diversions - Water - (Palmerston Place to Torpichen Street)	40d	14-Jul-08	05-Sep-08	[Remaining Work Bar]																			
Commissioning/Completion		13d	17-Jun-08	04-Jul-08	[Actual Work Bar]																			
UT-3079	All Construction/Diversions Complete - Sub-Section 14 - (West Maitland Street to Canning Street)	0d		17-Jun-08	[Milestone]																			
UT-3509	All Construction/Diversions Complete - Sub-Section 15 - (Canning Street to Stafford Street)	0d		04-Jul-08	[Milestone]																			
Section 06 Gogar Depot (Priority 1)		206d	03-Sep-07 A	11-Jul-08	[Actual Work Bar]																			
Intermediate Section 06A Gogar Depot		206d	03-Sep-07 A	11-Jul-08	[Actual Work Bar]																			

<ul style="list-style-type: none"> Actual Work Remaining Work Milestone 	<p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>31 of 41</p>		
--	--	---	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008				
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
Sub-Section 01 Depot					206d	03-Sep-07 A	11-Jul-08														
Preparatory Works					0d	28-Apr-08	28-Apr-08														
UTD-0360	Detailed Design - Intermediate Section 06A - Utilities - Issue For Construction Drawings	0d		28-Apr-08																	
Sub-Section Wide					59d	03-Sep-07 A	11-Jul-08														
UTS-4010	Construction/Diversions - Summary Activity - (Gogar Depot to Gogar Depot)	59d		03-Sep-07 A																	
Electricity					10d	28-Apr-08	09-May-08														
UTB-4041	Electricity (SP) (6/SP/D/01) (150m) 2 x 11kV - (Gogar Depot to Gogar Depot)	10d		28-Apr-08																	
Telecoms (Inc Data)					20d	28-Apr-08	23-May-08														
UTB-4064	Telecoms (CW) (6/CW/D/03) Full Reinstatement & Build Chambers - (Gogar Depot to Gogar Depot)	20d		28-Apr-08																	
Water Supply					55d	28-Apr-08	11-Jul-08														
UTB-4075	Water (SW-C) (6/PW/D/01) 800mm - Excavate & Lay 200m @ Railway Xing Heading West (ch.25-220) ...	13d		28-Apr-08*																	
UTB-4085	Water (SW-C) (6/PW/D/01) 800mm - Excavate & Lay 200m from Twin Conn North (ch.420-630) - Team ...	10d		05-May-08																	
UTB-4087	Water (SW-C) (6/PW/D/01) 800mm - Tie-In Connection No. 1 @ Railway End - Team 2 - (Gogar Depot)	5d		15-May-08																	
UTB-4078	Water (SW-C) (6/PW/D/01) 800mm - Excavate & Lay 150m A8 End inc Twin Conn (ch.630-776) - Team ...	20d		19-May-08																	
UTB-4077	Water (SW-C) (6/PW/D/01) 800mm - Excavate & Lay 200m @ BAA Fenceline (ch.220-420) - Team 2 - (...)	10d		26-May-08																	
UTB-4097	Water (SW-C) (6/PW/D/01) 800mm - Tie-In Connection No. 3 @ A8 End - Team 2 - (Gogar Depot)	5d		16-Jun-08																	
UTB-4088	Water (SW-C) (6/PW/D/01) 800mm - Commission New / Isolate Old - (Gogar Depot)	5d		23-Jun-08																	
UTB-4089	Water (SW-C) (6/PW/D/01) 800mm - Old Water Main Isolated - (Gogar Depot)	0d		27-Jun-08																	
UTB-4098	Water (SW-C) (6/PW/D/01) 800mm - Tie-In Connections Nos. 2 & 4 - Team 2 - (Gogar Depot)	10d		30-Jun-08																	
Commissioning/Completion					0d	11-Jul-08	11-Jul-08														
UT-4010A10	All Construction/Diversions Complete - Sub-Section 01 - (Gogar Depot to Gogar Depot)	0d		11-Jul-08																	
UT-4041	Completion and Sign Off Utilities Sub-Section 01 (Depot)	0d		11-Jul-08																	
Section 07 Gogar to Edinburgh Airport (Priority 2)					238d	03-Dec-07 A	12-Nov-08														
Intermediate Section 07A Gogarburn (exclusive) to Edinburgh Airport (inclusive)					238d	03-Dec-07 A	12-Nov-08														
Sub-Section 04 Gogarburn (exclusive) to Ingliston Park & Ride (inclusive)					106d	03-Dec-07 A	12-Nov-08														
Sub-Section Wide					31d	03-Dec-07 A	12-Nov-08														
UTS-4011	Construction/Diversions - Summary Activity - (Gogar Mains Farm Road to Gogarburn Tram Stop)	31d		03-Dec-07 A																	
Telecoms (Inc Data)					3d	02-May-08	07-May-08														
UTB-5381	Telecoms - BT Installation Works 7A01 - (Gogarburn Tram Stop to Edinburgh Airport Hilton Hotel)	5d		02-May-08																	
Sub-Section 05 Ingliston Park & Ride (exclusive) to Edinburgh Airport (inclusive)					135d	05-May-08	07-Nov-08														
Sub-Section Wide					135d	05-May-08	07-Nov-08														
UTB-4000	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR	0d		05-May-08*																	
UTS-4000	Construction/Diversions - Summary Activity	135d		05-May-08																	
UTB-4170	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP03	0d		07-Jul-08*																	
UTB-4050	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Bridge Road North to Edinburgh Hil...	0d		07-Jul-08*																	
UTB-4060	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Airport Terminal to Gogar Bridg...	0d		07-Jul-08*																	
UTB-4070	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP01	0d		07-Jul-08*																	
UTB-4080	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP02	0d		07-Jul-08*																	
UTB-4190	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP07	0d		07-Jul-08*																	
UTB-4020	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Gogar Mains Opening to Ingliston Park & ...	0d		07-Jul-08*																	
UTB-4030	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Edinburgh Hilton Hotel to Gogar Mains Op...	0d		07-Jul-08*																	
UTB-4040	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Eastfield Bridge to Eastfield Bridge) - BY ...	0d		07-Jul-08*																	
UTB-4180	Start MUDFA Utility Construction Sub-Section 05 IPR - AIR - (Airport Terminal to Airport Terminal) - WP06	0d		07-Jul-08*																	
UTS-4020	Construction/Diversions - Summary Activity - (Gogar Mains Opening to Ingliston Park & Ride)	10d		07-Jul-08																	
UTS-4030	Construction/Diversions - Summary Activity - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d		07-Jul-08																	
UTS-4040	Construction/Diversions - Summary Activity - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS (DATE...	10d		07-Jul-08																	
UTS-4180	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP06	10d		07-Jul-08																	
UTS-4190	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP07	20d		07-Jul-08																	
UTS-4080	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP02	50d		07-Jul-08																	

█ Actual Work
█ Remaining Work
◆ Milestone



E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)



Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTS-4070	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP01	55d	07-Jul-08	19-Sep-08																
UTS-4050	Construction/Diversions - Summary Activity - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	60d	07-Jul-08	26-Sep-08																
UTS-4060	Construction/Diversions - Summary Activity - (Edinburgh Airport Terminal to Gogar Bridge Road North)	60d	07-Jul-08	26-Sep-08																
UTS-4170	Construction/Diversions - Summary Activity - (Airport Terminal to Airport Terminal) - WP03	90d	07-Jul-08	07-Nov-08																
Electricity																				
UTB-8370	Construction/Diversions - Electricity - (Gogar Mains Opening to Ingliston Park & Ride)	10d	07-Jul-08	18-Jul-08																
UTB-8410	Construction/Diversions - Electricity - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	07-Jul-08	18-Jul-08																
UTB-8450	Construction/Diversions - Electricity - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	07-Jul-08	18-Jul-08																
UTB-8690	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP06	10d	07-Jul-08	18-Jul-08																
UTB-8730	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP07	20d	07-Jul-08	01-Aug-08																
UTB-8610	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP02	50d	07-Jul-08	12-Sep-08																
UTB-8570	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP01	55d	07-Jul-08	19-Sep-08																
UTB-8490	Construction/Diversions - Electricity - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	60d	07-Jul-08	26-Sep-08																
UTB-8530	Construction/Diversions - Electricity - (Edinburgh Airport Terminal to Gogar Bridge Road North)	60d	07-Jul-08	26-Sep-08																
UTB-8650	Construction/Diversions - Electricity - (Airport Terminal to Airport Terminal) - WP03	90d	07-Jul-08	07-Nov-08																
Gas																				
UTB-8380	Construction/Diversions - Gas - (Gogar Mains Opening to Ingliston Park & Ride)	10d	07-Jul-08	18-Jul-08																
UTB-8420	Construction/Diversions - Gas - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	07-Jul-08	18-Jul-08																
UTB-8460	Construction/Diversions - Gas - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	07-Jul-08	18-Jul-08																
UTB-8700	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP06	10d	07-Jul-08	18-Jul-08																
UTB-8740	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP07	20d	07-Jul-08	01-Aug-08																
UTB-8620	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP02	50d	07-Jul-08	12-Sep-08																
UTB-8580	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP01	55d	07-Jul-08	19-Sep-08																
UTB-8500	Construction/Diversions - Gas - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	60d	07-Jul-08	26-Sep-08																
UTB-8540	Construction/Diversions - Gas - (Edinburgh Airport Terminal to Gogar Bridge Road North)	60d	07-Jul-08	26-Sep-08																
UTB-8660	Construction/Diversions - Gas - (Airport Terminal to Airport Terminal) - WP03	90d	07-Jul-08	07-Nov-08																
Telecoms (Inc Data)																				
UTB-8390	Construction/Diversions - Telecoms - (Gogar Mains Opening to Ingliston Park & Ride)	10d	07-Jul-08	18-Jul-08																
UTB-8440	Construction/Diversions - Telecoms - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	07-Jul-08	18-Jul-08																
UTB-8480	Construction/Diversions - Telecoms - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	07-Jul-08	18-Jul-08																
UTB-8720	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP06	10d	07-Jul-08	18-Jul-08																
UTB-8760	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP07	20d	07-Jul-08	01-Aug-08																
UTB-8640	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP02	50d	07-Jul-08	12-Sep-08																
UTB-8600	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP01	55d	07-Jul-08	19-Sep-08																
UTB-8520	Construction/Diversions - Telecoms - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	60d	07-Jul-08	26-Sep-08																
UTB-8560	Construction/Diversions - Telecoms - (Edinburgh Airport Terminal to Gogar Bridge Road North)	60d	07-Jul-08	26-Sep-08																
UTB-8680	Construction/Diversions - Telecoms - (Airport Terminal to Airport Terminal) - WP03	90d	07-Jul-08	07-Nov-08																
Water Supply																				
UTB-8400	Construction/Diversions - Water - (Gogar Mains Opening to Ingliston Park & Ride)	10d	07-Jul-08	18-Jul-08																
UTB-8430	Construction/Diversions - Water - (Edinburgh Hilton Hotel to Gogar Mains Opening)	10d	07-Jul-08	18-Jul-08																
UTB-8470	Construction/Diversions - Water - (Eastfield Bridge to Eastfield Bridge) - BY OTHERS	10d	07-Jul-08	18-Jul-08																
UTB-8710	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP06	10d	07-Jul-08	18-Jul-08																
UTB-8750	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP07	20d	07-Jul-08	01-Aug-08																
UTB-8630	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP02	50d	07-Jul-08	12-Sep-08																
UTB-8590	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP01	55d	07-Jul-08	19-Sep-08																
UTB-8510	Construction/Diversions - Water - (Gogar Bridge Road North to Edinburgh Hilton Hotel)	60d	07-Jul-08	26-Sep-08																
UTB-8550	Construction/Diversions - Water - (Edinburgh Airport Terminal to Gogar Bridge Road North)	60d	07-Jul-08	26-Sep-08																
UTB-8670	Construction/Diversions - Water - (Airport Terminal to Airport Terminal) - WP03	90d	07-Jul-08	07-Nov-08																
Commissioning/Completion																				
		0d	18-Jul-08	18-Jul-08																

■ Actual Work
■ Remaining Work
◆ Milestone



E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)



Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTB-3775	Construction/Diversions - Gas - (Saughton Road Tram Stop to Carrick Knowe Avenue)	0d	30-Jun-08	30-Jun-08																
UTB-3825	Construction/Diversions - Gas - (Carrick Knowe Avenue to Balgreen Road Tram Stop)	40d	07-Jul-08	29-Aug-08																
Telecoms (Inc Data)					45d	30-Jun-08	29-Aug-08													
UTB-3795	Construction/Diversions - Telecoms - (Saughton Road Tram Stop to Carrick Knowe Avenue)	0d	30-Jun-08	30-Jun-08																
UTB-3845	Construction/Diversions - Telecoms - (Carrick Knowe Avenue to Balgreen Road Tram Stop)	40d	07-Jul-08	29-Aug-08																
Water Supply					45d	30-Jun-08	29-Aug-08													
UTB-3785	Construction/Diversions - Water - (Saughton Road Tram Stop to Carrick Knowe Avenue)	0d	30-Jun-08	30-Jun-08																
UTB-3835	Construction/Diversions - Water - (Carrick Knowe Avenue to Balgreen Road Tram Stop)	40d	07-Jul-08	29-Aug-08																
Commissioning/Completion					0d	30-Jun-08	30-Jun-08													
UT-3784	All Construction/Diversions Complete - Sub-Section 10 - (Saughton Road Tram Stop to Carrick Knowe A...)	0d		30-Jun-08																
Sub-Section 09 Saughton Road North (exclusive) to Bankhead (inclusive)					63d	28-Apr-08	23-Jul-08													
Sub-Section Wide					55d	28-Apr-08	11-Jul-08													
UTB-3759	Start MUDFA Utility Construction Sub-Section 09 SRN - SGA	0d	28-Apr-08*																	
UTB-3760	Construction/Diversions - Summary Activity	55d	28-Apr-08	11-Jul-08																
UTB-3769	Start MUDFA Utility Construction Sub-Section 09 SRN - SGA - (South Gyle Access Tram Stop to Forrest...)	0d	30-Apr-08*																	
UTB-3870	Construction/Diversions - Summary Activity - (South Gyle Access Tram Stop to Forrester High School W...)	40d	30-Apr-08	24-Jun-08																
UTB-3779	Start MUDFA Utility Construction Sub-Section 09 SRN - SGA - (Forrester High School West to Saughto...)	0d	30-Jun-08*																	
UTB-3900	Construction/Diversions - Summary Activity - (Forrester High School West to Saughton Road Tram Stop)	10d	30-Jun-08	11-Jul-08																
Electricity					53d	30-Apr-08	11-Jul-08													
UTB-3700	Construction/Diversions - Electricity - (South Gyle Access Tram Stop to Forrester High School West)	40d	30-Apr-08	24-Jun-08																
UTB-3890	Construction/Diversions - Electricity - (Forrester High School West to Saughton Road Tram Stop)	10d	30-Jun-08	11-Jul-08																
Gas					53d	30-Apr-08	11-Jul-08													
UTB-3705	Construction/Diversions - Gas - (South Gyle Access Tram Stop to Forrester High School West)	40d	30-Apr-08	24-Jun-08																
UTB-3715	Construction/Diversions - Gas - (Forrester High School West to Saughton Road Tram Stop)	10d	30-Jun-08	11-Jul-08																
Telecoms (Inc Data)					53d	30-Apr-08	11-Jul-08													
UTB-3709	Construction/Diversions - Telecoms - (South Gyle Access Tram Stop to Forrester High School West)	40d	30-Apr-08	24-Jun-08																
UTB-3719	Construction/Diversions - Telecoms - (Forrester High School West to Saughton Road Tram Stop)	10d	30-Jun-08	11-Jul-08																
Water Supply					53d	30-Apr-08	11-Jul-08													
UTB-3707	Construction/Diversions - Water - (South Gyle Access Tram Stop to Forrester High School West)	40d	30-Apr-08	24-Jun-08																
UTB-3717	Construction/Diversions - Water - (Forrester High School West to Saughton Road Tram Stop)	10d	30-Jun-08	11-Jul-08																
Commissioning/Completion					21d	24-Jun-08	23-Jul-08													
UT-3709	All Construction/Diversions Complete - Sub-Section 09 - (South Gyle Access Tram Stop to Forrester Hig...)	0d		24-Jun-08																
UT-3699	All Construction/Diversions Complete - Sub-Section 09	0d		11-Jul-08																
UT-3719	All Construction/Diversions Complete - Sub-Section 09 - (Forrester High School West to Saughton Road...)	0d		11-Jul-08																
UT-3770	Commissioning	8d	14-Jul-08	23-Jul-08																
Sub-Section 08 Bankhead (exclusive) to Edinburgh Park Station (inclusive)					111d	25-Feb-08 A	28-Jul-08													
Sub-Section Wide					103d	25-Feb-08 A	16-Jul-08													
UTB-3790	Construction/Diversions - Summary Activity	103d	25-Feb-08 A	16-Jul-08																
UTB-3799	Start MUDFA Utility Construction Sub-Section 08 SGA - EPS - (Edinburgh Park Station to South Gyle Ac...)	0d	28-Apr-08*																	
UTB-3910	Construction/Diversions - Summary Activity - (Edinburgh Park Station to South Gyle Access)	58d	28-Apr-08	16-Jul-08																
Electricity					6d	28-Apr-08	05-May-08													
UT-3815	33KV (4 off) HIGH VOLTAGE CABLE Diversion**Confirmation Req'd**	0d	28-Apr-08	28-Apr-08																
UTB-3791	Electricity (SP) (5B/SP/D/26) (Traffic Signal Service) - (Edinburgh Park Station to South Gyle Access)	6d	28-Apr-08*	05-May-08																
Telecoms (Inc Data)					98d	25-Feb-08 A	16-Jul-08													
UTB-3815	Telecoms (BT) (5B/BT/D/01) (162m) (MRX 510A & MRX 402A) - (Edinburgh Park Station to South Gyle ...)	80d	25-Feb-08 A	11-Jun-08																
UTB-3816	Telecoms (BT) (5B/BT/D/02) (66m) - (Edinburgh Park Station to South Gyle Access)	71d	03-Mar-08 A	09-May-08																
UTB-3842	Telecoms (TH) (5B/TH/D/01) (14m) - (Edinburgh Park Station to South Gyle Access)	4d	31-Mar-08 A	14-May-08																
UTB-3817	Telecoms (BT) (5B/BT/D/03) (140m) (110B) - (Edinburgh Park Station to South Gyle Access)	13d	09-Apr-08 A	14-May-08																
UTB-3818	Telecoms (BT) (5B/BT/D/04) (18m) - (Edinburgh Park Station to South Gyle Access)	4d	28-Apr-08*	01-May-08																

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)		
		35 of 41		

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UTB-3827	Telecoms (CW) (5B/CW/D/04) (14m) (110B x 2) - (Edinburgh Park Station to South Gyle Access)	4d	28-Apr-08*	01-May-08																
UTB-3828	Telecoms (VM) (5B/CH/01/01) (106D) - (Edinburgh Park Station to South Gyle Access)	7d	28-Apr-08*	06-May-08																
UTB-3829	Telecoms (VM) (5B/CH/01/02) (106D) - (Edinburgh Park Station to South Gyle Access)	7d	28-Apr-08*	06-May-08																
UTB-3833	Telecoms (VM) (5B/CH/01/03) (106D) - (Edinburgh Park Station to South Gyle Access)	7d	28-Apr-08*	06-May-08																
UTB-3836	Telecoms (VM) (5B/TE/D/01) (35m) (106D) - (Edinburgh Park Station to South Gyle Access)	17d	28-Apr-08*	20-May-08																
UTB-3819	Telecoms (BT) (5B/BT/D/05) (23m) (MRX 402A) - (Edinburgh Park Station to South Gyle Access)	45d	15-May-08*	16-Jul-08																
UTB-3823	Telecoms (BT) (5B/BT/D/06) (38m) (12C) - (Edinburgh Park Station to South Gyle Access)	13d	05-Jun-08*	23-Jun-08																
UTB-3824	Telecoms (BT) (5B/BT/D/07) (6m) (111A) - (Edinburgh Park Station to South Gyle Access)	11d	11-Jun-08*	25-Jun-08																
UTB-3826	Telecoms (BT) (5B/BT/D/08) (6m) (110B x 2) - (Edinburgh Park Station to South Gyle Access)	12d	23-Jun-08*	08-Jul-08																
Water Supply					21d	05-Mar-08 A	07-May-08													
UTB-3811	Water (SW-C) (5B/PW/D/02) (76m) 450mm Dia. - (Edinburgh Park Station to South Gyle Access)	21d	05-Mar-08 A	07-May-08																
Commissioning/Completion					8d	16-Jul-08	28-Jul-08													
UT-3799	All Construction/Diversions Complete - Sub-Section 08	0d		16-Jul-08																
UT-3809	All Construction/Diversions Complete - Sub-Section 08 - (Edinburgh Park Station to South Gyle Access)	0d		16-Jul-08																
UT-3800	Commissioning	8d	17-Jul-08	28-Jul-08																
Sub-Section 07 Edinburgh Park Station (exclusive) to Edinburgh Park Central (inclusive)					115d	27-Feb-08 A	08-Aug-08													
Sub-Section Wide					75d	28-Apr-08	08-Aug-08													
UTB-3820	Start MUDFA Utility Construction Sub-Section 07 EPS - EDP	0d	28-Apr-08*																	
UTB-3920	Start MUDFA Utility Construction Sub-Section 07 EPS - EDP - (Edinburgh Park to Edinburgh Park Station)	0d	28-Apr-08*																	
UTS-3840	Construction/Diversions - Summary Activity - (Edinburgh Park to Edinburgh Park Station)	14d	28-Apr-08	15-May-08																
UTS-3820	Construction/Diversions - Summary Activity	75d	28-Apr-08	08-Aug-08																
Electricity					50d	27-Feb-08 A	15-May-08													
UTB-3821	Electricity (SP) (5B/SP/D/23) (18m) - (Edinburgh Park to Edinburgh Park Station)	5d	27-Feb-08 A	28-Apr-08																
UTB-5241	Electricity (SP) (5B/SP/D/34) (13m) - (Edinburgh Park to Edinburgh Park Station)	18d	03-Mar-08 A	15-May-08																
UTB-5251	Electricity (SP) (5B/SP/D/35) (13m) - (Edinburgh Park to Edinburgh Park Station)	18d	03-Mar-08 A	15-May-08																
UTB-3831	Electricity (SP) (5B/SP/D/33) (40m) - (Edinburgh Park to Edinburgh Park Station)	10d	31-Mar-08 A	15-May-08																
Telecoms (Inc Data)					17d	16-Jul-08	08-Aug-08													
UTB-4891	Telecoms - BT Installation Works 5B01 - (Edinburgh Park to Balgreen Road)	23d	16-Jul-08	08-Aug-08																
Commissioning/Completion					0d	15-May-08	15-May-08													
UT-3839	All Construction/Diversions Complete - Sub-Section 07 - (Edinburgh Park to Edinburgh Park Station)	0d		15-May-08																
Intermediate Section 05C Edinburgh Park Central (exclusive) to Gogarburn (inclusive)					105d	28-Apr-08	20-Sep-08													
Sub-Section 06 Edinburgh Park Central (exclusive) to Gyle (inclusive)					45d	28-Apr-08	27-Jun-08													
Sub-Section Wide					40d	28-Apr-08	20-Jun-08													
UT-3882	Start MUDFA Utility Construction Sub-Section 06 EDP - GYL	0d	28-Apr-08*																	
UTS-3881	Construction/Diversions - Summary Activity	40d	28-Apr-08	20-Jun-08																
UT-3902	Start MUDFA Utility Construction Sub-Section 06 EDP - GYL - (The Gyle Tram Stop to Edinburgh Park ...)	0d	19-May-08*																	
UTS-3891	Construction/Diversions - Summary Activity - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	19-May-08	20-Jun-08																
Electricity					25d	19-May-08	20-Jun-08													
UTB-3882	Construction/Diversions - Electricity - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	19-May-08	20-Jun-08																
Gas					25d	19-May-08	20-Jun-08													
UTB-3892	Construction/Diversions - Gas - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	19-May-08	20-Jun-08																
Telecoms (Inc Data)					25d	19-May-08	20-Jun-08													
UTB-3912	Construction/Diversions - Telecoms - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	19-May-08	20-Jun-08																
Water Supply					25d	19-May-08	20-Jun-08													
UTB-3902	Construction/Diversions - Water - (The Gyle Tram Stop to Edinburgh Park Tram Stop)	25d	19-May-08	20-Jun-08																
Commissioning/Completion					5d	20-Jun-08	27-Jun-08													
UT-3892	All Construction/Diversions Complete - Sub-Section 06	0d		20-Jun-08																
UT-3912	All Construction/Diversions Complete - Sub-Section 06 - (The Gyle Tram Stop to Edinburgh Park Tram ...)	0d		20-Jun-08																
UT-3891	Commissioning	5d	23-Jun-08	27-Jun-08																

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)		
		36 of 41		

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
UT-3901	Completion and Sign Off Utilities Sub-Section 06 (EDP - GYL)	2d	26-Jun-08*	27-Jun-08																
Sub-Section 03 Gyle (exclusive) to Depot Stop (inclusive)					37d	28-Apr-08	17-Jun-08													
Sub-Section Wide					32d	28-Apr-08	10-Jun-08													
UTB-3880	Start MUDFA Utility Construction Sub-Section 03 GYL - DEH	0d	28-Apr-08*																	
UTS-3880	Construction/Diversions - Summary Activity	32d	28-Apr-08	10-Jun-08																
UTB-3930	Start MUDFA Utility Construction Sub-Section 03 GYL - DEH - (Gogarburn A8 Roundabout to The Gyle ...	0d	30-Apr-08*																	
UTS-3890	Construction/Diversions - Summary Activity - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	30d	30-Apr-08	10-Jun-08																
Electricity					30d	30-Apr-08	10-Jun-08													
UTB-3881	Construction/Diversions - Electricity - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	30d	30-Apr-08	10-Jun-08																
Gas					30d	30-Apr-08	10-Jun-08													
UTB-3891	Construction/Diversions - Gas - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	30d	30-Apr-08	10-Jun-08																
Telecoms (Inc Data)					30d	30-Apr-08	10-Jun-08													
UTB-3911	Construction/Diversions - Telecoms - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	30d	30-Apr-08	10-Jun-08																
Water Supply					30d	30-Apr-08	10-Jun-08													
UTB-3901	Construction/Diversions - Water - (Gogarburn A8 Roundabout to The Gyle Tram Stop)	30d	30-Apr-08	10-Jun-08																
Commissioning/Completion					5d	10-Jun-08	17-Jun-08													
UT-3889	All Construction/Diversions Complete - Sub-Section 03	0d		10-Jun-08																
UT-3899	All Construction/Diversions Complete - Sub-Section 03 - (Gogarburn A8 Roundabout to The Gyle Tram ...	0d		10-Jun-08																
UT-3890	Commissioning	5d	11-Jun-08	17-Jun-08																
UT-3900	Completion and Sign Off Utilities Sub-Section 03 (GYL - DEP)	0d		17-Jun-08																
Sub-Section 02 Depot Stop (exclusive) to Gogarburn (inclusive)					105d	28-Apr-08	20-Sep-08													
Sub-Section Wide					22d	28-Apr-08	27-May-08													
UTB-3730	Start MUDFA Utility Construction Sub-Section 02 DEH - GOG	0d	28-Apr-08*																	
UTS-3730	Construction/Diversions - Summary Activity	22d	28-Apr-08	27-May-08																
UTB-3940	Start MUDFA Utility Construction Sub-Section 02 DEH - GOG - (Gogarburn Tram Stop to Gogarburn A8 ...	0d	30-Apr-08*																	
UTS-3850	Construction/Diversions - Summary Activity - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Apr-08	27-May-08																
Electricity					20d	30-Apr-08	27-May-08													
UTB-3731	Construction/Diversions - Electricity - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Apr-08	27-May-08																
Gas					20d	30-Apr-08	27-May-08													
UTB-3741	Construction/Diversions - Gas - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Apr-08	27-May-08																
Telecoms (Inc Data)					103d	30-Apr-08	20-Sep-08													
UTB-3761	Construction/Diversions - Telecoms - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Apr-08	27-May-08																
UTB-4881	Telecoms - BT Installation Works 5C01 - (Gogarburn Tram Stop to Edinburgh Park Tram Stop)	92d	20-Jun-08	20-Sep-08																
Water Supply					20d	30-Apr-08	27-May-08													
UTB-3751	Construction/Diversions - Water - (Gogarburn Tram Stop to Gogarburn A8 Roundabout)	20d	30-Apr-08	27-May-08																
Commissioning/Completion					5d	27-May-08	03-Jun-08													
UT-3739	All Construction/Diversions Complete - Sub-Section 02	0d		27-May-08																
UT-3749	All Construction/Diversions Complete - Sub-Section 02 - (Gogarburn Tram Stop to Gogarburn A8 Round...	0d		27-May-08																
UT-3740	Commissioning	5d	28-May-08	03-Jun-08																
UT-3750	Completion and Sign Off Utilities Sub-Section 02 (DEP - GOG)	0d		03-Jun-08																
Section 02 Haymarket Corridor (Priority 4)					75d	26-May-08	08-Sep-08													
Intermediate Section 02A Haymarket (inclusive) - Roseburn Junction (inclusive)					75d	26-May-08	08-Sep-08													
Sub-Section 13 Haymarket Corridor Track Intersection HAY-ROJ					75d	26-May-08	08-Sep-08													
Sub-Section Wide					75d	26-May-08	08-Sep-08													
UTB-2050	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ	0d	26-May-08*																	
UTB-2060	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Roseburn Sub-Station to Dalry Terrace)	0d	02-Jun-08*																	
UTB-2070	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Dalry Terrace to Easter Dalry Road)	0d	02-Jun-08*																	
UTB-2080	Start MUDFA Utility Construction Sub-Section 13 HAY - ROJ - (Easter Dalry Road to Haymarket Train St..	0d	02-Jun-08*																	
UTS-2080	Construction/Diversions - Summary Activity - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																




█ Actual Work
█ Remaining Work
 ◆ Milestone



E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)
37 of 41



Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008					
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28
UTS-2070	Construction/Diversions - Summary Activity - (Dalry Terrace to Easter Dalry Road)	25d	02-Jun-08	04-Jul-08																		
UTS-2050	Construction/Diversions - Summary Activity	70d	02-Jun-08	08-Sep-08																		
UTS-2060	Construction/Diversions - Summary Activity - (Roseburn Sub-Station to Dalry Terrace)	70d	02-Jun-08	08-Sep-08																		
Electricity																						
UTB-2131	Construction/Diversions - Electricity - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																		
UTB-2051	Construction/Diversions - Electricity - (Roseburn Sub-Station to Dalry Terrace)	25d	02-Jun-08	04-Jul-08																		
UTB-2091	Construction/Diversions - Electricity - (Dalry Terrace to Easter Dalry Road)	25d	02-Jun-08	04-Jul-08																		
Gas																						
UTB-2141	Construction/Diversions - Gas - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																		
UTB-2061	Construction/Diversions - Gas - (Roseburn Sub-Station to Dalry Terrace)	25d	02-Jun-08	04-Jul-08																		
UTB-2101	Construction/Diversions - Gas - (Dalry Terrace to Easter Dalry Road)	25d	02-Jun-08	04-Jul-08																		
Telecoms (Inc Data)																						
UTB-2161	Construction/Diversions - Telecoms - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																		
UTB-2081	Construction/Diversions - Telecoms - (Roseburn Sub-Station to Dalry Terrace)	25d	02-Jun-08	04-Jul-08																		
UTB-2121	Construction/Diversions - Telecoms - (Dalry Terrace to Easter Dalry Road)	25d	02-Jun-08	04-Jul-08																		
UTB-2171	Telecoms - BT Installation Works 2A01 - (Roseburn Sub-Station to Haymarket Station)	64d	04-Jul-08	06-Sep-08																		
Water Supply																						
UTB-2151	Construction/Diversions - Water - (Easter Dalry Road to Haymarket Train Station)	20d	02-Jun-08	27-Jun-08																		
UTB-2071	Construction/Diversions - Water - (Roseburn Sub-Station to Dalry Terrace)	25d	02-Jun-08	04-Jul-08																		
UTB-2111	Construction/Diversions - Water - (Dalry Terrace to Easter Dalry Road)	25d	02-Jun-08	04-Jul-08																		
Commissioning/Completion																						
UT-2089	All Construction/Diversions Complete - Sub-Section 13 - (Easter Dalry Road to Haymarket Train Station)	0d		27-Jun-08																		
UT-2079	All Construction/Diversions Complete - Sub-Section 13 - (Dalry Terrace to Easter Dalry Road)	0d		04-Jul-08																		
07 INFRACO CONSTRUCTION																						
INFRACO (Construction)					195d	22-Nov-07 A	29-Aug-08															
Consents & Approvals (Relocation of Monuments)					90d	28-Apr-08	29-Aug-08															
A16660	Consents & Approvals for relocation of Queen Victoria Monument at Constitution St./Foot of the Walk ju...	90d	28-Apr-08	29-Aug-08																		
A16520	Consents & Approvals for relocation of Heart of Midlothian War Memorial	90d	28-Apr-08	29-Aug-08																		
A16530	Consents & Approvals for works on Victoria Dock Bridge (Ancient Monument Status)	90d	28-Apr-08	29-Aug-08																		
A16540	Consents & Approvals for relocation of Sherlock Holmes Statue	90d	28-Apr-08	29-Aug-08																		
FULL ROUTE TOP LEVEL SUMMARY					40d	22-Nov-07 A	23-May-08															
IN-1000	INFRACO Main Contract Mobilisation	40d	22-Nov-07 A	23-May-08																		
CONSTRUCTION LINE 1A - Airport to Newhaven					123d	05-May-08	22-Oct-08															
OFF-STREET WORKS					123d	05-May-08	22-Oct-08															
SECTION 2 HAYMARKET CORRIDOR					113d	19-May-08	22-Oct-08															
Opening Sequence A (Airport to Haymarket)					113d	19-May-08	22-Oct-08															
02A Haymarket Corridor					113d	19-May-08	22-Oct-08															
Intermediate Section 02A Haymarket (inclusive) to Roseburn Junction (inclusive)					113d	19-May-08	22-Oct-08															
Intermediate Sector 02A Haymarket Corridor - HAY-ROJ					113d	19-May-08	22-Oct-08															
Demolition of Caley Ale House (Sub-Sector 13)					19d	19-May-08	12-Jun-08															
A6810	Secure & fence-off area - Caley Ale House (No works outside Haymarket Stn prior to 17/11/2007)	2d	19-May-08	20-May-08																		
A7050	Isolate & disconnect utilities	3d	19-May-08	21-May-08																		
A7060	Remove any items to be recovered (slates etc) - Caley Ale House	5d	19-May-08	23-May-08																		
A7070	Demolish existing building - Caley Ale House	10d	27-May-08	09-Jun-08																		
A7080	Break-out foundations - Caley Ale House	5d	06-Jun-08	12-Jun-08																		
Haymarket Terrace Sub-Station					80d	03-Jul-08	22-Oct-08															
A1890	Sub-Station Haymarket Station - Build	80d	03-Jul-08	22-Oct-08																		
SECTION 05 ROSEBURN JUNCTION TO GOGAR					73d	05-May-08	13-Aug-08															
Opening Sequence A (Airport to Haymarket)					73d	05-May-08	13-Aug-08															

<p>Actual Work</p> <p>Remaining Work</p> <p>Milestone</p>	 <p>Trams for Edinburgh ...connecting our Capital</p>	<p>E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)</p> <p>38 of 41</p>		
---	--	---	---	---

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008			
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14
Intermediate Section 05A Roseburn Junction (exclusive) to Balgreen Road (inclusive)																				
Sub-Section 12 Roseburn Junction (exclusive) to Murrayfield Stadium (inclusive)																				
Contaminated Land at Roseburn Street (Sub-Section 12)																				
A6110	De-Contamination Works - Roseburn Street	68d	05-May-08	06-Aug-08	[Green bar from 05-May-08 to 06-Aug-08]															
Demolition of Viking International Buildings (Sub-Section 12)																				
A6840	Secure & fence-off area - Viking International Buildings	5d	05-May-08	09-May-08	[Green bar from 05-May-08 to 09-May-08]															
A6880	Notify Utility companies of disconnection requirements - Viking International Buildings	0d	12-May-08		[Milestone diamond at 12-May-08]															
A6890	Isolate & disconnect utilities - Viking International Buildings	5d	09-Jun-08	13-Jun-08	[Green bar from 09-Jun-08 to 13-Jun-08]															
A6900	Removal of roof panels - Viking International Buildings	15d	16-Jun-08	04-Jul-08	[Green bar from 16-Jun-08 to 04-Jul-08]															
A6910	Removal of cladding from walls - Viking International Buildings	25d	07-Jul-08	08-Aug-08	[Green bar from 07-Jul-08 to 08-Aug-08]															
Demolition of Alamo National Car Rental Buildings (Sub-Section 12)																				
A6830	Secure & fence-off area - National Car Rentals (TTRO Required ???)	5d	05-May-08	09-May-08	[Green bar from 05-May-08 to 09-May-08]															
A6940	Notify Utility companies of disconnection requirements - National Car Rentals	0d	12-May-08		[Milestone diamond at 12-May-08]															
A6950	Disconnect & remove signage - National Car Rentals	5d	09-Jun-08	13-Jun-08	[Green bar from 09-Jun-08 to 13-Jun-08]															
A6960	Disconnect & remove car wash facilities - National Car Rentals	25d	16-Jun-08	18-Jul-08	[Green bar from 16-Jun-08 to 18-Jul-08]															
Demolition of JB McLean Property (Sub-Section 12)																				
A6820	Secure & fence-off area - JB McLean Property	8d	05-May-08	14-May-08	[Green bar from 05-May-08 to 14-May-08]															
A7000	Notify Utility companies of disconnection requirements - JB McLean Property	0d	14-May-08		[Milestone diamond at 14-May-08]															
A7010	Isolate & disconnect utilities - JB McLean Property	8d	11-Jun-08	20-Jun-08	[Green bar from 11-Jun-08 to 20-Jun-08]															
A7020	Demolish building - JB McLean Property	8d	23-Jun-08	02-Jul-08	[Green bar from 23-Jun-08 to 02-Jul-08]															
A7030	Break-out foundations - JB McLean Property	8d	02-Jul-08	11-Jul-08	[Green bar from 02-Jul-08 to 11-Jul-08]															
Demolition Clark Commercials - Russell Road (Sub-Section 12)																				
A6860	Demolition works Clark Commercials - Russell Road	15d	07-May-08	28-May-08	[Green bar from 07-May-08 to 28-May-08]															
Demolition W.H.Smith (Sub-Section 12)																				
A8410	Demolition W.H.Smith	25d	05-May-08	06-Jun-08	[Green bar from 05-May-08 to 06-Jun-08]															
Demolition Custom Projects (Sub-Section 12)																				
A8420	Demolition Custom Projects	25d	05-May-08	06-Jun-08	[Green bar from 05-May-08 to 06-Jun-08]															
Demolition Murrayfield Sports & Social Club (Sub-Section 12)																				
A8440	Demolition Murrayfield Sports & Social club	30d	09-Jun-08	18-Jul-08	[Green bar from 09-Jun-08 to 18-Jul-08]															
Russell Road Sub-Station																				
A1780	Sub-Station - Build	40d	19-Jun-08	13-Aug-08	[Green bar from 19-Jun-08 to 13-Aug-08]															
Section 05 Roseburn Junction to Gogar (Priority 3)																				
Intermediate Section 05B Balgreen Road (exclusive) to Edinburgh Park Central (inclusive)																				
05B Balgreen Road (exc.) to Edinburgh Park Central (inc.)																				
Sub-Section 10 Balgreen Road (exclusive) to Saughton Road North (inclusive)																				
Contaminated Land at ATC Hut (Sub-Section 10)																				
A12950	Lease termination of "Notice to quit"	0d		12-May-08*	[Milestone diamond at 12-May-08]															
A6100	De-Contamination/Demolition Works - ATC Hut	20d	12-May-08	09-Jun-08	[Green bar from 12-May-08 to 09-Jun-08]															
09 DPOFA OPERATOR & MAINTENANCE																				
DPOFA (Operations)																				
TEL																				
Procurement - Ticket Machines																				
A13950	Issue EOI (expression of interest) Letters / PQQ's	1d	28-Apr-08	28-Apr-08	[Green bar from 28-Apr-08 to 28-Apr-08]															
A13960	Prepare Tender Package	5d	29-Apr-08	05-May-08	[Green bar from 29-Apr-08 to 05-May-08]															
A13970	Bidders Tender Period	15d	06-May-08	26-May-08	[Green bar from 06-May-08 to 26-May-08]															
A13980	Tender Submission Date	0d		26-May-08	[Milestone diamond at 26-May-08]															
A13990	Evaluation of Tender Submissions	3d	27-May-08	29-May-08	[Green bar from 27-May-08 to 29-May-08]															
A14000	Clarifications & Negotiations	3d	30-May-08	03-Jun-08	[Green bar from 30-May-08 to 03-Jun-08]															
A14010	Prepare Tender Assessment Report	1d	04-Jun-08	04-Jun-08	[Green bar from 04-Jun-08 to 04-Jun-08]															

		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04) 39 of 41		
--	--	--	--	--

Activity ID	Activity Name	Original Duration	Start	Finish	April 2008				May 2008				June 2008				July 2008					
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28
A14020	Successful bidder informed / Contract Award	1d	05-Jun-08	05-Jun-08																		
Procurement - INEO		29d	28-Apr-08	05-Jun-08																		
A14030	Issue EOI (expression of interest) Letters / PQQ's	1d	28-Apr-08	28-Apr-08																		
A14040	Prepare Tender Package	5d	29-Apr-08	05-May-08																		
A14050	Bidders Tender Period	15d	06-May-08	26-May-08																		
A14060	Tender Submission Date	0d		26-May-08																		
A14070	Evaluation of Tender Submissions	3d	27-May-08	29-May-08																		
A14080	Clarifications & Negotiations	3d	30-May-08	03-Jun-08																		
A14090	Prepare Tender Assessment Report	1d	04-Jun-08	04-Jun-08																		
A14100	Successful bidder informed / Contract Award	1d	05-Jun-08	05-Jun-08																		
TRANSDEV		486d	16-Oct-06 A	21-Nov-08																		
Phase B - Procurement of Infrastructure and Equipment		353d	16-Oct-06 A	04-Jul-08																		
Planning & Development of Operating Organisation		353d	16-Oct-06 A	04-Jul-08																		
Project Plan (will eventually become Operational Main Plan)		2d	28-Apr-08	29-Apr-08																		
TD-0020	Issue draft Project Plan V3	2d	28-Apr-08	29-Apr-08																		
Develop Op's Method Statements		353d	16-Oct-06 A	20-May-08																		
TD-1005	Prepare draft Op's Method Statements	243d	16-Oct-06 A	29-Apr-08																		
TD-1010	Issue draft Op's Method Statements	15d	30-Apr-08	20-May-08																		
Service Integration (Review required from TEL)		293d	23-Oct-06 A	04-Jul-08																		
TD-1400	Support Development of Service Intergration Plan (for FBC)	293d	23-Oct-06 A	04-Jul-08																		
Agree Operational Output Spec.		90d	02-Jul-07 A	26-May-08																		
TD-1600	Develop & Agree Op's output spec.	90d	02-Jul-07 A	26-May-08																		
Agree Amendments to Op's Appendix		151d	02-Jul-07 A	27-May-08																		
TD-1800	Develop & Agree amendments to Op's Appendix	151d	02-Jul-07 A	27-May-08																		
Phase B - Gateway from Phase B to Phase C1		1d	14-Sep-07 A	02-Jul-08																		
Agreement of Target Costs for Phase C2		1d	14-Sep-07 A	02-Jul-08																		
TD-2000	Agree target Op's costs for Phase "D"	1d	14-Sep-07 A	02-Jul-08																		
Phase C1 - Pre-Mobilisation		130d	23-May-08	21-Nov-08																		
Project Plan (will eventually become Operational Main Plan)		0d	30-May-08	30-May-08																		
TD-0021	Issue draft Project Plan V4	0d	30-May-08	30-May-08																		
Support During Construction and Preparation for Testing and Commissioning		0d	23-May-08	23-May-08																		
TD-2010	Pre-mobilisation activities START	0d	23-May-08	23-May-08																		
Output from Transdev		130d	26-May-08	21-Nov-08																		
Operator Necessary Consents & Approvals		105d	26-May-08	17-Oct-08																		
TD-2030	Prepare draft Operator Necessary Consents & Approvals plan	105d	26-May-08	17-Oct-08																		
Development of Case for Safety Test Operation		130d	26-May-08	21-Nov-08																		
TD-2060	Prepare draft Case for Safety Test Operation plan	130d	26-May-08	21-Nov-08																		
Maintenance for Infracore		130d	26-May-08	21-Nov-08																		
TD-2090	Prepare draft Maintenance for Infracore plan	130d	26-May-08	21-Nov-08																		
Training for Infracore		92d	26-May-08	30-Sep-08																		
TD-2120	Prepare draft Training for Infracore plan	92d	26-May-08	30-Sep-08																		
Approvals Management Plan		92d	26-May-08	30-Sep-08																		
TD-2180	Prepare draft Approvals Management plan	92d	26-May-08	30-Sep-08																		
Testing & Commissioning Plan		73d	26-May-08	03-Sep-08																		
TD-2210	Prepare draft Testing and Commissioning plan	73d	26-May-08	03-Sep-08																		
Shadow Running Validation Plan		92d	26-May-08	30-Sep-08																		
TD-2240	Prepare draft Shadow Running Validation plan	92d	26-May-08	30-Sep-08																		
Systems Integration Plan		92d	26-May-08	30-Sep-08																		
TD-2270	Prepare draft Systems Integration plan	92d	26-May-08	30-Sep-08																		

Actual Work
Remaining Work
Milestone



E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04)



Activity ID	Activity Name	Original Duration	Start	Finish	April 2008					May 2008					June 2008				July 2008				
					31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	
Incident Management Plan																							
TD-2300	Prepare Draft Incident Management plan	92d	26-May-08	30-Sep-08																			
10 AS-BUILT DESIGN																							
SECTOR 80 System Wide As Built Design																							
MUDFA As-Built Design																							
MUDFA Section 06 Gogar Depot As-Built																							
A4730	Post MUDFA Construction Design (As-builts) Section 06 Gogar Depot	65d	14-Jul-08	10-Oct-08																			
MUDFA Section 05 Roseburn Junction to Gogar As-Built																							
A4740	Post MUDFA Construction Design (As-builts) Section 05C Edinburgh Park to Gogarburn	65d	30-Jun-08	26-Sep-08																			

<ul style="list-style-type: none"> Actual Work Remaining Work Milestone 		E.T.N. - 12 Week Look-Ahead Programme (Periods 02-03-04) 41 of 41		
---	--	--	--	--