

	A	B	C	D	E	F	G	H	I	J	K	L
1	Activity ID	V24 Start	V24 Finish	Infraco Planned Start	Delta V24 to V24	Delta V24 to V24	V23 BL Project Start	V23 BL Project Finish	V22 BL1 Start	V22 BL1 Finish	V17 BL2 Start	V17 BL2 Finish
2	Total	03-Jul-06 A	01-Jul-10		0	0	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10
3	ULE90130 SDS Edinburgh Tram V24 Actual Progress to Data Date 10Dec07 Received 21Dec07	03-Jul-06 A	01-Jul-10		0	0	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10
4	MS - Programme Key Milestones	05-Feb-07 A	01-Jul-10		0	0	05-Feb-07	01-Jul-10	05-Feb-07	01-Jul-10	05-Feb-07	01-Jul-10
5	MS - Programme Key Milestones	05-Feb-07 A	01-Jul-10		0	0	05-Feb-07	01-Jul-10	05-Feb-07	01-Jul-10	05-Feb-07	01-Jul-10
6	MS - Programme Key Milestones	05-Feb-07 A	01-Jul-10		0	0	05-Feb-07	01-Jul-10	05-Feb-07	01-Jul-10	05-Feb-07	01-Jul-10
7	SDS Key Milestones	05-Feb-07 A	19-Dec-08		-73	-51	05-Feb-07	29-Oct-08	05-Feb-07	07-Oct-08	05-Feb-07	05-May-08
8	TIE Milestones	23-Oct-09	01-Jul-10		0	0	23-Oct-09	01-Jul-10	23-Oct-09	01-Jul-10	23-Oct-09	01-Jul-10
9	PPWA - PROCUREMENT	10-Dec-07	10-Dec-07		-3	-3	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07
10	PPWA - PROCUREMENT	10-Dec-07	10-Dec-07		-3	-3	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07
11	PPWA - PROCUREMENT	10-Dec-07	10-Dec-07		-3	-3	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07
12	INFRACO	10-Dec-07	10-Dec-07		-3	-3	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07	07-Dec-07
13	MPWA - MANAGEMENT Project Wide Activities	03-Jul-06 A	31-Mar-08		0	0	03-Jul-06	31-Mar-08	03-Jul-06	31-Mar-08	03-Jul-06	24-Dec-07
14	MPWA - MANAGEMENT Project Wide Activities	03-Jul-06 A	31-Mar-08		0	0	03-Jul-06	31-Mar-08	03-Jul-06	31-Mar-08	03-Jul-06	24-Dec-07
15	MPWA - Management Project Wide Activities	03-Jul-06 A	31-Mar-08		0	0	03-Jul-06	31-Mar-08	03-Jul-06	31-Mar-08	03-Jul-06	24-Dec-07
16	Management (Task100)	03-Jul-06 A	31-Mar-08		0	0	03-Jul-06	31-Mar-08	03-Jul-06	31-Mar-08	03-Jul-06	24-Dec-07
17	Capital Cost	01-Aug-06 A	07-Jan-08		-60	-32	01-Aug-06	08-Dec-07	01-Aug-06	08-Nov-07	01-Aug-06	19-Jul-07
18	Planning & Approvals	03-Jul-06 A	06-Mar-08		0	0	03-Jul-06	06-Mar-08	03-Jul-06	06-Mar-08	03-Jul-06	31-Aug-07
19	Stakeholder Management	31-Jul-06 A	19-Dec-07		-49	-21	31-Jul-06	28-Nov-07	31-Jul-06	31-Oct-07	31-Jul-06	31-Jul-07
20	EPWA - ENGINEERING Project Wide Activities	03-Jul-06 A	01-Jul-10		0	0	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10
21	EPWA - ENGINEERING Project Wide Activities	03-Jul-06 A	01-Jul-10		0	0	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10
22	EPWA - ENGINEERING Project Wide Activities	03-Jul-06 A	01-Jul-10		0	0	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10	03-Jul-06	01-Jul-10
23	Track (Task200.1.1)	03-Jul-06 A	01-May-08		-62	-20	03-Jul-06	11-Apr-08	03-Jul-06	28-Feb-08	03-Jul-06	03-Jan-08
24	Surveys	03-Jul-06 A	14-Dec-07		-39	0	03-Jul-06	14-Dec-07	03-Jul-06	05-Nov-07	03-Jul-06	14-Aug-07
25	Modelling (Task200.2)	03-Jul-06 A	23-May-08		-53	-53	03-Jul-06	31-Mar-08	03-Jul-06	31-Mar-08	03-Jul-06	18-Jan-08
26	Wider Area Traffic Signal Design	02-Jul-07 A	30-May-08		-133	-105	02-Jul-07	15-Feb-08	02-Jul-07	18-Jan-08	02-Jul-07	02-Nov-07
27	Geotechnical	12-Nov-07 A	10-Mar-08		-101	-12	12-Nov-07	27-Feb-08	12-Nov-07	30-Nov-07		
28	Environmental (Task 200.3)	08-Jan-07 A	01-Jul-10		0	0	08-Jan-07	01-Jul-10	08-Jan-07	01-Jul-10	08-Jan-07	01-Jul-10
29	System & Communications (Task200.5)	03-Jul-06 A	15-Apr-08		-53	-25	03-Jul-06	21-Mar-08	03-Jul-06	22-Feb-08	03-Jul-06	11-Dec-07
30	Stakeholder Reviews	03-Jul-06 A	28-Mar-08		-59	0	03-Jul-06	28-Mar-08	03-Jul-06	29-Jan-08	03-Jul-06	12-Oct-07
31	TRO's (Task200.4)	13-Aug-07 A	17-Nov-09		0	0	13-Aug-07	17-Nov-09	13-Aug-07	17-Nov-09	08-Aug-07	17-Nov-09
32	Traction Power (Task 200.6.1)	28-Aug-07 A	10-Dec-08		0	0	28-Aug-07	10-Dec-08	28-Aug-07	10-Dec-08	17-Aug-07	10-Dec-08
33	OLE (Task200.7)	07-Aug-06 A	16-Apr-08		-49	-21	07-Aug-06	26-Mar-08	07-Aug-06	27-Feb-08	07-Aug-06	05-Dec-07
34	Tram Stops	14-Sep-07 A	08-Feb-08		-28	0	14-Sep-07	08-Feb-08	14-Sep-07	11-Jan-08	02-Jul-07	25-Sep-07
35	Landscaping	30-Apr-07 A	08-Jan-08		-56	-28	30-Apr-07	13-Nov-07	11-Dec-07	30-Apr-07	30-Apr-07	24-Jul-07
36	SDS Support to Tram Selection (Task200.8)	03-Jul-06 A	14-Dec-07		-49	-21	03-Jul-06	23-Nov-07	03-Jul-06	26-Oct-07	03-Jul-06	31-Aug-07
37	Architecture Management (Task200.9)	31-Jul-06 A	08-Feb-08		-70	-70	31-Jul-06	30-Nov-07	31-Jul-06	30-Nov-07	31-Jul-06	28-Sep-07
38	EMC (Task200.10)	31-Jul-06 A	18-Jan-08		-25	-25	31-Jul-06	24-Dec-07	31-Jul-06	24-Dec-07	31-Jul-06	26-Oct-07
39	System Engineering	03-Jul-06 A	19-Dec-08		-73	-51	03-Jul-06	29-Oct-08	03-Jul-06	07-Oct-08	03-Jul-06	05-May-08
40	Systems Assurance (100.5)	03-Jul-06 A	25-Jul-08		-49	0	03-Jul-06	25-Jul-08	03-Jul-06	06-Jun-08	03-Jul-06	16-Jan-08
41	Track Auxiliary (Task200.12)	01-Nov-07 A	24-Jan-08		-21	-21	01-Nov-07	03-Jan-08			18-Feb-08	03-Mar-08
42	VO83 Cable Coordination	22-Jun-07 A	08-Feb-08		-23	-23	22-Jun-07	16-Jan-08	22-Jun-07	16-Jan-08	22-Jun-07	27-Jul-07
43	Haymarket to Newhaven Road - Section 1 (Task300)	01-Aug-06 A	11-Aug-09		0	0	01-Aug-06	11-Aug-09	01-Aug-06	11-Aug-09	01-Aug-06	28-Jul-09
44	Section Wide - Section 1	02-Jul-07 A	05-Dec-08		-73	-51	02-Jul-07	15-Oct-08	02-Jul-07	23-Sep-08	02-Jul-07	17-Apr-08
45	Section Wide	02-Jul-07 A	05-Dec-08		-73	-51	02-Jul-07	15-Oct-08	02-Jul-07	23-Sep-08	02-Jul-07	17-Apr-08
46	Stakeholder Reviews	02-Jul-07 A	15-Feb-08		-77	0	02-Jul-07	15-Feb-08	02-Jul-07	30-Nov-07	02-Jul-07	20-Jul-07
47	Design Assurance Review	21-Nov-08	05-Dec-08		-73	-51	02-Oct-08	15-Oct-08	10-Sep-08	23-Sep-08	03-Apr-08	17-Apr-08
48	FOW - NER - Section 1A (Task300.2)	01-Aug-06 A	11-Aug-09		0	0	01-Aug-06	11-Aug-09	01-Aug-06	11-Aug-09	01-Aug-06	28-Jul-09
49	Sub Section Wide	01-Feb-07 A	26-Jan-09		-81	-59	01-Feb-07	28-Nov-08	01-Feb-07	06-Nov-08	01-Feb-07	30-May-08
50	Sub Section Wide IDC	29-Feb-08	31-Mar-08		-35	2	04-Mar-08	02-Apr-08	29-Jan-08	25-Feb-08	05-Nov-07	30-Nov-07
51	Design Assurance Review	07-Nov-08	21-Nov-08		-73	-51	18-Sep-08	01-Oct-08	27-Aug-08	09-Sep-08	20-Mar-08	03-Apr-08
52	Consents & Approvals	20-Aug-07 A	26-Jan-09		-81	-59	20-Aug-07	28-Nov-08	20-Aug-07	06-Nov-08	26-Feb-07	30-May-08
53	Track (Task300.2.1)	04-May-07 A	18-Jan-08	23-Jan-09	-66	-28	04-May-07	21-Dec-07	04-May-07	13-Nov-07	04-May-07	20-Aug-07
54	Roads, Street Lighting & Landscaping SubSections 1A1 & 1A2 (Task300.2.2)	01-Feb-07 A	05-Oct-08	23-Jan-09	0	0	01-Feb-07	03-Oct-08	01-Feb-07	05-Oct-08	01-Feb-07	29-Feb-08
55	VO253 - Subsection 1A4 - Lindsay Road Detailed Design (Not Approved)	26-Nov-07 A	03-Oct-08		0	0	26-Nov-07	03-Oct-08	22-Oct-07	03-Oct-08		
56	VO252 - Subsection 1A3 - Ocean Terminal Detailed Design (Not Approved)	26-Nov-07 A	03-Oct-08		0	0	26-Nov-07	03-Oct-08	22-Oct-07	03-Oct-08		
57	VO254 Casino Car Park Design (Not Approved)	17-Jan-08	14-Feb-08		-57	-8	10-Jan-08	06-Feb-08	22-Nov-07	19-Dec-07		
58	VO259 Bernard Street Works (Not Approved)	17-Jan-08	14-Feb-08		-57	-8	10-Jan-08	06-Feb-08	22-Nov-07	19-Dec-07		
59	VO257 - Casino Square Alignment Revisions (Not Approved)	17-Jan-08	14-Feb-08		-57	-8	10-Jan-08	06-Feb-08	22-Nov-07	19-Dec-07		
60	Drainage	16-Nov-07 A	10-Mar-08		0	2	16-Nov-07	12-Mar-08	05-Nov-07	10-Mar-08	02-Jul-07	12-Sep-07
61	Boundary & Accommodation Works (Task300.2.4)	09-Nov-07 A	31-Mar-08		0	2	09-Nov-07	02-Apr-08				
62	FOW - COS	31-Aug-07 A	11-Aug-09		0	0	31-Aug-07	11-Aug-09	31-Aug-07	11-Aug-09	20-Sep-07	28-Jul-09
63	Tram Stop Foot of the Walk (Task300.3.10)	31-Aug-07 A	11-Aug-09		0	0	31-Aug-07	11-Aug-09	31-Aug-07	11-Aug-09	20-Sep-07	28-Jul-09
64	Tram Stop Bernard Street (Task300.2.8)	31-Mar-08	11-Aug-09		0	0	02-Apr-08	11-Aug-09	25-Feb-08	11-Aug-09	29-Feb-08	28-Jul-09
65	COS - OCD	24-Aug-07 A	11-Aug-09		0	0	24-Aug-07	11-Aug-09	24-Aug-07	11-Aug-09	29-Aug-07	28-Jul-09
66	Tram Stop Port of Leith (Task300.2.9)	24-Aug-07 A	11-Aug-09		0	0	24-Aug-07	11-Aug-09	24-Aug-07	11-Aug-09	29-Aug-07	28-Jul-09
67	OCD - OCT	01-Aug-06 A	11-Aug-09		0	0	01-Aug-06	11-Aug-09	01-Aug-06	11-Aug-09	01-Aug-06	28-Jul-09

	A	B	C	D	E	F	G	H	I	J	K	L
68	Tram Stop Ocean Terminal (Task300.2.10)	20-Aug-07 A	11-Aug-09		0	0	20-Aug-07	11-Aug-09	20-Aug-07	11-Aug-09	20-Aug-07	28-Jul-09
69	VO53 Ocean Terminal Stop Revision (Not tie approved)	18-Oct-06 A	18-Jan-08		-43	-7	18-Oct-06	11-Jan-08	16-Oct-06	06-Dec-07	16-Oct-06	17-Aug-07
70	Structures	01-Aug-06 A	26-Jan-09		-81	-59	01-Aug-06	28-Nov-08	01-Aug-06	06-Nov-08	01-Aug-06	13-Jun-08
71		01-Aug-06 A		04-Nov-08	-112	-91	01-Aug-06	27-Oct-08	01-Aug-06	06-Nov-08	01-Aug-06	13-Jun-08
72		01-Aug-06 A		08-Dec-08	-29	-7	01-Aug-06	28-Nov-08	01-Aug-06	06-Nov-08	01-Aug-06	15-May-08
73	OCT - NER	20-Aug-07 A	11-Aug-09		0	0	20-Aug-07	11-Aug-09	20-Aug-07	11-Aug-09	20-Aug-07	28-Jul-09
74	Tram Stop Newhaven (Task300.2.11)	20-Aug-07 A	11-Aug-09		0	0	20-Aug-07	11-Aug-09	20-Aug-07	11-Aug-09	20-Aug-07	28-Jul-09
75	Structures	10-Dec-07	15-Dec-08		-213	-192	13-Dec-07	06-Jun-08	23-Nov-07	16-May-08	18-Jul-07	28-Jan-08
76		10-Dec-07		17-Jun-08	-213	-192	13-Dec-07	06-Jun-08	23-Nov-07	16-May-08	18-Jul-07	28-Jan-08
77	MDR - FOW - Section 1B (Task300.3)	27-Aug-07 A	11-Aug-09		0	0	27-Aug-07	11-Aug-09	27-Aug-07	11-Aug-09	20-Jul-07	28-Jul-09
78	Sub Section Wide	27-Aug-07 A	14-Apr-08		-17	-5	27-Aug-07	09-Apr-08	27-Aug-07	28-Mar-08	20-Jul-07	04-Mar-08
79	Sub Section Wide IDC	03-Dec-07 A	07-Jan-08		-5	7	10-Dec-07	14-Jan-08	28-Nov-07	02-Jan-08	07-Nov-07	04-Dec-07
80	Design Assurance Review	08-Jan-08	21-Jan-08		-5	7	15-Jan-08	28-Jan-08	03-Jan-08	16-Jan-08	05-Dec-07	18-Dec-07
81	Consents & Approvals	27-Aug-07 A	14-Apr-08		-17	-5	27-Aug-07	09-Apr-08	27-Aug-07	28-Mar-08	21-Aug-07	04-Mar-08
82	Track (Task300.3.1)	31-Aug-07 A	08-Feb-08	01-Aug-08	-8	-7	31-Aug-07	01-Feb-08	31-Aug-07	31-Jan-08		
83	Roads, Street Lighting & Landscaping (Task300.3.2)	24-Dec-07		01-Aug-08	-17	-5	17-Dec-07	09-Apr-08	05-Dec-07	06-Mar-08	04-Mar-08	04-Mar-08
84	Drainage	25-Feb-08	10-Mar-08		0	0	25-Feb-08	10-Mar-08	25-Feb-08	10-Mar-08	20-Jul-07	20-Jul-07
85	Boundary & Accomodation Works (Task300.3.4)	14-Nov-07 A	14-Jan-08									
86	MDR - BAS	07-Mar-08	11-Aug-09		0	0	28-Jan-08	11-Aug-09	28-Jan-08	11-Aug-09	04-Mar-08	28-Jul-09
87	Tram Stop Balfour Street (Task300.3.8)	07-Mar-08	11-Aug-09		0	0	28-Jan-08	11-Aug-09	28-Jan-08	11-Aug-09	04-Mar-08	28-Jul-09
88	PSW - MDR - Section 1C (Task300.4)	17-Nov-06 A	11-Aug-09		0	0	17-Nov-06	11-Aug-09	17-Nov-06	11-Aug-09	17-Nov-06	28-Jul-09
89	Sub Section Wide	01-Feb-07 A	14-May-08		-16	-23	01-Feb-07	21-Apr-08	01-Feb-07	28-Apr-08	01-Feb-07	17-Mar-08
90	Sub Section Wide IDC	24-Jan-08	20-Feb-08		-16	-23	24-Dec-07	28-Jan-08	08-Jan-08	04-Feb-08	19-Nov-07	17-Dec-07
91	Design Assurance Review	21-Feb-08	05-Mar-08		-16	-23	29-Jan-08	11-Feb-08	05-Feb-08	18-Feb-08	17-Dec-07	07-Jan-08
92	Consents & Approvals	27-Aug-07 A	14-May-08		-16	-23	27-Aug-07	21-Apr-08	27-Aug-07	28-Apr-08	04-Sep-07	17-Mar-08
93	Track (Task300.4.1)	26-Nov-07 A	22-Feb-08	31-Oct-08		6	17-Dec-07	28-Feb-08				
94	Roads, Street Lighting & Landscaping (Task300.4.2)	01-Feb-07 A	14-May-08	31-Oct-08	-16	-23	01-Feb-07	21-Apr-08	01-Feb-07	28-Apr-08	01-Feb-07	17-Mar-08
95	Drainage	22-Oct-07 A	10-Mar-08		0	0	22-Oct-07	10-Mar-08	12-Nov-07	10-Mar-08	03-Aug-07	22-Oct-07
96	PSW - SAS	17-Nov-06 A	11-Aug-09		0	0	17-Nov-06	11-Aug-09	17-Nov-06	11-Aug-09	17-Nov-06	28-Jul-09
97	Tram Stop St. Andrew Square (Task300.4.8)	17-Nov-06 A	11-Aug-09		0	0	17-Nov-06	11-Aug-09	17-Nov-06	11-Aug-09	17-Nov-06	28-Jul-09
98	SAS - PIP	07-Dec-06 A	11-Aug-09		0	0	07-Dec-06	11-Aug-09	07-Dec-06	11-Aug-09	07-Dec-06	28-Jul-09
99	Tram Stop Picardy Place (Task300.4.9)	31-Aug-07 A	11-Aug-09		0	0	31-Aug-07	11-Aug-09	31-Aug-07	11-Aug-09	24-Sep-07	28-Jul-09
100	Tram Cathedral Lane Substation(Task300.4.10)	07-Dec-06 A	17-Dec-07		-7	-7	07-Dec-06	10-Dec-07	07-Dec-06	10-Dec-07	07-Dec-06	04-Dec-07
101	PIP - MDR	07-Mar-08	11-Aug-09		0	0	28-Jan-08	11-Aug-09	04-Feb-08	11-Aug-09	17-Mar-08	28-Jul-09
102	Tram Stop McDonald Road (Task300.4.11)	07-Mar-08	11-Aug-09		0	0	28-Jan-08	11-Aug-09	04-Feb-08	11-Aug-09	17-Mar-08	28-Jul-09
103	HAY - PSW - Section 1D (Task300.5)	27-Aug-07 A	11-Aug-09		0	0	27-Aug-07	11-Aug-09	27-Aug-07	11-Aug-09	10-Aug-07	28-Jul-09
104	Sub Section Wide	27-Aug-07 A	21-Apr-08		-21	-14	27-Aug-07	07-Apr-08	27-Aug-07	31-Mar-08	10-Aug-07	26-Feb-08
105	Sub Section Wide IDC	03-Dec-07 A	14-Jan-08		-7	0	10-Dec-07	14-Jan-08	03-Dec-07	07-Jan-08	31-Oct-07	27-Nov-07
106	Consents & Approvals	27-Aug-07 A	21-Apr-08		-21	-14	27-Aug-07	07-Apr-08	27-Aug-07	31-Mar-08	10-Aug-07	26-Feb-08
107	Design Assurance Review	15-Jan-08	28-Jan-08		-7	0	15-Jan-08	28-Jan-08	08-Jan-08	21-Jan-08	28-Nov-07	11-Dec-07
108	Track (Task300.5.1)	14-Sep-07 A	08-Feb-08	05-Jan-09	-28	-7	14-Sep-07	01-Feb-08	14-Sep-07	11-Jan-08		
109	Roads, Street Lighting & Landscaping (Task300.5.2)	08-Jan-08	21-Apr-08	05-Jan-09	-21	-14	17-Dec-07	07-Apr-08	10-Dec-07	31-Mar-08	26-Feb-08	26-Feb-08
110	Drainage	25-Feb-08	10-Mar-08		0	0	25-Feb-08	10-Mar-08	25-Feb-08	10-Mar-08	10-Aug-07	10-Aug-07
111	VO258 Torphican Street Conversion (Not Approved)	10-Dec-07	07-Jan-08		-38	-31	19-Nov-07	07-Dec-07	12-Nov-07	30-Nov-07		
112	Boundary & Accomodation Works (Task300.5.4)	14-Nov-07 A	16-Jan-08			-2	14-Nov-07	14-Jan-08				
113	HAY - SHP	14-Mar-08	11-Aug-09		0	0	25-Feb-08	11-Aug-09	29-Jan-08	11-Aug-09	26-Feb-08	28-Jul-09
114	Tram Stop Shandwick Place (Task300.5.8)	14-Mar-08	11-Aug-09		0	0	25-Feb-08	11-Aug-09	29-Jan-08	11-Aug-09	26-Feb-08	28-Jul-09
115	SHP - PSW	25-Mar-08	11-Aug-09		0	0	22-Feb-08	11-Aug-09	22-Feb-08	11-Aug-09	26-Feb-08	28-Jul-09
116	Tram Stop Princes Street (Task300.5.9)	25-Mar-08	11-Aug-09		0	0	22-Feb-08	11-Aug-09	22-Feb-08	11-Aug-09	26-Feb-08	28-Jul-09
117	Haymarket to Roseburn Junction - Section 2 (Task400)	31-Jul-06 A	11-Aug-09		0	0	31-Jul-06	11-Aug-09	31-Jul-06	11-Aug-09	31-Jul-06	28-Jul-09
118	HAY - ROJ - Section 2A (Task400.2)	31-Jul-06 A	11-Aug-09		0	0	31-Jul-06	11-Aug-09	31-Jul-06	11-Aug-09	31-Jul-06	28-Jul-09
119	Sub Section Wide	31-Jul-06 A	02-May-08		-38	-18	31-Jul-06	14-Apr-08	31-Jul-06	25-Mar-08	31-Jul-06	22-Feb-08
120	Sub Section Wide IDC	14-Jan-08	08-Feb-08		-46	-18	17-Dec-07	21-Jan-08	27-Nov-07	24-Dec-07	02-Oct-07	29-Oct-07
121	Design Assurance Review	11-Feb-08	22-Feb-08		-38	-18	22-Jan-08	04-Feb-08	02-Jan-08	15-Jan-08	30-Oct-07	12-Nov-07
122	Consents & Approvals	30-Jan-07 A	02-May-08		-38	-18	30-Jan-07	14-Apr-08	30-Jan-07	25-Mar-08	30-Jan-07	22-Feb-08
123	Track (Task400.2.1)	06-Aug-07 A	15-Feb-08	28-Nov-08	-56	-21	06-Aug-07	25-Jan-08	06-Aug-07	21-Dec-07		
124	Roads, Street Lighting & Landscaping (Task400.2.2)	15-Jan-07 A	02-May-08	28-Nov-08	-38	-18	15-Jan-07	14-Apr-08	15-Jan-07	25-Mar-08	15-Jan-07	28-Jan-08
125	Drainage	13-Nov-07 A	10-Mar-08		0	0	13-Nov-07	10-Mar-08	12-Nov-07	10-Mar-08	02-Jul-07	31-Jul-07
126	Utilities (Task400.2.4)	31-Jul-06 A	07-Jan-08		-59	-31	31-Jul-06	07-Dec-07	31-Jul-06	09-Nov-07	31-Jul-06	10-Aug-07
127	VO190 Crew Relief Facility	22-Oct-07 A	21-Dec-07		-21	-7	22-Oct-07	14-Dec-07	22-Oct-07	30-Nov-07	20-Jul-07	31-Aug-07
128	HAY - ROJ	14-Aug-06 A	11-Aug-09		0	0	14-Aug-06	11-Aug-09	14-Aug-06	11-Aug-09	14-Aug-06	28-Jul-09
129	Tram Stop Haymarket (Task400.2.7)	06-Feb-07 A	11-Aug-09		0	0	06-Feb-07	11-Aug-09	06-Feb-07	11-Aug-09	06-Feb-07	28-Jul-09
130	Structures	26-Feb-08	04-Mar-08		-6	0	26-Feb-08	04-Mar-08	26-Feb-08	27-Feb-08	17-Dec-07	25-Feb-08
131	S01 Russell Road Bridge	26-Feb-08	26-Feb-08		0	0	26-Feb-08	26-Feb-08	26-Feb-08	26-Feb-08	17-Dec-07	17-Dec-07
132		04-Mar-08		01-Apr-08	-6	0	04-Mar-08	04-Mar-08	27-Feb-08		25-Feb-08	25-Feb-08
133	Tram Haymarket Terrace 1 Sub Station (Task400.2.8)	14-Aug-06 A	04-Mar-08		-25	0	14-Aug-06	04-Mar-08	14-Aug-06	08-Feb-08	14-Aug-06	01-Feb-08
134	Roseburn Junction to Gogarburn - Section 5 (Task700)	14-Jul-06 A	11-Aug-09		0	0	14-Jul-06	11-Aug-09	14-Jul-06	11-Aug-09	14-Jul-06	28-Jul-09
135	Section Wide - Section 5	31-Jul-06 A	02-Jun-08		-21	-21	31-Jul-06	12-May-08	31-Jul-06	12-May-08	31-Jul-06	21-Apr-08

	A	B	C	D	E	F	G	H	I	J	K	L
136	Section Wide	31-Jul-06 A	02-Jun-08		-21	-21	31-Jul-06	12-May-08	31-Jul-06	12-May-08	31-Jul-06	21-Apr-08
137	Stakeholder Reviews	31-Jul-06 A	14-Dec-07		10	-7	31-Jul-06	07-Dec-07	31-Jul-06	24-Dec-07	31-Jul-06	14-Sep-07
138	Section Wide Design Assurance Review	20-May-08	02-Jun-08		-21	-21	29-Apr-08	12-May-08	29-Apr-08	12-May-08	08-Apr-08	21-Apr-08
139	ROJ - BAR - Section 5A (Task700.2)	14-Jul-06 A	11-Aug-09		0	0	14-Jul-06	11-Aug-09	14-Jul-06	11-Aug-09	14-Jul-06	28-Jul-09
140	Sub Section Wide	14-Jul-06 A	08-Sep-08		-21	-21	14-Jul-06	18-Aug-08	14-Jul-06	18-Aug-08	14-Jul-06	23-May-08
141	Sub Section Wide IDC	14-Feb-08	12-Mar-08		-7	-7	07-Feb-08	05-Mar-08	07-Feb-08	05-Mar-08	25-Sep-07	22-Oct-07
142	Design Assurance Review	06-May-08	19-May-08		-21	-21	15-Apr-08	28-Apr-08	15-Apr-08	28-Apr-08	18-Feb-08	29-Feb-08
143	Consents & Approvals	06-Jul-07 A	08-Sep-08		-21	-21	06-Jul-07	18-Aug-08	06-Jul-07	18-Aug-08	23-Jul-07	23-May-08
144	Track (Task700.2.1)	06-Aug-07 A	28-Mar-08	25-Jun-09	-112	0	06-Aug-07	28-Mar-08	06-Aug-07	07-Dec-07		
145	Roads, Street Lighting & Landscaping (Task700.2.2)	10-Apr-07 A	10-Jun-08	25-Jun-09	44	-13	10-Apr-07	28-May-08	10-Apr-07	24-Jun-08	10-Apr-07	21-Jan-08
146	VO231 Balgreen Road Option 3	03-Dec-07 A	11-Feb-08			-7	10-Dec-07	04-Feb-08				
147	VO286 Balgreen Road Option 3 additional OLE work	10-Dec-07	19-Dec-07									
148	Drainage	29-Jan-08	10-Mar-08		0	0	22-Jan-08	10-Mar-08	22-Jan-08	10-Mar-08	24-Jul-07	03-Aug-07
149	Utilities (Task700.2.4)	14-Jul-06 A	14-Jan-08		-59	-31	14-Jul-06	14-Dec-07	14-Jul-06	16-Nov-07	14-Jul-06	27-Jul-07
150	ROJ - MUR	08-Dec-06 A	11-Aug-09		0	0	08-Dec-06	11-Aug-09	08-Dec-06	11-Aug-09	08-Dec-06	28-Jul-09
151	Tram Stop Murrayfield Stadium (Task700.2.6)	28-Apr-08	11-Aug-09		0	0	05-Mar-08	11-Aug-09	05-Mar-08	11-Aug-09	21-Jan-08	28-Jul-09
152	Structures	08-Dec-06 A	02-May-08		-25	0	08-Dec-06	02-May-08	08-Dec-06	07-Apr-08	08-Dec-06	04-Mar-08
153	W01 Russell Road Retaining Wall One	13-Mar-08	13-Mar-08		25	-7	06-Mar-08	06-Mar-08	07-Apr-08	07-Apr-08	04-Mar-08	04-Mar-08
154	W02 Russell Road Retaining Wall Two	20-Mar-08	20-Mar-08		18	0	20-Mar-08	20-Mar-08	07-Apr-08	07-Apr-08	03-Mar-08	03-Mar-08
155		08-Dec-06 A	08-Sep-08	07-May-08	-25	0	08-Dec-06	02-May-08	08-Dec-06	08-Sep-08	08-Dec-06	03-Dec-07
156	MUR - BAR Including Elevated Route	29-Nov-06 A	08-Sep-08		-21	-21	29-Nov-06	18-Aug-08	29-Nov-06	18-Aug-08	29-Nov-06	23-May-08
157	Structures	29-Nov-06 A	08-Sep-08		-21	-21	29-Nov-06	18-Aug-08	29-Nov-06	18-Aug-08	29-Nov-06	23-May-08
158	S21A Roseburn Street Viaduct (Task700.2.9)	25-Apr-08	25-Apr-08		-51	-25	31-Mar-08	05-Mar-08	31-Mar-08	05-Mar-08	14-Jan-08	14-Jan-08
159		07-Dec-07 A	08-Sep-08	02-Jun-08	-53	-23	04-Dec-07	30-Apr-08	05-Nov-07	31-Mar-08	16-Jul-07	15-Jan-08
160	S21C Murrayfield Underpass (Task700.2.14)	05-May-08	05-May-08		14	-52	14-Mar-08	19-May-08	14-Mar-08	19-May-08	04-Jan-08	04-Jan-08
161	S21D Murrayfield Training Pitches Retaining Wall (Task700.2.15)	05-Feb-07 A	27-Jun-08		28	28	05-Feb-07	25-Jul-08	05-Feb-07	25-Jul-08	05-Feb-07	19-Mar-08
162	S21E Water of Leith Bridge (Task700.2.16)	05-May-08	05-May-08		14	-52	14-Mar-08	19-May-08	14-Mar-08	19-May-08	14-Dec-07	14-Dec-07
163	S22 Balgreen Road Bridge (Task700.2.10)	29-Nov-06 A	08-Sep-08	10-Mar-09	-21	-21	29-Nov-06	18-Aug-08	29-Nov-06	18-Aug-08	29-Nov-06	23-May-08
164	W08 Baird Drive Retaining Wall (Task700.2.11)	03-Dec-07 A	21-Jul-08		0	0	19-Nov-07	21-Jul-08	26-Oct-07	21-Jul-08	02-Jul-07	07-Mar-08
165	W09 Balgreen Road Retaining Wall (Task700.2.12)	10-Jan-07 A	11-Aug-08	10-Mar-09	-24	-24	10-Jan-07	18-Jul-08	10-Jan-07	18-Jul-08	10-Jan-07	11-Apr-08
166	BAR - EDP - Section 5B (Task700.3)	14-Aug-06 A	11-Aug-09		0	0	14-Aug-06	11-Aug-09	14-Aug-06	11-Aug-09	14-Aug-06	28-Jul-09
167	Sub Section Wide	29-Aug-06 A	21-Jul-08		-6	0	29-Aug-06	21-Jul-08	29-Aug-06	15-Jul-08	29-Aug-06	14-Jul-08
168	Sub Section Wide IDC	24-Jan-08	20-Feb-08		-33	-30	17-Dec-07	21-Jan-08	14-Dec-07	18-Jan-08	05-Sep-07	02-Oct-07
169	Design Assurance Review	26-Mar-08	08-Apr-08		-8	0	26-Mar-08	08-Apr-08	18-Mar-08	31-Mar-08	25-Mar-08	07-Apr-08
170	Consents & Approvals	10-Apr-07 A	21-Jul-08		-6	0	10-Apr-07	21-Jul-08	10-Apr-07	15-Jul-08	10-Apr-07	14-Jul-08
171	Track (Task700.3.1)	08-Aug-07 A	08-Feb-08	29-Jul-08	-49	0	06-Aug-07	08-Feb-08	06-Aug-07	21-Dec-07		
172		13-Aug-07 A	30-Oct-08	29-Jul-08	0	0	13-Aug-07	30-Jun-08	13-Aug-07	30-Oct-08	09-Jul-07	01-Jan-08
173	Drainage	12-Nov-07 A	10-Mar-08		0	0	10-Mar-08	10-Mar-08	19-Nov-07	12-Nov-07	02-Jul-07	03-Aug-07
174	Utilities (Task700.3.4)	29-Aug-06 A	21-Dec-07		-49	-21	29-Aug-06	30-Nov-07	29-Aug-06	02-Nov-07	29-Aug-06	03-Aug-07
175	VO266 OLE Rework at Carrick Knowe (Internal - Not PM Approved)	10-Dec-07	21-Jan-08		-59	-31	19-Nov-07	21-Dec-07	22-Oct-07	23-Nov-07		
176	VO267 OLE Pole Loading at Carrick Knowe (Internal - Not PM Approved)	10-Dec-07	21-Jan-08		-59	-31	19-Nov-07	21-Dec-07	22-Oct-07	23-Nov-07		
177	BAR - SRN	23-Jan-07 A	11-Aug-09		0	0	23-Jan-07	11-Aug-09	23-Jan-07	11-Aug-09	23-Jan-07	28-Jul-09
178	Tram Stop Balgreen (Task700.3.5)	08-May-07 A	11-Aug-09		0	0	08-May-07	11-Aug-09	06-Jul-07	11-Aug-09	30-Jul-07	28-Jul-09
179	Tram Jenners Depository Substation (Task700.3.9)	23-Jan-07 A	21-Dec-07		24	24	23-Jan-07	14-Jan-08	23-Jan-07	14-Jan-08	23-Jan-07	14-Sep-07
180	Tram Stop Saughton (Task700.3.6)	25-Feb-08	11-Aug-09		0	0	05-Feb-08	11-Aug-09	05-Feb-08	11-Aug-09	01-Jan-08	28-Jul-09
181	Structures	17-Sep-07 A	22-Jul-08		-6	0	17-Sep-07	22-Jul-08	17-Sep-07	16-Jul-08	13-Aug-07	15-Jul-08
182		17-Sep-07 A	22-Jul-08	15-Aug-08	-6	0	17-Sep-07	22-Jul-08	17-Sep-07	22-Jul-08	13-Aug-07	15-Jul-08
183	S24 Existing Saughton Road Bridge	25-Feb-08	25-Feb-08		-20	-20	05-Feb-08	05-Feb-08	05-Feb-08	05-Feb-08	10-Sep-07	10-Sep-07
184	SRN - SGA	14-Aug-06 A	11-Aug-09		0	0	14-Aug-06	11-Aug-09	14-Aug-06	11-Aug-09	14-Aug-06	28-Jul-09
185	Tram Stop Bankhead (Task700.3.10)	30-Jun-08	11-Aug-09		0	0	30-Jun-08	11-Aug-09	30-Jun-08	11-Aug-09	01-Jan-08	28-Jul-09
186	Structures	14-Aug-06 A	12-May-08		-39	-46	14-Aug-06	27-Mar-08	14-Aug-06	03-Apr-08	14-Aug-06	13-Dec-07
187		23-Oct-06 A			-46	-63	23-Oct-06	10-Mar-08	23-Oct-06	03-Apr-08	23-Oct-06	12-Dec-07
188		14-Aug-06 A			-39	-46	14-Aug-06	27-Mar-08	14-Aug-06	03-Apr-08	14-Aug-06	13-Dec-07
189	SGA - EPS	08-Apr-08	11-Aug-09		0	0	21-Apr-08	11-Aug-09	21-Apr-08	11-Aug-09	01-Jan-08	28-Jul-09
190	Tram Stop Edinburgh Park Station (Task700.3.14)	30-Jun-08	11-Aug-09		0	0	30-Jun-08	11-Aug-09	30-Jun-08	11-Aug-09	01-Jan-08	28-Jul-09
191	Structures	08-Apr-08	08-Apr-08		13	13	21-Apr-08	21-Apr-08	21-Apr-08	21-Apr-08	21-Mar-08	21-Mar-08
192	S27 Edinburgh Park Station Viaduct (NR Ref 070/003-2)	08-Apr-08	08-Apr-08		13	13	21-Apr-08	21-Apr-08	21-Apr-08	21-Apr-08	21-Mar-08	21-Mar-08
193	EPS - EDP	30-Jun-08	11-Aug-09		0	0	30-Jun-08	11-Aug-09	30-Jun-08	11-Aug-09	01-Jan-08	28-Jul-09
194	Tram Stop Edinburgh Park Central (Task700.3.17)	30-Jun-08	11-Aug-09		0	0	30-Jun-08	11-Aug-09	30-Jun-08	11-Aug-09	01-Jan-08	28-Jul-09
195	EDP - GOG - Section 5C (Task700.4)	18-Sep-06 A	11-Aug-09		0	0	18-Sep-06	11-Aug-09	18-Sep-06	11-Aug-09	18-Sep-06	28-Jul-09
196	Sub Section Wide	18-Sep-06 A	20-Jun-08		-35	-35	18-Sep-06	18-May-08	18-Sep-06	18-May-08	18-Sep-06	29-Feb-08
197	Sub Section Wide IDC	28-Feb-08	28-Mar-08		-43	-43	18-Jan-08	14-Feb-08	18-Jan-08	14-Feb-08	19-Sep-07	16-Oct-07
198	Design Assurance Review	31-Mar-08	11-Apr-08		-21	-21	10-Mar-08	21-Mar-08	10-Mar-08	21-Mar-08	17-Dec-07	04-Jan-08
199	Consents & Approvals	02-Nov-07 A	20-Jun-08		-35	-35	02-Nov-07	16-May-08	02-Nov-07	16-May-08	16-Oct-07	29-Feb-08
200	Track (Task700.4.1)	06-Aug-07 A	07-Mar-08		-42	0	06-Aug-07	07-Mar-08	06-Aug-07	25-Jan-08		
201		06-Mar-08			-43	-43	08-May-08	08-May-08	25-Jan-08	06-Mar-08	15-Jan-08	15-Jan-08
202	Drainage	10-Dec-07	12-Mar-08		-2	-2	19-Nov-07	10-Mar-08	06-Nov-07	10-Mar-08	02-Jul-07	30-Jul-07
203	Utilities (Task700.4.4)	18-Sep-06 A	15-Jan-08		-57	-29	18-Sep-06	17-Dec-07	18-Sep-06	19-Nov-07	18-Sep-06	27-Jul-07

	A	B	C	D	E	F	G	H	I	J	K	L
204	EDP - GYL	28-Mar-08	11-Aug-09		0	0	03-Dec-07	11-Aug-09	16-Nov-07	11-Aug-09	12-Nov-07	28-Jul-09
205	Tram Stop Gyle Centre (Task700.4.7)	24-Apr-08	11-Aug-09		0	0	24-Apr-08	11-Aug-09	10-Apr-08	11-Aug-09	15-Jan-08	28-Jul-09
206	Structures	28-Mar-08	28-Mar-08		-133	-116	03-Dec-07	03-Dec-07	16-Nov-07	16-Nov-07	12-Nov-07	12-Nov-07
207		28-Mar-08		16-May-08	-133	-116	03-Dec-07	03-Dec-07	16-Nov-07		12-Nov-07	12-Nov-07
208	GYL - DEH (Including A8 Underpass)	11-Dec-06 A	11-Aug-09		0	0	11-Dec-06	11-Aug-09	11-Dec-06	11-Aug-09	11-Dec-06	28-Jul-09
209	Depot Halt(Task700.4.8)	24-Apr-08	11-Aug-09		0	0	24-Apr-08	11-Aug-09	10-Apr-08	11-Aug-09	15-Jan-08	28-Jul-09
210	Structures	11-Dec-06 A	06-Jun-08		-21	-21	11-Dec-06	16-May-08	11-Dec-06	16-May-08	11-Dec-06	14-Mar-08
211		11-Dec-06 A		16-Jul-08	-21	-21	11-Dec-06	16-May-08	11-Dec-06		11-Dec-06	14-Mar-08
212	DEH - GOG	09-Nov-06 A	11-Aug-09		0	0	09-Nov-06	11-Aug-09	09-Nov-06	11-Aug-09	09-Nov-06	28-Jul-09
213	Tram Stop Gogarburn (Task700.4.13)	28-Mar-08	11-Aug-09		0	0	25-Mar-08	11-Aug-09	07-Mar-08	11-Aug-09	15-Jan-08	28-Jul-09
214	VO84 RBS Gogarburn Stop Design Approval	09-Nov-06 A	14-Dec-07		-49	-21	09-Nov-06	23-Nov-07	09-Nov-06	26-Oct-07	09-Nov-06	06-Jul-07
215	GDE DEPOT - Section 6 (Task870)	29-Aug-06 A	16-Oct-09		0	0	29-Aug-06	16-Oct-09	29-Aug-06	16-Oct-09	29-Aug-06	27-Mar-09
216	GDE DEPOT - Section Wide	29-Aug-06 A	16-Oct-09		0	0	29-Aug-06	16-Oct-09	29-Aug-06	16-Oct-09	29-Aug-06	27-Mar-09
217	DEPOT	29-Aug-06 A	16-Oct-09		0	0	29-Aug-06	16-Oct-09	29-Aug-06	16-Oct-09	29-Aug-06	27-Mar-09
218	Sub Section Wide IDC	02-Oct-08	30-Oct-08		-220	-112	12-Jun-08	10-Jul-08	26-Feb-08	24-Mar-08	26-Oct-07	22-Nov-07
219	Design Assurance Review	30-Oct-08	13-Nov-08		-161	-112	10-Jul-08	24-Jul-08	23-May-08	05-Jun-08	23-Nov-07	06-Dec-07
220	Section Approvals	17-Sep-07 A	29-Jan-09		-181	-119	17-Sep-07	02-Oct-08	17-Sep-07	01-Aug-08	02-Jul-07	21-Feb-08
221	Roads, Street Lighting & Landscaping (Task870.3)	27-Jul-09	16-Oct-09		0	0	27-Jul-09	16-Oct-09	27-Jul-09	16-Oct-09	01-Oct-08	22-Dec-08
222	Drainage	10-Dec-07	25-Feb-08		14	0	19-Nov-07	25-Feb-08	19-Nov-07	10-Mar-08	02-Jul-07	20-Jul-07
223	Depot Ductwork -External Services	30-Oct-08	30-Oct-08		-218	-112	10-Jul-08	10-Jul-08	26-Mar-08	26-Mar-08	22-Nov-07	22-Nov-07
224	Depot Drainage Design (Task870.8)	12-Sep-07 A	11-Feb-08		7	7	12-Sep-07	18-Feb-08	12-Sep-07	18-Feb-08	16-Nov-07	22-Nov-07
225	Utilities (Task870.1)	29-Aug-06 A	24-Dec-07		-49	-21	29-Aug-06	03-Dec-07	29-Aug-06	05-Nov-07	29-Aug-06	27-Jul-07
226	Depot Main Building (Task870.1)	08-Oct-07 A	30-Oct-08		-1	-1	08-Oct-07	29-Oct-08	08-Oct-07	29-Oct-08	29-Aug-06	29-Oct-08
227	VO238 OLE rework for depot (Internal - not PM approved)	10-Dec-07	19-Dec-07		-35	-21	19-Nov-07	28-Nov-07	05-Nov-07	14-Nov-07	23-Jul-07	27-Jul-07
228	Tram Gogar Depot Substation (Task870.7)	02-Nov-07 A	06-Apr-09		0	0	02-Nov-07	06-Apr-09	01-Oct-08	06-Apr-09	01-Oct-08	27-Mar-09
229	VO250 Gogar Depot Adjustment due to EARL CNS067	17-Sep-07 A	29-Jan-09		-181	-119	17-Sep-07	02-Oct-08	17-Sep-07	01-Aug-08	29-Oct-07	08-Feb-08
230	VO265 Gogar Depot Redesign (Internal - not PM approved)	10-Dec-07	13-Nov-08		-314	-112	23-Nov-07	24-Jul-08	22-Oct-07	04-Jan-08	10-Aug-07	10-Sep-07
231	Gogarburn to Edinburgh Airport - Section 7 (Task800)	29-Aug-06 A	11-Aug-09		0	0	29-Aug-06	11-Aug-09	29-Aug-06	11-Aug-09	29-Aug-06	28-Jul-09
232	GOG - AIR - Section 7A (Task800.2)	29-Aug-06 A	11-Aug-09		0	0	29-Aug-06	11-Aug-09	29-Aug-06	11-Aug-09	29-Aug-06	28-Jul-09
233	Sub Section Wide	29-Aug-06 A	04-Feb-09		-173	-155	29-Aug-06	02-Sep-08	29-Aug-06	15-Aug-08	29-Aug-06	07-Feb-08
234	Sub Section Wide IDC	16-Apr-08	14-May-08		-49	-36	10-Mar-08	08-Apr-08	26-Feb-08	26-Mar-08	11-Sep-07	08-Oct-07
235	Design Assurance Review	19-Nov-08	02-Dec-08		-165	-148	24-Jun-08	07-Jul-08	09-Jun-08	20-Jun-08	22-Nov-07	06-Dec-07
236	Consents & Approvals	22-Oct-07 A	04-Feb-09		-173	-155	22-Oct-07	02-Sep-08	22-Oct-07	15-Aug-08	02-Jul-07	07-Feb-08
237	VO243 EARL - Tram Changes	05-Nov-07 A	16-Apr-08		-57	-37	05-Nov-07	10-Mar-08	05-Nov-07	19-Feb-08		
238	Track (Task800.2.1)	06-Aug-07 A	01-May-08		-90	-21	06-Aug-07	10-Apr-08	06-Aug-07	01-Feb-08		
239	Roads, Street Lighting & Landscaping (Task800.2.2)	14-Mar-08	06-Aug-08		-5	-36	08-Feb-08	01-Jul-08	25-Jan-08	01-Aug-08	03-Aug-07	07-Jan-08
240	Drainage	10-Dec-07	29-Apr-08		-50	-39	19-Nov-07	21-Mar-08	14-Nov-07	10-Mar-08	02-Jul-07	20-Jul-07
241	Utilities (Task800.2.4)	29-Aug-06 A	24-Dec-07		0	0	29-Aug-06	24-Dec-07	29-Aug-06	24-Dec-07	29-Aug-06	24-Aug-07
242	Environmental	09-Apr-08	16-Apr-08		-50	-37	03-Mar-08	10-Mar-08	19-Feb-08	26-Feb-08	27-Jul-07	27-Jul-07
243	GOG - IPR	02-Oct-06 A	11-Aug-09		0	0	02-Oct-06	11-Aug-09	02-Oct-06	11-Aug-09	02-Oct-06	28-Jul-09
244	Tram Stop Ingliston Park and Ride (Task800.2.7)	29-Jun-07 A	11-Aug-09		0	0	29-Jun-07	11-Aug-09	29-Jun-07	11-Aug-09	29-Jun-07	28-Jul-09
245	Structures	02-Oct-06 A	05-Feb-09		-171	-155	02-Oct-06	03-Sep-08	02-Oct-06	18-Aug-08	02-Oct-06	21-Feb-08
246		02-Oct-06 A			-49	-36	02-Oct-06	08-Apr-08	02-Oct-06		02-Oct-06	12-Dec-07
247		10-Mar-08			-50	-37	04-Feb-08	28-Jul-08	21-Jan-08		30-Aug-07	20-Dec-07
248		10-Mar-08			-171	-155	04-Feb-08	03-Sep-08	21-Jan-08		14-Aug-07	21-Feb-08
249		10-Mar-08			-160	-157	04-Feb-08	18-Aug-08	21-Jan-08		14-Aug-07	21-Feb-08
250	Tram Eastfield Road Substation (Task800.2.9)	20-Oct-06 A	31-Mar-08		-35	-35	20-Oct-06	25-Feb-08	20-Oct-06	25-Feb-08	20-Oct-06	20-Aug-07
251	IPR - AIR	22-Jun-07 A	11-Aug-09		0	0	22-Jun-07	11-Aug-09	22-Jun-07	11-Aug-09	22-Jun-07	28-Jul-09
252	Tram Stop Edinburgh Airport (Task800.2.10)	22-Jun-07 A	11-Aug-09		0	0	22-Jun-07	11-Aug-09	22-Jun-07	11-Aug-09	22-Jun-07	28-Jul-09
253	Structures	10-Mar-08	03-Sep-08		-50	-37	04-Feb-08	28-Jul-08	21-Jan-08	15-Jul-08	30-Aug-07	21-Feb-08
254		10-Mar-08			-50	-37	04-Feb-08	28-Jul-08	21-Jan-08		30-Aug-07	21-Feb-08
255		10-Mar-08			-82	-68	04-Feb-08	27-Jun-08	21-Jan-08		30-Aug-07	18-Feb-08
256	Haymarket to Granton Square - Section 3 (Task500)	31-Jul-06 A	11-Aug-09		0	0	31-Jul-06	11-Aug-09	31-Jul-06	11-Aug-09	31-Jul-06	28-Jul-09
257	Section Wide - Section 3	31-Jul-06 A	07-Mar-08		3	3	31-Jul-06	10-Mar-08	31-Jul-06	10-Mar-08	31-Jul-06	21-Dec-07
258	Section Wide	31-Jul-06 A	07-Mar-08		3	3	31-Jul-06	10-Mar-08	31-Jul-06	10-Mar-08	31-Jul-06	21-Dec-07
259	Stakeholder Reviews	31-Jul-06 A	14-Jan-08		-38	-31	31-Jul-06	14-Dec-07	31-Jul-06	07-Dec-07	31-Jul-06	21-Sep-07
260	Design Assurance Review	25-Feb-08	07-Mar-08		3	3	26-Feb-08	10-Mar-08	26-Feb-08	10-Mar-08	10-Dec-07	21-Dec-07
261	ROJ - CRT - Section 3A (Task500.2)	09-Mar-07 A	11-Aug-09		0	0	09-Mar-07	11-Aug-09	09-Mar-07	11-Aug-09	09-Mar-07	28-Jul-09
262	Sub Section Wide	09-Mar-07 A	23-May-08		-18	-18	09-Mar-07	05-May-08	09-Mar-07	05-May-08	09-Mar-07	22-Feb-08
263	Sub Section Wide IDC	14-Jan-08	08-Feb-08		3	3	15-Jan-08	11-Feb-08	15-Jan-08	11-Feb-08	29-Oct-07	23-Nov-07
264	Design Assurance Review	11-Feb-08	22-Feb-08		3	3	12-Feb-08	25-Feb-08	12-Feb-08	25-Feb-08	26-Nov-07	07-Dec-07
265	Consents & Approvals	09-Mar-07 A	23-May-08		-18	-18	09-Mar-07	05-May-08	09-Mar-07	05-May-08	09-Mar-07	22-Feb-08
266	Track (Task 500.2.1)	06-Aug-07 A	28-Feb-08		-27	1	06-Aug-07	29-Feb-08	06-Aug-07	01-Feb-08		
267	Roads, Street Lighting & Landscaping (Task 500.2.2)	21-Jan-08	23-May-08		-18	-18	22-Jan-08	05-May-08	22-Jan-08	05-May-08	22-Feb-08	22-Feb-08
268	Drainage	26-Nov-07 A	10-Mar-08		0	0	19-Nov-07	10-Mar-08	19-Nov-07	10-Mar-08	02-Jul-07	29-Aug-07
269	Boundary & Accommodation Works (Task 500.2.3)	30-Oct-07 A	08-Feb-08		0	3	30-Oct-07	11-Feb-08				
270	Environmental	04-Jan-08	18-Jan-08		-35	-29	23-Nov-07	20-Dec-07	23-Nov-07	14-Dec-07	09-Oct-07	22-Oct-07
271	Roseburn Corridor Retaining Structures	11-Feb-08	18-Apr-08		-39	-21	12-Feb-08	28-Mar-08	12-Feb-08	10-Mar-08	06-Nov-07	10-Dec-07

	A	B	C	D	E	F	G	H	I	J	K	L
272	ROJ - ROS	10-Mar-08	11-Aug-09		0	0	25-Feb-08	11-Aug-09	12-Feb-08	11-Aug-09	05-Nov-07	28-Jul-09
273	Tram Stop Roseburn (Task500.2.6)	10-Mar-08	11-Aug-09		0	0	25-Feb-08	11-Aug-09	12-Feb-08	11-Aug-09	22-Feb-08	28-Jul-09
274	Structures	10-Mar-08	10-Mar-08		-27	-14	25-Feb-08	25-Feb-08	12-Feb-08	12-Feb-08	05-Nov-07	05-Nov-07
275	S01 Roseburn Terrace Bridge	10-Mar-08	10-Mar-08		-27	-14	25-Feb-08	25-Feb-08	12-Feb-08	12-Feb-08	05-Nov-07	05-Nov-07
276	ROS - RAD	08-Feb-08	11-Aug-09		0	0	11-Feb-08	11-Aug-09	11-Feb-08	11-Aug-09	11-Sep-07	28-Jul-09
277	Tram Stop Ravelston (Task500.2.7)	25-Mar-08	11-Aug-09		0	0	11-Feb-08	11-Aug-09	11-Feb-08	11-Aug-09	22-Feb-08	28-Jul-09
278	Structures	08-Feb-08	17-Mar-08		-35	-35	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08	11-Sep-07	17-Dec-07
279	S02 Coltbridge Viaduct	17-Mar-08	17-Mar-08		-35	-35	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08	17-Dec-07	17-Dec-07
280	S03 St Georges School Access Bridge	08-Feb-08	08-Feb-08		3	3	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08	11-Sep-07	11-Sep-07
281	S04 St Georges School Footbridge	08-Feb-08	08-Feb-08		3	3	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08	11-Sep-07	11-Sep-07
282	RAD - CRA	25-Feb-08	11-Aug-09		0	0	11-Feb-08	11-Aug-09	11-Feb-08	11-Aug-09	06-Aug-07	28-Jul-09
283	Tram Stop Craigleith (Task500.2.8)	25-Mar-08	11-Aug-09		0	0	11-Feb-08	11-Aug-09	11-Feb-08	11-Aug-09	22-Feb-08	28-Jul-09
284	Structures	25-Feb-08	25-Mar-08		-42	-42	11-Feb-08	12-Feb-08	11-Feb-08	12-Feb-08	06-Aug-07	11-Sep-07
285	S05 Ravelston Dykes Bridge	25-Mar-08	25-Mar-08		-43	-43	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08	06-Aug-07	06-Aug-07
286	S06 Craigleith Drive Bridge	25-Feb-08	25-Feb-08		-13	-13	12-Feb-08	12-Feb-08	12-Feb-08	12-Feb-08	11-Sep-07	11-Sep-07
287	S07 Holiday Inn Access Bridge	25-Feb-08	25-Feb-08		-14	-14	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08		
288	S08 Queensferry Road Bridge	25-Feb-08	25-Feb-08		-14	-14	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08		
289	CRA - WGH	08-Feb-08	11-Aug-09		0	0	11-Feb-08	11-Aug-09	11-Feb-08	11-Aug-09	06-Aug-07	06-Aug-07
290	Tram Stop Telford Road (Task500.2.9)	08-Feb-08	11-Aug-09		0	0	11-Feb-08	11-Aug-09	11-Feb-08	11-Aug-09	22-Feb-08	28-Jul-09
291	Structures	25-Feb-08	18-Apr-08		-39	-21	11-Feb-08	28-Mar-08	11-Feb-08	10-Mar-08	03-Sep-07	12-Sep-07
292	S09 Groathill Road South Bridge	25-Feb-08	25-Feb-08		-14	-14	11-Feb-08	11-Feb-08	11-Feb-08	11-Feb-08	03-Sep-07	03-Sep-07
293	S10 Telford Road Bridge	18-Apr-08	18-Apr-08		-39	-21	28-Mar-08	28-Mar-08	10-Mar-08	10-Mar-08	12-Sep-07	12-Sep-07
294	WGH - CRT	17-Mar-08	11-Aug-09		0	0	19-Feb-08	11-Aug-09	19-Feb-08	11-Aug-09	22-Feb-08	28-Jul-09
295	Tram Stop Crewe Toll for Western General Hospital (Task500.2.11)	17-Mar-08	11-Aug-09		0	0	19-Feb-08	11-Aug-09	19-Feb-08	11-Aug-09	22-Feb-08	28-Jul-09
296	CRT - CAP - Section 3B (Task500.3)	22-Dec-06 A	11-Aug-09		0	0	22-Dec-06	11-Aug-09	22-Dec-06	11-Aug-09	22-Dec-06	28-Jul-09
297	Sub Section Wide	22-Dec-06 A	24-Apr-08		-30	-17	22-Dec-06	07-Apr-08	22-Dec-06	25-Mar-08	22-Dec-06	29-Jan-08
298	Sub Section Wide IDC	24-Dec-07	28-Jan-08		-35	-14	10-Dec-07	14-Jan-08	27-Nov-07	24-Dec-07	30-Oct-07	30-Oct-07
299	Design Assurance Review	29-Jan-08	11-Feb-08		-27	-14	15-Jan-08	28-Jan-08	02-Jan-08	15-Jan-08	31-Oct-07	13-Nov-07
300	Consents & Approvals	27-Jun-07 A	24-Apr-08		-30	-17	27-Jun-07	07-Apr-08	27-Jun-07	25-Mar-08	30-Oct-07	29-Jan-08
301	Roads, Street Lighting & Landscaping (Task500.3.2)	08-Jan-08	24-Apr-08		-30	-17	17-Dec-07	07-Apr-08	04-Dec-07	25-Mar-08	29-Jan-08	29-Jan-08
302	Track (Task 500.3.1)	06-Aug-07 A	25-Jan-08		-49	0	06-Aug-07	25-Jan-08	06-Aug-07	07-Dec-07		
303	Drainage	13-Nov-07 A	10-Mar-08		0	0	13-Nov-07	10-Mar-08	13-Nov-07	10-Mar-08	17-Aug-07	04-Sep-07
304	Utilities Plates 24 to 33	22-Dec-06 A	10-Dec-07		-24	-21	22-Dec-06	19-Nov-07	22-Dec-06	16-Nov-07	22-Dec-06	02-Nov-07
305	CRT - WGA	10-Mar-08	11-Aug-09		0	0	28-Jan-08	11-Aug-09	28-Jan-08	11-Aug-09	14-Sep-07	28-Jul-09
306	Tram Stop West Pilton (Task500.3.7)	25-Mar-08	11-Aug-09		0	0	28-Jan-08	11-Aug-09	28-Jan-08	11-Aug-09	29-Jan-08	28-Jul-09
307	Structures	10-Mar-08	10-Mar-08		-35	-35	04-Feb-08	04-Feb-08	04-Feb-08	04-Feb-08	14-Sep-07	14-Sep-07
308	S12 Crewe Road Gardens Bridge	10-Mar-08	10-Mar-08		-35	-35	04-Feb-08	04-Feb-08	04-Feb-08	04-Feb-08	14-Sep-07	14-Sep-07
309	WGA - CAP	28-Jan-08	11-Aug-09		0	0	14-Jan-08	11-Aug-09	24-Dec-07	11-Aug-09	29-Jan-08	28-Jul-09
310	Tram Stop Caroline Park (Task500.3.8)	28-Jan-08	11-Aug-09		0	0	14-Jan-08	11-Aug-09	24-Dec-07	11-Aug-09	29-Jan-08	28-Jul-09
311	CAP - GRS - Section 3C (Task500.4)	08-May-07 A	11-Aug-09		0	0	08-May-07	11-Aug-09	30-Jul-07	11-Aug-09	05-Jul-07	28-Jul-09
312	Sub Section Wide	08-May-07 A	25-Apr-08		-22	-18	08-May-07	07-Apr-08	30-Jul-07	03-Apr-08	05-Jul-07	31-Jan-08
313	Sub Section Wide IDC	24-Dec-07	28-Jan-08		-24	-14	10-Dec-07	14-Jan-08	30-Nov-07	04-Jan-08	05-Oct-07	01-Nov-07
314	Design Assurance Review	29-Jan-08	11-Feb-08		-24	-14	15-Jan-08	28-Jan-08	07-Jan-08	18-Jan-08	02-Nov-07	15-Nov-07
315	Consents & Approvals	30-Jul-07 A	25-Apr-08		-22	-18	30-Jul-07	07-Apr-08	30-Jul-07	03-Apr-08	05-Jul-07	31-Jan-08
316	Track (Task500.4.1)	06-Aug-07 A	25-Feb-08		-73	-24	06-Aug-07	01-Feb-08	06-Aug-07	14-Dec-07		
317	Roads, Street Lighting & Landscaping (Task500.4.2)	08-May-07 A	25-Apr-08		-22	-18	08-May-07	07-Apr-08	03-Sep-07	03-Apr-08	09-Jul-07	31-Jan-08
318	Drainage	16-Nov-07 A	10-Mar-08		0	0	16-Nov-07	10-Mar-08	09-Nov-07	10-Mar-08	24-Aug-07	06-Sep-07
319	CAP - GRW	10-Dec-07	11-Aug-09		0	0	07-Dec-07	11-Aug-09	30-Oct-07	11-Aug-09	24-Aug-07	28-Jul-09
320	Tram Stop Satire Square (Task500.4.7)	01-Oct-08	11-Aug-09		0	0	01-Oct-08	11-Aug-09	01-Oct-08	11-Aug-09	01-Oct-08	28-Jul-09
321	Tram Granton View Substation (Task500.4.10)	10-Dec-07	10-Dec-07		-41	-3	07-Dec-07	07-Dec-07	30-Oct-07	30-Oct-07	24-Aug-07	24-Aug-07
322	GRW - GRS	25-Mar-08	11-Aug-09		0	0	26-Feb-08	11-Aug-09	04-Mar-08	11-Aug-09	31-Jan-08	28-Jul-09
323	Tram Stop Granton (Task500.4.9)	25-Mar-08	11-Aug-09		0	0	26-Feb-08	11-Aug-09	04-Mar-08	11-Aug-09	31-Jan-08	28-Jul-09
324	Granton Square to Newhaven Road - Section 4	01-Oct-08	11-Aug-09		0	0	01-Oct-08	11-Aug-09	01-Oct-08	11-Aug-09	01-Oct-08	28-Jul-09