

Activity ID	Activity Name	Original Duration	Start	Finish
Total		623d	03-Jul-06 A	09-Dec-08
ULE90130 SDS Edinburgh Tram V28 Actual Progress to Data Date 10Mar08 Recieved 20Mar08				
EPWA - ENGINEERING Project Wide Activities		616d	03-Jul-06 A	28-Nov-08
EPWA - ENGINEERING Project Wide Activities		616d	03-Jul-06 A	28-Nov-08
EPWA - ENGINEERING Project Wide Activities		616d	03-Jul-06 A	28-Nov-08
System & Communications (Task200.5)		441d	04-Sep-06 A	14-May-08
SCC Management (Task200.5.1)		107d	01-Jan-08 A	14-May-08
SCC Management		107d	01-Jan-08 A	14-May-08
A14810	IDC and Assurance Support	98d	01-Jan-08 A	14-May-08
VO59 Preliminary Design Plus		1d	08-Sep-06 A	11-Sep-06 A
A10590	Initial Liaison / Initial Works With Depot Safety Assurance and TRA	1d	08-Sep-06 A	11-Sep-06 A
Signalling - Technical Activities		277d	04-Sep-06 A	04-Oct-07 A
A14550	Systems Assurance Review Meeting 2	0d		12-Feb-07 A
A14560	Systems Assurance Review Meeting 3	0d		09-Mar-07 A
A14600	Support As Required To Safety Assurance	256d	04-Sep-06 A	04-Oct-07 A
Comms - Technical Activities		277d	04-Sep-06 A	04-Oct-07 A
A14700	Support as Required To Safety Assurance	256d	04-Sep-06 A	04-Oct-07 A
Systems Assurance (100.5)		616d	03-Jul-06 A	28-Nov-08
RAM		551d	03-Jul-06 A	29-Aug-08
SDS67000	Systems Assurance and Design Team Leader Meetings	508d	03-Jul-06 A	29-Aug-08
Systems Assurance Management		616d	03-Jul-06 A	28-Nov-08
SDS66850	Systems Assurance Management	569d	03-Jul-06 A	28-Nov-08
Haymarket to Newhaven Road - Section 1 (Task300)		481d	26-Jan-07 A	09-Dec-08
Section Wide - Section 1		10d	15-Oct-08	28-Oct-08
Section Wide		10d	15-Oct-08	28-Oct-08
Design Assurance Review		10d	15-Oct-08	28-Oct-08
SDS72270	Produce Section Wide Design Assurance Statement	9d	15-Oct-08	28-Oct-08
FOW - NER - Section 1A (Task300.2)		475d	05-Feb-07 A	09-Dec-08
Sub Section Wide		329d	02-Jul-07 A	14-Oct-08
Design Assurance Review		10d	01-Oct-08	14-Oct-08
SDS67910	Produce Design Assurance Statement	9d	01-Oct-08	14-Oct-08
Roads, Street Lighting & Landscaping SubSections 1A1 & 1A2 (Task300.2.2)		0d	19-Aug-08	19-Aug-08
SDS24540	Issue Construction Drawings	0d		19-Aug-08
VO253 - Subsection 1A4 - Lindsay Road Detailed Design (Not Approved)		0d	19-Aug-08	19-Aug-08
VO253 Subsection 1A4 - Roads		0d	19-Aug-08	19-Aug-08
SDS78930	Issue Construction Drawings	0d		19-Aug-08
VO252 - Subsection 1A3 - Ocean Terminal Detailed Design (Not Approved)		0d	19-Aug-08	19-Aug-08
VO252 Subsection 1A3 - Roads		0d	19-Aug-08	19-Aug-08
SDS78940	Issue Construction Drawings	0d		19-Aug-08
Utilities Section 1A1 (Excludes Constitution Street) Plates 13 to 15		0d	02-Jul-07 A	02-Jul-07 A
A14980	Issue Construction Drawings	0d		02-Jul-07 A
FOW - COS		307d	02-Apr-07 A	13-Jun-08
Tram Stop Foot of the Walk (Task300.3.10)		0d	13-Jun-08	13-Jun-08
A25950	Tram Stop Design Complete - Drawings Issued for Construction	0d		13-Jun-08
Tram Stop Bernard Street (Task300.2.8)		307d	02-Apr-07 A	13-Jun-08
A25810	Tram Stop Design Complete - Drawings Issued for Construction	0d		13-Jun-08
A43240	IDC Tram Stop Design for Planning Submission (Inc. Systems Assurance)	22d	02-Apr-07 A	07-May-07 A
COS - OCD		297d	16-Apr-07 A	13-Jun-08
Tram Stop Port of Leith (Task300.2.9)		297d	16-Apr-07 A	13-Jun-08
A25830	Tram Stop Design Complete - Drawings Issued for Construction	0d		13-Jun-08
A43250	IDC Tram Stop Design for Planning Submission (Inc. Systems Assurance)	14d	16-Apr-07 A	04-May-07 A
OCD - OCT		425d	16-Apr-07 A	09-Dec-08
Tram Stop Ocean Terminal (Task300.2.10)		324d	16-Apr-07 A	22-Jul-08
A25860	Tram Stop Design Complete - Drawings Issued for Construction	0d		22-Jul-08
A43260	IDC Tram Stop Design for Planning Submission (Inc. Systems Assurance) ON HOLD	14d	16-Apr-07 A	04-May-07 A
Structures		30d	28-Oct-08	09-Dec-08
S16 Victoria Dock Entrance Bridge		0d	28-Oct-08	28-Oct-08
Issue Victoria Dock Design Package for Construction / Fabrication		0d	28-Oct-08	28-Oct-08
SDS62420	Issue Victoria Dock Design Package for Construction / Fabrication	0d		28-Oct-08
S17 Tower Place Bridge		0d	09-Dec-08	09-Dec-08
Issue Tower Place Bridge Design Package For Construction / Fabrication		0d	09-Dec-08	09-Dec-08
SDS62430	Issue Tower Place Bridge Design Package For Construction / Fabrication	0d		09-Dec-08
OCT - NER		445d	05-Feb-07 A	28-Oct-08
Tram Stop Newhaven (Task300.2.11)		334d	16-Apr-07 A	05-Aug-08
A25890	Tram Stop Design Complete - Drawings Issued for Construction	0d		05-Aug-08
A43270	IDC Tram Stop Design for Planning Submission (Inc. Systems Assurance) ON HOLD	14d	16-Apr-07 A	04-May-07 A
Structures		0d	28-Oct-08	28-Oct-08
W01 Lindsay Road Retaining Wall		0d	28-Oct-08	28-Oct-08
Lindsay Road Retaining Wall Issue Structure Design Package for Construction / Fabrication		0d	28-Oct-08	28-Oct-08
A7810	Issue Lindsay Road Retaining Wall Structure Design Package For Construction / Fabrication	0d		28-Oct-08
Tram North Leith Sands Substation (Task300.2.12)		10d	05-Feb-07 A	16-Feb-07 A
A549080	IDC on Detailed Design (Inc. Systems Assurance)	9d	05-Feb-07 A	16-Feb-07 A
MDR - FOW - Section 1B (Task300.3)		195d	20-Sep-07 A	30-Jun-08



SDS DESIGN PROGRAMME V28 DESIGN ASSURANCE AND IFC DATES



Activity ID	Activity Name	Original Duration	Start	Finish
Sub Section Wide				
Design Assurance Review		62d	04-Apr-08	30-Jun-08
SDS67920	Produce Design Assurance Statement	10d	04-Apr-08	17-Apr-08
Roads, Street Lighting & Landscaping (Task300.3.2)		9d	04-Apr-08	17-Apr-08
SDS25040	Issue Construction Drawings	0d	30-Jun-08	30-Jun-08
MDR - BAS		0d		
Tram Stop Balfour Street (Task300.3.8)		149d	20-Sep-07 A	28-Apr-08
A25920	Tram Stop Design Complete - Drawings Issued for Construction	0d	28-Apr-08	28-Apr-08
Structures		0d	20-Sep-07 A	20-Sep-07 A
S18 - Leith Walk Railway Bridge (Task300.3.9)		0d	20-Sep-07 A	20-Sep-07 A
Leith Walk Rail Bridge Issue Structure Assessment Package for Construction / Fabrication		0d	20-Sep-07 A	20-Sep-07 A
A8020	IFC NOT REQUIRED-SEE CORRESPONDENCE TO TIE 20/9/07	0d	20-Sep-07 A	20-Sep-07 A
BAS - FOW		10d	01-Nov-07 A	14-Nov-07 A
Tram Leith Walk 163 Substation (Task300.3.11)		10d	01-Nov-07 A	14-Nov-07 A
A549160	IDC on Detailed Design (Inc. Systems Assurance)	9d	01-Nov-07 A	14-Nov-07 A
PSW - MDR - Section 1C (Task300.4)		376d	26-Jan-07 A	15-Jul-08
Sub Section Wide				
Design Assurance Review		72d	07-Apr-08	15-Jul-08
SDS67930	Produce Design Assurance Statement	10d	07-Apr-08	18-Apr-08
Roads, Street Lighting & Landscaping (Task300.4.2)		9d	07-Apr-08	18-Apr-08
SDS25530	Issue Construction Drawings	0d	15-Jul-08	15-Jul-08
PSW - SAS		0d	11-Jun-08	11-Jun-08
Tram Stop St. Andrew Square (Task300.4.8)		0d	11-Jun-08	11-Jun-08
A25980	Tram Stop Design Complete - Drawings Issued for Construction	0d	11-Jun-08	11-Jun-08
SHP - PSW		0d	17-Jun-08	17-Jun-08
Tram Stop Princes Street (Task300.5.9)		0d	17-Jun-08	17-Jun-08
A26100	Tram Stop Design Complete - Drawings Issued for Construction	0d	17-Jun-08	17-Jun-08
SAS - PIP		360d	26-Jan-07 A	24-Jun-08
Tram Stop Picardy Place (Task300.4.9)		0d	24-Jun-08	24-Jun-08
A26010	Tram Stop Design Complete - Drawings Issued for Construction	0d	24-Jun-08	24-Jun-08
Tram Cathedral Lane Substation(Task300.4.10)		289d	26-Jan-07 A	14-Mar-08
A549240	IDC on Detailed Design (Inc. Systems Assurance)	66d	26-Jan-07 A	08-May-07 A
A549290	Issue Tram Cathedral Lane Substation For Construction Drawings	0d		14-Mar-08*
PIP - MDR		0d	28-Apr-08	28-Apr-08
Tram Stop McDonald Road (Task300.4.11)		0d	28-Apr-08	28-Apr-08
A26040	Tram Stop Design Complete - Drawings Issued for Construction	0d	28-Apr-08	28-Apr-08
HAY - PSW - Section 1D (Task300.5)		62d	15-Apr-08	09-Jul-08
Sub Section Wide				
Design Assurance Review		62d	15-Apr-08	09-Jul-08
SDS67940	Produce Design Assurance Statement	10d	15-Apr-08	28-Apr-08
Roads, Street Lighting & Landscaping (Task300.5.2)		9d	15-Apr-08	28-Apr-08
SDS26020	Issue Construction Drawings	0d	09-Jul-08	09-Jul-08
HAY - SHP		0d	13-Jun-08	13-Jun-08
Tram Stop Shandwick Place (Task300.5.8)		0d	13-Jun-08	13-Jun-08
A26070	Tram Stop Design Complete - Drawings Issued for Construction	0d	13-Jun-08	13-Jun-08
Haymarket to Roseburn Junction - Section 2 (Task400)		439d	03-Nov-06 A	29-Jul-08
HAY - ROJ - Section 2A (Task400.2)		439d	03-Nov-06 A	29-Jul-08
Sub Section Wide				
Design Assurance Review		402d	04-Jan-07 A	29-Jul-08
SDS67950	Produce Section Wide Design Assurance Statement	10d	06-May-08	19-May-08
SDS26510	Issue Construction Drawings	9d	06-May-08	19-May-08
Roads, Street Lighting & Landscaping (Task400.2.2)		402d	04-Jan-07 A	29-Jul-08
SDS26860	IDC (Inc. Systems Assurance)	0d		29-Jul-08
SDS26860	IDC (Inc. Systems Assurance)	21d	04-Jan-07 A	02-Feb-07 A
HAY - ROJ		399d	03-Nov-06 A	04-Jun-08
Haymarket to Granton Square - Section 3 (Task500)		396d	29-Jan-07 A	14-Aug-08
Roseburn Junction to Gogarburn - Section 5 (Task700)		425d	17-Jan-07 A	11-Sep-08
Section Wide - Section 5		10d	09-Jul-08	22-Jul-08
Section Wide				
Section Wide Design Assurance Review		10d	09-Jul-08	22-Jul-08
SDS72290	Produce Section Wide Design Assurance Statement	10d	09-Jul-08	22-Jul-08
ROJ - BAR - Section 5A (Task700.2)		407d	12-Feb-07 A	11-Sep-08
Sub Section Wide				
Design Assurance Review		401d	12-Feb-07 A	03-Sep-08
SDS67990	Produce Design Assurance Statement	10d	11-Jun-08	24-Jun-08
Roads, Street Lighting & Landscaping (Task700.2.2)		9d	11-Jun-08	24-Jun-08
SDS29450	Issue Construction Drawings	401d	12-Feb-07 A	03-Sep-08
SDS29800	IDC (Inc. Systems Assurance)	0d		03-Sep-08
SDS29800	IDC (Inc. Systems Assurance)	9d	12-Feb-07 A	23-Feb-07 A
ROJ - MUR		13d	10-Jun-08	27-Jun-08
Tram Stop Murrayfield Stadium (Task700.2.6)		0d	27-Jun-08	27-Jun-08
A26680	Tram Stop Design Complete - Drawings Issued for Construction	0d	27-Jun-08	27-Jun-08
Structures		13d	10-Jun-08	27-Jun-08
W01 Russell Road Retaining Wall One		0d	11-Jun-08	11-Jun-08
Issue Russell Road RW One Structure Design Package For Construction/Fabrication		0d	11-Jun-08	11-Jun-08
185	Issue Russell Road RW One Structure Design Package For Construction/Fabrication	0d	11-Jun-08	11-Jun-08



SDS DESIGN PROGRAMME V28 DESIGN ASSURANCE AND IFC DATES



Activity ID	Activity Name	Original Duration	Start	Finish
W02 Russell Road Retaining Wall Two				
Issue Russell Road RW Two Structure Design Package For Construction/Fabrication				
SDS62400	Issue Russell Road RW Two Structure Design Package For Construction/Fabrication	0d	10-Jun-08	10-Jun-08
W18 Murrayfield Stop Retaining Walls (Task700.2.17)				
Issue Murrayfield Stop Retaining Walls Design Package For Construction / Fabrication				
SDS51560	Issue Murrayfield Stop Retaining Walls Specification clauses For Construction	0d	27-Jun-08	27-Jun-08
MUR - BAR Including Elevated Route				
Structures				
S21A Roseburn Street Viaduct (Task700.2.9)				
Roseburn Street Viaduct Design Package For Construction / Fabrication				
SDS59000	Issue Roseburn Street Viaduct Specification clauses For Construction	0d	04-Jul-08	04-Jul-08
S21B Murrayfield Stadium Retaining Wall (Task700.2.13)				
Issue Murrayfield Stadium Retaining Wall Design Package For Construction / Fabrication				
SDS58190	Issue Murrayfield Stadium Retaining Wall Specification clauses For Construction	0d	01-Aug-08	01-Aug-08
S21C Murrayfield Underpass (Task700.2.14)				
Murrayfield Underpass Design Package For Construction / Fabrication				
SDS58720	Issue Murrayfield Underpass Specification Clauses For Construction	0d	13-Jun-08	13-Jun-08
S21D Murrayfield Training Pitches Retaining Wall (Task700.2.15)				
Murrayfield Training Pitches Retaining Wall Design Package For Construction / Fabrication				
SDS58440	Issue Murrayfield Training Pitches Retaining Wall Specification clauses For Construction	0d	01-Aug-08	01-Aug-08
S21E Water of Leith Bridge (Task700.2.16)				
Water of Leith Bridge Design Package For Construction / Fabrication				
SDS59280	Issue Water of Leith Bridge Specification clauses For Construction	0d	13-Jun-08	13-Jun-08
S22A Balgreen Road Tram Bridge (Task700.2.10)				
Balgreen Road Tram Bridge Design Package For Construction / Fabrication				
SDS35970	Issue Balgreen Road Tram Bridge Specification Clauses For Construction	0d	11-Sep-08	11-Sep-08
S22B Balgreen Road NR Access Bridge (Task700.2.10)				
Balgreen Road NR Access Bridge Design Package For Construction / Fabrication				
SDS83500	Issue Balgreen Road NR Access Bridge Specification Clauses For Construction	0d	11-Sep-08	11-Sep-08
W08 Baird Drive Retaining Wall (Task700.2.11)				
Baird Drive Retaining Wall Design Package For Construction / Fabrication				
SDS35660	Issue Baird Drive Retaining Wall Specification clauses For Construction	0d	01-Aug-08	01-Aug-08
W09 Balgreen Road Retaining Wall (Task700.2.12)				
Balgreen Road Retaining Wall Design Package For Construction / Fabrication				
SDS51370	Issue Balgreen Road Retaining Wall Specification clauses For Construction	0d	15-Aug-08	15-Aug-08
BAR - EDP - Section 5B (Task700.3)				
Sub Section Wide				
Design Assurance Review				
SDS68030	Produce Design Assurance Statement	10d	17-Apr-08	30-Apr-08
Roads, Street Lighting & Landscaping (Task700.3.2)				
SDS29940	Issue Construction Drawings	0d	10-Jul-08	10-Jul-08
BAR - SRN				
Tram Stop Balgreen (Task700.3.5)				
A26760	Tram Stop Design Complete - Drawings Issued for Construction	0d	08-Jul-08	08-Jul-08
Tram Jenners Depository Substation (Task700.3.9)				
A549800	IDC on Detailed Design (Inc. Systems Assurance)	4d	17-Dec-07 A	20-Dec-07 A
Tram Stop Saughton (Task700.3.6)				
A26840	Tram Stop Design Complete - Drawings Issued for Construction	0d	09-Jun-08	09-Jun-08
Structures				
S23 Carrick Knowe Underbridge (NR Ref 090/009-1)				
Issue Carrick Knowe Design Package For Construction/Fabrication				
267	Issue Carrick Knowe Design Package For Construction/Fabrication	0d	26-Jun-08	26-Jun-08
S24 Existing Saughton Road Bridge				
Issue Existing Saughton Road Bridge Structure Design Package For Construction / Fabrication				
SDS63060	Issue Existing Saughton Road Bridge Structure Design Package For Construction	0d	09-Jun-08	09-Jun-08
SRN - SGA				
Tram Stop Bankhead (Task700.3.10)				
A26920	Tram Stop Design Complete - Drawings Issued for Construction	0d	01-Jul-08	01-Jul-08
Structures				
S26 South Gyle Access Road Bridge (Task700.3.12)				
South Gyle Access Road Bridge Design Package For Construction / Fabrication				
SDS36240	Issue South Gyle Access Road Bridge Specification Clauses For Construction	0d	10-Jun-08	10-Jun-08
W11 Bankhead Drive Retaining Wall (Task700.3.11)				
Bankhead Drive Retaining Wall Design Package For Construction / Fabrication				
SDS57380	Issue Bankhead Drive retaining Wall Specification clauses For Construction	0d	10-Jun-08	10-Jun-08
Tram Bankhead Drive Substation (Task700.3.13)				
A549880	IDC on Detailed Design (Inc. Systems Assurance)	10d	03-Apr-07 A	19-Apr-07 A
SGA - EPS				
Tram Stop Edinburgh Park Station (Task700.3.14)				
A27000	Tram Stop Design Complete - Drawings Issued for Construction	0d	01-Jul-08	01-Jul-08
Structures				
S27 Edinburgh Park Station Viaduct (NR Ref 070/003-2)				
Issue Design Package For Construction/Fabrication				
81	Issue Edinburgh Park Station Viaduct Design Package For Construction/Fabrication	0d	08-May-08	08-May-08



SDS DESIGN PROGRAMME V28 DESIGN ASSURANCE AND IFB DATES



Activity ID	Activity Name	Original Duration	Start	Finish
EPS - EDP				
Tram Stop Edinburgh Park Central (Task700.3.17)		0d	01-Jul-08	01-Jul-08
A27080	Tram Stop Design Complete - Drawings Issued for Construction	0d		01-Jul-08
EDP - GOG - Section 5C (Task700.4)		419d	17-Jan-07 A	03-Sep-08
Sub Section Wide				
Design Assurance Review		389d	17-Jan-07 A	23-Jul-08
SDS68040	Produce Design Assurance Statement	10d	25-Jun-08	08-Jul-08
Roads, Street Lighting & Landscaping (Task700.4.2)		9d	25-Jun-08	08-Jul-08
SDS30430	Issue Construction Drawings	389d	17-Jan-07 A	23-Jul-08
SDS30780	IDC (Inc. Systems Assurance)	0d		23-Jul-08
EDP - GYL		23d	17-Jan-07 A	19-Feb-07 A
Tram Stop Gyle Centre (Task700.4.7)		300d	20-Apr-07 A	24-Jun-08
A27160	Tram Stop Design Complete - Drawings Issued for Construction	300d	20-Apr-07 A	24-Jun-08
A30270	IDC Tram Stop Engineering Detailed Design (Inc. Systems Assurance)	0d		04-May-07 A
Structures				
W19? Gyle Stop Retaining Walls (Task700.4.6)		0d	15-May-08	15-May-08
Issue Gyle Stop Retaining Walls Design Package For Construction / Fabrication		0d	15-May-08	15-May-08
SDS66500	Issue Gyle Stop Retaining Walls Specification clauses For Construction	0d		15-May-08
GYL - DEH (Including A8 Underpass)		52d	24-Jun-08	03-Sep-08
Depot Halt(Task700.4.8)		0d	24-Jun-08	24-Jun-08
A27240	Tram Stop Design Complete - Drawings Issued for Construction	0d		24-Jun-08
Structures				
VO28 S28 A8 Underpass (Task700.4.9) CNS010		0d	03-Sep-08	03-Sep-08
A8 Underpass Design Package For Construction / Fabrication		0d	03-Sep-08	03-Sep-08
SDS36780	Issue A8 Underpass Specification Clauses For Construction	0d		03-Sep-08
DEH - GOG		0d	05-Jun-08	05-Jun-08
Tram Stop Gogarburn (Task700.4.13)		0d	05-Jun-08	05-Jun-08
A27320	Tram Stop Design Complete - Drawings Issued for Construction	0d		05-Jun-08
GDE DEPOT - Section 6 (Task870)		279d	03-Sep-07 A	07-Oct-08
GDE DEPOT - Section Wide		279d	03-Sep-07 A	07-Oct-08
DEPOT				
Design Assurance Review		279d	03-Sep-07 A	07-Oct-08
SDS68050	Produce Section Wide Design Assurance Statement	11d	13-Aug-08	27-Aug-08
Depot Ductwork -External Services		9d	13-Aug-08	27-Aug-08
A45810	Issue Ductwork Design to Contractor for Construction	0d	12-Aug-08	12-Aug-08
Tram Gogar Depot Substation (Task870.7)		0d		12-Aug-08
A33340	IDC Substation Detailed Design (Inc. Systems Assurance)	10d	03-Sep-07 A	14-Sep-07 A
VO250 Gogar Depot Adjustment due to EARL CNS067		9d	03-Sep-07 A	14-Sep-07 A
SDS57660	Issue Depot Access Road Bridge Specification Clauses For Construction	0d	07-Oct-08	07-Oct-08
Gogarburn to Edinburgh Airport - Section 7 (Task800)		0d		07-Oct-08
GOG - AIR - Section 7A (Task800.2)		438d	22-Feb-07 A	05-Nov-08
Sub Section Wide				
Design Assurance Review		438d	22-Feb-07 A	05-Nov-08
SDS68060	Produce Section Wide Design Assurance Statement	398d	22-Feb-07 A	10-Sep-08
Roads, Street Lighting & Landscaping (Task800.2.2)		10d	28-Aug-08	10-Sep-08
SDS30920	Issue Construction Drawings	398d	22-Feb-07 A	10-Sep-08
SDS31270	IDC (Inc. Systems Assurance)	0d		10-Sep-08
GOG - IPR		2d	22-Feb-07 A	23-Feb-07 A
Tram Stop Ingliston Park and Ride (Task800.2.7)		173d	10-Mar-08	05-Nov-08
A27710	Tram Stop Design Complete - Drawings Issued for Construction	0d		07-Jul-08
Structures				
S29 Gogarburn Bridge (Task800.2.8)		124d	16-May-08	05-Nov-08
Gogarburn Bridge Design Package For Construction / Fabrication		11d	16-May-08	30-May-08
SDS36510	Issue Gogarburn Bridge Specification clauses For Construction	11d	16-May-08	30-May-08
SDS86360	IDC	0d		30-May-08
S10 Gogar Culvert One		9d	16-May-08	30-May-08
Issue Gogar Culvert One Structure Design Package For Construction/Fabrication		0d	08-Sep-08	08-Sep-08
341	Issue Gogar Culvert One Structure Design Package For Construction/Fabrication	0d		08-Sep-08
W14 Gogar Burn Retaining Wall One		0d	08-Sep-08	08-Sep-08
Issue Gogar Burn Retaining Wall One Structure Design Package For Construction/Fabrication		0d	05-Nov-08	05-Nov-08
431	Issue Gogar Burn Retaining Wall One Structure Design Package For Construction/Fabrication	0d		05-Nov-08
W15 Gogar Burn Retaining Wall Two		0d	05-Nov-08	05-Nov-08
Issue Gogar Burn Retaining Wall Two Structure Design Package For Construction/Fabrication		0d	05-Nov-08	05-Nov-08
461	Issue Gogar Burn Retaining Wall Two Structure Design Package For Construction/Fabrication	0d		05-Nov-08
Tram Eastfield Road Substation (Task800.2.9)		6d	10-Mar-08	17-Mar-08
A549960	IDC on Detailed Design (Inc. Systems Assurance)	6d	10-Mar-08	17-Mar-08
IPR - AIR		28d	08-Aug-08	17-Sep-08
Tram Stop Edinburgh Airport (Task800.2.10)		0d	08-Aug-08	08-Aug-08
A27800	Tram Stop Design Complete - Drawings Issued for Construction	0d		08-Aug-08
Structures				
S31 Gogar Burn Culvert Two		7d	08-Sep-08	17-Sep-08
Issue Gogar Burn Culvert Two Structure Design Package For Construction/Fabrication		0d	08-Sep-08	08-Sep-08
371	Issue Gogar Burn Culvert Two Structure Design Package For Construction/Fabrication	0d		08-Sep-08
S34 Gogar Burn Culvert Three		0d	17-Sep-08	17-Sep-08



SDS DESIGN PROGRAMME V28 DESIGN ASSURANCE AND IFC DATES



Activity ID	Activity Name	Original Duration	Start	Finish
	Issue Gogar Burn Culvert Three Structure Design Package For Construction/Fabrication	0d	17-Sep-08	17-Sep-08
401	Issue Gogar Burn Culvert Three Structure Design Package For Construction/Fabrication	0d	17-Sep-08	

