

ID	Task Name	Duration	Start	Finish
193	Notice of Dispute	2 days	13/10/09	15/10/09
194	Unable to access content - contact J Smith - DRP	0 days	13/10/09	13/10/09
195	Unable to access content - contact J Smith - DRP	0 days	15/10/09	15/10/09
196				
197	Overall delay to commencement?	40 days	02/07/08	25/08/08
198	ENTER - Rev 01 date in Start Column and enter actual commencement date in finish column	40 days	02/07/08	25/08/08
199	Observations on progress. (Only if applicable)	578 days	31/03/08	09/06/10
200	ENTER - Cessation of works in Start Column and enter re-commencement date in finish column (TBC)	249 days	15/12/08	23/11/09
201				
202				
203	Haymarket Station Viaduct As Built Programme	578 days	31/03/08	09/06/10
204	Issue Construction Drawings	0 days	02/07/08	02/07/08
205	Notice to Vacate Caledonian Ale House	0 days	31/03/08	31/03/08
206	Construction Works	545 days	15/05/08	09/06/10
207	(Works undertaken up to and including 23/11/09)	233 days	07/07/08	26/05/09
208	Demolish Caledonian Ale House	30 days	07/07/08	15/08/08
209	Bankseat at Grid line 1 (part complete only)	20 days	24/11/08	19/12/08
210	Pier 2	55 days	01/09/08	14/11/08
211	Pier 3	55 days	01/09/08	14/11/08
212	Pier 4 (part complete only)	15 days	10/11/08	28/11/08
213	Verity House Access Road Construction	68 days	23/02/09	26/05/09
214	(Forecasted Works beyond 23/11/09)	545 days	15/05/08	09/06/10
215	Pier 4 (balance of works to completion)	25 days	07/12/09	08/01/10
216	Bankseat at Grid line 1	20 days	04/01/10	29/01/10
217	Pier 5	30 days	04/01/10	12/02/10
218	Superstructure	97 days	04/01/10	18/05/10
219	Bankseat at Grid line 6	40 days	18/01/10	12/03/10
220	Finishes	18 days	19/05/10	09/06/10
221	Mudfa? (CONFIRMATION REQD!!)	0 days	27/07/09	27/07/09
222	Retaining Walls assumed completed within the time period up to 09/06/10? (CONFIRMATION REQD!!)	1 day	15/05/08	15/05/08

