

Siemens
tender elements
Price change.
Delivery
Clear.
material

Analysts
Records

**Edinburgh
Trams**

* Siemens web
blue. Cannot be checked
in the time

Phoenix Programme

28th February 2011

Q Why not a
consolidated
complete date.

A Have round table (multi agency)
officers for info

Phoenix – Summary (Costs for Airport to SAS Based on BSC to HYM)

<u>Options Considered</u>	<u>tie View £m</u>	<u>BSC Offer £m</u>	<u>BSC Offer £m</u>	<u>h</u>
<u>Spend to Date:</u>				<u>S</u>
Non-BSC Costs to Date (a)	236.5	236.5	-	
SDS (Post Novation Design) Costs to Date (b)	9.0	9.0*	9.0	
CAF (b)	47.5	47.5*	47.5	
BB+S Spend to Date ('Premium' £33m included) (b)	113.0	113.0*	113.0	
BB+S COWD accounting adjustment 'to go' (f)	11.0	11.0*	11.0	
Sub-total Spend to Date (P11 2010/11)	417.0	417.0	180.5	
<u>Spend 'to Go':</u>				<i>Capitalise to. 2 Sess m. ognat. (2011). 247. T. Allowance.</i>
Non BSC Project Costs 'to Go' (c)	29.9	29.9	-	
Non BSC Construction Costs 'to Go' (HYM to SAS) (d)	19.2	19.2	-	
Mediation & Professional Fees (g) & Reinstatement Costs (e)	5.5	5.5	-	
Sub-total-Non BSC Costs 'to Go'	54.6	54.6	-	
<u>BSC Costs 'to Go':</u>				
BB+S 'to Go' Infrastructure to Haymarket (d)	123.8	244.7*	244.7	
CAF, SDS Cost 'to Go' (f)	16.0	24.0*	24.0	
Sub-total BSC Costs 'to Go'	139.8	268.7	268.7	
Further Delay/Risk 'to Go' (d)	20.0	20.0	-	
<u>Settlement</u>				
Add Back Differential of Evaluation vs. Cash	-33.2	-	-	
Add delay Allowance (9 months)	21.0	included		
Other Entitlements (excluding further EoT allowance 'x')	19.0	-		
Sub-total Settlement (excluding further EoT 'x')	6.8'x'	-	-	
Total	638.2'x'	760.3	449.2	

(Appendix I) – Phoenix - Summary Totals Only

(Costs for Airport to SAS Based on BSC to HYM)



Options Considered	tie Phoenix Position £m	BSC Phoenix Offer Basis £m	BSC Phoenix Offer £m
BB+S Costs (to Haymarket)	247.8	368.7	368.7
CAF	62.5	65.4	65.4
SDS (Post Novation)	10.0	15.1	15.1
Sub-total BSC Costs	320.3	449.2	449.2
Further Delay/ Risk 'to Go' with BSC	20.0	20.0	
Non BSC Construction Costs (HYM to SAS) (d)	19.2	19.2	
Non BSC Project Costs	266.4	266.4	
Mediation & Professional Fees (g) & Reinstatement (e)	5.5	5.5	
Sub-total Non-BSC Costs	291.1	291.1	
Add Back Differential of Evaluation vs. Cash	-33.2	-	
Add delay Allowance (9 months)	21.0	Included	
Other Entitlements (excluding further allowance EoT 'x')	19.0	-	
Sub-total Settlement (excluding further EoT 'x')	6.8'x'		
Total	638.2'x'	760.3	449.2

- BB+S Certified to date is £124.0m. This includes a cash versus value differential of £33.2m
- CAF base contract is £58.5m. tie phoenix view includes a £4m risk allowance
- SDS tie position includes £2.0m risk, and prudent allowance for design completion (£10m) in HS variable items

6

Note: £449.2m is the rounded total of BB+S, CAF & Siemens elements - rounded CAF up from £65.3m to £65.4m to match

CEC02084643_0003

(Appendix II) Phoenix - Construction Price Comparisons

Airport to Haymarket (BB+S, excluding CAF/SDS)



* · Cyril to Deck Chair valued
in £m

	tie Deckchair - £m	(PP1A) tie Assessed Value - £m	tie Priced BOQ - £m	C. Sweett Market Rates -£m	Project Phoenix
Bilfinger Berger (civils)	97.9	85.6	83.2	80.2	
Siemens	58.5	57.1			
Prelims	40.5	52.9			
EoT	21.0	18.5			
Princes St (including PSSA)	13.5	13.5			
Section 1A works	4.2	3.5			
Premium	33.2	-			
Other Entitlements	-	19.0			
Total	268.8	250.1		368.7	

*

£40m.
approx.

- tie and Cyril Sweett further assessments of civils provides comfort to 'Deckchair' values
- Cyril Sweett prelims assessment verification of view taken on civils
- Comparable 'Phoenix figure vs. Deckchair £268.8m is £368.7m BB+S - £100m 'gap'.

(Appendix III) – Phoenix -‘Premium’ & Other Entitlements
 Evaluation vs. Cash to date (BB+S, excluding CAF/SDS)



Potential Other Entitlements	Potential Liabilities Low - £m	Potential Liabilities QS view - £m	Potential Liabilities High - £m
Siemens Materials (past Haymarket)	3.1	8.1	15.1
Disruption (SC Demobilisation/ Mobilisation)	1.9	3.8	7.6
BB+S Disruption	1.0	1.6	3.2
Deterioration of works	1.0	1.5	3.0
Escalation	0.0	4.0	4.8
Total Other Entitlements	7.0	19.0	33.7

- Premium: BB+S (£33.2m) is the cash vs. value differential at March
- Siemens Materials assumed £26m materials of which 31% are past Haymarket
- Disruption assumes 2 months of the 6 months to tie for BB+S Cessation of works
- BB+S Disruption is prudent as assumes working with full compliment
- Assume an allowance for works deterioration (5%) as a result of cessation of works
- Escalation included at 5% of contract works + prelims
- This does not provide for EoT beyond our 9month assessment (£21.0m) ‘x’

(Appendix IV) Separation - Summary

Edinburgh
ms

Options Considered	tie Separation Position £m	Likely BSC Separation offer
Non-BSC Costs to Date (a)	236.5	
SDS (Post Novation Design) Costs to Date (b)	9.0	
CAF (b)	47.5	
BB+S Spend to Date (b)	113.0	
BB+S COWD accounting adjustment 'to go' (f)	11.0	
Sub-total Spend to Date (P11 2010/11)	417.0	<i>Contingency</i>
Non BSC Project Costs 'to Go' (c)	34.9	
Non BSC Construction Costs to Haymarket (d)	123.8	
Non BSC Construction Costs 'to Go' (HYM to SAS) (d)	19.2	
Non BSC 'Other Costs 'to Go' (e)	14.4	
Other highly variable costs (g)	13.0	
Sub-total-Non BSC Costs 'to Go'	205.3	<i>Issues of works</i>
CAF, SDS Cost 'to Go' (f)	16.0	
Add Back Differential of Evaluation vs. Cash	-33.2	
Other Entitlements	19.0	
Settlement Premium <i>Loss of Profit / Reputation. formula:</i>	<i>£ 0x' 10% 10%</i>	
Total	624.1'x'	

- Assumes the total BSC payment is £124m (Certificate figure end Feb). Leave Immediately.
- Infraco premium of £33m vs. evaluation of works


*BSC front facilt. } initial
2012 }*

*Mays.
Edinburgh Blue. }*

*Delay Cst. / fm
Price Management (pt. 1)*

(Appendix V) Separation – Tender Price Indices

**Edinburgh
Trams**



- Tender price indices from the BCIS website indicates Pricing today is equivalent to 2004 levels

(a) Phoenix Update – Spend – Non-Infraco

Non-Infraco Cost Category	Costs to P11 2010/11 £m
Phase 1b Payment to BSC	3.2
SDS (pre-novation design)	28.7
Utilities & Other Infrastructure Costs	95.2
Project Costs to Date	74.2
Other Costs – including land	35.2
Total Non-Infraco Spend to Date	236.5

- Ph1b BSC payment not part of Infraco Certification (separate issue for mediation)
- SDS pre-novation design costs before Infraco novation to BSC. Will not change
- U & Other Inf. Costs: £62.5m (CUS); SUC's £9.6m; Clancy £5.5m; S1a £3.4m
- Project Costs (Breakdown per TPB presentation). Base £580k pcm + (£0k-£500k)
- Major items include CEC land, Insurance & JRC. Insurance only variable

(b) Phoenix Update – Spend - Infraco



Infraco Cost Category	Costs to P11 2010/11 £m
Preliminaries & Initial Milestone Payments	80.1
Construction Milestones	21.1
Changes Certified	22.8
Certified to Date BB+S	124.0
CAF	47.5
SDS Post Novation Design	9.0
Total Infraco Cost to Date	169.5
Add back Differential of Evaluation vs. Cash	-33.2
Total Infraco Value to Date	136.3

- Our latest Commercial evaluation shows ‘value’ to be £90.8m vs. £124m certified
- This is a shortfall of -£33.2m of evaluation versus Certified.
- CAF certified is £47m and Cost of Work Done £47.5m
- SDS Certified £8.4m post novation with £9.0m costs recognised to date

(c) Phoenix Update – Other



Project Costs 'to Go'

Incremental Delivery Options Non-Infraco Cost Category	Project Costs £m	Further Costs Forecast £m
Utilities & Other Infrastructure		4.9
Staff PM Costs	10.9	
DPOF	5.0	
Other Resource (TEL, TSS, CEC, other legal)	2.3	
Overheads, Rent, Rates & ICT	4.3	
Communications	0.7	
Project Costs		23.2
Other Costs – Including land		1.8
Other Project Costs 'to go'		29.9

- Utilities & Other majors include Baltic Street (£1.2m) + further utilities risk (£3.0m)
- Project costs – assumes Staff PM savings (zero-base cost exercise required. Largest risk)
- Overheads run rates to be challenged and reduced to achieve Project Costs forecast
- All Project Costs require a baseline programme link for bottom-up costing

(d) Phoenix/ Separation Update: Construction ‘to Go’ /New Procurement



Incremental Delivery Options Non-Infraco Cost Category	Further Costs Forecast - Low £m	Further Costs Forecast - QS View £m	Further Costs Forecast - High £m
Infrastructure – to Haymarket	119.8	123.8	148.2
Infrastructure – to St. Andrews Square	17.4	19.2	20.2
Sub-total to St. Andrews Square	137.2	143.0	168.4
Infrastructure – to Foot of the Walk	30.7	35.1	36.6
Infrastructure – to Newhaven	40.3	45.9	56.0

- ‘To Go’: Calculated Total Construction Cost /less BSC evaluation of works PTD
- QS view are the figures referred to in documents, although ranges are available
- Allowance for 9 months delay (£21m) now a ‘below the line’ settlement figure
- Off Street assumes CWP + Changes and a contamination allowance (range £4m-8m)
- Prelims allowances (L 22.5%; M 27.5%; H 35%) of Direct Costs
- On Street allowances are based upon BOQ’s for latest IFC’s (includes 15% risk allowance)
- Cyril Sweett pricing assessment due by close on Friday 18th February

(e) Phoenix/ Separation Update – Other Costs ‘to Go’



Incremental Delivery Options Non-Infraco Cost Category	Further Costs Forecast - Low £m	Further Costs Forecast - QS View £m	Further Costs Forecast - High £m
Interim works & Reinstatement	11.4	12.4	14.9
Securing Sites	2.0	2.0	2.0
Separation related costs	13.4	14.4	16.9
Phoenix (Costs for reinstatement only)	1.5	2.5	5.0
3rd Party Funded items (note only)	-4.3	-4.3	-4.3

- Items included in BOQ’s but should be 3rd Party funded.
- Outside ETP Ph1a scope (FP, RBS, Public Realm). 3P funding benefit a risk. Therefore excluded
- Interim works (£9.9m). CEC Roads/ tie have agreed the scope & priced by tie Commercial.
- Reinstatement (£1.5m-5m). Range due to specification differences i.e. Remedial works whether by stone setts or tar surfacing
- Securing sites – assumed 12-14mth delay to Infrastructure build at £150k pcm

(f) Phoenix Update – Costs to Go - Infraco

Infraco Cost Category	Further Costs Forecast - £m
Vehicles - CAF	15.0
SDS design risk	1.0
Accounting adjustment COWD aligned with Cert.*	11.0
Total Infraco Costs – ‘to Go’	27.0

- Immediate separation – the majority of costs ‘to go’ delivered by a new Contractor
- No additional spend with BB+S
- CAF further spend relating to taking remaining Trams (lease/sale of additional trams)
- CAF base contract plus an allowance of £4m risk
- SDS further £1m payment anticipated to SDS - allowance made for full redesign
- Accounts adjustment* – assumed Certified Value to be final Cost position

(g) Phoenix Update – Highly Variable Costs

Incremental Delivery Options Highly Variable Costs Category	H variable Costs Forecast - Low £m	H variable Costs Forecast - QS View £m	H variable Costs Forecast - High £m
Mediation & Professional Costs	2.0	3.0	4.0
Sub-total Highly Variable elements	2.0	3.0	4.0
Vehicles – Lease/ Sale recoveries (not inc)	-10.5	-10.5	0.0

- Premium: BB+S Certified and paid +£33.2m over our evaluation of the works value
- Redesign allowances felt to be prudent, but at the moment our only view available
- Leasing assumption taken out of Phoenix and Separation (risk – upside to Capital allowance)
- Lease not included would be for 7 trams for 7 years at circa 150k per annum at 7.5% yield
- Separation includes a £5m (Low), £10m (Medium), £15m (High) design cost allowance



Project Separation

28 February 2011

Tasks

- Agree scope of Separation with BSC – see Heads of Terms
- Agree financial settlement with BSC ?
- Finalise procurement strategy & phasing *still not tested* value ① 1/2
- Agree re-instatement works with CEC
- Review funding mechanisms and governance
- Agree new outline programme, budget and risk profile
- Step into Infraco sub-contracts as agreed through HoT's
- BSC complete agreed works
- Potentially appoint new designer
- Start re-procurement for re-instatement and project works

breach events

remedial reaction

management of risks

old design | ②
new design ?

Design fail ? ③ Loss of profit.
bet from blue.

? ④

Assumptions

- That the project continues
- Separation is mutually agreed and there is no litigation
- Caf are novated back for tram manufacture and maintenance
- We are able to negotiate stepping into some sub-contracts, particularly A8 underpass to complete the works
- That we make arrangements to lease surplus trams
- No on street works commence until January 2012

Questions

- What is the programme?
- Design uncertainty – options include BSC complete, novate SDS back or design handed over for another to complete.
- Can we use Siemens to provide the systems delivery from at least Airport – SAS?
- What about traffic management currently in place?
tie to the one.
- What consents and approvals are required before construction re-commences?