





**Update Programme**  
 Updated for V67 Design Programme,  
 and progress to 18 February 2011 .

**EDINBURGH TRAM NETWORK**



Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011				2012				2013				2014		
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3			
<b>TTM PHASE 5A (LINDSAY ROAD EAST BOUND)</b>							TTM PHASE 5A (LINDSAY ROAD EAST BOUND)																										
1A-24-TTM-05A-1000	TTM - PHASE 5A - Lindsay Road WB closed	17-Aug-11	102	20-Jan-12	0%	89	◆ TTM - PHASE 5A - Lindsay Road WB closed																										
1A-24-TTM-05A-1010	TTM PHASE 5A COMPLETE		0	19-Jan-12	0%	89	◆ TTM PHASE 5A COMPLETE																										
<b>TEMPORARY AND PRELIMINARY WORKS</b>							TEMPORARY AND PRELIMINARY WORKS																										
1A-24-5A-1000	Establish temporary traffic management	17-Aug-11	12	01-Sep-11	0%	89	I Establish temporary traffic management																										
1A-24-5A-1010	Site clearance	18-Aug-11	10	31-Aug-11	0%	89	□ Site clearance																										
1A-24-5A-1020	Investigate services / outfall positions / inlet-outlet positions / levels	01-Sep-11	1	01-Sep-11	0%	89	I Investigate services / outfall positions / inlet-outlet positions / levels																										
<b>Lindsay Road Retaining Wall W1B</b>							Lindsay Road Retaining Wall W1B																										
<b>Preliminary works &amp; excavation</b>							Preliminary works & excavation																										
1A-24-5A-W1B-100	Mobilisation, site installation and temporary fencing	17-Aug-11	13	02-Sep-11	0%	98	I Mobilisation, site installation and temporary fencing																										
1A-24-5A-W1B-110	Demolition	18-Aug-11	10	31-Aug-11	0%	98	□ Demolition																										
1A-24-5A-W1B-120	Excavation	01-Sep-11	2	02-Sep-11	0%	98	I Excavation																										
<b>RW Structure</b>							RW Structure																										
1A-24-5A-W1B-130	RW Foundation	05-Sep-11	20	30-Sep-11	0%	98	□ RW Foundation																										
1A-24-5A-W1B-140	RC Wall	16-Sep-11	11	30-Sep-11	0%	98	□ RC Wall																										
<b>RW Finishing Works and Backfilling</b>							RW Finishing Works and Backfilling																										
1A-24-5A-W1B-150	Waterproofing	03-Oct-11	2	04-Oct-11	0%	98	I Waterproofing																										
1A-24-5A-W1B-160	Drainage	05-Oct-11	5	11-Oct-11	0%	98	□ Drainage																										
1A-24-5A-W1B-170	Stone drainage trench	12-Oct-11	2	13-Oct-11	0%	98	I Stone drainage trench																										
1A-24-5A-W1B-190	Brickwork	12-Oct-11	2	13-Oct-11	0%	98	I Brickwork																										
1A-24-5A-W1B-180	Backfill and compact	14-Oct-11	1	14-Oct-11	0%	98	I Backfill and compact																										
1A-24-5A-W1B-200	Vehicle Parapets	17-Oct-11	2	18-Oct-11	0%	108	I Vehicle Parapets																										
1A-24-5A-W1B-210	Kerbing	17-Oct-11	2	18-Oct-11	0%	98	I Kerbing																										
1A-24-5A-W1B-220	Footway and Road Surfacing	19-Oct-11	10	01-Nov-11	0%	98	□ Footway and Road Surfacing																										
1A-24-5A-W1B-230	LINDSAY ROAD RW W1B COMPLETE		0	01-Nov-11	0%	98	◆ LINDSAY ROAD RW W1B COMPLETE																										
<b>LINDSAY ROAD (EASTBOUND) &amp; NEW LINK ROAD</b>							LINDSAY ROAD (EASTBOUND) & NEW LINK ROAD																										
1A-24-5A-1030	COMMENCE ROAD WORKS (LINDSAY ROAD)	02-Sep-11	85	12-Jan-12	0%	89	◆ COMMENCE ROAD WORKS (LINDSAY ROAD)																										
1A-24-5A-1040	ROAD WORKS COMPLETE (LINDSAY ROAD-EASTBOUND)		0	12-Jan-12	0%	89	◆ ROAD WORKS COMPLETE (LINDSAY ROAD-EASTBOUND)																										
<b>EASTBOUND</b>							EASTBOUND																										
1A-24-5A-1050	Remove existing footway	02-Sep-11	11	16-Sep-11	0%	89	□ Remove existing footway																										
1A-24-5A-1060	Plane Main Carriageway & Footway	19-Sep-11	4	22-Sep-11	0%	89	I Plane Main Carriageway & Footway																										
1A-24-5A-1070	Plane/break/lowel / excavate to Formation (Lindsay Road)	23-Sep-11	38	15-Nov-11	0%	89	□ Plane/break/lowel / excavate to Formation (Lindsay Road)																										
1A-24-5A-1080	Earthworks New Link Road	23-Sep-11	15	13-Oct-11	0%	111	□ Earthworks New Link Road																										
1A-24-5A-1090	Capping layer (600mm)	26-Sep-11	38	16-Nov-11	0%	89	□ Capping layer (600mm)																										
1A-24-5A-1100	Drainage and Outfalls	27-Sep-11	38	17-Nov-11	0%	90	□ Drainage and Outfalls																										
1A-24-5A-1120	Ducts and Chambers	27-Sep-11	38	17-Nov-11	0%	90	□ Ducts and Chambers																										
1A-24-5A-1110	Manholes & Catchpits (3nos)	27-Sep-11	9	07-Oct-11	0%	119	□ Manholes & Catchpits (3nos)																										
1A-24-5A-1130	Kerbing	15-Nov-11	9	25-Nov-11	0%	89	□ Kerbing																										
1A-24-5A-1140	Footpath Works	18-Nov-11	29	11-Jan-12	0%	90	□ Footpath Works																										
<b>SURFACING</b>							SURFACING																										
1A-24-5A-1150	220mm Sub-base	28-Nov-11	4	01-Dec-11	0%	107	I 220mm Sub-base																										
1A-24-5A-1160	225mm Base	29-Nov-11	1	29-Nov-11	0%	107	I 225mm Base																										
1A-24-5A-1170	60mm Binder Course	30-Nov-11	1	30-Nov-11	0%	107	I 60mm Binder Course																										
1A-24-5A-1180	35mm Surface Course - Main Carriageway and Boundary	01-Dec-11	1	01-Dec-11	0%	107	I 35mm Surface Course - Main Carriageway and Boundary																										
<b>ROAD FINISHING</b>							ROAD FINISHING																										

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

█ Actual Work     █ Critical Remaining Work     █ % Complete  
█ Remaining Work     ◆ Milestone     █ Summary

BFB00003289\_0078











Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011				2012				2013				2014		
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3			
<b>TRACK IMPROVEMENT</b>							<b>TRACK IMPROVEMENT</b>																										
1A-24C-6-1030	COMMENCE TRACK WORKS (CH. 450-600)	22-Mar-11	33	09-May-11	0%	278	◆ COMMENCE TRACK WORKS (CH. 450-600)																										
1A-24C-6-1040	Remove existing footway	22-Mar-11	1	22-Mar-11	0%	276	Remove existing footway																										
1A-24C-6-1050	Plane out existing surfacing over Trams Footprint (1st cut)	23-Mar-11	2	24-Mar-11	0%	276	Plane out existing surfacing over Trams Footprint (1st cut)																										
1A-24C-6-1060	Carry out inspection and testing of Subgrade	25-Mar-11	1	25-Mar-11	0%	276	Carry out inspection and testing of Subgrade																										
1A-24C-6-1070	Sawcut Separation - Tram Ducts Outer Edge	25-Mar-11	2	28-Mar-11	0%	276	Sawcut Separation - Tram Ducts Outer Edge																										
1A-24C-6-1080	Break Out / Excavate to formation of Tram Footprint (2nd cut)	28-Mar-11	5	01-Apr-11	0%	276	Break Out / Excavate to formation of Tram Footprint (2nd cut)																										
1A-24C-6-1090	Place Sub-base Type 1	29-Mar-11	5	04-Apr-11	0%	276	Place Sub-base Type 1																										
1A-24C-6-1100	Drainage and Outfalls	30-Mar-11	5	05-Apr-11	0%	279	Drainage and Outfalls																										
1A-24C-6-1110	Tram Ducts & Chambers	30-Mar-11	6	06-Apr-11	0%	283	Tram Ducts & Chambers																										
1A-24C-6-1120	Excavate and Cast OLE Foundations (5 nos)	30-Mar-11	13	15-Apr-11	0%	276	Excavate and Cast OLE Foundations (5 nos)																										
1A-24C-6-1130	Lay SL Duct to OLE	08-Apr-11	6	15-Apr-11	0%	290	Lay SL Duct to OLE																										
1A-24C-6-1140	Prepare and check suitability of Formation	11-Apr-11	5	15-Apr-11	0%	276	Prepare and check suitability of Formation																										
1A-24C-6-1160	Track Improvement Layer	13-Apr-11	17	09-May-11	0%	276	Track Improvement Layer																										
1A-24C-6-1150	Installation of IMU Drains and Cable Ducting	13-Apr-11	5	19-Apr-11	0%	290	Installation of IMU Drains and Cable Ducting																										
<b>TRACK INSTALLATION</b>							<b>TRACK INSTALLATION</b>																										
1A-24C-6-1170	TRACK WORKS COMPLETE (CH. 450-600)	29-Apr-11	14	19-May-11	0%	309	◆ TRACK WORKS COMPLETE (CH. 450-600)																										
<b>INBOUND/OUTBOUND</b>							<b>INBOUND/OUTBOUND</b>																										
1A-24C-6-1180	Access Available for Track Laying	29-Apr-11	0	19-May-11	0%	276	◆ Access Available for Track Laying																										
1A-24C-TRCK-70-1190	Set Up track (sleepers/rail) - 2 x 150m	29-Apr-11	11	17-May-11	0%	276	Set Up track (sleepers/rail) - 2 x 150m																										
1A-24C-6-1200	Welding and grinding	04-May-11	9	17-May-11	0%	276	Welding and grinding																										
1A-24C-6-1210	Drainage / Rail Connections	04-May-11	9	17-May-11	0%	276	Drainage / Rail Connections																										
1A-24C-6-1220	Final Rail Alignment - Check and Approve	04-May-11	9	17-May-11	0%	276	Final Rail Alignment - Check and Approve																										
1A-24C-SIGN-60-1230	Installation of IMU Boxes and Loops	05-May-11	3	10-May-11	0%	277	Installation of IMU Boxes and Loops																										
1A-24C-6-1240	185mm Concrete Supporting Layer	06-May-11	9	19-May-11	0%	276	185mm Concrete Supporting Layer																										
<b>TRACKWORK PAVEMENT (BETWEEN AND OUTWITH RAILS)</b>							<b>TRACKWORK PAVEMENT (BETWEEN AND OUTWITH RAILS)</b>																										
1A-24C-6-1250	110mm Roadbase	25-May-11	1	26-May-11	0%	276	110mm Roadbase																										
1A-24C-6-1260	55mm Basecourse	26-May-11	1	27-May-11	0%	299	55mm Basecourse																										
1A-24C-6-1270	35mm Wearing Course	27-May-11	1	31-May-11	0%	299	35mm Wearing Course																										
<b>CENTRAL RESERVE AND BOUNDARY</b>							<b>CENTRAL RESERVE AND BOUNDARY</b>																										
1A-24C-6-1280	Kerbing to Central Reserve	19-May-11	3	24-May-11	0%	276	Kerbing to Central Reserve																										
1A-24C-6-1290	Sub-base to Central Reserve	24-May-11	1	25-May-11	0%	276	Sub-base to Central Reserve																										
1A-24C-6-1300	Central Reserve finishes	25-May-11	6	03-Jun-11	0%	299	Central Reserve finishes																										
<b>CARRIAGEWAY / FOOTWAY PAVEMENT CONSTRUCTION</b>							<b>CARRIAGEWAY / FOOTWAY PAVEMENT CONSTRUCTION</b>																										
1A-24C-6-1310	COMMENCE ROAD WORKS (CH. 450-600)	18-Mar-11	0	06-Jul-11	0%	312	◆ COMMENCE ROAD WORKS (CH. 450-600)																										
1A-24C-6-1320	ROAD WORKS COMPLETE (CH. 450-600)	18-Mar-11	0	06-Jul-11	0%	276	◆ ROAD WORKS COMPLETE (CH. 450-600)																										
<b>OUTBOUND</b>							<b>OUTBOUND</b>																										
1A-24C-6-1330	Plane Main Carriageway & Footway	18-Mar-11	1	18-Mar-11	0%	312	Plane Main Carriageway & Footway																										
1A-24C-6-1340	Plane/break/excavate to Formation	21-Mar-11	2	22-Mar-11	0%	312	Plane/break/excavate to Formation																										
1A-24C-6-1350	Capping layer (600mm)	22-Mar-11	3	24-Mar-11	0%	312	Capping layer (600mm)																										
1A-24C-6-1360	Drainage and Outfalls	23-Mar-11	11	06-Apr-11	0%	319	Drainage and Outfalls																										
1A-24C-6-1370	Manholes & Catchpits (5nos)	23-Mar-11	11	06-Apr-11	0%	319	Manholes & Catchpits (5nos)																										
1A-24C-6-1380	Ducts and Chambers	30-Mar-11	6	06-Apr-11	0%	319	Ducts and Chambers																										
1A-24C-6-1390	Kerbing	10-May-11	6	17-May-11	0%	281	Kerbing																										
1A-24C-6-1400	Footpath Works	12-May-11	18	07-Jun-11	0%	296	Footpath Works																										

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

█ Actual Work     █ Critical Remaining Work     █ % Complete  
█ Remaining Work     ◆ Milestone     ▼ Summary



**Update Programme**  
 Updated for V67 Design Programme,  
 and progress to 18 February 2011 .

**EDINBURGH TRAM NETWORK**



Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011				2012				2013				2014		
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3			
<b>SURFACING</b>							<b>SURFACING</b>																										
1A-24C-6-1410	220mm Sub-base	25-May-11	4	01-Jun-11	0%	276	220mm Sub-base																										
1A-24C-6-1420	225mm Base	26-May-11	1	26-May-11	0%	276	225mm Base																										
1A-24C-6-1430	60mm Binder Course	27-May-11	1	31-May-11	0%	276	60mm Binder Course																										
1A-24C-6-1440	35mm Surface Course - Main Carriageway and Boundary	31-May-11	1	01-Jun-11	0%	276	35mm Surface Course - Main Carriageway and Boundary																										
<b>INBOUND</b>							<b>INBOUND</b>																										
1A-24C-6-1450	Plane Main Carriageway & Footway	01-Jun-11	16	23-Jun-11	0%	283	Plane Main Carriageway & Footway																										
1A-24C-6-1460	Plane/break/excavate to Formation	03-Jun-11	6	13-Jun-11	0%	276	Plane/break/excavate to Formation																										
1A-24C-6-1470	Capping layer (600mm)	06-Jun-11	6	14-Jun-11	0%	276	Capping layer (600mm)																										
1A-24C-6-1480	Drainage and Outfalls	07-Jun-11	6	15-Jun-11	0%	285	Drainage and Outfalls																										
1A-24C-6-1490	Ducts and Chambers	07-Jun-11	6	15-Jun-11	0%	285	Ducts and Chambers																										
1A-24C-6-1500	Kerbing	13-Jun-11	4	17-Jun-11	0%	276	Kerbing																										
1A-24C-6-1510	Footpath Works	15-Jun-11	4	21-Jun-11	0%	285	Footpath Works																										
<b>SURFACING</b>							<b>SURFACING</b>																										
1A-24C-6-1520	220mm Sub-base	17-Jun-11	4	23-Jun-11	0%	276	220mm Sub-base																										
1A-24C-6-1530	225mm Base	20-Jun-11	1	21-Jun-11	0%	276	225mm Base																										
1A-24C-6-1540	60mm Binder Course	21-Jun-11	1	22-Jun-11	0%	276	60mm Binder Course																										
1A-24C-6-1550	35mm Surface Course - Main Carriageway and Boundary	22-Jun-11	1	23-Jun-11	0%	276	35mm Surface Course - Main Carriageway and Boundary																										
<b>ROAD FINISHING</b>							<b>ROAD FINISHING</b>																										
1A-24C-6-1560	Parapets, Guard rails	13-Jun-11	17	06-Jul-11	0%	276	Parapets, Guard rails																										
1A-24C-6-1570	Landscaping	16-Jun-11	4	22-Jun-11	0%	285	Landscaping																										
1A-24C-6-1580	Installation of traffic light control - Junction 6B (1)	23-Jun-11	6	01-Jul-11	0%	276	Installation of traffic light control - Junction 6B (1)																										
1A-24C-6-1590	Grind Rail Joint and Sealing Compound	01-Jul-11	1	04-Jul-11	0%	276	Grind Rail Joint and Sealing Compound																										
1A-24C-6-1600	Road Signs and Markings	04-Jul-11	1	05-Jul-11	0%	276	Road Signs and Markings																										
1A-24C-6-1610	Remove temporary traffic management	05-Jul-11	1	06-Jul-11	0%	276	Remove temporary traffic management																										
<b>COMMISSIONING AND TESTING</b>							<b>COMMISSIONING AND TESTING</b>																										
1A-24C-6-TEST-100	Handover / Acceptance of Roadworks and Trackworks	06-Jul-11	5	13-Jul-11	0%	768	Handover / Acceptance of Roadworks and Trackworks																										
1A-24C-6-TEST-110	Start remaining E&M works along track	13-Jul-11	0		0%	768	◆ Start remaining E&M works along track																										
<b>LEITH SANDS SUB STATION(3)</b>							<b>LEITH SANDS SUB STATION(3)</b>																										
1A-SUBS-90	Civil Engineering and Building Works	18-Mar-11	272	23-Apr-12	0%	576	Civil Engineering and Building Works																										
1A-SUBS-30	Access for visual inspection for E&M Substation installation (01A Leith Sands) (tbs)	20-May-11	0		0%	800	◆ Access for visual inspection for E&M Substation installation (01A Leith Sands) (tbs)																										
1A-SUBS-100	cable duct for Power Infeed (to be scheduled)	20-May-11	5	27-May-11	0%	800	cable duct for Power Infeed (to be scheduled)																										
1A-SUBS-120	LEITH SANDS SUB STATION - CIVIL WORKS COMPLETE		0	21-Jun-11	0%	783	◆ LEITH SANDS SUB STATION - CIVIL WORKS COMPLETE																										
1A-SUBS-31	Access for E&M Substation installation (01A Leith Sands) (tbs)	22-Jun-11	0		0%	550	◆ Access for E&M Substation installation (01A Leith Sands) (tbs)																										
1A-SUBS-45	Install HV Power Supply and Equipment (SP) (tbs)	28-Nov-11	20	23-Dec-11	0%	438	Install HV Power Supply and Equipment (SP) (tbs)																										
1A-SUBS-50	Install LV Power Supply and LV Power Equipment (tbs)	10-Jan-12	15	30-Jan-12	0%	576	Install LV Power Supply and LV Power Equipment (tbs)																										
1A-SUBS-55	Energisation Scottish Power (tbs)	0	0	20-Jan-12	0%	576	◆ Energisation Scottish Power (tbs)																										
1A-SUBS-40	Power Infeed from Public Net available inc HV cable (tbs)	24-Jan-12	0		0%	576	◆ Power Infeed from Public Net available inc HV cable (tbs)																										
1A-SUBS-70	Install Telecom and Scada (tbs)	31-Jan-12	15	20-Feb-12	0%	576	Install Telecom and Scada (tbs)																										
1A-SUBS-60	Installation of TPS Equipment (tbs)	21-Feb-12	30	02-Apr-12	0%	576	Installation of TPS Equipment (tbs)																										
1A-SUBS-80	Testing and Commissioning (local) (tbs)	03-Apr-12	14	23-Apr-12	0%	576	Testing and Commissioning (local) (tbs)																										
<b>TTM PHASE 9 (CH. ~ 600-685)</b>							<b>TTM PHASE 9 (CH. ~ 600-685)</b>																										
1A-24E-TTM-09-1000	TTM PHASE 9 - Road closed (Ch 600-685)	23-Oct-12	88	07-Mar-13	0%	569	◆ TTM PHASE 9 - Road closed (Ch 600-685)																										
1A-24E-TTM-09-1010	TTM PHASE 9 COMPLETE		0	06-Mar-13	0%	569	◆ TTM PHASE 9 COMPLETE																										
<b>TEMPORARY AND PRELIMINARY WORKS</b>							<b>TEMPORARY AND PRELIMINARY WORKS</b>																										

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	

█ Actual Work     █ Critical Remaining Work     █ % Complete  
█ Remaining Work     ◆ Milestone     ▬ Summary

BFB00003289\_0082















































Activity ID	Activity Name	Start	Original Duration	Finish	Activity % Complete	Total Float	2010												2011				2012				2013				2014		
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3			
<b>Procurement</b>																																	
1A-1-S17-1010	Precast beams TBC	22-Mar-10 A	239	10-Mar-11	100%	240																											
1A-1-S17-1030	Ducting TBC	03-Sep-10 A	5	22-Feb-11	50%	253																											
1A-1-S17-1020	Precast ramp units TBC	18-Feb-11	15	10-Mar-11	0%	219																											
<b>Site establishment</b>																																	
1A-1-S17-1040	Form site compound	30-Nov-09 A	15	05-Apr-10 A																													
1A-1-S17-1050	Mobilize to site	30-Nov-09 A	5	05-Apr-10 A	100%																												
1A-1-S17-1060	Condition/delapidation survey	22-Mar-10 A	1	23-Mar-10 A	100%																												
1A-1-S17-1070	Divert services to North footway (by others)	22-Mar-10 A	1	23-Mar-10 A	100%																												
<b>Site set up</b>																																	
1A-1-S17-1080	Traffic management to Ocean Drive	22-Mar-10 A	1	23-Mar-10 A	100%																												
1A-1-S17-1090	Heras fencing to area of works	22-Mar-10 A	1	23-Mar-10 A	100%																												
1A-1-S17-1100	Establish all pedestrian routes	22-Mar-10 A	1	23-Mar-10 A	100%																												
<b>Works to East Abutment</b>																																	
1A-1-S17-1120	Excavate new pilecap and expose existing abutment structure	25-Mar-10 A	1	08-Jun-10 A	100%																												
1A-1-S17-1110	Remove amco barrier and timber decking	06-Apr-10 A	1	06-Apr-10 A	100%																												
1A-1-S17-1150	Install 1 Nr 864mm diameter tubular steel pile	04-May-10 A	5	04-May-10 A	100%																												
1A-1-S17-1130	Install temporary works to excavation	03-Jun-10 A	1	03-Jun-10 A	100%																												
1A-1-S17-1140	Demolition of existing abutment structure	04-Jun-10 A	10	29-Oct-10 A	100%																												
1A-1-S17-1160	Install reinforcement to abutment base	26-Jul-10 A	4	12-Aug-10 A	100%																												
1A-1-S17-1170	Construct formwork to abutment base	12-Aug-10 A	2	13-Aug-10 A	100%																												
1A-1-S17-1180	Pour concrete to base	13-Aug-10 A	1	13-Aug-10 A	100%																												
1A-1-S17-1190	Strip base formwork	16-Aug-10 A	1	16-Aug-10 A	100%																												
1A-1-S17-1200	Construct formwork to ballast walls	13-Sep-10 A	2	16-Sep-10 A	100%																												
1A-1-S17-1210	Pour concrete to ballast walls	17-Sep-10 A	1	17-Sep-10 A	100%																												
<b>Works to East, West and Central Piers</b>																																	
1A-1-S17-1260	Fabrication of metal frame used as pilecap formwork	01-Apr-10 A	6	06-Apr-10 A	100%																												
1A-1-S17-1250	Install 2 Nr 610 mm diameter piles at each pier	08-Apr-10 A	19	14-May-10 A	100%																												
1A-1-S17-1270	Installation of metal frame to form shutter for new pier base	17-May-10 A	5	18-Jun-10 A	100%																												
1A-1-S17-1220	Mobilize pontoons to site	10-Jun-10 A	1	10-Jun-10 A	100%																												
1A-1-S17-1230	Demolition to expose existing reinforcement on south side of pier	11-Jun-10 A	8	22-Jun-10 A	100%																												
1A-1-S17-1240	Dowel bars to existing pile cap	23-Jun-10 A	4	28-Jun-10 A	100%																												
1A-1-S17-1280	Installation of prefabricated pier base reinforcement cage	13-Jul-10 A	3	18-Aug-10 A	100%																												
1A-1-S17-1290	Pour concrete to bases	28-Jul-10 A	1	20-Aug-10 A	100%																												
1A-1-S17-1300	Shutter and pour concrete/grout to bearing plinth	03-Aug-10 A	2	23-Aug-10 A	100%																												
<b>Works to West Abutment</b>																																	
1A-1-S17-1330	Excavate new pilecap and expose existing abutment structure	24-Mar-10 A	3	31-May-10 A	100%																												
1A-1-S17-1370	Install 1 Nr 864mm diameter tubular steel pile	06-Apr-10 A	5	07-Apr-10 A	100%																												
1A-1-S17-1310	Break out and dispose of existing dwarf wall	05-May-10 A	1	05-May-10 A	100%																												
1A-1-S17-1320	Lift and set aside for reuse existing footway paving	05-May-10 A	1	05-May-10 A	100%																												
1A-1-S17-1340	Install temporary works to excavation	24-May-10 A	1	24-May-10 A	100%																												
1A-1-S17-1350	Cut Back existing capping beam and sheet piling	03-Jun-10 A	3	07-Jun-10 A	100%																												
1A-1-S17-1360	Demolition of existing abutment structure	07-Jun-10 A	10	29-Jul-10 A	100%																												
1A-1-S17-1380	Install reinforcement to abutment base	02-Aug-10 A	4	11-Aug-10 A	100%																												
1A-1-S17-1390	Construct formwork to abutment base	12-Aug-10 A	2	12-Aug-10 A	100%																												

Date	Revision	Checked	Approved
11-Feb-11	ETN Updated Programme - Progress to 18 Feb 11	JAC	





