





Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2008												2009												2010												2011												2012												2013												014
						2008				2009				2010				2011				2012				2013																																																				
						IND	JFM	AM	JJ	ASON	DJ	F	A	JJ	AS	ND	JH	A	JJ	AS	ND	JH	A	JJ	AS	ND	JH	A	JJ	AS	ND	JH	A	JJ	AS	ND	JH	M	JJ	AS	ND	JH	M	JJ	AS	ND	JH	M	JJ																													
1A-1A-TEST-110	Start remaining E&M works along track	0	22-Sep-10		785	◆ Start remaining E&M works along track																																																																								
<b>TTM PHASE 2 (CH. ~ 1650-1880)</b>						▼ 24-Feb-12, TTM PHASE 2 (CH. ~ 1650-1880)																																																																								
1A-TTM-02-1000	TTM PHASE 2 - Road dosed (Ch.1650-1880)	0	29-Sep-11		138	◆ TTM PHASE 2 - Road dosed (Ch.1650-1880)																																																																								
1A-TTM-02-1010	TTM PHASE 2 COMPLETE	0		23-Feb-12	138	◆ TTM PHASE 2 COMPLETE																																																																								
<b>TEMPORARY AND PRELIMINARY WORKS</b>						▼ 05-Oct-11, TEMPORARY AND PRELIMINARY WORKS																																																																								
1A-2-1000	Site clearance	2	29-Sep-11	30-Sep-11	138																																																																									
1A-2-1010	Investigate services / outfall positions / inlet-outlet pr	3	03-Oct-11	05-Oct-11	140																																																																									
<b>TRACK IMPROVEMENT</b>						▼ 12-Dec-11, TRACK IMPROVEMENT																																																																								
1A-2-1020	COMMENCE TRACK WORKS (CH. 1650-1850)	0	03-Oct-11		138	◆ COMMENCE TRACK WORKS (CH. 1650-1850)																																																																								
1A-2-1030	Remove existing footway/islands etc.	5	03-Oct-11	07-Oct-11	138																																																																									
1A-2-1040	Plane out existing surfacing over Trams Footprint (	2	10-Oct-11	11-Oct-11	138																																																																									
1A-2-1050	Carry out inspection and testing of Subgrade	1	12-Oct-11	12-Oct-11	138																																																																									
1A-2-1060	Sawcut Separation - Tram Ducts Outer Edge	3	12-Oct-11	14-Oct-11	138																																																																									
1A-2-1070	Break Out / Excavate to formation of Tram Footprir	10	13-Oct-11	26-Oct-11	138																																																																									
1A-2-1080	Place Sub-base Type 1	10	13-Oct-11	26-Oct-11	141																																																																									
1A-2-1090	Drainage and Outfalls	10	21-Oct-11	03-Nov-11	138																																																																									
1A-2-1100	Tram Ducts & Chambers	16	20-Oct-11	10-Nov-11	149																																																																									
1A-2-1110	Excavate and Cast OLE Foundations (11 nos)	19	27-Oct-11	22-Nov-11	141																																																																									
1A-2-1120	Lay SL Duct to OLE	8	11-Nov-11	22-Nov-11	147																																																																									
1A-2-1130	Prepare and check suitability of Formation	15	04-Nov-11	24-Nov-11	138																																																																									
1A-2-1140	Installation of IMU Drains and Cable Ducting	15	08-Nov-11	29-Nov-11	143																																																																									
1A-2-1150	Track Improvement Layer - Outbound	20	08-Nov-11	06-Dec-11	138																																																																									
1A-2-1160	Track Improvement Layer - Inbound	20	14-Nov-11	12-Dec-11	148																																																																									
<b>TRACK INSTALLATION</b>						▼ 09-Jan-12, TRACK INSTALLATION																																																																								
1A-2-1170	TRACK WORKS COMPLETE (CH. 1650-1880)	0		21-Dec-11	169	◆ TRACK WORKS COMPLETE (CH. 1650-1880)																																																																								
<b>INBOUND/OUTBOUND</b>						▼ 09-Jan-12, INBOUND/OUTBOUND																																																																								
1A-2-1180	Access Available for Track Laying	0	23-Nov-11		138	◆ Access Available for Track Laying																																																																								
1A-23D-SIGN-60-1230	Installation of IMU Boxes and Loops	3	29-Nov-11	01-Dec-11	139																																																																									
1A-2-1200	Welding and grinding	18	25-Nov-11	21-Dec-11	138																																																																									
1A-2-1210	Drainage / Rail Connections	18	25-Nov-11	21-Dec-11	138																																																																									
1A-2-1220	Final Rail Alignment - Check and Approve	18	25-Nov-11	21-Dec-11	138																																																																									
1A-2-1240	185mm Concrete Supporting Layer	16	30-Nov-11	21-Dec-11	138																																																																									
1A-23D-TRCK-70-1190	Set Up track (sleepers/rail) - 2 x 230m + mob	23	23-Nov-11	09-Jan-12	138																																																																									
<b>TRACKWORK PAVEMENT (BETWEEN AND OUTWITH RAILS)</b>						▼ 16-Jan-12, TRACKWORK PAVEMENT (BETWEEN																																																																								
1A-2-1250	110mm Roadbase	1	12-Jan-12	12-Jan-12	161																																																																									
1A-2-1260	55mm Basecourse	1	13-Jan-12	13-Jan-12	161																																																																									
1A-2-1270	35mm Wearing Course	1	16-Jan-12	16-Jan-12	161																																																																									
<b>CENTRAL RESERVE AND BOUNDARY</b>						▼ 24-Jan-12, CENTRAL RESERVE AND BOUNDAR																																																																								
1A-2-1280	Kerbing to Central Reserve (excl Tramstop)	5	22-Dec-11	11-Jan-12	155																																																																									
1A-2-1290	Sub-base to Central Reserve	2	11-Jan-12	12-Jan-12	155																																																																									
1A-2-1300	Central Reserve Finishes	9	12-Jan-12	24-Jan-12	155																																																																									
<b>CARRIAGEWAY / FOOTWAY PAVEMENT CONSTRUCTION</b>						▼ 16-Feb-12, CARRIAGEWAY / FOOTWAY PAVE																																																																								
1A-2-1310	COMMENCE ROAD WORKS (CH. 1650-1880)	0	13-Oct-11		157	◆ COMMENCE ROAD WORKS (CH. 1650-1880)																																																																								
1A-2-1320	ROAD WORKS COMPLETE (CH. 1650-1880)	0		16-Feb-12	138	◆ ROAD WORKS COMPLETE (CH. 1650-1880)																																																																								

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC

■ Actual Work     ■ Critical Remaining Work     ▼ Summary  
■ Remaining Work     ◆ Milestone

BFB00003291\_0102



BFB00003291\_0103

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2008												2009												2010												2011												2012												2013												014																																				
						INDJHMA				JJJASOND				JH A				JJJAS				NDJH A				JJJAS				NDJH A				JJJAS				INDJH				AMJJAS				NDJHMA				JJJAS				NDJH																																																												
<b>OUTBOUND</b>		50	13-Oct-11	22-Dec-11	168																																																																									22-Dec-11, OUTBOUND																																				
1A-2-1330	Plane Main Carriageway & Footway	2	13-Oct-11	14-Oct-11	157																																																																																																													
1A-2-1340	Plane/break/excavate to Formation	6	17-Oct-11	24-Oct-11	157																																																																																																													
1A-2-1350	Capping layer (600mm)	7	18-Oct-11	26-Oct-11	157																																																																																																													
1A-2-1360	Drainage and Outfalls	7	19-Oct-11	27-Oct-11	191																																																																																																													
1A-2-1370	Ducts and Chambers	10	19-Oct-11	01-Nov-11	188																																																																																																													
1A-2-1380	Excavate and cast OLE Foundations (4 nos)	7	25-Oct-11	02-Nov-11	187																																																																																																													
1A-2-1390	Kerbing	7	07-Dec-11	15-Dec-11	157																																																																																																													
1A-2-1400	Footpath Works	5	16-Dec-11	22-Dec-11	168																																																																																																													
<b>SURFACING</b>		4	16-Dec-11	21-Dec-11	157																																																																																																	21-Dec-11, SURFACING												
1A-2-1410	220mm Sub-base	1	16-Dec-11	16-Dec-11	157																																																																																																													
1A-2-1420	225mm Base	1	19-Dec-11	19-Dec-11	157																																																																																																													
1A-2-1430	60mm Binder Course	1	20-Dec-11	20-Dec-11	157																																																																																																													
1A-2-1440	35mm Surface Course - Main Carriageway and Bo	1	21-Dec-11	21-Dec-11	157																																																																																																													
<b>INBOUND</b>		20	22-Dec-11	01-Feb-12	149																																																																																																	01-Feb-12, INBOUND												
1A-2-1450	Plane Main Carriageway & Footway	2	22-Dec-11	23-Dec-11	138																																																																																																													
1A-2-1460	Plane/break/excavate to Formation	7	09-Jan-12	17-Jan-12	138																																																																																																													
1A-2-1470	Capping layer (600mm)	7	10-Jan-12	18-Jan-12	138																																																																																																													
1A-2-1480	Drainage and Outfalls	7	11-Jan-12	19-Jan-12	142																																																																																																													
1A-2-1490	Ducts and Chambers	6	12-Jan-12	19-Jan-12	142																																																																																																													
1A-2-1500	Excavate and cast OLE Foundations (1 nos)	5	18-Jan-12	24-Jan-12	139																																																																																																													
1A-2-1510	Kerbing	6	18-Jan-12	25-Jan-12	138																																																																																																													
1A-2-1520	Footpath Works	5	26-Jan-12	01-Feb-12	149																																																																																																													
<b>SURFACING</b>		4	26-Jan-12	31-Jan-12	138																																																																																																													31-Jan-12, SURFACING
1A-2-1530	220mm Sub-base	1	26-Jan-12	26-Jan-12	138																																																																																																													
1A-2-1540	225mm Base	1	27-Jan-12	27-Jan-12	138																																																																																																													
1A-2-1550	60mm Binder Course	1	30-Jan-12	30-Jan-12	138																																																																																																													
1A-2-1560	35mm Surface Course - Main Carriageway and Bo	1	31-Jan-12	31-Jan-12	138																																																																																																													
<b>ROAD FINISHING</b>		22	18-Jan-12	16-Feb-12	138																																																																																																													16-Feb-12, ROAD FINISHING
1A-2-1570	Parapets, Guard rails	6	18-Jan-12	25-Jan-12	148																																																																																																													
1A-2-1620	Landscaping	5	26-Jan-12	01-Feb-12	148																																																																																																													
1A-23D-JNCS-60-1580	Installation of traffic light control - Junction 10	9	01-Feb-12	13-Feb-12	138																																																																																																													
1A-22A-JNCS-60-1590	Installation of traffic light control - Junction 11	12	27-Jan-12	13-Feb-12	138																																																																																																													
1A-2-1600	Grind Rail Joint and Sealing Compound	1	14-Feb-12	14-Feb-12	138																																																																																																													
1A-2-1610	Road Signs and Markings	1	15-Feb-12	15-Feb-12	138																																																																																																													
1A-2-1630	Remove temporary traffic management	1	16-Feb-12	16-Feb-12	138																																																																																																													
<b>COMMISSIONING AND TESTING</b>		5	17-Feb-12	24-Feb-12	544																																																																																																													24-Feb-12, COMMISSIONING AND TESTING
1A-2-TEST-100	Handover / Acceptance of Roadworks and Trackwc	5	17-Feb-12	23-Feb-12	138																																																																																																													
1A-2-TEST-110	Start remaining E&M works along track	0	24-Feb-12		544																																																																																																													
<b>PORT OF LEITH TRAM STOP</b>		182	06-Oct-11	02-Jul-12	347																																																																																																													02-Jul-12, PORT OF LEITH TRAM STC
1A-2-TS-1000	COMMENCE PORT OF LEITH TRAM STOP (Des	0	06-Oct-11		157																																																																																																													
1A-2-TS-1010	Ducting and Chambers	21	06-Oct-11	03-Nov-11	157																																																																																																													
1A-22-TRMS-20(3)	Order REC Supply	0	25-Nov-11		598																																																																																																													
1A-22-TRMS-30(3)	Access for visual inspection for E&M Tram Stop inst	0	05-Jan-12		600																																																																																																													

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC

█ Actual Work     █ Critical Remaining Work      Summary  
 Remaining Work     ◆ Milestone







































Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2008												2009												2010												2011												2012												2013												014
						JAN			FEB			MAR			APR			MAY			JUN			JUL			AUG			SEP			OCT			NOV			DEC			JAN			FEB			MAR			APR			MAY			JUN			JUL			AUG			SEP			OCT			NOV			DEC			
<b>CENTRAL RESERVE AND BOUNDARY</b>						3	14-Mar-13	18-Mar-13	144																																																	▼	18-Mar-13, CENTRAL																			
1A-15-1770	Kerbing to Central Reserve (excl Tramstop)	1	14-Mar-13	14-Mar-13	138																																																																									
1A-15-1780	Sub-base to Central Reserve	1	15-Mar-13	15-Mar-13	144																																																																									
1A-15-1790	Central Reserve Finishes	1	18-Mar-13	18-Mar-13	144																																																																									
<b>COMMISSIONING AND TESTING</b>						5	27-Mar-13	03-Apr-13	266																																																	▼	03-Apr-13, COMMIS																			
1A-15-TEST-100	Handover / Acceptance of Roadworks and Trackwc	5	27-Mar-13	02-Apr-13	138																																																																									
1A-15-TEST-110	Start remaining E&M works along track	0	03-Apr-13		266																																																	◆	Start remaining E&M																							
<b>BERNARD STREET TRAM STOP - 2</b>						31	05-Feb-13	20-Mar-13	276																																																	▼	20-Mar-13, BERNARD																			
1A-15-TS-1000	COMMENCE BERNARD STREET TRAM STOP (I	0	05-Feb-13		307																																																	◆	COMMENCE BERNARD																							
1A-15-TS-1010	Ducting and Chambers	10	05-Feb-13	18-Feb-13	143																																																																									
1A-15-TS-1030	BERNARD STREET TRAM STOP (2) - CIVIL WO	0		19-Mar-13	143																																																	◆	BERNARD STREET T																							
1A-15-TS-1020	Tramstop Platform	20	20-Feb-13	19-Mar-13	143																																																																									
1A-15-TS-1040	Deliver and Install Tramstop Shelter (tba)	0	20-Mar-13		276																																																	◆	Deliver and Install Tra																							
1A-15-TS-1050	Start remaining E&M works on Tramstop	0	20-Mar-13		276																																																	◆	Start remaining E&M v																							
<b>Bernard Street (inc.) to Foot of the Walk (exc.)</b>						973	16-Feb-09 A	30-Jan-13	207																																																	▼	30-Jan-13, Bernard Street																			
<b>MUDFA &amp; UTILITIES</b>						102	20-Jul-10	13-Dec-10	442																																																	▼	13-Dec-10, MUDFA & UTILITIES																			
1A-MUDFA-10-1-2-3	MUDFA & Utilities work completion (Ch. 110.000 -	0		20-Jul-10*	544																																																	◆	MUDFA & Utilities work completion (Ch. 110.000 - 110.100) - tbc																							
1A-MUDFA-11	MUDFA & Utilities work completion (Ch. 2400 - 270	0		07-Dec-10*	149																																																	◆	MUDFA & Utilities work completion (Ch. 2400 - 2700) - tbc																							
1A-MUDFA-14	MUDFA & Utilities work completion (Ch. 2100 - 230	0		13-Dec-10*	201																																																	◆	MUDFA & Utilities work completion (Ch. 2100 - 2300) - tbc																							
1A-MUDFA-13	MUDFA & Utilities work completion (Ch. 2300 - 240	0		13-Dec-10*	361																																																	◆	MUDFA & Utilities work completion (Ch. 2300 - 2400) - tbc																							
1A-MUDFA-12	MUDFA & Utilities work completion (Ch. 2300 - 250	0		13-Dec-10*	281																																																	◆	MUDFA & Utilities work completion (Ch. 2300 - 2500) - tbc																							
<b>Design (based on SDS V55 Programme)</b>						369	16-Feb-09 A	18-Aug-10	810																																																	▼	18-Aug-10, Design (based on SDS V55 Programme)																			
12090	Issue Construction Drawings (Road & Track Works)	0		16-Feb-09 A																																																		◆	Issue Construction Drawings (Road & Track Works)																							
12100	Issue Construction Drawings (Bernard Street Tram	0		16-Feb-09 A																																																		◆	Issue Construction Drawings (Bernard Street Tram Stop)																							
12120	Issue Construction Drawings (Foot of the Walk Trai	0		16-Feb-09 A																																																		◆	Issue Construction Drawings (Foot of the Walk Tram Stop)																							
1A-1-DSG-ROAD-110	Re-Issue Construction Drawings Roadworks (Bern	0		01-Mar-10 A																																																		◆	Re-Issue Construction Drawings Roadworks (Bernard Street to Foot of the Walk)																							
1A-1-DSG-TRMS-130	IFC Drawings - Final TS Drawings incl. stop equipm	0		01-Mar-10 A																																																		◆	IFC Drawings - Final TS Drawings incl. stop equipment - Foot of the Walk Tram Stop																							
1A-1-DSG-TRMS-110	IFC Drawings - Final TS Drawings incl. stop equipm	0		18-Aug-10*	810																																																	◆	IFC Drawings - Final TS Drawings incl. stop equipment - Bernard Street Tram Stop																							
<b>TTM PHASE (14) (CH. ~ 2145-2296)</b>						335	12-Jul-10	14-Nov-11	612																																																	▼	14-Nov-11, TTM PHASE (14) (CH. ~ 2145-2296)																			
1A-TTM-14-1000	TTM PHASE (14) - Road closed (Ch. ~ 2145-2296)	0	13-Dec-10*		201																																																	◆	TTM PHASE (14) - Road closed (Ch. ~ 2145-2296)																							
1A-TTM-14-1010	TTM PHASE (14) COMPLETE	0		14-Nov-11	245																																																	◆	TTM PHASE (14) COMPLETE																							
<b>tie Change Order</b>						0	12-Jul-10	12-Jul-10	309																																																	▼	12-Jul-10, tie Change Order																			
1A-TTM-14-1020	Assumed Receipt of tie Change Order BDDI - IFC	0	12-Jul-10*		309																																																	◆	Assumed Receipt of tie Change Order BDDI - IFC																							
<b>TEMPORARY AND PRELIMINARY WORKS</b>						3	13-Dec-10	16-Dec-10	201																																																	▼	16-Dec-10, TEMPORARY AND PRELIMINARY WORKS																			
1A-14-1000	Establish temporary traffic management	1	13-Dec-10	14-Dec-10	201																																																																									
1A-14-1010	Site clearance	1	14-Dec-10	15-Dec-10	201																																																																									
1A-14-1020	Investigate services / outfall positions / inlet-outlet p	1	15-Dec-10	16-Dec-10	201																																																																									
1A-14-1030	COMMENCE TRACK/ROAD WORKS (Ch. ~ 2145	0	16-Dec-10		201																																																	◆	COMMENCE TRACK/ROAD WORKS (Ch. ~ 2145-2296)																							
<b>OUTBOUND</b>						164	16-Dec-10	23-Aug-11	201																																																	▼	23-Aug-11, OUTBOUND																			
<b>TRACK IMPROVEMENT+CARRIAGEWAY/FOOTWAY SUBGRADE</b>						164	16-Dec-10	23-Aug-11	201																																																	▼	23-Aug-11, TRACK IMPROVEMENT+CARRIAGEWAY/FO																			
1A-14-1040	Remove existing footway	3	16-Dec-10	21-Dec-10	201																																																																									
1A-14-1050	Plane out existing surfacing over Trams Footprint (	2	21-Dec-10	23-Dec-10	201																																																																									
1A-14-1060	Carry out inspection and testing of Subgrade	1	23-Dec-10	24-Dec-10	201																																																																									
1A-14-1070	Sawcut Separation - Tram Ducts Outer Edge	1	23-Dec-10	24-Dec-10	201																																																																									

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC

█ Actual Work     █ Critical Remaining Work     ▶ Summary  
 Remaining Work     ◆ Milestone

BFB00003291\_0113























Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2008												2009												2010												2011												2012												2013												014
						INDJHMA				JJJASON				NDJH A				JJJAS				NDJH A				JJJAS				NDJH A				JJJAS				NDJH A				JJJAS				NDJH A				JJJAS				NDJH A																								
1A-12-1190	Footpath Works	6	16-Nov-11	24-Nov-11	149																																																																									
<b>TRACK INSTALLATION</b>						8	03-Nov-11	15-Nov-11	149																																																																					
1A-12-1200	Access Available for Track Laying	0	03-Nov-11		149																																																																									
1A-12-1210	Set Up track (sleepers/rail) - ~1 x 66m	4	03-Nov-11	09-Nov-11	149																																																																									
1A-12-1220	Welding and grinding	2	07-Nov-11	09-Nov-11	149																																																																									
1A-12-1230	Drainage / Rail Connections	2	07-Nov-11	09-Nov-11	150																																																																									
1A-12-1240	Final Rail Alignment - Check and Approve	1	08-Nov-11	09-Nov-11	149																																																																									
1A-12-1250	Installation of IMU Boxes and Loops	1	08-Nov-11	09-Nov-11	153																																																																									
1A-12-1260	185mm Concrete Supporting Layer	6	07-Nov-11	15-Nov-11	149																																																																									
<b>TRACKWORK PAVEMENT (BETWEEN AND OUTWITH RAILS)</b>						3	15-Nov-11	18-Nov-11	564																																																																					
1A-12-1270	110mm Roadbase	1	15-Nov-11	16-Nov-11	563																																																																									
1A-12-1280	55mm Basecourse	1	16-Nov-11	17-Nov-11	564																																																																									
1A-12-1290	35mm Wearing Course	1	17-Nov-11	18-Nov-11	564																																																																									
<b>SURFACING</b>						8	15-Nov-11	25-Nov-11	559																																																																					
1A-12-1300	220mm Sub-base	1	15-Nov-11	16-Nov-11	563																																																																									
1A-12-1310	225mm Base	1	16-Nov-11	17-Nov-11	563																																																																									
1A-12-1320	60mm Binder Course	1	17-Nov-11	18-Nov-11	563																																																																									
1A-12-1330	35mm Surface Course - Main Carriageway and Bot	1	24-Nov-11	25-Nov-11	559																																																																									
<b>ROAD FINISHING</b>						6	16-Nov-11	24-Nov-11	149																																																																					
1A-12-1360	Landscaping	0	16-Nov-11	16-Nov-11	155																																																																									
1A-12-1340	Parapets, Guard rails	0	16-Nov-11	16-Nov-11	154																																																																									
1A-12-1350	Road Signs and Markings	1	16-Nov-11	17-Nov-11	154																																																																									
1A-12-1370	Divert traffic onto Outbound	0		24-Nov-11	149																																																																									
<b>INBOUND</b>						43	24-Nov-11	07-Feb-12	149																																																																					
<b>TRACK IMPROVEMENT+CARRIAGEWAY/FOOTWAY SUBGRADE</b>						38	24-Nov-11	31-Jan-12	149																																																																					
1A-12-1400	Remove existing footway	2	24-Nov-11	29-Nov-11	149																																																																									
1A-12-1410	Plane out existing surfacing over Trams Footprint (	1	29-Nov-11	30-Nov-11	149																																																																									
1A-12-1420	Carry out inspection and testing of Subgrade	1	30-Nov-11	01-Dec-11	149																																																																									
1A-12-1430	Sawcut Separation - Tram Ducts Outer Edge	1	30-Nov-11	01-Dec-11	149																																																																									
1A-12-1440	Break Out / Excavate to formation of Tram Footprir	2	01-Dec-11	05-Dec-11	149																																																																									
1A-12-1470	Drainage and Outfalls	1	05-Dec-11	06-Dec-11	151																																																																									
1A-12-1460	Capping layer (600mm)	2	02-Dec-11	06-Dec-11	169																																																																									
1A-12-1450	Place Sub-base Type 1 (Track)	2	02-Dec-11	06-Dec-11	169																																																																									
1A-12-1480	Tram Ducts & Chambers	3	05-Dec-11	08-Dec-11	151																																																																									
1A-12-1490	Excavate and Cast OLE Foundations (1 nos)	5	05-Dec-11	12-Dec-11	149																																																																									
1A-12-1500	Lay SL Duct to OLE	3	07-Dec-11	12-Dec-11	156																																																																									
1A-12-1510	Prepare and check suitability of Formation	2	08-Dec-11	12-Dec-11	149																																																																									
1A-12-1530	Installation of IMU Drains and Cable Ducting	3	12-Dec-11	15-Dec-11	161																																																																									
1A-12-1520	Track Improvement Layer	7	12-Dec-11	21-Dec-11	149																																																																									
1A-12-1540	Kerbing	1	20-Jan-12	20-Jan-12	149																																																																									
1A-12-1550	Footpath Works	7	23-Jan-12	31-Jan-12	149																																																																									
<b>TRACK INSTALLATION</b>						12	21-Dec-11	19-Jan-12	149																																																																					
1A-12-1560	Access Available for Track Laying	0	21-Dec-11		149																																																																									
1A-12-1580	Welding and grinding	2	12-Jan-12	13-Jan-12	149																																																																									

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC

█ Actual Work     █ Critical Remaining Work      Summary  
 Remaining Work     ◆ Milestone

BFB00003291\_0119



