











































Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2008												2009												2010												2011												2012												2013												014												
						2008				2009				2010				2011				2012				2013				014																																																												
1C-18CD-ROAD-120	Dummy	40	22-Jun-11	14-Sep-11	413																																																																																					
1C-18CD-ROAD-140	Set Track Dummy + mob	7	13-Oct-11	24-Oct-11	413																																																																																					
<b>Phase 3</b>						66	17-Nov-11	05-Mar-12	490																																																																																	
1C-18CD-ROAD-150	Set Track Dummy	4	18-Jan-12	24-Jan-12	447																																																																																					
1C-18CD-ROAD-130	Dummy	50	17-Nov-11	05-Mar-12	413																																																																																					
<b>McDonald Road Tram Stop</b>						1027	01-Sep-08 A	25-Oct-12	264																																																																																	
12180	Issue Construction Drawings	0		01-Sep-08 A																																																																																						
1C-18-TRMS-20	Order REC Supply	0	15-Nov-11		552																																																																																					
1C-18-TRMS-30	Access for visual inspection for E&M Tram Stop inst	0	18-Jan-12		554																																																																																					
1C-18-TRMS-90	Civil Engineering And Building Works	65	22-Sep-11	02-Feb-12	162																																																																																					
1C-18-TRMS-40	Deliver and Install Shelter	10	02-Feb-12	16-Feb-12	162																																																																																					
1C-18-TRMS-31	Access for E&M Tram Stop installation (01C McDon	0	16-Feb-12		456																																																																																					
1C-18-TRMS-45	Deliver and Install cubicle	10	25-Jun-12	09-Jul-12	21																																																																																					
1C-18-TRMS-50	Install LV Power Supply and LV Power Equipment	25	09-Jul-12	13-Sep-12	227																																																																																					
1C-18-TRMS-70	Install Telecon Equipment	20	13-Sep-12	11-Oct-12	237																																																																																					
1C-18-TRMS-60	Install Station Control Equipment + AFC Equipment	25	13-Sep-12	18-Oct-12	227																																																																																					
1C-18-TRMS-80	Package Test Tramstop	5	18-Oct-12	25-Oct-12	227																																																																																					
<b>Picardy Place (inc.) to St. Andrews Square (exc.)</b>						731	05-Mar-10 A	04-Mar-13	227																																																																																	
<b>Design</b>						127	05-Mar-10 A	20-Sep-10	612																																																																																	
1C-3-DSG-ROAD-130	IFC Drawings Picardy Place Tram Stop	0		05-Mar-10 A																																																																																						
1C-3-DSG-ROAD-110	IFC Drawings Picardy Place Change Design 1 New	0		03-Jun-10 A																																																																																						
1C-3-DSG-ROAD-120	IFC Drawings Picardy Place Change Design 1 Wide	0		03-Jun-10 A																																																																																						
1C-3-DSG-ROAD-150	IFC Drawings Elder Street Change	0		03-Jun-10 A																																																																																						
1C-3-DSG-ROAD-100	IFC Drawings Roads, St. Lighting, Drainage, OLE, T	0		09-Jul-10*	112																																																																																					
1C-3-DSG-ROAD-140	IFC Drawings Cathedral Lane Substation	0		20-Sep-10*	612																																																																																					
<b>Road &amp; Trackworks</b>						609	10-Sep-10	04-Mar-13	243																																																																																	
<b>Picardy Place Ch 450-700</b>						184	10-Sep-10	15-Jun-11	87																																																																																	
<b>Phase 1a</b>						184	10-Sep-10	15-Jun-11	87																																																																																	
1C-17H-TRCK-110	Stage A Dummy	140	10-Sep-10	10-May-11	68																																																																																					
1C-17H-TRCK-115	Stage B Dummy	25	10-May-11	15-Jun-11	68																																																																																					
<b>Phase 1b</b>						54	29-Oct-10	28-Jan-11	85																																																																																	
1C-17H-TRCK-120	Dummy	35	29-Oct-10	28-Jan-11	85																																																																																					
<b>Phase 1c</b>						78	28-Jan-11	20-May-11	104																																																																																	
1C-17H-TRCK-130	Dummy	78	28-Jan-11	20-May-11	85																																																																																					
<b>Picardy Place / York Place Eastbound Ch 500 to 1000</b>						247	15-Sep-11	11-Sep-12	365																																																																																	
<b>Phase 2 Stage 1</b>						129	15-Sep-11	29-Mar-12	460																																																																																	
1C-17H-TRCK-70(3)	Set Track (Dummy) + mob	29	08-Nov-11	25-Jan-12	428																																																																																					
1C-17F-JNCS-60	installation of traffic light control - Junction 26	18	25-Jan-12	20-Feb-12	507																																																																																					
1C-17H-TRCK-160	Dummy	110	15-Sep-11	29-Mar-12	68																																																																																					
<b>Phase 2 Stage 2</b>						118	29-Mar-12	11-Sep-12	365																																																																																	
1C-17C-TRCK-70(3)	Set Track (Dummy)	5	24-May-12	31-May-12	94																																																																																					
1C-17H-JNCS-60	installation of traffic light control - Junction 27 part1	3	31-May-12	05-Jun-12	412																																																																																					
1C-17D-SIGN-70	point machine mechanical set up	10	31-May-12	14-Jun-12	405																																																																																					
1C-17H-TRCK-170	Dummy	95	29-Mar-12	11-Sep-12	68																																																																																					
<b>Picardy Place / York Place Westbound Ch 500 to 1000</b>						114	11-Sep-12	04-Mar-13	243																																																																																	

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC

█ Actual Work    
 █ Critical Remaining Work    
 ▬ Summary  
 Remaining Work    
 ◆ Milestone

BFB00003291\_0140