


The Gantt chart displays the following key milestones and activity details:


- Road & Track Works:**
  - Starts in Dec 2008 (e.g., 1C-16-TRMS-80: Package Test Tramstop)
  - Includes activities like North St Andrews Square, St Andrews Sq. North, St Andrews Sq. South, St Andrews Sq. West, and Waverley Junction / South St Andrews St. Ch 370 to 150.
- Design:** Activities like Issue Construction Drawings (12240) and Assumed issued of tie Change Order BDDI to IFC (1C-16-SAS-160).
- Traffic Management:** Activities involving traffic control phases (e.g., Phase 1 - South-North St Andrew St Closed, Phase 2 - Bus Traffic to Nearside Westbound Lane).
- Construction:** Activities involving site clearance, services, and structural work (e.g., 1C-16A-SAS1-252: Erect Pedestrian Barrier, 1C-16A-SAS1-244: Investigate services / outfall positions / inlet-outlet pos).
- Phase 1 - Inbound SSAS + PS:** Activities starting in Jul 2010 (e.g., 1C-16A-SAS1-166: Plane Main Carriageway 250mm) and continuing through to Nov 2010.

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC
		Actual Work Remaining Work	Critical Remaining Work Milestone


Page 69 of 118




Date	Revision	Checked	Approved									Actual Work	Critical Remaining Work	Summary
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC									Remaining Work	Milestone	




Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC
		 Actual Work  Remaining Work	 Critical Remaining Work  Milestone
			Summary







Date	Revision	Checked	Approved													Actual Work	Critical Remaining Work	Summary
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC													Remaining Work	Milestone	

БПБ00032910148







Date	Revision	Checked	Approved					Actual Work	Critical Remaining Work	Summary
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC							
								Remaining Work	Milestone	




Date	Revision	Checked	Approved		
------	----------	---------	----------	--	--




Date	Revision	Checked	Approved													Actual Work	Critical Remaining Work	Summary
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC													Remaining Work	Milestone	






Date	Revision	Checked	Approved					Actual Work	Critical Remaining Work	Summary
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC					Remaining Work	Milestone	
Page 80 of 118										

Date	Revision	Checked	Approved
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC
		 Actual Work  Remaining Work	 Critical Remaining Work  Milestone
			Summary



Date	Revision	Checked	Approved					Actual Work				Critical Remaining Work				Summary			
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC																



Date	Revision	Checked	Approved									Actual Work	Critical Remaining Work	Summary
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC									Remaining Work	Milestone	

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float																			
						2008			2009			2010			2011			2012		2013		2014		
			I	N	D	J	F	M	A	J	J	A	S	O	D	J	F	M	A	J	S	O	D	J
1D-14C-H1-913	Check suitability of formation (ongoing)	0	23-Sep-10		410																		◆ Check suitability of formation (ongoing)	
1D-14C-H1-902	Excavate to Formation for Carriageway and Track (	3	23-Sep-10	28-Sep-10	407																		◆	
1D-14C-H1-924	Capping Layer to Adjacent Carriageway (600mm)	2	24-Sep-10	28-Sep-10	414																		◆	
1D-14C-H1-945	Make good Formation with Type 1 (Ave 220mm)	1	28-Sep-10	29-Sep-10	407																		◆	
1D-14C-H1-926	Installation of IMU Drains and Cable Ducting	1	29-Sep-10	30-Sep-10	407																		◆	
1D-14C-H1-927	Carry out inspection and testing of Subgrade	1	30-Sep-10	01-Oct-10	407																		◆	
1D-14C-H1-938	Blinding Concrete	1	01-Oct-10	04-Oct-10	407																		◆	
1D-14C-H1-919	Place RC Improvement Slab (+ cure lag)	3	04-Oct-10	07-Oct-10	407																		◆	
1D-14C-H1-1110	Access for Track Laying	0	17-Nov-10		407																		◆ Access for Track Laying	
1D-14C-H1-941	Installation of Noise & Vibration Mat (if reqd)	0	17-Nov-10		407																		◆ Installation of Noise & Vibration Mat (if reqd)	
1D-14C-H1-923	Welding & Grinding	2	15-Feb-11	17-Feb-11	612																		◆	
1D-14C-H1-934	Drainage / Rail Connections	2	15-Feb-11	17-Feb-11	614																		◆	
1D-14C-H1-955	Installation of IMU Boxes and Loops	2	15-Feb-11	17-Feb-11	614																		◆	
1D-14C-TRCK-70(3)	Set staggered track (1x54m)(sleepers/rail)	4	14-Feb-11	18-Feb-11	407																		◆	
1D-14C-H1-936	Final Rail Alignment - Check and Approve	2	16-Feb-11	18-Feb-11	612																		◆	
1D-14C-H1-937	230mm Concrete Supporting Layer (incl cure lag)	2	17-Feb-11	21-Feb-11	612																		◆	
<b>Phase 1/2 - Inbound Track</b>		94	19-Oct-10	15-Mar-11	703																		▼ 15-Mar-11, Phase 1/2 - Inbound Track	
1D-14D-H1-1080	Check suitability of formation (ongoing)	1	19-Oct-10	20-Oct-10	410																		◆	
1D-14D-H1-889	Excavate to Formation for Carriageway and Track (	4	19-Oct-10	25-Oct-10	407																		◆	
1D-14D-H1-901	Capping Layer to Adjacent Carriageway (600mm)	3	20-Oct-10	25-Oct-10	416																		◆	
1D-14D-H1-872	Make good Formation with Type 1 (Ave 220mm)	2	25-Oct-10	27-Oct-10	407																		◆	
1D-14D-H1-883	Installation of IMU Drains and Cable Ducting	2	27-Oct-10	29-Oct-10	407																		◆	
1D-14D-H1-894	Carry out inspection and testing of Subgrade	1	29-Oct-10	03-Nov-10	407																		◆	
1D-14D-H1-925	Blinding Concrete	2	03-Nov-10	05-Nov-10	407																		◆	
1D-14D-H1-906	Place RC Improvement Slab (+ cure lag)	3	04-Nov-10	09-Nov-10	407																		◆ Installation of Noise & Vibration Mat (if reqd)	
1D-14D-H1-897	Access for Track Laying	0	17-Nov-10		407																		◆ Access for Track Laying	
1D-14D-H1-918	Installation of Noise & Vibration Mat (if reqd)	0	17-Nov-10		411																		◆ Installation of Noise & Vibration Mat (if reqd)	
1D-14D-H1-1090	Welding & Grinding	3	21-Feb-11	24-Feb-11	407																		◆	
1D-14D-H1-911	Drainage/Rail Connections	3	21-Feb-11	24-Feb-11	411																		◆	
1D-14D-H1-882	Installation of IMU Boxes and Loops	3	21-Feb-11	24-Feb-11	411																		◆	
1D-14D-TRCK-70(3)	Set track (1x108m)(sleepers/rail)	5	18-Feb-11	25-Feb-11	407																		◆	
1D-14D-H1-893	Final Rail Alignment - Check and Approve	3	22-Feb-11	25-Feb-11	407																		◆	
1D-14D-H1-904	230mm Concrete Supporting Layer (incl cure lag)	4	24-Feb-11	02-Mar-11	407																		◆	
<b>Pavement Construction over tracks</b>		4	09-Mar-11	15-Mar-11	703																		▼ 15-Mar-11, Pavement Construction over tracks	
1D-14CD-H1-736	124mm Binder	2	09-Mar-11	11-Mar-11	605																		◆	
1D-14CD-H1-717	35mm Wearing Course	1	11-Mar-11	14-Mar-11	605																		◆	
1D-14CD-H1-718	15mm Surface Treatment	1	14-Mar-11	15-Mar-11	605																		◆	
<b>Phase 1 Carriageway Construction</b>		29	02-Mar-11	13-Apr-11	687																		▼ 13-Apr-11, Phase 1 Carriageway Construction	
1D-14CD-H1-910	Plane Access Area - Eastbound Lane	1	02-Mar-11	03-Mar-11	407																		◆ Check suitability of formation (ongoing)	
1D-14CD-H1-693	Check suitability of formation (ongoing)	0	03-Mar-11		407																		◆	
1D-14CD-H1-701	Excavate Eastbound Lane to Formation (incl for Ca	2	03-Mar-11	07-Mar-11	407																		◆	
1D-14CD-H1-692	Remove existing kerbs	2	03-Mar-11	07-Mar-11	615																		◆	
1D-14CD-H1-724	Capping Layer to Eastbound Carriageway (600mm)	2	03-Mar-11	07-Mar-11	407																		◆	

Date	Revision	Checked	Approved					Actual Work		Critical Remaining Work	

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float																			
						2008			2009			2010			2011			2012			2013		2014	
			I	D	J	F	M	A	J	J	A	S	O	N	D	J	F	M	A	J	S	O	D	J
1D-14CD-H1-735	Sub-base 220mm all carriageway areas	4	07-Mar-11	11-Mar-11	407																			
1D-14CD-H1-716	Kerbing K7 - Eastbound/Islands/Crossings	7	11-Mar-11	22-Mar-11	408																			
1D-14CD-H1-920	Signs / Street Furniture	5	15-Mar-11	22-Mar-11	409																			
1D-14CD-H1-697	Kerbing K11	8	11-Mar-11	23-Mar-11	407																			
1D-14CD-H1-699	Gullies	2	21-Mar-11	23-Mar-11	603																			
1D-14CD-H1-711	Sub-base shape all carriageway areas	4	17-Mar-11	23-Mar-11	603																			
1D-14CD-H1-702	Traffic Signals	4	22-Mar-11	28-Mar-11	410																			
1D-14CD-H1-734	225mm Base	5	22-Mar-11	29-Mar-11	409																			
1D-14CD-H1-703	Footpath Works	4	24-Mar-11	30-Mar-11	411																			
1D-14CD-H1-745	60mm Binder	2	29-Mar-11	31-Mar-11	409																			
1D-14CD-H1-726	35mm Wearing Course	1	31-Mar-11	04-Apr-11	409																			
1D-14CD-H1-708	Setted Areas	9	23-Mar-11	06-Apr-11	407																			
1D-14CD-H1-707	Road Signs and Markings	5	06-Apr-11	13-Apr-11	407																			
<b>Phase H2 - Haymarket Station frontage and approach to Viaduct</b>		70	13-Apr-11	25-Jul-11	618																			
1D-14G-H2-900	Erect Pedestrian Barrier	2	13-Apr-11	15-Apr-11	513																			
1D-14G-H2-672	Plane Main Carriageway 250mm	2	15-Apr-11	19-Apr-11	513																			
1D-14G-H2-725	Check suitability of formation (ongoing)	0	19-Apr-11		518																			
1D-14G-H2-691	Site Clearance	5	13-Apr-11	20-Apr-11	584																			
1D-14G-H2-673	Plane Haymarket Station frontage	1	19-Apr-11	20-Apr-11	547																			
1D-14G-H2-714	Remove existing kerbs	2	19-Apr-11	21-Apr-11	583																			
1D-14G-H2-683	Excavate to Formation for Carriageway and Track (	6	19-Apr-11	27-Apr-11	513																			
1D-14G-H2-706	Capping Layer to Adjacent Carriageway (600mm)	6	19-Apr-11	27-Apr-11	520																			
1D-14G-H2-687	Make good Formation with Type 1 (Ave 220mm)	1	26-Apr-11	27-Apr-11	513																			
1D-14G-H2-682	Core/Cast OLE Pole Foundations	5	27-Apr-11	05-May-11	541																			
1D-14G-H2-698	Mill Rail Joint / Sealing Compound	4	15-Jul-11	21-Jul-11	522																			
<b>Drainage &amp; Ducts</b>		63	15-Apr-11	18-Jul-11	611																			
1D-14G-H2-715	Investigate services / outfall positions / inlet-outlet po	2	15-Apr-11	19-Apr-11	547																			
1D-14G-H2-696	Outfall Connections	2	19-Apr-11	21-Apr-11	556																			
1D-14G-H2-677	Drainage to Discharge Points	5	21-Apr-11	28-Apr-11	556																			
1D-14G-H2-669	Comms Ducts & Chambers	3	27-Apr-11	03-May-11	522																			
1D-14G-H2-688	Traction Ducts & Chambers	5	27-Apr-11	05-May-11	520																			
1D-14G-H2-890	Traffic Signal Ducts	4	28-Apr-11	05-May-11	556																			
1D-14G-H2-681	Lighting Ducts	9	05-Jul-11	18-Jul-11	513																			
<b>Inbound Track</b>		54	27-Apr-11	15-Jul-11	620																			
1D-14G-H2-949	Installation of IMU Drains and Cable Ducting	2	27-Apr-11	29-Apr-11	513																			
1D-14G-H2-1140	Carry out inspection and testing of Subgrade	1	29-Apr-11	03-May-11	513																			
1D-14G-H2-981	Blinding Concrete	2	03-May-11	05-May-11	513																			
1D-14G-H2-942	Place RC Improvement Slab (+ cure lag)	6	04-May-11	12-May-11	513																			
1D-14G-H2-963	Access for Track Laying	0	16-May-11		513																			
1D-14G-H2-974	Installation of Noise & Vibration Mat (if reqd)	0	16-May-11		513																			
1D-14G-H2-966	Welding & Grinding	6	19-May-11	27-May-11	513																			
1D-14G-H2-947	Drainage/Rail Connections	6	19-May-11	27-May-11	517																			
1D-14G-H2-968	Installation of IMU Boxes and Loops	6	19-May-11	27-May-11	517																			

Date	Revision	Checked	Approved																			
06-Jul-10	ETN Programme Revision 3A Progress to 9 July 2010	SCS	BSC	Actual Work	Critical Remaining Work	Summary																



<tbl\_r cells="23" ix="3" maxcspan="

БПБ 0003291 159

