

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. No	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section	Change Order Value
														SDS	Bilfinger	Siemens	CAF	Sub-total	UH & P	Consortium Prelims	Other Prelims	Total	£ Agreed	£ Not Agreed	Psrm or VE		
49	6		TNC 6 - Bernard Street Public Realm Works	24/06/2008	09/04/08 2/05/08 28/05/08 12/06/08 12/06/08 30/07/08 29/08/08 18/09/08 19/09/08 22/09/08 22/09/08 30/09/08 21/10/08 23/10/08 30/10/08 29/11/08 24/11/08 24/11/08 26/11/08 08/12/08 10/12/08 18/12/08 07/01/09 09/04/09 15/04/09	EBMie-EmailBernard St Layout bbtie-email - 1 ramstop SDS-ULE90130-01-LET-00645 Email bba/C/C - Prior App Sub SDS-ULE90130-01-LET-00695 EBMie-Email Paving tie- INF CORR 009 25.1.201/UL324 tie- INF CORR 121 25.1.201/UL456 Email EB-Cummed-paving SDS-ULE90130-01-LET-00813 tie- INF CORR 177 25.1.201/UL560 e-mail Little (Programme) 25.1.201/UL760 25.1.201/MRH05 tie INF CORR 278 25.1.201/UL996 tie INF CORR 409 25.1.201/MRH/1016 tie INF CORR 494 25.1.201/UL1126 tie INF CORR 537 25.1.201/MRH/1247 tie INF CORR 1218/00 25.1.201/UL2295	1	1	1	1	4	1,2 & 3	0	1,046,220	0	0	1,046,220	0	77,420	183,088	1,306,728	720,356	586,372	N/A		1A	0
50		22	Various Traffic Signal requirements to letter INF_CORR_038 16/7/08	16/07/2008	07/02/08 16/07/08 07/08/08 09/09/08 24/09/08 18/12/08 04/01/09 11/03/09 04/06/09	25.1.201/TM100 tie- INF CORR 038 ETN(BS)TIE & ABC tie INF CORR 081 ETN(BS)TIE\$CC&ABC#60039 tie INF CORR 183 tie INF CORR 537 25.1.201/MRH/1247 tie INF CORR 840 ETN(BS)TIE=SPM&ABC#053430	1	1	1	1	1	U	U	31,188	U	31,188	incl	incl	31,188	30,560	628	N/A		1	30,560		
51	2	6	TNC002 - Utilities diversions & associated works deemed more suitable for inclusion with Infraco works rather than MUDFA works. Issued with drawings & schedule. Section 5a.	06/06/2008	27/05/08 23/07/08 26/07/08 07/08/08 14/08/08 20/08/08 21/08/08 17/09/08 17/09/08 08/10/08 08/10/08 09/10/08 09/10/08 16/10/08 22/10/08 24/10/08 1/11/08 20/11/08 26/11/08 03/12/08 10/12/08 12/12/08 18/12/08 18/12/08 05/01/09 20/01/09 26/01/09 06/03/09 16/03/09 09/04/09 09/04/09	tie-PRO CORR 48 25.1.201/GC/81 25.1.201/JH/289 25.1.201/UL307 tie INF CORR 083 25.1.201/TM674 25.1.201/UL386 25.1.201/UL393 tie- INF CORR 158 tie- INF CORR 159 e-mail Infraco-SDS (MRH) 25.1.201/UL638 25.1.201/UL648 25.1.201/UL654 tie INF CORR 244 25.1.201/UL746 tie INF CORR 281 tie INF CORR 387 25.1.201/MRH/973 25.1.201/MRH/1040 tie INF CORR 451 25.1.201/MRH/1114 tie INF CORR 508 25.1.201/MRH/1209 tie INF CORR 489 25.1.201/UL1232 tie INF CORR 505 25.1.201/MRH/1597 tie INF CORR 869 25.1.201/MRH/1940 tie INF CORR 1019MP tie INF CORR 1210MP	1	1	1	1	1	3	U	60,439	U	U	60,439	U	4,472	10,577	75,488	64,912	10,577	N/A		5A	64,912
52	3	7	TNC003 - Utilities diversions & associated works deemed more suitable for inclusion with Infraco works rather than MUDFA works. Issued with drawings & schedule. Section 5b.	06/06/2008	11/07/08 23/07/08 26/07/08 20/08/08 21/08/08 09/09/08 17/09/08 08/10/08 16/10/08 27/10/08 30/10/08 1/11/08 20/11/08 26/11/08 03/12/08 10/12/08 12/12/08 18/12/08 18/12/08 05/01/09 20/01/09 26/01/09 06/03/09 16/03/09 09/04/09 16/04/09 11/05/09 16/05/09	tie-PRO CORR 48 SDS-ULE90130-01-LET-00721 25.1.201/JH/289 25.1.201/UL306 25.1.201/UL386 25.1.201/UL393 25.1.201/UL593 25.1.201/JH/469 tie INF CORR 158 e-mail Infraco-SDS (MRH) tie INF CORR 244 tie INF CORR 275 25.1.201/UL611 tie INF CORR 387 25.1.201/MRH/973 tie INF CORR 416 25.1.201/MRH/1041 tie INF CORR 453 25.1.201/MRH/1115 tie INF CORR 508 25.1.201/MRH/1209 tie INF CORR 490 25/201/UL1231 tie INF CORR 507 25.1.201/MRH/1242 tie INF CORR 870 25.1.201/MRH/1939 tie INF CORR 1210MP 25.1.201/MRH/2303 tie INF CORR 2346/SC 25.1.201/MRH/2520	1	1	1	1	1	3	0	70,478	0	0	70,478	0	5,215	12,334	88,027	75,694	12,334	N/A		5B	75,694

CEC00775849_0161

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. No	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section See Notes	Change Order Value									
														£ Submitted										£ Agreed	£ Not Agreed			Psum or VE	Number							
														SDS	Bilfinger	Siemens	CAF	Sub-total	UH & P	Consumption Prelims	Other Prelims	Total	£ Agreed							£ Not Agreed						
65			Murrayfield Stadium Retaining Walls Introduce visual pattern to Murrayfield HW	23/07/2008	04/07/08 24/07/08 18/09/08 21/09/08 05/09/08 02/10/08 09/10/08 18/12/08 07/01/09 19/01/09 12/01/09 2/01/09 16/03/09 31/03/09 09/04/09 26/05/09 28/07/09	SDS-ULE90130-05-LET-00285 25.1.201/JH/265 file:INF-CORR_150 file:INF-CORR_189 SDS-ULE90130-05-LET-00310 25.1.201/JH/689 file:INF-CORR_138 25.1.201/JH/570 SDS-ULE90130-SW-LET-01227 file:INF-CORR_537 25.1.201/MRH/1247 SDS-ULE90130-SW-LET-01367 25.1.201/JH/1583 file:INF-CORR_794 25.1.201/BOC/1799 file:INF-CORR_1047 25.1.201/BOC/2134 file:INF-CORR_1213/CB 25.1.201/BOC/2724 file:INF-CORR_1869/DS	1		1	M	1	4	2,763	0	0	0	0	2,763	276	2,487	0	0	0	0	3,243	0	3,243	N/A	5A	0						
66	13		TNC D13 - Revised Specification (RBS) Gogarburn Tramstop Feasibility cost for revised Tramstop based on Ugg and Smith feasibility	23/07/2008	24/07/08 31/07/08 21/09/08 17/09/08 02/10/08 15/10/08 15/10/08 21/10/08 22/10/08 23/10/08 29/10/08 17/11/08 2/01/09 20/11/08 02/12/08 05/12/08 12/12/08 12/12/08 16/12/08 18/12/08 18/12/08 19/12/08 04/01/09 29/01/09 29/01/09 04/02/09 05/02/09 11/02/09 20/02/09 03/05/09 13/05/09	file:INF-CORR_152 25.1.201/JH/218 25.1.201/JH/330 25.1.201/JH/392 file:INF-CORR_156 25.1.201/JH/559 file:INF-CORR_186 file:INF-CORR_244 25.1.201/JH/734 25.1.201/JH/749 E-mails: file:BBSC-be file:INF-CORR_296 file:INF-CORR_367 25.1.201/MRH/99/3 25.1.201/MRH/978 file:INF-CORR_440 25.1.201/JH/1090 25.1.201/JH/1142 file:INF-CORR_508 file:INF-CORR_515 file:INF-CORR_537 25.1.201/JH/1204 25.1.201/MRH/1209 25.1.201/MRH/1247 file:INF-CORR_640 file:INF-CORR_660 file:INF-CORR_661 25.1.201/MRH/1492 25.1.201/JH/1561 file:INF-CORR_776 file:INF-CORR_1429/SMCG 25.1.201/MRH/2511				1		N/A	I	4	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	VPS	9	7	0	
66a			Revised Specification (RBS) Gogarburn Tramstop version 2		16/01/09 26/01/09 09/04/09 16/04/09 27/09/09 18/09/09 05/10/09	SDS-ULE90130-05-LET-1103/2 25.1.201/JH/138 file:INF-CORR_1210/MP 25.1.201/MRH/2333 25.1.201/JH/2376 file:INF-CORR_2387/MP 25.1.201/JH/3685	1		1	I	4	3	0	0	0	0	0	0	7,154	ind	529	0	0	0	7,683	0	7,683	VPS	9	7	0					
66b			Revised Specification (RBS) Gogarburn Tramstop version 2																																	
67			Murrayfield Tramstop Provision of secondary staircase	15/07/2008	04/07/08 24/07/08 09/09/08 15/09/08 21/09/08 05/09/08 02/10/08 16/10/08 01/11/08 19/11/08 07/01/09 09/01/09 29/01/09 05/02/09 05/02/09 19/03/09 26/05/09 31/07/09	SDS-ULE90130-05-LET-00286 25.1.201/JH/264 file:INF-CORR_150 file:INF-CORR_088 SDS-ULE90130-LET-00311 25.1.201/JH/689 file:INF-CORR_138 25.1.201/JH/571 SDS-ULE90130-SW-LET-01246 SDS-ULE90130-SW-LET-01305 SDS-ULE90130-SW-LET-01312 file:INF-CORR_537 SDS-ULE90130-SW-LET-01330 25.1.201/MRH/1247 25.1.201/BOC/1264 file:INF-CORR_665 25.1.201/BOC/1484 25.1.201/BOC/1483 file:INF-CORR_1057 25.1.201/BOC/2724 file:INF-CORR_1879/DC	1		1	M	1	4	27,810	0	0	0	0	27,810	2,781	2,058	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	5A	0
68			Delay to issue of Edinburgh Park - Earthworks and Drainage IFC Drawings as a result of delayed drainage consents.	22/09/2008	19/09/08 17/11/08 16/12/08	25.1.201/GC/406 25.1.201/JH/183.1 25.1.201/JH/947 25.1.201/JH/1181					M			0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	5	0			
69			Gyle Stop retaining Walls	22/09/2008	18/09/08 22/10/08 30/10/08 05/11/08 02/12/08 03/12/08 10/12/08 12/12/08 16/12/08 20/01/09 26/01/09 20/03/09 20/03/09 09/04/09 17/04/09 06/05/09 18/05/09 29/07/09 31/07/09 28/09/09	25.1.201/GC/407 file:INF-CORR_164 25.1.201/JH/751 file:INF-CORR_308 25.1.201/MRH/643 25.1.201/MRH/1077 file:INF-CORR_455 25.1.201/MRH/1113 file:INF-CORR_501 25.1.201/MRH/1179 file:INF-CORR_616 25.1.201/MRH/1391 25.1.201/BCW/2033 25.1.201/BCW/2034 file:INF-CORR_1182/O 25.1.201/MRH/2326 file:INF-CORR_1412/MP 25.1.201/MRH/2659 file:INF-CORR_1867/TC 25.1.201/MRH/3195 file:INF-CORR_2159/TC				M			0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	5	0	
70			Bankhead Retaining Walls - Failure by MJDA to complete works	22/09/2008	18/09/08 22/10/08 28/10/08 05/11/08 26/11/08 02/12/08 03/12/08 10/12/08 12/12/08 16/12/08 20/01/09 29/01/09 05/02/09 05/02/09 06/03/09 12/03/09 02/04/09 01/04/09	25.1.201/GC/408 file:INF-CORR_165 25.1.201/JH/752 file:INF-CORR_384 25.1.201/MRH/639 file:INF-CORR_435 25.1.201/MRH/1075 25.1.201/MRH/1084 file:INF-CORR_495 25.1.201/MRH/1176 file:INF-CORR_510 file:INF-CORR_652 25.1.201/MRH/1489 25.1.201/MRH/1490 file:INF-CORR_885 25.1.201/MRH/1514 file:INF-CORR_1168 file:INF-CORR_1880/IC	1			M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	5	0		

CEC00775849_0163

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. No	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate Issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section See Notes	Change Order Value		
														£ Submitted	£ Sub-total	UH & P	Consortium Prelims	Other Prelims	Total	£ Agreed	£ Not Agreed	Psrm or VE	Number						
71			FoW to Balfour Street IFC Drawings (As 68)	22/08/2008	19/09/08 17/11/08 16/12/08	25.1.201/SCA09 file:INF-CORR-168.1 25.1.201/JH/947 25.1.201/JH/1161					M			0	0	0	0	0	0	0	0	0	0	0	N/A		1B	0	
72			Haymarket to Roseburn Junction - SW Consent Issue (as 68)	22/09/2008	19/09/08 17/11/08 16/12/08	25.1.201/SCA10 file:INF-CORR-168.1 25.1.201/JH/947 25.1.201/JH/1161					M			0	0	0	0	0	0	0	0	0	0	0	N/A		2A	0	
73			Russell road Retaining Wall - Contamination Knotweed	22/08/2008	17/09/08 24/11/08 16/12/08	25.1.201/SCA11 file:INF-CORR-168 25.1.201/SC/698 file:INF-CORR-880			U		M	1	4	U	U	U	U	U	U	U	U	U	U	U	U	N/A		5A	U
74		63	Sewer Diversion, Gogar Landfill	05/09/2008	25/08/08 17/09/08 25/09/08 01/10/08 01/10/08 28/10/08 18/11/08 07/01/09 26/02/09 06/03/09 08/05/09 08/05/09	file:INF-CORR/1/5 25.1.201/SCA15 file:INF-CORR-160 25.1.201/MD/530 Email T&ES - Estimate Comments file:INF-CORR-196 25.1.201/JH/786 file:INF-CORR-537 25.1.201/MRH/1247 25.1.201/JH/141 25.1.201/SC/254 file:INF-CORR-1426/AS file:INF-CORR-1598/MP	1		1	1	M	1	4	0	1,335	0	0	1,335	0	99	0	1,434	1,434	0	N/A		7	1,434	
74a			Sewer Diversion, Gogar Landfill						0		M	1	4	0	0	0	0	0	0	0	0	0	0	0	N/A		7		
75		27	Temporary Access Ramp from Depot	05/09/2008	25/08/08 17/09/08 13/10/08 15/10/08 20/10/08 31/10/08 24/11/08 18/12/08 07/01/09 27/03/09 02/04/09	file:INF-CORR-075 25.1.201/SCA16 file:INF-CORR-161 25.1.201/MRH/665 file:INF-CORR-234 25.1.201/MRH/723 25.1.201/LU/412 file:INF-CORR-295 file:INF-CORR-537 25.1.201/MRH/1247 file:INF-CORR-1129 file:INF-CORR-1165	1		1	1	M	1	4	0	12,222	0	0	12,222	1,222	904	2,139	16,467	14,189	2,298	N/A		6	14,189	
76		15	Gogar Depot Public Tramstop proposals GRIP options 4B & 4C2	08/08/2008	01/08/08 20/08/08 19/09/08 19/09/08 03/10/08 18/12/08 07/01/09 25/01/09 29/01/09 30/01/09 12/03/09 08/04/09 19/05/09 12/06/09 16/06/09 05/08/09 09/10/09	25.1.201/JH/336 file:INF-CORR-096 25.1.201/SC/665 SDS-ULE90130-06-LET-00106 SDS-ULE90130-06-LET-00107 25.1.201/LU/427 file:INF-CORR-537 25.1.201/MRH/1247 file:INF-CORR-522 25.1.201/JH/440 25.1.201/JH/442 SDS-ULE90130-SW-LET-01448 SDS-ULE90130-05-LET-00382 25.1.201/JH/2671 file:INF-CORR-1559/DS 25.1.201/JH/2865 ETN(REL)TIE=PART8&ABC#053593 file:INF-CORR-2599/DS	1	1	1	1	I	4	1,2 & 3	341,318	0	343,151	0	684,469	34,132	25,258	0	743,859	0	743,859	N/A		6	0	
77			DESIGN ONLY to Amend line of route design section 5C (Batch 5/22) (prior approval application Ref U602211/A) as the letter INF-CORR-055 dated 25th July 2008.	29/08/2008	25/07/08 16/08/08 18/09/08 03/10/08 10/10/08 16/10/08 29/10/08 18/12/08 07/01/09 16/01/09 03/02/09 29/04/09 16/05/09 04/06/09 04/09/09 22/09/09	file:INF-CORR-155 SDS-ULE90130-05-LET-00317 25.1.201/JH/430 file:INF-CORR-155 25.1.201/MRH/613 file:INF-CORR-224 25.1.201/MRH/691 file:INF-CORR-291 file:INF-CORR-537 25.1.201/MRH/1247 25.1.201/LU/1174 SDS-ULE90130-SW-LET-01367 file:INF-CORR-1350/DC 25.1.201/JH/2635 25.1.201/LU/3211 file:INF-CORR-2293/DC 25.1.201/LU/3551	1		1		M	4	4	2,962	43,408	0	0	46,369	296	3,431	7,596	57,693	5,369	52,324	N/A		5C	0	
78			Design Only for Alterations to design of Edinburgh Airport Tramstop and retaining wall design at Jubilee Road as the letter INF-CORR-072 dated 5th August 2008.	02/09/2008	13/06/08 19/06/08 14/07/08 01/08/08 05/08/08 20/08/08 29/08/08 22/09/08 25/09/08 02/10/08 09/10/08 14/10/08 23/09/08 23/10/08 2/11/08 30/11/08 06/12/08 14/12/08 21/12/08 01/01/09 10/12/08 09/01/09 12/01/09 16/01/09 28/01/09 05/02/09 05/02/09 09/02/09 20/02/09 19/03/09 09/04/09	SDS-ULE90130-07-LET-00337 SDS-ULE90130-07-LET-00344 25.1.201/JH/261 25.1.201/SW/321 file:INF-CORR-1/2 SDS-ULE90130-07-LET-00363 file:INF-CORR-122 25.1.201/JH/444 25.1.201/JH/518 file:INF-CORR-184 25.1.201/JH/567 SDS-ULE90130-SW-LET-01228 25.1.201/MRH/675 file:INF-CORR-258 SDS-ULE90130-SW-LET-01248 25.1.201/MRH/773 file:INF-CORR-264 25.1.201/MRH/684 file:INF-CORR-368 25.1.201/MRH/993 SDS-ULE90130-SW-LET-01305 SDS-ULE90130-SW-LET-01312 25.1.201/BOC/1265 file:INF-CORR-493 25.1.201/MRH/1291 file:INF-CORR-656 25.1.201/BOC/1481 25.1.201/BOC/1482 file:INF-CORR-723 25.1.201/MRH/1700 file:INF-CORR-1058 file:INF-CORR-1204/MP	1		1		M	4	4	41,414	0	0	0	41,414	4,141	3,065	0	48,620	0	48,620	N/A		7	0	

CEC00775849_0164

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. No	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section See Notes	Change Order Value	
														£ Submitted	£ Sub-total	UH & P	Consortium Prelims	Other Prelims	Total	£ Agreed	£ Not Agreed	Psurn or VE	Number					
79			Instruction from CEC to design an alternative layout for Haymarket Junction.	03/08/2008	20/08/08	SDS-ULE90130-01-LET-00768 25.1.201/JH/452 25.1.201/JH/673 16/10/08 tie INF CORR 238 SDS-ULE90130-SW-LET-01232 25.1.201/JH/140 16/12/08 25.1.201/JH/1181 18/12/08 tie INF CORR 537 07/01/09 25.1.201/MRH/1247 03/02/09 SDS-ULE90130-SW-LET-01367 10/02/09 SDS-ULE90130-SW-LET-01379 12/02/09 25.1.201/JH/1582 20/02/09 tie INF CORR 778 25/02/09 25.1.201/JH/1748 26/02/09 25.1.201/JH/1748 27/02/09 tie INF CORR 794 05/03/09 25.1.201/BDC/1799 26/05/09 25.1.201/BDC/2724 26/07/09 tie INF CORR 1859/DS 21/08/09 tie INF CORR 2063 26/08/09 tie INF CORR 2128/MP 31/08/09 25.1.201/MRH/5400 16/10/08 tie INF CORR 240/HH	1	1	M	4	4	44,436	U	U	U	44,436	-4,444	3,288	U	52,168	U	52,168	N/A		ID	U		
80			Isogabum Retaining Wall - CEC requesting change to the finish of the wall as per PB letter ULE90130-07-LET-00369 dated 3 September.	09/09/2008	03/09/08	SDS-ULE90130-07-LET-00369 25.1.201/JH/467 SDS-ULE90130-07-LET-00373 25.1.201/JH/469 SDS-ULE90130-SW-LET-01229 25.1.201/JH/795 10/10/08 tie INF CORR 195 10/12/08 25.1.201/GC/125 18/12/08 25.1.201/JH/1198 04/01/09 SDS-ULE90130-SW-LET-01330 15/01/09 tie INF CORR 563 20/01/09 25.1.201/BDC/1304 20/01/09 25.1.201/JH/1312 12/05/09 tie INF CORR 1453/GMG 26/05/09 25.1.201/BDC/2724	1	1	M	4	4	4,258	U	U	U	4,258	426	315	U	4,999	U	4,999	N/A		7	U		
81			Environmentally Friendly Lighting - CEC have requested using 42 watt pit lamp rather than the 70 watt CDO (white light) as per PB letter ULE90130-SW-LET-01184 dated 3 September 2008.	09/09/2008	03/09/08	SDS-ULE90130-SW-LET-01184 Change Notification tie INF CORR 173 25.1.201/JH/468 SDS-ULE90130-05-LET-00332 25.1.201/JH/691 22/10/08 25.1.201/JH/739 SDS-ULE90130-05-LET-00341 25.1.201/JH/610 18/12/08 tie INF CORR 537 07/01/09 25.1.201/MRH/1247 03/02/09 SDS-ULE90130-SW-LET-01367 12/02/09 25.1.201/JH/1582 27/02/09 tie INF CORR 794 06/03/09 25.1.201/JH/1799 06/03/09 tie INF CORR 846 18/03/09 tie INF CORR 1046 24/03/09 25.1.201/JH/2065 27/03/09 25.1.201/JH/2120 02/04/09 SDS-ULE90130-SW-LET-01495 07/04/09 25.1.201/JH/2200 21/07/09 tie INF CORR 1813/DS 24/07/09 25.1.201/BDC/3132 26/07/09 tie INF CORR 1859/DS	1	1	M	1	4	9,378	U	U	U	9,378	998	694	U	11,070	U	11,070	N/A		All	U		
82			Confirmation: Fly tipping, Oil pollution, Contaminated material, Household waste, Giant Hoopweed	28/08/2008	19/09/08	25.1.201/JH/424 tie INF CORR 168	1		0		M	1	4	0	0	0	0	0	0	0	0	0	0	0	N/A		All	U
83			Traffic Management - Temporary Traffic Signals	21/08/2008	30/07/08	25.201.00/PW/320 tie INF CORR 079 25.1.201/PW/387 25.1.201/TM/472 25/08/08 tie INF CORR 136 09/09/08 tie INF CORR 151 15/10/08 25.1.201/PW/695 06/11/08 tie INF CORR 344 23/07/08 25.1.201/GS/2120		N/A			U	1	4	U	U	U	U	U	U	U	U	U	U	U	N/A		5A	U
84	5	18	TNCO05-Burnside road Diversion- Fees for design (INF CORR 005)	20/06/2008	23/06/08	tie INF CORR 005 25.1.201/TM/176 SDS-ULE90130-07-LET-00352 10/07/08 25.1.201/JH/269 16/07/08 tie INF CORR 052 30/07/08 25.1.201/JH/276 14/08/08 25.1.201/JH/419 26/08/08 SDS-ULE90130-05-LET-00323 10/09/08 25.1.201/JH/477 02/10/08 25.1.201/JH/569 09/10/08 SDS-ULE90130-SW-LET-01221 16/10/08 tie INF CORR 220 29/10/08 25.1.201/JH/799 18/11/08 SDS-ULE90130-07-LET-00380 21/11/08 25.1.201/JH/989 12/12/08 tie INF CORR 514 18/12/08 tie INF CORR 537 05/01/09 25.1.201/BDC/1240 07/01/09 25.1.201/MRH/1247 29/01/09 tie INF CORR 645 03/02/09 tie INF CORR 670 03/06/09 SDS-ULE90130-07-LET-00396	1	1	1	1	M	4	4	360	340	0	0	720	0	0	0	720	720	0	N/A		7	720
85	8		TNCO05- Lindsay Road Retaining Wall Cost Estimate (Now based on I-C Drawings as agreed with us)	02/07/2008	30/07/08	tie INF CORR 021 tie INF CORR updated position tie INF CORR 244 tie INF CORR 367 25.1.201/MRH/973 12/12/08 tie INF CORR 508 18/12/08 tie INF CORR 537 18/12/08 25.1.201/MRH/1209 07/01/09 25.1.201/MRH/1247 03/03/09 25.1.201/IO/1783 04/04/09 tie INF CORR 1210/MP 16/04/09 25.1.201/MRH/2313 24/04/09 tie INF CORR 1348/MP 05/05/09 25.1.201/MRH/2523 17/07/09 25.1.201/IO/8085 03/08/09 e-mail tie-BSC 05/08/09 25.1.201/IO/6220 07/08/09 tie INF CORR 1942/SC 12/08/09 e-mail tie-BSC 11/09/09 tie INF CORR 2332/MB 30/09/09 25.1.201/SN/947	1	1	M	1	1,234	U	888,773	U	U	U	888,773	196	62,069	146/85	1,047,783	U	1,047,783	VPS	8	1A	U	

CEC00775849_0165

ETN INFRACO NOTIFICATION of the CHANGE (INTC) CONFIDENTIAL		Withdrawn/Superseded/no cost Delay Only Change Order issued										Value Estimate (GBP)										Allocation of Cost		Section		Change Order Value				
Ref	Revs	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC?	Estimate issued?	Change Order?	Type	Change Type	Pricing Method	Value Estimate (GBP)							£ Agreed	£ Not Agreed	Psurn or VE	Number	See Notes	Location				
								1=Y	1=Y, 0=N	1=Y	See Notes	See Notes	See Notes	Sub-total	Bilfinger	Siemens	CAF	Sub-total	UH & P	Consumption Prelims	Other Prelims	Total								
93			Lindsay Road, Ocean Drive, Ocean Terminal & Tower Place Planning Permission	24/09/2008	24/11/08 24/11/08 12/11/08 16/12/08 07/01/09	25.1.201/JH/626 tie INF CORR 248 25.1.201/JH/66 25.1.201/AS/693 25.1.201/JH/181 tie INF CORR 537 25.1.201/MRH/1247			1		M	1	4	40,137	44U	U	U	40,137	4,098	3,003	U	U	47,837	U	47,837	N/A	1A	U		
94			Hilton Hotel Full Planning	14/07/2008	17/06/08 26/08/08 09/09/08 22/04/08 12/11/08 16/12/08 20/02/09 17/03/09 26/08/09	PB-ULE90130-07-LET-00339 25.1.201/JH/256 tie INF CORR 124 PB-ULE90130-07-LET-00370 25.1.201/JH/614 25.1.201/AS/693 25.1.201/JH/181 tie INF CORR 775 25.1.201/BOC/1953 tie INF CORR 2215/FD			1		D	1	4	9,349	U	U	U	9,349	936	692	U	U	10,976	U	10,976	N/A	7	U		
95			Additional Depot Prior Approvals	14/07/2008	17/06/08 05/08/08 22/08/08 19/04/09 10/11/08 12/11/08 16/12/08 26/08/09 09/09/09	SDS-ULE90130-06-LET-00073 25.1.201/JH/259 tie INF CORR 069 25.1.201/JH/699 PB-ULE90130-06-LET-00106 25.1.201/MRH/659 25.1.201/AS/693 25.1.201/JH/181 SDS-ULE90130-SW-LET-01636 25.1.201/BOC/3420			N/A		U	1	4	U	U	U	U	U	U	U	U	U	U	U	U	U	N/A	6	U	
96			Shandwick Place DED preferential Treatments	24/07/2008	02/09/08 11/09/08 02/10/08 16/10/08 15/11/08 24/11/08 21/11/08 30/11/08 07/11/08 13/11/08 08/12/08 03/02/09 12/02/09 27/02/09 06/03/09 14/04/09 16/04/09 20/04/09 26/05/09 25/06/09 14/07/09 23/07/09 31/07/09 31/07/09 04/08/09 06/08/09 21/08/09 31/08/09 02/09/09 17/09/09 05/10/09	SDS-ULE90130-01-LET-00784 25.1.201/JH/489 25.1.201/JH/566 SDS-ULE90130-SW-LET-01242 tie INF CORR 236 25.1.201/MRH/21 25.1.201/JH/732 tie INF CORR 298 25.1.201/JH/671 25.1.201/JH/673 SDS-ULE90130-SW-LET-01314 SDS-ULE-SW-LET-01367 25.1.201/JH/1571 tie INF CORR 794 25.1.201/AS/1199 tie INF CORR 104 25.1.201/BOC/2315 25.1.201/JH/2332 25.1.201/BOC/2724 ETN(BSC)SDS&C&ABC#053499 ETN(BSC)SDS&C&ABC#053554 tie INF CORR 189/DS tie INF CORR 1879/DC tie INF CORR 1897/FMF 25.1.201/AS/209 25.1.201/AS/239 tie INF CORR 2093 25.1.201/MRH/3400 tie INF CORR 2239/CB 25.1.201/AS/528 25.1.201/AS/687			1		1	M	4	4	61,625	210,461	0	0	272,086	6,163	20,134	36,831	335,214	0	335,214	N/A	1D	0		
97			Balgreen road bridge Amending Technical Design	14/11/2008	19/06/08 23/07/08 25/07/08 29/08/08 22/09/08 02/10/08 05/10/08 09/10/08 15/10/08 20/10/08 30/10/08 13/11/08 24/11/08 26/11/08 18/12/08 07/01/09 03/02/09 12/02/09 16/02/09 27/02/09 06/03/09 14/04/09 17/03/09 19/03/09 19/03/09 25/03/09 27/03/09 06/04/09 03/05/09 18/05/09	SDS-ULE90130-05-LET-00279 25.1.201/JH/499 ULE90130-05-LET-00300 tie INF CORR 056 25.1.201/JH/432 SDS-ULE90130-05-LET-00329 25.1.201/JH/568 25.1.201/MRH/621 SDS-ULE90130-SW-LET-01226 tie INF CORR 228 25.1.201/MRH/21 25.1.201/JH/607 25.1.201/JH/673 tie INF CORR 417 25.1.201/MRH/1018 tie INF CORR 537 25.1.201/MRH/1247 SDS-ULE90130-SW-LET-01367 25.1.201/JH/574 SDS-ULE90130-SW-LET-01396 tie INF CORR 794 25.1.201/AS/1199 tie INF CORR 849 SDS-ULE90130-SW-LET-01460 tie INF CORR 1045 25.1.201/JH/2010 25.1.201/JH/2016 SDS-ULE90130-SW-LET-01476 25.1.201/JH/2116 25.1.201/JH/2178 tie INF CORR 1410/DS 25.1.201/JH/2649			1		1	D	1	4	2,465	0	0	0	2,465	247	182	0	2,894	0	2,894	N/A	5A	0		
98			Notified Departure due to the issue of SDS Design programme V32.	11/09/2008	30/09/08 16/10/08 13/11/08 08/07/09	25.1.201/SC/486 tie INF CORR 190 25.1.201/MRH/695 tie INF CORR 351 25.1.201/BOC/3021			N/A		M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	AI	0
99			Notified Departure due to the issue of SDS Design programme V33.	11/09/2008	30/09/08 15/10/08 13/11/08 08/07/09	25.1.201/SC/486 tie INF CORR 190 25.1.201/MRH/695 tie INF CORR 351 25.1.201/BOC/3021			N/A		M	1	4	U	U	U	U	U	U	U	U	U	U	U	U	U	N/A	AI	U	
100			Notified Departure due to the issue of SDS Design programme V34.	11/09/2008	30/09/08 15/10/08 13/11/08 08/07/09	25.1.201/SC/486 tie INF CORR 190 25.1.201/MRH/695 tie INF CORR 351 25.1.201/BOC/3021			N/A		M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	AI	0
101			Notified Departure due to the issue of SDS Design programme V35.	11/09/2008	30/09/08 15/10/08 13/11/08 08/07/09	25.1.201/SC/486 tie INF CORR 190 25.1.201/MRH/695 tie INF CORR 351 25.1.201/BOC/3021			N/A		M	1	4	U	U	U	U	U	U	U	U	U	U	U	U	U	U	N/A	AI	U
102			Section 5C - Gogar Church and Gogar Castle	27/08/2008	26/08/08 03/07/08 21/08/08 25/07/08 28/08/08 17/09/08	R10046 25.1.201/TM/180 tie INF CORR 023 tie INF CORR 101 25.1.201/TM/297 25.1.201/TM/441 CVA Ref: 502001 tie INF CORR 163			0		D	1	1,2,3,4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	N/A	5	0
103			IFC Drawing Changes - AB Underpass	03/06/2008	25/06/09 06/07/09 07/09/09 07/09/09 25/09/09 01/10/09	25.1.201/MRH/2788 tie INF CORR 1707/AS 25.1.201/UL/2997 25.1.201/BOC/3445 25.1.201/BOC/3447 tie INF CORR 2476/AS tie INF CORR 2534/GMG			1		D	1	1,2,3,4	0	500,236	140,011	0	640,247	ind	37,017	87,541	764,805	0	764,805	N/A	5C	0			

CEC00775849_0167



ETN INFRA CO NOTIFICATION OF CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/info. cost
Delay Only

Ref	Title	Date Notified	Description	TNC7	Estimate Band?	Change Order?	Type	Change Type	Pricing Method	Value Estimate (GBP)										Allocation of Cost	Section	Change Order Value															
										Agreed in principle	Letter Ref	Date of further letters	Letter Ref	Agreed in principle	TNC7	Estimate Band?	Change Order?	Type	Change Type				Pricing Method	Sub-total	L&P	Construction Problems	Other Problems	Total	£ Agreed	£ Not Agreed	Part of VE	Number					
104	IFC Drawing Change East Drive RTW	15/09/2008					M	1	1,4	0	3,295	0	161	113,856	258,386	1,520,579	0	1,520,579	N/A	5A	0																
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0									
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
105	IFC Drawing Change Murrayfield Stadium RTW	15/09/2008					M	1	1,4	0	641,327	0	55	47,659	112,135	800,976	0	800,976	N/A	5A	0																
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0								
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
107	IFC Drawing Change Bankhead RTW	15/09/2008					M	1	4	0	575,465	ind	42,584	109,705	718,756	0	718,756	N/A	5B	0																	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0								
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
109	IFC Drawing Change Gyle Stop RTW	15/09/2008					M	1	1,4	0	107,525	ind	7,957	16,817	134,299	0	134,299	N/A	5C	0																	
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0								
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
											0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. No	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section See Notes	Change Order Value
														£ Submitted	£ Sub-total	UH & P	Consortium Prelims	Other Prelims	Total	£ Agreed	£ Not Agreed	Psrm or VE	Number				
143			CEC's intent to adopt private roads between Lochside Crescent and Lochside Avenue.	13/10/2008	08/10/08 2/11/08 06/11/08 12/11/08 20/11/08 28/11/08 09/05/09 13/05/09 10/07/09 3/01/10 31/01/10 1/03/10 24/03/09	SDS-ULE90130-05-LET-00336 25.1.201/MH/666 file INF CORR 256 25.1.201/JH/660 file INF CORR 336 25.1.201/MR/904 file INF CORR 408 25.1.201/BCC/1028 file INF CORR 1417/DS 25.1.201/JH/2614 SDS-ULE90130-05-LET-00398 SDS-ULE90130-SW-LET-01640 25.1.201/JH/3187 file INF CORR 236/US 25.1.201/JH/3571	1		1	M	1	4	34,123	0	0	0	34,123	3,412	2,625	0	40,060	0	40,060	N/A	5C	0	
144			Land drains encountered in pasture area - ch 710500/710500	07/11/2008	17/11/08 19/11/08 18/12/08 19/12/08 10/02/09 19/02/09	25.1.201/038/2 file INF CORR 367 25.1.201/MR/971 file INF CORR 531 25.1.201/QN/226 file INF CORR 701 25.1.201/MR/1027		N/A						0	0	0	0	0	0	0	0	0	0	N/A	7	0	
145			Additional work arising from CEC's additional comments on Section 50 - Technical Approval	13/10/2008	03/10/08 23/09/08 27/10/08 27/10/08 06/11/08 06/11/08 14/11/08 21/11/08 16/12/08 30/11/09 2/02/10 18/03/09 23/03/09 09/04/09 21/04/09 26/07/09 30/07/09 18/08/09 02/09/09 28/09/09 16/10/09	SDS-ULE90130-LET-00335 25.1.201/MH/663 file INF CORR 259 25.1.201/MR/773 file INF CORR 269 25.1.201/JH/666 file INF CORR 342 file INF CORR 388 25.1.201/MR/993 25.1.201/JH/1181 SDS-ULE90130-LET-00434 SDS-ULE90130-SW-LET-01466 25.1.201/JH/2044 file INF CORR 1204/MP 25.1.201/MR/2350 file INF CORR 1859/DS 25.1.201/JH/177 SDS-ULE90130-05-LET-00416 25.1.201/JH/3414 file INF CORR 2494/IG 25.1.201/JH/3810				M	1	4	15,542	0	0	0	15,542	1,554	1,150	0	18,246	0	18,246	N/A	5C	0	
146			IFC Drawing Change Russel Road - RTWs 1,2,3 &4	14/10/2008	23/09/08 22/10/08 27/10/08 28/10/08 31/10/08 04/11/08 21/11/08 09/12/08 12/12/08 16/12/08 20/01/09 23/01/09 26/02/09 10/03/09 12/03/09 16/03/09 19/03/09 02/04/09 09/04/09 14/04/09 14/05/09 18/05/09 22/05/09 22/05/09 27/05/09 05/06/09 19/06/09 05/07/09 07/07/09 26/08/09	file INF CORR 258 file INF CORR 259 25.1.201/MR/773 25.1.201/MR/778 file INF CORR 318 25.1.201/MR/836 25.1.201/MR/993 file INF CORR 459 25.1.201/MR/1162 25.1.201/MR/1173 file INF CORR 575 25.1.201/UL/1366 25.1.201/RS/1752 file INF CORR 621 file INF CORR 988 file INF CORR 1032 25.1.201/MR/2022 25.1.201/RL/2161 file INF CORR 1211/IC file INF CORR 1239/TC 25.1.201/ID/2625 25.1.201/MR/2625 file INF CORR 1493/TC file INF CORR 1510/GM&G 25.1.201/MR/2738 file INF CORR 1608 25.1.201/KDR/2880 file INF CORR 1752/IC file INF CORR 1942/SC file INF CORR 2077 file INF CORR 2113/TC	1		1	M	1	1,2,3	0	3,233,043	0	0	3,233,043	126,549	239,245	565,782	4,164,619	991,240	3,173,379	N/A	5A	0	
147			IFC Drawings Change Murrayfield Training Pitches Retaining Wall	14/10/2008	23/09/08 27/10/08 06/11/08 10/11/08 14/11/08 21/11/08 09/04/09 21/04/09 16/07/09 17/07/09 07/08/09 10/08/09 13/08/09 13/08/09 20/08/09 16/10/09	25.1.201/0683 file INF CORR 258 25.1.201/MR/773 file INF CORR 345 25.1.201/MH/669 file INF CORR 388 25.1.201/MR/993 file INF CORR 1204/MP 25.1.201/MR/2350 file INF CORR 1793/TC 25.1.201/MR/3075 file INF CORR 1988/TC 25.1.201/MR/3252 25.1.201/ID/3273 file INF CORR 3045/IC 25.1.201/MH/3319 file INF CORR 2125/TC file INF CORR 2624/TC			1	M	1	1,2,3	0	1,074,667	0	0	1,074,667	78	79,525	187,931	1,342,200	0	1,342,200	N/A	5A	0	
148			IFC Drawing Change Balgreen Road Underbridge (S22b)	16/10/2008	23/09/08 22/10/08 27/10/08 28/10/08 31/10/08 04/11/08 21/11/08 16/07/09 17/07/09	25.1.201/0687 file INF CORR 259 25.1.201/MR/773 25.1.201/MR/778 file INF CORR 318 25.1.201/MR/836 25.1.201/MR/993 file INF CORR 1789/TC 25.1.201/MR/3076				M	1	1,2,3	U	U	U	U	U	U	U	U	U	U	U	N/A	5A	U	
149			Removal and deposition of material from previous works section 7 as per sketch	16/10/2008	04/11/08 29/06/09 04/09/09 09/10/09	25.1.201/0688 file INF CORR 324 25.1.201/ID/2265 file INF CORR 2260/MP 25.1.201/ID/5697			1		M	1	4	0	78,806	0	0	78,806	1,053	5,632	13,791	99,482	0	99,482	N/A	7	0
150			IFC Drawing Changes S 21 Roseburn Street Viaduct	31/10/2008	09/11/08 10/11/08 17/11/08 03/12/08 12/12/08	25.1.201/0616 file INF CORR 329 25.1.201/ID/3986 file INF CORR 401 25.1.201/BCC/1083 file INF CORR 496		N/A		M	1			0	0	0	0	0	0	0	0	0	0	N/A	5A	0	

CEC00775849_0173

Ref	Title	Order ID	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TRC7	Estimate Band?	Change Order?	Type	Change Type	Pricing Method	Value Estimate (GBP)										Section	Change Order Value	
														Sub-total	L&P	Construction	Other	Other	Other	Other	Other	Other	Other			Other
167		56	Accommodation Works to Waverley Clubhouse Building at Murrayfield	20/10/2008			1		1	1	1	4	1,2,3	141,631	0	141,631	14,163	10,481	24,786	191,061	166,275	24,786	VPS	1	5A	166,275
168		16	Demolition of existing building at 33 Ocean Drive.	20/10/2008			1		1	1	1	1,2,3	5,000	0	5,000	500	370	875	6,745	887	5,858	N/A	N/A	5	5,858	
169		48	Relocation of Police Box, Coffee Bar - Hierarchy Place.	20/10/2008			1		1	1	1	1,2,3	7,889	0	7,889	787	862	1,377	10,016	9,229	1,287	N/A	N/A	10	9,229	
170	32		Demolition and alteration of existing building at Cathedral Lane	20/10/2008			1		1	1	1	1,2,3	2,244	0	2,244	0	166	993	2,802	2,802	0	2,802	N/A	1A	0	
171		73	Contract with Haber Maunsell for Traffic and Usage Modelling Assessments	15/10/2008			1		1	1	1	4	48,043	0	48,043	4,804	3,555	8,408	64,810	64,805	1	N/A	N/A	AI	64,809	
172		23	Traffic Modelling - Pedestrian Crossing Timings Standard	06/09/2008			1		1	1	1	4	36,874	0	36,874	3,687	2,729	0	43,290	43,290	0	43,290	N/A	N/A	AI	0

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. file	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section See Notes	Change Order Value	
														£ Submitted	UH & P	Consumption Prelims	Other Prelims	Total	£ Agreed	£ Not Agreed	Psurn or VE	Number						
173		26	Discovery of underground petrol tank at National Car Rental Site.	22/10/2008	3/01/08 04/1/08 09/1/08 12/1/08 16/1/08 21/01/08 11/02/08 12/02/08 23/02/08 16/03/08 2/04/08 0/04/08 07/04/08 09/05/08 14/05/08 03/06/08 06/08/08	25.1.201/MRH/738 file INF CORR 300 25.1.201/MRH/635 file INF CORR 468 25.1.201/MRH/1108 file INF CORR 509 25.1.201/MRH/1188 25.1.201/MRH/1320 file INF CORR 741 file INF CORR 736 25.1.201/MRH/1698 25.1.201/MRH/188U INF CORR 1112 25.1.201/MRH/2198 file INF CORR 1122 file INF CORR 1421/MP 25.1.201/MRH/2620 file INF CORR 1940/FD 25.1.201/MRH/3226	1		1	1	1	4	0	4,100	0	0	4,100	410	303	718	5,531	4,813	718	N/A		5	4,813	
174			Discovery of new BT ducts under kerb line in Section 1B	22/10/2008	27/10/08 29/10/08 3/01/08 06/1/08 01/1/08 18/1/08 05/01/08 20/01/08 26/01/08 12/02/08 20/02/08 06/03/08 16/03/08 2/04/08 07/04/08 15/04/08 09/05/08 18/05/08 16/10/08 22/10/08	25.1.201/MRH/741 file INF CORR 272 25.1.201/MRH/942 file INF CORR 303 file INF CORR 348 25.1.201/MRH/1069 file INF CORR 486 25.1.201/MRH/1233 file INF CORR 518 25.1.201/MRH/1393 file INF CORR 735 25.1.201/MRH/1692 file INF CORR 928 25.1.201/MRH/1937 file INF CORR 1117 25.1.201/MRH/2195 e-mail SK-MRH file INF CORR 1411/MP 25.1.201/MRH/2651 file INF CORR 2597/FD 25.1.201/MRH/3872	1		1	M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	VPS	2	1B	0
175			SDS Provisional Sums - Extended Construction Support and Design Support Team	22/10/2008	27/10/08 3/01/08 31/10/08 3/01/08 06/1/08 20/1/08 22/1/08 09/1/2008 16/1/2008	25.1.201/SP/626 25.1.201/MRH/743 file INF CORR 263 25.1.201/MRH/410 file INF CORR 319 ULE90130-SW-LET-01258 25.1.201/BC/862 25.1.201/JH/962 25.1.201/JH/960 file INF CORR 474 25.1.201/JH/1186		N/A					U	U	U	U	U	U	U	U	U	U	N/A		All	U		
176	22	y	Civil - Construct Temporary Ramps (2 no.) at Gogar Church Road Construct Car Park	17/10/2008	02/07/08 17/11/08 26/11/08 01/12/08 18/12/08	25.1.201/TM/207 file INF CORR 231 25.1.201/UL/939 file INF CORR 430 25.1.201/UL/10/10 file INF CORR 528	1	1	1	1	1	4	U	5,185	U	U	5,185	U	458	1,862	7,725	5,843	1,882	N/A		5C	5,843	
177			Harbour Trackwork Storage Area	3/01/2008	14/11/08 18/12/08 07/01/08 20/01/08 05/03/08 12/03/08 09/05/08 14/05/08 07/06/08 21/06/08 01/07/08 09/07/08 09/09/08 09/09/08 17/09/08	ETNBSOJIE1&ABC#05003 ETNBSOJIE1&ABC#050126 file INF CORR 537 25.1.201/MRH/1247 file INF CORR 695 ETNBSOJIE&ABC#050456 file INF CORR 998 file INF CORR 1435/CB ETNBSOJIE&ABC#0529/1 file INF CORR 1963/WVB ETNBSOJIE&ABC#053294 file INF CORR 2240/WVB file INF CORR 2308/WVB 25.1.201/AH/0459 25.1.201/AH/03256			N/A					0	0	0	0	0	0	0	0	0	0	0	N/A		N/A	
178			Provisional Sums: Mandatory tie Change Defined no.s 12 & 13 Undefined no.s 2, 7, 8 & 9 No instruction issued by tie at trigger date	29/10/08	26/09/08 16/10/08 17/11/08 2/01/08 12/1/08 18/12/08 09/04/08 16/04/08	25.1.201/CH/8546 file INF CORR 244 25.1.201/MRH/798 file INF CORR 387 25.1.201/MRH/913 file INF CORR 508 25.1.201/MRH/1208 file INF CORR 1210/MP 25.1.201/MRH/2303					M	1	4	U	U	U	U	U	U	U	U	U	U	DPS	Various	All	U	
179		24	Gatehouse Works to Murrayfield Stadium	16/10/2008	26/10/08 07/11/08 19/12/08 07/01/08 11/01/08 24/01/08 27/02/08 05/03/08 12/03/08 19/03/08 29/04/08 05/05/08 12/05/08 14/05/08 14/05/08 21/01/08 30/07/08 31/07/08 05/08/08 10/08/08 13/08/08 14/08/08 14/08/08 26/08/08 04/09/08 04/09/08 07/09/08	25.1.201/CH/8546 25.1.201/MRH/775 25.1.201/JH/675 file INF CORR 537 25.1.201/MRH/1247 SDS-ULE90130-LE1-00366 25.1.201/BC/1/24 file INF CORR 796 25.1.201/BC/1802 25.1.201/BC/1922 25.1.201/BC/2024 SDS-ULE90130-05-LET-00366V2 SDS-ULE90130-SW-LET-01539 file INF CORR 1454/DC 25.1.201/JH/626 25.1.201/JH/631 SDS-ULE90130-LE1-00400 SDS-ULE90130-SW-LET-01542 25.1.201/JH/3186 file INF CORR 1945/DC file INF CORR 2004/DC 25.1.201/JH/6280 25.1.201/JH/6289 25.1.201/JH/6284 file INF CORR 2179/MP file INF CORR 2231/DC file INF CORR 2246/DC file INF CORR 2297/DC	1	1	2	-2	1	4	1,2,3	1,2,245	U	U	U	1,2,245	12,224	9,046	U	143,515	143,494	21	VPS	1	5A	143,494
180			Reduced land available at Murrayfield as a result of Third Party Agreement with SRU.	30/10/08	29/10/08 27/11/08 05/11/08 20/01/08 27/02/08 14/04/08	25.1.201/JH/780 25.1.201/JH/602 SDS-ULE90130-SW-LET-01260 file INF CORR 328 25.1.201/BC/1306 file INF CORR 789 25.1.201/MRH/2261		0			M	1	4	0	0	0	0	0	0	0	0	0	N/A		5A	0		
181			CEC's requirement for a road closure at Roseburn Terrace requires that the intraco installs a new controlled junction at Roseburn Street/Westfield Road/West Approach Road.	26/10/2008	06/11/08 17/05/08 23/07/08	25.1.201/MRH/779 file INF CORR 347 25.1.201/BC/1/2870 25.1.201/CC/1119			1		D	1	4	0	135,941	0	0	135,941	7,159	10,080	23,790	176,950	0	176,950	N/A		5A	0

CEC00775849_0177

ETN INFRA CO NOTIFICATION OF CHANGE (INTC)
CONFIDENTIAL

BILFINGER BERGER
Civil



Withdrawn/Superseded/In Cost
Delay Only

Ref	Item No.	Change Order TOC	Description	Date Notified	Letter Ref	Agreed in principle	TRC7	Estimate Issued? (Y/N)	Change Order? (Y/N)	Change Type	Pricing Method	Value Estimate (GBP)										Allocation of Cost	Section	Change Order Value					
												Sub-total	LH&P	Construction	Other	Other	Other	Other	Other	Other	Other				Other	Other	Other	Other	Other
182			Edinburgh Airport Transformer kiosk	29/10/2018		1		1	M	1	1,23.4	11,602	0	0	0	1,160	689	0	13,621	0	0	0	0	0	0	0	7	0	
183			Leith Walk - temporary white lining	05/11/2018				N/A	D	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1B	0	
184	4/		Discovery of void around existing BT Duct - Change 380 RHS	13/11/2018		1		1	M	1	4	143	0	0	14	11	25	182	16/	0	0	0	0	0	0	2	1B	16/	
185			Discovery of Three Ducts and Gas Main - Change 374 RHS	13/11/2018																									
186			ICE's requirement to amend the specification for temporary gas analysis on George Street	05/11/2018				N/A																			1C	0	
187			Additional excavated material at Depot	05/11/2018																									
187.1			Additional excavated material at Depot - investigate options to reuse additional material	04/11/2018				N/A	M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	6	0	
188			Contaminated Material at Carrickhorne	04/11/2018				1	M	1	4	104,425	0	0	0	104,425	0	0	0	0	0	0	0	0	0	0	5B	0	
189			Discovery of Low Voltage Cable in Road Formation	13/11/2018				0	M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1B	0	
190			Discovery of Gas Main - Change 352 RHS	13/11/2018				1	M	1	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1B	0	
191			Discovery of concrete encased lighting cable - Change 338 RHS	13/11/2018		1		1	M	1	4	133	0	0	13	10	23	180	0	180	0	0	0	0	0	0	2	1B	0

ETN INFRACO NOTIFICATION of the CHANGE (INTC)
CONFIDENTIAL

Withdrawn/Superseded/no cost
Delay Only
Change Order issued

Ref	Rets. No	Change Order TCO	Description	Date Notified	Date of further letters	Letter Ref	Agreed in principle	TNC? 1=Y	Estimate issued? 1=Y, 0=N	Change Order? 1=Y	Type See Notes	Change Type See Notes	Pricing Method See Notes	Value Estimate (GBP)										Allocation of Cost		Section See Notes	Change Order Value	
														£ Submitted	£ Sub-total	U&P	Consortium Prelims	Other Prelims	Total	£ Agreed	£ Not Agreed	Psurm or VE	Number					
192		14	Discovery of Cable & Wireless ducts - Chainage 108	17/1/2008	2/7/1008 01/1/2008 12/1/2008 18/1/2008 19/1/2008 20/01/09 26/01/09 22/01/09 12/02/09 19/02/09 16/03/09 16/03/09 08/05/09 18/05/09 11/09/09 17/09/09 16/10/09	25.1.201/MRH/910 file INF CORR 439 25.1.201/MRH/1054 file INF CORR 485 25.1.201/UL/1207 25.1.201/UL/1200 file INF CORR 612 25.1.201/UL/1373 file INF CORR 633 file INF CORR 705 25.1.201/MRH/1645 file INF CORR 923 25.1.201/MRH/1535 file INF CORR 141b/MP 25.1.201/MRH/2658 file INF CORR 2348/SC 25.1.201/MRH/2655 25.1.201/mh/8823	1		1	M	1	4	0	150	0	0	150	0	11	26	187	161	26	VPS	2	IB	161	
193		46	Discovery of Hydrant in kerb line - Chainage 333 RHS	13/1/2008	20/1/08 01/1/2008 12/1/2008 19/1/2008 20/01/09 26/01/09 12/02/09 20/02/09 06/03/09 16/03/09 31/03/09 16/04/09 22/04/09 24/04/09 08/05/09 08/05/09 11/09/09 17/09/09 16/10/09	25.1.201/MRH/911 file INF CORR 404 25.1.201/MRH/1056 file INF CORR 485 25.1.201/UL/1217 file INF CORR 612 25.1.201/UL/1374 file INF CORR 706 25.1.201/MRH/1661 file INF CORR 923 25.1.201/MRH/1935 25.1.201/DMC/P01/2063 file INF CORR 1282/CB 25.1.201/MRH/2367 file INF CORR 1349/MP file INF CORR 141b/MP file INF CORR 1387/CB 25.1.201/MRH/2658 file INF CORR 2348/SC 25.1.201/MRH/2655 25.1.201/MRH/2653	1		1	M	1	4	0	333	0	0	333	33	25	58	449	391	58	VPS	2	IB	391	
194			Discovery of Duct Crossings - Chainage 268 RHS	13/1/2008	20/1/08 01/1/2008 18/1/2008 15/04/08	25.1.201/MRH/911 file INF CORR 404 25.1.201/MRH/1056 file INF CORR 484 e-mail 36/MH/1			1		M	1	4	0	0	0	0	0	0	0	0	0	0	0	VPS	2	IB	0
195		45	Discovery of temporary pedestrian crossing lighting ducts and junction box above formation and fouling kerb line - Chainage 245-268 RHS	13/1/2008	20/1/08 01/1/2008 12/1/2008 18/1/2008 20/01/09 26/01/09 12/02/09 20/02/09 06/03/09 16/03/09 27/03/09 08/04/09 29/04/09 09/05/09 18/05/09 11/09/09 1/09/09 16/10/09	25.1.201/MRH/913 file INF CORR 404 25.1.201/MRH/1057 file INF CORR 485 25.1.201/UL/1207 file INF CORR 612 25.1.201/UL/1375 file INF CORR 708 25.1.201/MRH/1664 25.1.201/MRH/171491 file INF CORR 917 25.1.201/MRH/1935 INF CORR 1123 25.1.201/GC/2234 file INF CORR 1349/MP file INF CORR 141b/MP 25.1.201/MRH/2658 file INF CORR 2348/SC 25.1.201/MRH/2655 25.1.201/MRH/3623	1		1	M	1	4	0	559	0	0	559	56	41	98	755	657	98	VPS	2	IB	657	
196			Little King Street works required by CEC outside the Limits of Deviation	05/11/08	30/1/08 07/1/08 27/1/08 28/01/09 10/02/09 12/02/09 27/02/09 16/03/09 2/03/09 03/04/09 07/04/09 28/07/09 31/07/09	SDS-ULE90130-01-LET-00852 25.1.201/JH/667 25.1.201/JH/676 file INF CORR 437 SDS-ULE90130-01-LET-00896 SDS-ULE90130-SW-LET-01379 25.1.201/BOC/1570 file INF CORR 794 25.1.201/BOC/1799 INF CORR 1041 25.1.201/JH/2162 25.1.201/BOC/2185 file INF CORR 1858/DS file INF CORR 1879/DC	1		1	I	1	4	9,172	0	0	9,172	917	679	0	10,768	0	10,768	N/A		1C	0		
197			Cycle path near Gyle tramstop. Widening of shared cycleway/footway required by CEC outside the Limits of Deviation.	07/11/08	30/1/08 07/1/08 05/1/2008 28/01/09 10/02/09 12/02/09 20/02/09 25/02/09 26/02/09 27/02/09 05/03/09 26/05/09 28/07/09 31/07/09	SDS-ULE90130-05-LET-00347 25.1.201/JH/670 25.1.201/JH/676 file INF CORR 457 SDS-ULE90130-05-LET-00390 SDS-ULE90130-SW-LET-01379 25.1.201/JH/1581 file INF CORR 777 25.1.201/BOC/1733 25.1.201/JH/1749 file INF CORR 794 25.1.201/BOC/1799 25.1.201/BOC/2724 file INF CORR 1858/DS file INF CORR 1879/DC	1		1	I	1	4	10,346	0	0	10,346	1,035	766	0	12,146	0	12,146	N/A		5B	0		
198		26	Gogar Roundabout Lighting Full re-lighting required by CEC - a portion of the works is outside the Limits of Deviation.	10/11/08	30/01/08 07/1/08 26/1/08 03/1/08 03/1/2008 17/1/2008 18/1/2008 10/02/09 12/02/09 27/02/09 05/03/09 26/03/09 04/04/09 07/04/09 26/05/09 28/07/09 31/07/09 19/10/09	SDS-ULE90130-05-LET-00348 25.1.201/JH/676 25.1.201/JH/677 file INF CORR 429 25.1.201/BOC/1078 25.1.201/BOC/1078 SDS-ULE90130-05-LET-00361 file INF CORR 487 SDS-ULE90130-SW-LET-01379 25.1.201/BOC/1567 file INF CORR 794 25.1.201/BOC/1799 INF CORR 1040 25.1.201/JH/2163 25.1.201/BOC/2183 25.1.201/BOC/2724 file INF CORR 1858/DS file INF CORR 1879/DC 25.1.201/UL/3804	1	1	1	I	1	4	8,667	107,222	0	0	111,089	12,190	8,221	18,764	150,263	0	150,263	N/A		5C	0	

CEC00775849_0179

ETN INFRA CO NOTIFICATION OF THE CHANGE (INTC)
CONFIDENTIAL

Ref	Title	Date Notified	Description	Agreed in principle	TRC7	Estimate Band? (Y/N)	Change Order? (Y/N)	Change Type	Pricing Method	Value Estimate (GBP)										Allocation of Cost	Section	Change Order Value			
										Letter Ref	Date of further letters	Change Order Issued	Delay Only	Withdrawn/Superseded/In Cost	SOCS	Edinger	Siemens	UKA	Sub-total				LH&P	Construction Problems	Other Problems
216	31	13/11/2026	Discovery of asbestos water pipe above formation level - Change 265 RHS	1		1	1	F	4	0	459	0	0	459	46	34	60	619	539	80	VPS	2	1B	539	
217		13/11/2026	Discovery of 3 No. LV cables above formation level and fouling kerb line - Change 260 RHS	1		U		F	4	0	0	0	0	0	0	0	0	0	0	0	0	VPS	2	1B	0
218	32	13/11/2026	Discovery of 2 No. LV and 1 No. LV cables above formation level - Change 182 RHS	1		1	1	F	4	0	218	0	0	218	22	16	38	256	256	38	VPS	2	1B	256	
219	162	13/11/2026	Discovery of Hydrant above formation level - Change 177 RHS	1		U		F	4	0	0	0	0	0	0	0	0	0	0	0	VPS	2	1B	0	
220	33	13/11/2026	Discovery of Water connection pipework above formation level - Change 161 RHS	1		1	1	F	4	0	88	0	0	88	7	5	12	92	80	12	VPS	2	1B	80	
221		13/11/2026	Discovery of MUGFA valves containing water main and connections fouling the new kerb line - Change 125 RHS	1		N/A		F		0	0	0	0	0	0	0	0	0	0	0	VPS	2	1B	0	
222	66	13/11/2026	Discovery of valves and a hydrant fouling the new kerb line - Change 120 RHS	1		1	1	F	4	0	627	0	0	627	63	46	110	846	618	228	VPS	2	1B	618	
223	34	17/11/2026	Discovery of stone culvert - Change 100 RHS	1		2	1	F	4	0	2,362	0	0	2,362	236	175	413	3,186	1,218	2,168	VPS	2	1B	1,218	
224		17/11/2026	Discovery of Scottish Power cables - Change 50 RHS	1		N/A		F		0	0	0	0	0	0	0	0	0	0	0	VPS	2	1B	0	
225	35	17/11/2026	Repairs required to footpath to allow pedestrian access - Change 170 RHS	1		1	1	F	4	0	264	0	0	264	0	0	46	324	264	46	N/A		1B	264	

CEC00775849_0182