

Mr Steve Beattie
Project Director
Carillion Utility Services Limited
MUDFA Project
Western Harbour
Leith Docks
Edinburgh
EH6 6QF

Our Ref: PD CORR 176

Date: 24 March 2009

Dear Steve

EDINBURGH TRAM PROJECT – Multi Utility Diversion Framework Agreement Extension of Time In Respect Of Revision 7.9 Programme

Following our discussions and subsequent agreement of the Revision 7.9 Programme completion date for the MUDFA Works we write to formally grant an extension of time to the substantial completion of the MUDFA Works and the Longstop Date. This is pursuant to Clause 38.3 of the Agreement.

In accordance with Clause 38.3 we confirm the substantial completion date has been revised to the 1 April 2009 and the Longstop Date has been revised to 3 August 2009.

As agreed we confirm the Settlement Agreement, reference Carillion (CUS) Claims Settlement Agreement, 16 January 2009 signed and dated 23 March 2009, includes provisions under Item 5.2.2 for the agreed maximum 64 No CUS staff positions to be certified as preliminaries, which shall be aligned and reduced accordingly with the requirements of the programme to completion.

We trust you find the above to be in order.

Yours sincerely,



Steven Bell
Project Director - Edinburgh Tram

cc: Graeme Barclay, Jim McEwan, John Casserly, Dennis Murray, Thomas Caldwell, Steve Hudson

tie limited

Citypoint : 85 Haymarket Terrace Edinburgh 8H12 5HD