



Infrastructure Services

MUDFA Project
Western Harbour
Leith Docks
Edinburgh
EH6 6QF

Telephone [REDACTED]
Facsimile [REDACTED]
www.alfredmcalpineplc.com

Ref: AMIS/tie/letter/KAG/Projects/833

11th March 2008

Mr. Graeme Barclay
tie MUDFA Utilities Construction Director
tie Limited.
Citypoint,
1st Floor,
65 Haymarket Terrace,
Edinburgh.
EH12 5HD

Dear Graeme,

Subject: MUDFA Alfred McAlpine Infrastructure Services (AMIS) – Contract A150
Report and Recommendation: Construction Services
Schedule Four Rates & Prices: Application of Clauses 46 and 50

Further to the commitment given at the Commercial Meeting held on 25th February 2008, with Messrs Bell, Barclay, Casserly, Hudson, Maikin and Gourlay in attendance please find two (2) copies of the above noted submission, all in accordance with the agreed deadline.

Please note the Minutes of the Meeting remain outstanding, although action progressed.

AMIS MUDFA's concern with the suitability and integrity of the Schedule Four Rates and Prices was first formally notified under cover of letter Ref; AMIS/tie/letter/KAG/Projects/155 dated 3rd April 2007, following discussions held on the 28th March 2007.

In the intervening period (fifty weeks) the concerns expressed in the first instance by AMIS MUDFA have proved to be well founded and been further compounded, indeed exacerbated by issues emerging through the management, by tie Limited, as Employer, Project Sponsor and Project Manager of the emerging MUDFA Works, together with the IFC Utility Designs and Design Related Information, Stakeholder constraints and Traffic Management dependencies.

The Schedule Four Rates and Prices were predicated upon (i) the successful completion; and / or (ii) adherence to, the following key and critical requirements established as the agreed baseline for management and administration of the MUDFA terms and conditions:-

1. The Contract drawings and the associated linear meterage of diversions set out in the Schedule Four Quantities (24,662 Metres);
2. The Prime Cost and Provisional Sums which establish the maximum additional diversions over and above item 1 above (18,932 Metres);
3. The reduction and mitigation of this total (43,594 Metres) through the Value Engineering Incentive;



Alfred McAlpine Infrastructure Services Limited. Registered in England No. 00728599
Registered Office: Kinnaird House, 1 Pall Mall East, London SW1Y 5AZ

CAR00003591_0001



Infrastructure Services

11th March 2008

Page 2 of 3

Ref: AMIS/tie/letter/KAG/Projects/833

4. The Contract Programme, Schedule Eight, which defines the sequence, modus operandi and operational premis of the MUDFA Works as challenged by tie Limited and discussed at length throughout the Tender and CARP process leading to Contract award;
5. The MUDFA terms and conditions which define the Stakeholders Imposed constraints and as now defined through the late delivery of Schedule 13 Requirements;
6. The completion of all Enabling Works and Advance Construction Works necessitated to support MUDFA Construction Services schedule adherence, by no later than 31st March 2007;
7. The completion of the IFC Designs and Design related Information by no later than 21st December 2006;
8. The preparation of robust and accurate IFC Designs and Design related Information to support both the MUDFA Contractor's Contract Objectives and schedule adherence under the Schedule Eight Programme;
9. The completion of all Traffic Management Designs and Temporary Traffic Regulation Orders (TTRO's) by 9th January 2007 by SDS Provider with input only from AMIS MUDFA; and
10. Administration of the MUDFA Contract, including the associated risks, in strict and full compliance with its provisions, terms and conditions by tie Limited as Employer, Project Sponsor and Project Manager.


It is a matter of record that the above noted items were not administered, managed and/or completed in accordance with the MUDFA terms and conditions.

As a consequence the fundamental basis of the Schedule Four Rates and Prices have been compromised, where the productivities (i.e. output), cost base and management support contemplated have either not been met, in the case of output or exceeded in the case of base cost and increased management support to support schedule adherence under Revision 06 of the approved Programme.

Indeed the above noted issues will, if not comprehensively and proactively managed by tie Limited, result in Revision 06 of the Programme being compromised, rendering it unsustainable in the immediate future.

A synopsis of the submission, prepared on a critique of the above noted items, is attached herewith under Appendix 'A'.

As a consequence the Schedule Four Rates and Prices need to be reviewed by tie Limited, in accordance with the provisions of Clauses 46 and 50 of the MUDFA terms and conditions.



Alfred McAlpine Infrastructure Services Limited. Registered in England No. 00728599
Registered Office: Kinnaird House, 1 Pall Mall East, London SW1Y 5AZ

CAR00003591_0002



Infrastructure Services

11th March 2008


Page 3 of 3

Ref: AMIS/tie/letter/KAG/Projects/833

Should you require any additional information, or clarification of any point, please do not hesitate to contact the under-signed or alternatively Messrs Gourlay or Lowe.

Yours sincerely,

For and on behalf of Alfred McAlpine Infrastructure Services Ltd



Andrew Malkin
MUDFA AMIS Project Director

Copies:-

tie Project Team

John Casserly

Steven Bell

MUDFA Project Team

Keith Gourlay

Taryne Lowe

Steve Hudson

Attached/.... **Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for Construction Services (Two Copies)**
Appendix 'A' (Six Pages)
1 x CD (MUDFA – Application of Clause 46 & 50)



Alfred McAlpine Infrastructure Services Limited. Registered in England No. 00728599
Registered Office: Kinnaird House, 1 Pall Mall East, London SW1Y 5AZ

CAR00003591_0003

Appendix 'A'; Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for MUDFA Construction Services

ID	Baseline MUDFA Terms and Conditions	Change to the Baseline Terms and Conditions
1	Diversiory Quantities - Contract Drawings	Schedule Four contains 24,662 metres of multi-utility diversions, excluding any additional / emerging diversions necessary, all as instructed under the Prime Cost and Provisional Sums / Work Order protocol, determined at 18,932 metres.
2	Diversiory Quantities - Prime Cost and Provisional Sums	<p>From an analysis of the appropriate Prime Cost and Provisional Sums categories it can be determined that the maximum total quantity of diversiory works required under the MUDFA Contract would be 43,594 metres, the equivalent of 2 metres of utility being diverted along every metre of the tram route. The Anticipated Final Account (AFA) quantities are as follows:-</p> <ul style="list-style-type: none"> - tie Limited Imposed AFA instructed 59,125 metres of utility diversions; an increase of 36% over the maximum quantity contemplated under the Contract, the equivalent of 2.7 metres of utility being diverted along every metre of the tram route; - the AMIS MUDFA assessed AFA determined 66,770 metres of utility diversions; an increase of 53% over the maximum quantity contemplated under the Contract, the equivalent of 3.1 metres of utility being diverted along every metre of the tram route; - based on a representative sample of the works undertaken to date, extrapolated across the AFA determines 66,634 metres of utility diversions; a quantity not dissimilar to the AMIS MUDFA AFA. <p>The impact of this growth, over and above that contemplated under the Contract renders the Schedule Four Rates and Prices untenable in output, cost base and schedule adherence.</p> <p>Furthermore, as a consequence, Revision 06 of the tie Limited and Stakeholder constrained Programme is compromised as the sequence, duration and modus operandi is predicated upon the tie Limited imposed AFA diversiory quantities, with limited provision for the Prime Cost and Provisional Sum expenditure and inadequacy of utility designs in lateness and accuracy terms.</p>
3	Value Engineering Incentive	<p>The MUDFA terms and conditions contemplate that the quantities reflected in item 2 above would be reduced as a consequence of the Value Engineering Incentive defined under Clause 48 of the MUDFA terms and conditions and more recently by the agreed amendment, the MUDFA Contractor Incentivisation Proposal.</p> <p>This proposal has been frustrated by IFC Design and Design related Information not being available in accordance with Revision 06 of the tie Limited and Stakeholder Constrained Programme; there are currently circa 51% of IFC Designs late, (352 in total) when determined against the agreed Programme.</p> <p>By way of further illustration, no IFC Designs and Design related Information (Works Order Requirements, Clause 8.9) have been received for Constitution Street, Worksite 1A WS: 001/001 to date. These Works commence on site in fourteen (14) working days.</p> <p>The consequence of the foregoing renders any the MUDFA Contractors Incentivisation Proposal untenable, notwithstanding the consequential impact on schedule adherence and outturn cost to tie Limited.</p>

CAR00003591_0004

Appendix 'A': Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for MUDFA Construction Services

ID	Baseline MUDFA Terms and Conditions	Change to the Baseline Terms and Conditions																
4	Contract Programme – Schedule Eight; Construction Services modus operandi	The Schedule Eight Programme, considered in conjunction with the maximum diversionary quantity of 43,594 metres represents the fundamental basis of the Schedule Four rates and prices and not the current growth experienced to date.																
5	Stakeholder imposed Constraints	<p>The MUDFA terms and conditions, under Schedule 2, Technical Requirements, Clause 8.5, define the following specific constraints:-</p> <p><i>“No works shall be undertaken between Haymarket at Magdala Crescent to Leith Walk Junction of London Road from and including the following dates:</i></p> <table border="0" data-bbox="526 574 1366 702"> <tr> <td><i>Festival</i></td> <td><i>6th August 2006</i></td> <td><i>until</i></td> <td><i>3rd September 2006</i></td> </tr> <tr> <td><i>Festival</i></td> <td><i>5th August 2007</i></td> <td><i>until</i></td> <td><i>2nd September 2007</i></td> </tr> <tr> <td><i>Christmas</i></td> <td><i>3rd December 2006</i></td> <td><i>until</i></td> <td><i>2nd January 2007; and</i></td> </tr> <tr> <td><i>Christmas</i></td> <td><i>2nd December 2007</i></td> <td><i>until</i></td> <td><i>2nd January 2008”</i></td> </tr> </table> <p>The level of Stakeholder imposed restrictions and associated dependencies on the tie Limited and Stakeholder Constrained Programme at Revision 06 are considerably in excess of those contemplated in the MUDFA terms and conditions, notwithstanding the delay, disruption and dislocation to the Programme arising as a consequence of Pre-Construction Services.</p> <p>This level of increased restriction has had a direct and consequential impact on the modus operandi, sequence, outputs and efficiency of the Schedule Four Rates and Prices; the impact of the excessive restrictions imposed by Lothian Buses as a silent and major Stakeholder in the Edinburgh Tram project has also had a major impact on the modus operandi, sequence, outputs and efficiency of the Schedule Four Rates and Prices.</p>	<i>Festival</i>	<i>6th August 2006</i>	<i>until</i>	<i>3rd September 2006</i>	<i>Festival</i>	<i>5th August 2007</i>	<i>until</i>	<i>2nd September 2007</i>	<i>Christmas</i>	<i>3rd December 2006</i>	<i>until</i>	<i>2nd January 2007; and</i>	<i>Christmas</i>	<i>2nd December 2007</i>	<i>until</i>	<i>2nd January 2008”</i>
<i>Festival</i>	<i>6th August 2006</i>	<i>until</i>	<i>3rd September 2006</i>															
<i>Festival</i>	<i>5th August 2007</i>	<i>until</i>	<i>2nd September 2007</i>															
<i>Christmas</i>	<i>3rd December 2006</i>	<i>until</i>	<i>2nd January 2007; and</i>															
<i>Christmas</i>	<i>2nd December 2007</i>	<i>until</i>	<i>2nd January 2008”</i>															
6	Enabling and Advance Construction Works	<p>It was contemplated that the Advance Construction and Enabling Works, necessitated by the MUDFA Works would be completed by the 31st March 2007, following completion of the IFC Design and Design Related Information by 21st December 2006 and the Traffic Management Designs and Temporary Traffic Regulation Orders (TTRO's) being completed by 9th January 2007. Adherence to this schedule would have facilitated the procurement of these works, by tie Limited, currently under the Work Order process, to support schedule adherence of Construction Services under the Schedule Eight Programme.</p> <p>It is a matter of record the Advance Construction and Enabling Works are being procured on the basis of emerging, late and incorrect IFC designs and CVI's; letter Ref; AMIS/tie/letter/KAG/Projects/823 of 6th March 2008 illustrates our concerns in this respect, where the IFC designs for Constitution Street had not been issued in full, or represented the full extent of the required works sixteen days in advance of the MUDFA Works commencing; notwithstanding the ongoing non-compliance by tie Limited of Clause 8, Work Ordering.</p> <p>Similar concerns were expressed by AMIS MUDFA in respect of the Advance Construction and Enabling Works for Shandwick Place; letter Ref; AMIS/tie/letter/KAG/Projects/823 dated 6th March 2008 refers. The overall impact of the foregoing could, if not addressed by tie Limited, could result in Advance Construction and Enabling Works being undertaken contemporaneously, not a situation contemplated in the Schedule Four Rates and Prices or Revision 06 of the Programme.</p>																

CAR00003591_0005

Appendix 'A': Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for MUDFA Construction Services

ID	Baseline MUDFA Terms and Conditions	Change to the Baseline Terms and Conditions																		
7	Completion of IFC Designs and Design Related Information	<p>The MUDFA terms and conditions contemplate the IFC Designs and Design Related Information would be complete in the following sequence and timescales:-</p> <table border="1" data-bbox="517 331 1668 512"> <thead> <tr> <th>Deliverable</th> <th>Earliest Date</th> <th>Latest Date</th> </tr> </thead> <tbody> <tr> <td>Preliminary Design Complete</td> <td>7th April 2006</td> <td>30th June 2006</td> </tr> <tr> <td>Detailed Design Complete</td> <td>25th April 2006</td> <td>21st July 2006</td> </tr> <tr> <td>Receive tie Limited & MUDFA Contractor Comments</td> <td>8th June 2006</td> <td>4th September 2006</td> </tr> <tr> <td>Issue Design for Statutory Utility Company approval</td> <td>25th July 2006</td> <td>12th October 2006</td> </tr> <tr> <td>Issue IFC Designs and Design Related Information</td> <td>13th September 2006</td> <td>21st December 2006</td> </tr> </tbody> </table> <p>The Schedule Four Rates and Prices have been frustrated by IFC Design and Design related information not being available in accordance with Revision 06 of the tie Limited and Stakeholder Constrained Programme; there are currently circa 51% of IFC Designs in delay, (352 in total, based on eight drawings per plate) when determined against the Programme requirements; a current delay of sixty four (64) weeks and increasing when measured against the MUDFA terms and conditions.</p> <p>By way of further illustration, no IFC Designs and Design related Information (Works Order Requirements) have been received for Constitution Street, Worksite 1A WSI 001/001 to date. Works commence on site in fourteen (14) working days, rendering the Work Order protocol, advance mobilisation, securing resources et al, in a manner, sequence and commercial framework consistent with the Schedule Four baseline untenable.</p> <p>This is a similar position to previous Work Orders on the project, i.e. Section 6 IFC's were scheduled for 20th August 2007 and to date no drawings have been received.</p> <p>This restriction and series of limitations were not contemplated on preparation of the Schedule Four Rates and Prices and has impacted on output achieved and costs incurred to date; given the ongoing delay and the lack of any discernable improvement throughout the Contract period to date, it will continue to impact on the MUDFA Contractor's outputs and cost base until remedied on a sustainable basis.</p>	Deliverable	Earliest Date	Latest Date	Preliminary Design Complete	7 th April 2006	30 th June 2006	Detailed Design Complete	25 th April 2006	21 st July 2006	Receive tie Limited & MUDFA Contractor Comments	8 th June 2006	4 th September 2006	Issue Design for Statutory Utility Company approval	25 th July 2006	12 th October 2006	Issue IFC Designs and Design Related Information	13 th September 2006	21 st December 2006
Deliverable	Earliest Date	Latest Date																		
Preliminary Design Complete	7 th April 2006	30 th June 2006																		
Detailed Design Complete	25 th April 2006	21 st July 2006																		
Receive tie Limited & MUDFA Contractor Comments	8 th June 2006	4 th September 2006																		
Issue Design for Statutory Utility Company approval	25 th July 2006	12 th October 2006																		
Issue IFC Designs and Design Related Information	13 th September 2006	21 st December 2006																		
8	Availability of Robust and accurate IFC Designs and Design Related Information	<p>It is a matter of record that the IFC Designs and Design related Information has been the subject of extensive correspondence, Technical Query and challenge by AMIS MUDFA; please refer to Appendices 1, 2, 3 and 4 of the attached Report and Recommendation, specifically the Exemplar challenge and review of December 2006 and January 2007.</p> <p>The fundamental principle adopted by AMIS MUDFA in the preparation of the Schedule Four Rates and Prices was the IFC Designs and Design related Information would be accurate, robust, fully configured, dependency considered/validated, co-ordinated and prepared / completed by SDS Provider, under the management and direction of tie Limited.</p> <p>This process would be undertaken in accordance with the sequence and timetable detailed in item 7 above, fully in compliance with and overall recognition of the contract objectives which conform across both the MUDFA Contract terms and conditions and those reflected within the "Provision of System Design Services relating to the Edinburgh Tram Project".</p>																		

CAR00003591_0006

Appendix 'A': Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for MUDFA Construction Services

ID	Baseline MUDFA Terms and Conditions	Change to the Baseline Terms and Conditions
8	Availability of Robust and accurate IFC Designs and Design Related Information (Continued)	<p>The following areas provide a synopsis of the key and critical objectives consistent and compatible across the tie Limited: SDS Provider contractual framework and the tie Limited: Alfred McAlpine contractual arrangement, i.e. the areas upon which AMiS relied upon the integrity of the Design when preparing their Schedule Four Rates and Prices.</p> <p>These obligations determine that the SDS Provider shall provide an IFC Design and Design related information that has been prepared:-</p> <ul style="list-style-type: none"> - To a reasonable level of professional skill, care and diligence; - In accordance with Good Industry Practice - Ensuring best value; - Take due and proper account of all risks, including those associated with existing ground conditions; and - Safeguarding efficiency in obtaining all necessary consents. <p>In the considered and professional opinion of AMiS MUDFA the ability of the MUDFA Contractor to achieve and exceed these conforming Contract objectives has been significantly curtailed, obstructed and on occasion wholly frustrated by the inaccurate, inadequate, IFC Design and Design related Information issued by tie Limited, ostensibly under Clause 8.</p> <p>To date and according to SDS Provider the requirements stipulated as being provided under the "Provision of System Design Services relating to the Edinburgh Tram Project" Agreement has not been provided, despite several requests from AMiS MUDFA.</p> <p>This has been further curtailed, obstructed and wholly frustrated by a preponderance of site input where, instead of focussing on outputs, productivity and the efficient allocation of internal and subcontract resources our Delivery and Front Line Managers have been seeking to mitigate and address the absence of fully configured and co-ordinated IFC Designs in the form of TQ's resolution and mitigation.</p> <p>In summary a total number of 426 Technical Queries have been raised up to and including 29th February 2008 for circa 3,190 metres of utility diversion areas.</p> <p>For every 100 metres progressed on each Worksite thirteen (13) design and/or technical specification related Technical Queries (TQ's) have been issued; this ratio will increase as TQ's are raised on the balance of utility diversion areas where physical Construction Services activity has not commenced. The average time taken for SDS Provider / tie Limited to respond is currently in excess of 20 days, an unacceptable period.</p> <p>A Confirmation of Verbal Instruction (CVI) / Record Sheet process and procedure has been implemented by AMiS MUDFA to capture change events and progress activities on schedule. To date a total number of 583 CVI/Record Sheets have been raised predominantly by AMiS MUDFA, this equates to eighteen (18) changes for every 100 metres of Work Site progressed.</p> <p>The consolidated impact of these issues represents in the region of thirty one (31) IFC Design / Technical Specification issues for every 100 metres of Work Site progressed, the equivalent of one (1) issue every 3.2 metres of diversion area.</p>

CAR00003591_0007

Appendix 'A': Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for MUDFA Construction Services

ID	Baseline MUDFA Terms and Conditions	Change to the Baseline Terms and Conditions																					
8	Availability of Robust and accurate IFC Designs and Design Related Information (Continued)	<p>Had this magnitude of change and technical clarification been contemplated by the parties the MUDFA terms and conditions would have incorporated the following administrative aspects.</p> <p>The exclusion of these processes and procedures from the drafting of the MUDFA terms and conditions, demonstrates beyond all reasonable doubt, that the magnitude of change and the consequential impact on schedule adherence, cost impact et al were not considered a risk by tie Limited, particularly when the very same processes and procedures, as drafted and introduced by the MUDFA Contractor have become instrumental and pivotal to the successful day to day management of the MUDFA Works.</p> <p>The foregoing has had a material impact on the sustainability of MUDFA Contractor's Schedule Four Rates and Prices, with additional costs being incurred and absorbed, together with delay, disruption and dislocation to schedule adherence under Revision 06 of the tie Limited and Stakeholder Constrained Programme.</p>																					
9	Traffic Management Designs and Temporary Traffic Regulation Orders	<p>The MUDFA terms and conditions contemplate the Traffic Management Design and Temporary Traffic Regulation Order process would be complete in the following sequence and timescales:-</p> <table border="1" data-bbox="517 699 1507 943"> <thead> <tr> <th data-bbox="517 727 696 754">Work Section</th> <th data-bbox="992 699 1122 726">TM Design Complete</th> <th data-bbox="1272 699 1447 726">TTRO Process Complete</th> </tr> </thead> <tbody> <tr> <td data-bbox="517 759 875 786">Haymarket to Newhaven Road</td> <td data-bbox="992 759 1200 786">23rd October 2006</td> <td data-bbox="1272 759 1503 786">18th December 2006</td> </tr> <tr> <td data-bbox="517 791 748 818">Haymarket Corridor</td> <td data-bbox="992 791 1184 818">4th October 2006</td> <td data-bbox="1272 791 1503 818">29th November 2006</td> </tr> <tr> <td data-bbox="517 823 958 850">Roseburn Junction to Granton Square</td> <td data-bbox="992 823 1200 850">30th October 2006</td> <td data-bbox="1272 823 1464 850">2nd January 2007</td> </tr> <tr> <td data-bbox="517 855 846 882">Roseburn Junction to Gogar</td> <td data-bbox="992 855 1200 882">30th October 2006</td> <td data-bbox="1272 855 1464 882">2nd January 2007</td> </tr> <tr> <td data-bbox="517 887 674 914">Gogar Depot</td> <td data-bbox="992 887 1162 914">Not Applicable</td> <td data-bbox="1272 887 1442 914">Not Applicable</td> </tr> <tr> <td data-bbox="517 919 707 946">Gogar to Airport</td> <td data-bbox="992 919 1211 946">6th November 2006</td> <td data-bbox="1272 919 1464 946">9th January 2007</td> </tr> </tbody> </table> <p>The Schedule Four Rates and Prices have been frustrated by the Traffic Management Design and TTRO Process not being available in accordance with Revision 06 of the tie Limited and Stakeholder Constrained Programme; a current delay of sixty one (61) weeks and increasing when measured against the MUDFA terms and conditions.</p> <p>The Traffic Management Designs and TTRO approvals are subject to ongoing preparation, review and approval on an ad hoc basis, within a three to four week window in advance of the Worksite commencement dates contemplated under Revision 06 of the tie Limited and Stakeholder Constrained Programme.</p> <p>This restriction and series of limitations were not contemplated on preparation of the Schedule Four Rates and Prices and has impacted on output achieved to date and costs incurred to date; given the ongoing delay and the lack of any discernable improvement throughout the Contract period to date, it will continue to impact on the MUDFA Contractor's outputs and cost base.</p> <p>This impact, when considered against the other factors detailed within this submission have all contributed to Revision 06 of the tie Limited and Stakeholder Constrained Programme, being compromised and, in the considered opinion of AMIS MUDFA, unsustainable in the immediate future, with appropriate detail and action being instigated and discharged by the appropriate parties defined under the MUDFA terms and conditions.</p>	Work Section	TM Design Complete	TTRO Process Complete	Haymarket to Newhaven Road	23 rd October 2006	18 th December 2006	Haymarket Corridor	4 th October 2006	29 th November 2006	Roseburn Junction to Granton Square	30 th October 2006	2 nd January 2007	Roseburn Junction to Gogar	30 th October 2006	2 nd January 2007	Gogar Depot	Not Applicable	Not Applicable	Gogar to Airport	6 th November 2006	9 th January 2007
Work Section	TM Design Complete	TTRO Process Complete																					
Haymarket to Newhaven Road	23 rd October 2006	18 th December 2006																					
Haymarket Corridor	4 th October 2006	29 th November 2006																					
Roseburn Junction to Granton Square	30 th October 2006	2 nd January 2007																					
Roseburn Junction to Gogar	30 th October 2006	2 nd January 2007																					
Gogar Depot	Not Applicable	Not Applicable																					
Gogar to Airport	6 th November 2006	9 th January 2007																					

CAR00003591_0008

Appendix 'A'; Report and Recommendation to tie Limited for the Application of Clauses 46 and 50 for MUDFA Construction Services

ID	Baseline MUDFA Terms and Conditions	Change to the Baseline Terms and Conditions
10	Administration of the MUDFA Terms and Conditions	<p>Up to and including 23rd February 2008 a total number of 28 Work Order Estimates have been completed by AMIS MUDFA, of these twenty seven (27) Work Order Proposals have been submitted for tie Limited approval. The corresponding value of Work Order Proposal Estimates is circa £19m, of which, circa £1m has not yet been submitted to tie Limited, with only circa £6m having received a corresponding tie Limited Work Order Confirmation Notice.</p> <p>The remainder of Work Order Proposals currently being progressed on site, without a corresponding tie Limited Work Order Confirmation Notice in contravention of Clause 8.8, is circa £12m. This demonstrates a fundamental failure by tie Limited to manage and administer the terms and conditions of the MUDFA Agreement.</p> <p>AMIS MUDFA is therefore exposed to a major commercial risk in the event tie Limited retrospectively seek to amend the aforementioned terms, notes, assumptions and exclusions.</p> <p>Following formal notification of the issue by AMIS MUDFA it was demonstrated, from contemporaneous records, that tie Limited had failed to discharge their obligations in respect of Clause 8, specifically Clause 8.9, Work Order Requirements, against a balanced scorecard of 70%+, i.e. only 30% compliant.</p> <p>This deficiency in the provision of key and critical information curtailed, obstructed and wholly frustrated the Worksite operations where our Delivery Managers and Front Line Managers, instead of focussing on outputs, productivity and the efficient allocation of internal and subcontract resources, have been seeking to mitigate and address the absence of fully configured and co-ordinated IFC Designs and Design related Information.</p> <p>Furthermore the Notice of Change and, Change Order protocol defined under Clause 46, has not been correctly administered by tie Limited.</p>

CAR00003591_0009