

EDINBURGH TRAM NETWORK

**Monthly Project Report
January 2010**



Monthly Report Major Projects

Project: Edinburgh Tram Network

Reporting Period: January 2010

TABLE OF CONTENTS

1. **Executive Summary**
- 1.01 Project Overview Charts
- 1.02 Short Note on Overview Charts
- 1.03 General Information
- 1.04 Performance Sheet
- 1.05 Weighted Result with Chances and Risks

VST, GF, BL, PM, CCS
BL, PM, CCS

2. **Performance Report**


- 2.01 Cost Reconciliation Sheet
- 2.02 Construction Programme n/a
- 2.03 Comparison of Relevant Basic Data - Figures shown in Table n/a
- 2.04 Comparison of Relevant Basic Data - Figures shown in Diagrams n/a
- 2.05 Organisation Chart
- 2.06 Staff Chart
- 2.07 Plant & Equipment List n/a
- 2.08a Approved Change Orders
- 2.08b Unapproved Changes
- 2.09 Payment Status
- 2.10 Subcontracts n/a
- 2.11 Monthly Report on Quality Management
- 2.12 Safety Information System - SIS
- 2.13 Project Photographs

TBA

3. **Attachments**

- 3.01 Overview Movements of Contingencies
- 3.02 Design - Drawing Status

1.01 Project Overview Charts



	<p>Project: Edinburgh Tram Network as per: 31/01/2010</p>	
1.02 Short note on Overview Charts		
1.2.1	Performance	
1.2.2	<p>The current policy on site is still to limit work to elements which are unaffected by change or which are the subject of acceptable instructions from the client, such that in either case payment is secure.</p> <p>Works at Haymarket Viaduct, Corridor Haymarket to Russell Road Bridge, Guided Busway, Edinburgh Park Bridge, A8 Underpass, Depot and Airport Tram Stop Section were performed on this basis. Instructed construction parts (Clause 80.15) at Carrick Knowe Bridge and Russell Road Retaining Wall are ongoing on demonstrable cost basis during dispute resolution in accordance with the contract.</p>	
1.2.3	Project Cost	
1.2.4	<p>The main cost overrun is due to cost and resource increases mainly caused by:</p> <ul style="list-style-type: none"> - subcontracts (standby claims, additional works) - extension of time (staff, financial, running site) - consultants and design works - insurances and bonds - cost for legal fees <p>Strict control measures on expenditures, employment etc. have been established as well as monthly cost control meetings with the relevant site management to increase awareness and effectiveness of cost control.</p>	
1.2.5	Project Result (Forecast)	
1.2.6	<p>The margin per January adds up to a cumulative result of -158,258 GBP (-0.30%).</p> <p>The forecast shows a result of 0.46% caused by the fluent situation of the project, i.e. no agreement on over 300 changes, time extension and fundamental contractual disagreements, i.e. Value Engineering, Provisional Sums. Under the current circumstances and expecting additional revenue as shown in the R&O Sheet the project will result in a weighted margin of 9.00 %.</p> <p>To secure a low risk profile the contractual team has been strengthened to facilitate a positive outcome on the legal disputes. In parallel we are still negotiating with tie on a possible Supplemental Agreement on demonstrable costs for the On Street works.</p>	
1.2.7	Payment Status	
1.2.8	<p>The payments from the client tie remain in time based on the agreed invoice application before the invoice submission.</p> <p>Certified net from the client: £ 68,063,524</p>	
1.2.9	Cashflow	
1.2.10	<p>The ETN project cashflow as per 31.01.2010 remains cash positive. Furthermore the achievement of milestones in timely manner (monthly cut off dates) needs to be clarified with the client to allow or enable an optimized cashflow forecast.</p> <p>Cash in net: £ 66,387,081 (incl. interest income) ./ net cash out £ 51,191,614 = £ 15,195,467 net cash balance</p>	
1.2.11	Contingencies	
1.2.12	<p>The value for in the tender estimated contingencies is stable about £ 5,019,788 (see attachment 3.01).</p>	
1.2.13	Construction Programme	
1.2.14	<p>Reporting is against the revised Contract Programme (Rev. 1) which shows the agreed 7 1/2 weeks extension of time (06 September 2011). In November tie confirmed an initial entitlement of 9 months relief on LD's (05 June 2012) and 6 months on prolongation costs for EOT 2, which shows a total delay of 13 months (02 October 2012). Further entitlement will be assessed on a new Contract Programme (Rev. 3), currently jointly developed with tie which shows a total delay of 25 months (03 October 2013) on it's first "Draft". Finalization of this Programme expected by the end of February.</p>	

1.03 General Information

1.3.1	Short note on progress, events this month		
	<p><u>Mobilisation</u>: Erection of Haymarket site office completed in January 2010.</p> <p><u>Design</u>: Production of civil and building drawings in accordance with the original design is 89% complete. In general earthworks, roads, track and structures drawings are available and drawings for the depot, substation and tramstops are being completed to support construction. Civil drawings, revised to incorporate Siemens design (trackform including vibration isolation, OLE foundations, substations) are largely complete. Drawings are being prioritised to support construction.</p> <p>Production of detail drawings for structures and other areas affected by client changes is held up, pending resolution of change evaluation with the client and issue of instructions to the designer. Resolution of change evaluation is the subject of intensive effort by BB.</p> <p>Resolution of technical interfaces and production of an integrated design, together with necessary system assurance and production of the case for safety, are ongoing within the design management team.</p> <p>SDS is progressing the remaining design in accordance with the acceleration programme to achieve an completion of the design in spring 2010.</p> <p><u>Procurement</u>: Where work is available, subcontractors are working under limited notices to proceed but all our contractors are very concerned about the impact on their works of unresolved change issues.</p> <p><u>Construction</u>: Off-Street works have continued at Haymarket Viaduct, Corridor Haymarket to Russell Road Bridge, Edinburgh Park Bridge, Guided Busway, A8 Underpass, Depot and Airport Tram Stop Section to the extent possible without taking any/low risk for unagreed changes. Works on Russell Road Retaining Wall and Carrick Knowe Bridge continued in accordance with the Clause 80.15 instruction by tie.</p>		
1.3.2	Significant extraordinary events		
	Date	Description	Remarks
	04/01/2010	Adjudication decision on Russell Road Retaining Wall ruled in all contractual aspects in our favour, with a valuation of 80% of the submitted value.	
1.3.3	Recent important agreements with the Employer or instructions having significant consequences		
	Date	Description	Remarks
1.3.4	Status on Major Unapproved Claims / Variations / Changes		
	<p>535 changes have been notified to date - 69 by tie and 466 by Infraco. 67 of these have been superseded by further changes or withdrawn. 65 of these have a delay only impact and will not require an estimate. Therefore there are 403 changes requiring estimates. 12 of these are not Bilfinger-related and are just concerning Siemens or CAF. Infraco has submitted 262 changes (of the remaining 391) for design only or for design and construction works. 121 changes (of the 262) have been approved or partly approved by a written tie change order. 3 of these 121 were issued without a value because they are proceeding through the DRP. 129 estimates are still required. There are 82 estimates proceeding through the internal consortium approvals process.</p>		

Project: Edinburgh Tram Network

as per: **31/01/2010**



1.04 Performance Sheet

1. General Information		2. Construction Period		Contract (Rev. 1)	Actual	Variance
Client:	tie LIMITED	Construction start date	15-May-08	15-May-08	0 days	
Leadership:	BILINGER BERGER UK LIMITED BILINGER BERGER VWB GMBH	Share: 75%	Construction end date	16-Jul-11	05-Jun-12	325 days
Currency:	GBP Rp. (all amounts without V.A.T.)	Share: 25%	Total excl. Site Removal	38 month	49 month	2,796 %
Rate of Exchange Top Sheet:	1 GBP = 1.25 EUR	Actual: 1.15 EUR	Expired construction time	20.5 month	20.5 month	54 %
			Performance to date	53,305,984 GBP		32 %
2. Total Contract Value		Date of Contract	Total Previous Month	January 2010	Total Reporting Month	
Contract Value with Client (first evaluation)	141,508,815 (incl. SDS NovaAgree)					
Contract Value with Client (revised evaluation)	135,706,209 (incl. SDS NovaAgree)	100.00%	163,662,607	120.6%	1,406,870	165,069,477 121.6%
Contract Value with 3rd Parties (without interest)			0	0.0%	0	0.0%
			163,662,607	120.6%	1,406,870	165,069,477 121.6%
3a. Provisional Sums			Total Previous Month	January 2010	Total Reporting Month	
SDS Novation Agreement Provisional Sums			1,973,489	1.5%	0	1,973,489 1.5%
Defined Provisional Sums			168,192	0.1%	0	168,192 0.1%
Undefined Provisional Sums			571,483	0.4%	0	571,483 0.4%
3b. Claims and Variations			Total Previous Month	January 2010	Total Reporting Month	
Claims and Variations approved (= Total VOs Approved - 3a. Provisional Sums)			25,243,235	18.6%	1,406,870	26,650,105 19.6%
Claims and Variations submitted but not approved yet			51,400,251	37.9%	-1,719,302	49,680,949 36.6%
Claims and Variations under preparation			27,146,308	20.0%	-11,400	27,134,908 20.0%
4a. Performance			Total Previous Month	January 2010	Total Reporting Month	
Performance for Actual Contract Value with Client			50,673,664	30.96%	2,632,320	53,305,984 32.29%
Performance for 3rd Parties (without interest)			0	0.0%	0	0 0.0%
Total Performance to Date			50,673,664	30.96%	2,632,320	53,305,984 32.29%
Remaining Performance to Date			112,988,943	69.04%		111,763,493 67.71%
Actual Planned Performance (Planned Performance per report date - Performance Last Month)			50,673,664	30.96%	3,390,232	54,063,896 32.75%
4b. Cost			Total Previous Month	January 2010	Total Reporting Month	
Actual Cost at Reporting Date			50,615,208	30.93%	2,849,034	53,464,242 32.39%
5. Result		Date of Contract	Total Previous Month	January 2010	Total Reporting Month	
Planned Result for Contract with Client (first evaluation)	15,670,750	11.07%				
Planned Result for Contract with Client (revised evaluation)	9,868,139	7.27%	11,895,332	7.27%	102,294	11,997,626 7.27%
Actual Result at Reporting Date			58,456	0.12%	-216,714	-158,258 -0.30%
Forecast Result at the End of Contract			883,420	0.54%	-124,791	758,629 0.46%
Weighted Result at the End of Contract (Likely Case)			16,047,899	9.08%	5,364	16,053,263 9.00%
6. Invoices, Payment and Bank account			Total Previous Month	January 2010	Total Reporting Month	
Application to the client - excl. VAT	incl. Ret. Money	0 0.0%	73,723,052	45.05%	6,003,862	79,726,914 48.30%
Certified by the client (invoice) - excl. VAT	incl. Ret. Money	0 0.0%	65,718,860	40.16%	2,344,664	68,063,524 41.23%
Cash in from the client - excl. VAT	excl. Ret. Money	0 0.00%	62,981,116	38.48%	2,737,744	65,718,860 39.81%
Cash in from 3rd Parties - excl. VAT			0	0.00%	0	0 0.00%
Interest Income			662,550	1.31%	5,672	668,222 1.25%
Cash out (excl. VAT)			47,044,437	28.74%	4,147,177	51,191,614 31.01%
Net Liquidity	credline	0 0%	16,599,229	10.14%	1,403,761	15,195,467 9.21%
7. Subcontractor Work (incl. Design)			Total Previous Month	January 2010	Total Reporting Month	
Total Portion of Subcontractor Budget	60,353,024 (incl. SDS)	44.47%	108,722,869	66.43%	852,257	109,575,126 66.38%
Total Amount of signed Subcontracts incl. approved Variation Order			0	0.00%	0	0 0.00%
Total Subcontractor Result to date			0	0.00%	0	0 0.00%
Actual Subcontractor Costs to date (incl. Accruals)			0	0.00%	0	0 0.00%
Therefrom invoiced to date			0	0.00%	0	0 0.00%
8. Actual Forecast for Performance and Result		in TSD GBP				
Performance	Original planned		Actual / Forecast		Yearly Forecast	
	2008	2009	2010	2011	2012	
Jan	1,706	2,786	2,346		584	2,632
Feb	2,526	4,026	2,026		1,739	3,852
Mrz	3,526	5,026	2,526		1,579	3,170
Apr	4,526	5,276	2,526		3,035	3,222
May	855	5,776	6,026		500	3,265
Jun	1,355	5,776	6,526	1,026	1,052	3,270
Jul	2,375	5,776	6,526	1,026	1,331	3,244
Aug	2,855	6,026	6,526		1,465	3,285
Sep	3,055	4,626	6,526		1,047	3,783
Okt	2,855	4,026	6,526		3,340	3,931
Nov	1,535	2,526	5,026		1,725	3,277
Dez	1,446	1,866	1,706		2,481	3,635
Total	16,334	48,678	62,498	13,999	12,940	37,734
					38,937	42,533
					32,926	
						total: 165,070
Edinburgh,						
Place and Date	M Foerder, Project Director					
Edinburgh,						
Place and Date						
T Vogl, C...merical Manager						

	Project: Edinburgh Tram Network as per: 31/01/2010	
--	---	---

1.05 Weighted Result with Chances and Risks

	Revenue	best case	likely case	worst case		Cost	best case	likely case	worst case
		'GBP	'GBP	'GBP			'GBP	'GBP	'GBP
1	Actual Contract Value according to Job Site Estimate incl. Approved integrated Changes	165,069	165,069	165,069		1 Actual Cost Forecast according to Job Site Estimate incl. cost for integrated Changes	-164,311	-164,311	-164,311
2	Unapproved, but in Job Site Estimate integrated Changes	2,420	1,795	1,409		2 Unapproved, but in Job Site Estimate integrated Changes			
3	Total unapproved Changes	2,420	1,795	1,409		3 Total unapproved Changes	0	0	0
4.2						4.2			
4.3						4.3			
4.4						4.4			
4.5						4.5			
4.6						4.6			
4.7						4.7			
4.8						4.8			
4.9						4.9			
4.10						4.10			
4.11						4.11			
4.12						4.12			
4.13						4.13			
4.14						4.14			
4.15						4.15			
4.16						4.16			
4.17						4.17			
4.18						4.18			
4.19						4.19			
4.20						4.20			
Σ 4.1 : 4.20	Risks not included in JSE	0	0	0		Σ 4.1 : 4.20 Risks not included in JSE	0	0	0
5.1	Back Flow of Value Engineering	2,000	1,500	0		5.1 Uninsured Economic Losses	2,200	1,000	0
5.2	Change Order EOT2b	7,200	6,600	3,000		5.2 Interest Income	1,100	1,000	900
5.3	NET Revenue OSSA	3,400	3,400	2,000		5.3			
5.4						5.4			
5.5						5.5			
5.6						5.6			
5.7						5.7			
5.8						5.8			
5.9						5.9			
5.10						5.10			
5.11						5.11			
5.12						5.12			
5.13						5.13			
5.14						5.14			
5.15						5.15			
5.16						5.16			
5.17						5.17			
5.18						5.18			
5.19						5.19			
5.20						5.20			
Σ 5.1 : 5.20	Chances	12,600	11,500	5,000		Σ 5.1 : 5.20 Chances	3,300	2,000	900
6 = 1+3+4+5	Forecast Final Revenue	180,090	178,364	171,478		6 = 1+3+4+5 Forecast Final Costs	-161,011	-162,311	-163,411

	Costs	best case	likely case	worst case
Forecast Final Result (best case) (Revenue Best Case + Forecast Cost all cases)	Revenue	180,090		
	Costs	-161,011		
	Result	19,079		
% Gross Margin based on Revenue Best Case	Revenue: 180,090	10.59%		
Forecast Final Result (most likely case) (Revenue most likely case + Forecast Costs all cases)	Revenue		178,364	
	Costs		-162,311	
	Result		16,053	
% Gross Margin based on Revenue Likely Case	Revenue: 178,364		9.00%	
Forecast Final Result (worst case) (Revenue worst case + Forecast Costs all cases)	Revenue			171,478
	Costs			-163,411
	Result			8,067
% Gross Margin based on Revenue Worst Case	Revenue: 171,478			4.70%

Gross Margin previous month (most likely case)	10.78%	9.08%	4.46%
--	--------	-------	-------

	Project: Edinburgh Tram Network as per: 31/01/2010	
2.01 Cost Reconciliation Sheet		
see following pages		

Project: GB-2006-1001AK19 Edinburgh Tram 2010_01
Reporting Month: 19. R.-P. 01.2010

COST RECONCILIATION & FORECAST FINAL (REMEASURED CONTRACT)

Currency: GBP

WORK / COST CODES		TO DATE								BUDGET CONTRACT AND EXECUTION						FORECAST FINAL							
Work-/Cost Code	Description	Actual Cost	Accruals Deferrals	Actual Cost with Accruals 5=3+4	Actual Allowable incl. agreed VO's 6	Allowable for unapproved VO's 7	Variance to Date 8=(6+7)-5	Revised DJC IQxDJC-Rate 9	Variance to Date 10=9-5	Budget Original WQty. 14	Budget Orig. Contr. with AQty. 15	Budget VO's AQty. 16	Budget unapr. VO's AQty. 17	Budget Total AQty. 18=15+16+17	Revised DJC AQty. 19	% Complete 20=9/19	Cost to Complete (AQ-IQ) 21=19-9	Forecast Final Cost 22=5+21	Forecast Final Variance 23=18-22	Projected Variance (Linear) 24=6/20			
Evaluation with Activity Model: Rev.3 20090908																							
25.1.201.42	Section 1 - Site Cost	173,363	12,308	185,669	215,204	0	29,535	215,204	29,535	3,135,32	3,135,32					3,135,32	2,935,322	7.33 %	2,720,112	2,905,787	229,535		
25.1.201.48	Section 1 - Small Subcontrcts -TBA					0	373			320,805	320,805					321,178	321,178	0.12 %	320,805	320,805	373		
25.1.201.09	Section 1 - Sectionwide	173,363	12,306	185,669	215,577	0	29,908	216,577	29,908	3,456,128	3,456,128	373				3,456,501	3,256,501	6.62 %	3,040,924	3,226,593	229,908		
25.1.201.31	Section A1+A2 - TBA	226,634	6,358	232,993	173,000	0	-59,993	243,000	10,00	7,376,52	7,376,52	371,819				7,748,341	7,816,341	3.11 %	7,575,341	7,808,334	-59,993		
25.1.201.32	Section A3 - TBA					0			0	2,257,643	2,257,643					2,257,643	0.00 %	2,257,643	2,257,643				
25.1.201.10	BB Sub-Section 1 A	226,634	6,369	232,993	173,000	0	-69,993	243,000	10,007	9,634,166	9,634,166	371,819				10,005,986	10,075,984	2.41 %	9,832,984	10,065,977	-69,992		
25.1.201.40	Section 1B (Main Sub Crummock)	444,264	61,943	505,207	334,696	158,740	-12,771	506,207	0	3,948,145	3,948,145	12,964				158,740	4,119,849	3,981,798	12.71 %	3,475,591	3,981,798	138,051	
25.1.201.11	BB Sub-Section 1 B	444,264	61,943	506,207	334,696	158,740	-12,771	506,207	0	3,948,146	3,948,145	12,964				158,740	4,119,849	3,981,798	12.71 %	3,475,591	3,981,798	138,051	
25.1.201.43	Section 1C1 - TBA					0			0	1,086,641	1,086,641	11,768				1,086,641	1,099,759	0.00 %	1,099,759	-1,330			
25.1.201.44	Section 1C2 - TBA	13,118		13,118		0	-13,118		-13,118	4,335,508	4,335,508	7,869				4,343,37	4,343,377	0.00 %	4,343,377	4,356,495	-13,118		
25.1.201.45	Section 1C3	749,622	300,000	1,049,622	933,729	125,000	9,107	1,058,729	9,10	0	0	933,729				125,000	1,058,729	1,058,729	100.00 %	0	1,049,622	9,107	
25.1.201.12	BB Sub-Section 1C	762,740	300,000	1,062,740	933,729	125,000	-4,011	1,058,729	4,011	5,422,148	5,422,148	953,387				125,000	6,501,866	6,501,866	16.28 %	5,443,136	6,505,876	-6,341	
25.1.201.52	Section 1D MacKenzie Sect	475,492		475,492	446,757	65,000	36,265	518,808	43,114	2,998,744	2,998,744	-440,625				179,152	2,737,271	3,082,436	18.82 %	2,563,830	3,039,322	-302,051	
25.1.201.06	Suppl/Agree Princes Street	10,229,787	440,956	10,670,753	10,502,090	0	-168,653	10,502,090	-168,653	1,063,54	1,063,54	9,552,277				10,615,819	10,615,819	98.93 %	11,729	10,784,482	-168,653	-170,487	
25.1.201.13	BB Sub-Section 1D	10,705,279	440,966	11,145,245	10,948,847	66,000	132,398	11,020,896	-125,549	4,062,286	4,062,286	9,111,652				179,151	13,353,089	13,698,266	80.45 %	2,677,560	13,823,805	-470,718	45,119
25.1.201.53	Site Costs / Remaining Works BB	TBA	736,466	16,866	753,332	292,078	0	461,254	760,223	6,891	655,826	655,826				855,625	1,421,180	53,49 %	660,957	1,414,289	-558,481	-662,318	
25.1.201.54	Sub NN - TBA	492,885	59,668	552,551	213,370	0	-339,181	505,871	-46,680	4,637,69	4,637,69	260,215				4,637,69	4,837,80	5,164,021	9.80 %	4,658,150	5,210,701	-339,181	
25.1.201.55	Sub NN - TBA	14,409	0	14,409		0	-14,409		-14,409	2,402,044	2,402,044				2,402,044	2,402,044	0.00 %	2,402,044	2,416,453	-14,409			
25.1.201.56	S27 Edinburgh Park Station Bridge	5,015,412	328,667	5,344,079	3,834,389	0	-1,509,690	5,326,500	-17,579	4,674,535	4,674,535	227,732				4,902,26	6,412,262	83.07 %	1,085,762	6,429,841	-1,527,574	-1,817,371	
25.1.201.57	S28 A+B Underpass	662,630	-46,110	618,520	399,644	0	216,476	607,799	-8,721	2,400,22	2,400,22	120,461				2,520,68	2,892,552	21.01 %	2,284,763	2,901,283	-380,600	-1,032,251	
25.1.201.58	Sub Structures/Substations	1,068,994	320,555	748,439	387,410	0	-381,029	708,084	-40,375	8,501,52	8,501,52	3,205				8,501,73	8,665,389	8.17 %	7,957,324	8,705,763	-20,031	-381,029	
25.1.201.14	BB Sub-Section 5 A/B/C	7,990,797	38,634	8,029,331	5,126,891	0	-2,902,440	7,908,458	120,873	23,471,848	23,471,848	611,613				0	24,083,461	26,957,457	29.34 %	19,048,999	27,078,330	2,994,869	-4,426,559
25.1.201.61	Section 2+5A (Main Sub Graham)	931,351	341,208	1,272,557	565,837	21,703	-65,017	1,210,147	-62,410	20,024,409	20,024,409	434,417				21,702	20,440,528	20,851,579	5.80 %	19,641,432	20,913,899	-433,461	-685,017
25.1.201.62	Section 5+C7 (Main Sub Farrens)	2,359,294	-95,000	2,274,294	1,841,769	42,638	-389,689	2,307,768	33,474	5,738,87	5,738,87	213,780				48,324	6,001,086	6,492,155	35.60 %	4,174,387	6,448,881	-447,995	-1,095,194
25.1.201.63	Section 6 (Main Sub Bar)	4,672,862	85,884	4,758,746	4,855,560	18,19	115,011	4,825,223	68,47	13,932,200	13,932,200	1,543,864				18,197	15,494,261	16,344,006	29.52 %	11,518,783	16,277,529	-783,268	389,604
25.1.201.15	Package Subcontractor	7,983,508	342,090	8,305,596	7,263,167	82,535	-859,894	8,343,138	37,542	39,695,581	39,695,581	2,192,071				88,223	41,975,875	43,677,740	19.10 %	35,334,602	43,640,198	1,664,323	-1,390,607
25.1.201.21	Temporary Traffic Management - TBA	2,352,954	211,302	2,564,256	998,718	41,598	-1,523,940	2,417,640	-146,616	2,765,570	2,765,570	438,747				41,599	3,243,016	4,551,239	53.12 %	2,133,599	4,697,855	-1,453,939	-2,868,663
25.1.201.22	Street Lighting - TBA					0			0	1,130,224	1,130,224	-10,267				1,119,95	1,130,224	0.00 %	1,130,224	1,130,224	-10,267		
25.1.201.23	Landscapeing - TBA					0			0	150,000	150,000					150,000	150,000	0.00 %	150,000	150,000			
25.1.201.16	Construction Overall	2,352,954	211,302	2,564,256	998,718	41,598	1,523,940	2,417,640	-146,616	4,045,794	4,045,794	426,481				41,598	4,513,873	5,831,463	41.46 %	3,413,823	5,978,079	1,464,206	2,868,863
25.1.201.01	Construction	30,819,537	1,413,499	32,033,036	25,994,624	472,873	-6,665,539	31,713,444	-319,592	93,736,096	93,736,096	13,680,358				592,743	108,009,16	113,981,063	27.82 %	82,267,619	114,300,655	6,291,488	-8,775,486
25.1.201.64	Site Installation / Running Costs ..	1,889,972	147,790	2,037,782	1,435,711	13,135	-548,916	2,019,690		1,988,00	1,988,00	1,445,330				27,482	3,480,81	4,108,088	49.15 %	2,088,408	4,126,170	-665,356	-1,197,958
25.1.201.65	Staff	9,863,798	219,741	10,083,537	9,050,082	58,01	-955,43	10,075,637	-7,900	13,241,33	13,241,33	7,289,941				153,261	20,684,535	22,452,605	44.88 %	12,376,969	22,460,505	-1,775,970	-2,128,873
25.1.201.66	Design And Engineering	6,357,224	496,318	6,853,537	5,036,927	672,090	-1,144,520	6,807,249	-46,288	3,308,815	3,308,815	2,841,007				845,246	6,995,068	8,770,531	77.62 %	1,963,282	8,818,819	-1,821,751	-1,474,517
25.1.201.67	Insurances, Bonds, Interests	-174,745	14,717	-160,028	354,102	0	514,130	-135,573	24,455	2,552,27	2,552,27	1,843,546				38,070	4,433,69	5,715,631	-2,379 %	5,851,204	5,691,176	-1,257,265	514,130
25.1.201.68	Enger Costs	543,775		543,775	543,775	0		543,870		543,775					0	543,775	543,870	10,00 %	0	543,775			
25.1.201.71	Consultants	1,619,165	453,458	2,072,623	712,500	0	-1,360,123	2,037,518	-35,105	589,29	589,29	133,602			</td								

Project: GB-2006-1001AK19 Edinburgh Tram 2010_01
Reporting Month: 19. R.-P. 01.2010

COST RECONCILIATION & FORECAST FINAL (REMEASURED CONTRACT)

Currency: GBP

WORK / COST CODES	Description	TO DATE							BUDGET CONTRACT AND EXECUTION					FORECAST FINAL						
		Actual Cost	Accruals Deferrals	Actual Cost with Accruals 5=3+4	Actual Allowable incl. agreed VO's 6	Allowable for unapproved VO's 7	Variance to Date 8=(6+7)-5	Revised DJC IQxDJC-Rate 9	Variance to Date 10=9-5	Budget Original WQty. 14	Budget Orig. Contr. with AQty. 15	Budget Agreed VO's AQty. 16	Budget unapr VO's AQty. 17	Budget Total AQty. 18=15+16+17	Revised DJCt AQty. 19	% Complete 20=9/19	Cost to Complete (AQ-IQ) 21=19-9	Forecast Final Cost 22=5+21	Forecast Final Variance 23=18-22	Projected Variance (linear) 24=8/20
Total Cost incl. Prime Cost Sums		60,718,72	2,746,519	63,464,242	43,133,131	1,226,113	8,104,998	63,061,899	-402,34	125,838,065	125,838,065	27,233,786	1,666,771	154,728,62	164,310,848	32.3 %	111,248,949	164,713,191	9,984,569	-28,188,848
Prime Cost Sums 0 / 0																				
Total Cost without Prime Cost Sums		60,718,72	2,745,519	63,464,242	43,133,131	1,226,113	8,104,998	63,061,899	-402,34	125,838,065	125,838,065	27,233,786	1,666,771	154,728,62	164,310,848	32.3 %	111,248,949	164,713,191	9,984,569	-28,188,848

REMEASURED CONTRACT:


Gross Margin original Contract and agreed VO's (PF = 1.0046, PFB = 1.0784)

Total Cost without Prime Cost Sums	53,464,242	43,133,131	63,061,899	125,838,065	125,838,065	27,233,786	153,071,851	164,310,848	164,713,191
Gross Margin		3,381,837	244,085	15,670,750	9,868,144	2,129,482	11,997,428	758,829	356,286
Gross Margin in % from Performance		7.27 %	0.48 %	11.07 %	7.27 %	7.25 %	7.27 %	0.48 %	0.22 %
Performance without Prime Cost Sums		46,614,768	63,305,984	141,508,811	135,706,209	29,363,268	165,069,477	165,069,477	165,069,477
Actual Cost to date		53,464,242	53,464,242						
Gross Margin to date		-6,949,474	-158,258						
Gross Margin to date in % of Performance		-14.94 %	-0.30 %						
Performance Prime Cost Sums									
Total Performance		48,514,768	53,305,984	141,508,815	135,706,209	29,363,268	165,069,477	165,069,477	165,069,477
Revenue according WBS									

Gross Margin (weighted) original Contract, agreed and valued VO's (PF = 1.0155, PFB = 1.0784)

Total Cost without Prime Cost Sums	44,359,244	63,061,899	125,838,065	125,838,065	27,233,786	1,666,771	154,728,622	164,310,848	164,713,191
Gross Margin		3,477,785	822,358	15,670,750	9,868,144	2,129,482	12,135,480	2,553,283	2,150,920
Gross Margin in % of Performance		7.21 %	1.53 %	11.07 %	7.27 %	7.25 %	7.27 %	1.53 %	1.29 %
Valued Performance without Prime Cost Sums		47,837,009	53,884,358	141,508,811	135,706,209	29,363,268	1,794,634	166,864,111	166,864,111
Actual Cost to date		53,464,242	53,464,242						
Gross Margin to date		-5,827,233	-5,827,233						
Gross Margin to date in % of Performance		-11.76 %	-10.44 %						
Performance Prime Cost Sums (incl. valued performance)									
Total Performance (incl. valued performance)		47,837,009	53,884,358	141,508,815	135,706,209	29,363,268	1,794,634	166,864,111	166,864,111
Revenue according WBS (VO's values)									
Revenue according WBS (VO's valued by 100%)									


2.05 Organisation Chart



EDINBURGH TRAM NETWORK
CIVIL WORKS TEAM

2.06 Staff Chart

Staff mamo performance Edinburgh Tram



2.08a Approved Change Orders

INTC	TCO	DRP	Prov Sum	Section	Activity	QS	Description	Date of Approval	Budget for performance, design & estimate	Other Prelims 17.5 %	ConsortiumFee 7.4 %	CH&P / Margin	Margin %	Estimate		Remarks					
														5-1	5-2	5-3	5-4				
340	052						56 GAn Edinburgh Park BridgeSouth Abutment Base - Existing service (cable)	01/05/09	609.69	451.95	79.09	33.44	45.21		7.42%						
390	053			SB	54	GAn	Carrick Knowe chainage 520200 to 520240 - sub-grade improvement	15/05/09	99,501.39	71,894.73	13,601.24	5,635.95	7,169.41								
				SDS			Alteration of Design at Firth Ports Road 8	15/05/09	11,932.54	10,164.00			1,018.40		8.52%						
	055				53	GAn	Scottish Power Utility Diversion near Murrayfield Station	05/06/09	8,889.40	6,188.55	1,217.55	514.85				8.85%					
167							Accommodation Works to Wanderers Club house Building at Murrayfield	25/05/09	19,060.84	14,631.46	24,785.51	10,480.71	14,163.14		7.41%						
							Removal ornamental iron balls from Groathill Depot	03/05/09	408.26	301.15	52.70		22.29	30.11		7.42%					
							Delay and Disruption to Rawstaston Tramstop Landscaping	01/06/09	2,409.05	2,052.00			151.85	205.20		8.52%					
							Pier 1 Base Formation - Section SB	03/06/09	561.45	408.85			33.24	40.81		7.28%					
	080						Extern onto Site Office for SDS personnel	02/06/09	150,000.00	120,095.08	21,115.81	8,887.11	0.00		0.00%						
349					21	Sky	Traffic Management contingency for Emergency Utility Works	02/06/09	404.70	300.00	\$2.50		22.20	30.00		7.41%					
	052					Sky	Section C/1D - Additional MASS barriers on Great Stuart Street	02/06/09	915.21	678.48	118.75	50.21		67.85							
074	063			BSC			Sewer Diversion, Gogar Landfill	08/06/09	1,433.75	1,213.81			98.79	121.35							
350				Farrans			Protected Species mitigation measures	05/06/09	9,262.22	6,682.20	1,204.48	509.32		68.22		7.41%					
273	065		64/65/66				Gatbarum Retaining Wall W14 - Re-design Water Mains and Gas Main	07/07/09	1,155.5	981.95					98.14	8.49%					
			179				Sky Discovery of valves and a hydrant foulng the new kerb line - 120 RHS	10/06/09	457.83	30.12	33.84	45.78									
					11M	Sky	Temporary Traffic Lights opposite Manderson Street required	10/06/09	15,084.79	11,182.21	1,959.89	827.44		1,118.21							
	243		066				Foot Port Substation - lack of as-built Information	10/06/09	7,824.12	5,654.5			493.11		555.45						
	069				TM	21	Sky Offpeak taxi Rank at George Street	10/06/09	2,218.71	1,641.00	287.18	121.43			7.41%						
409							Forth Ports - New construction at Ocean Drive	10/06/09	2,817.60	2,400.00			177.60	240.00		8.52%					
w/o	071						not concerning BB														
259			SDS-SB				GAn Cydeway at Edinburgh Park Station repositioned outside the LOD	15/06/09	52,094.65	39,609.70	5,340.56	8,221.41		3,922.97							
171			Consultants				Sky Contract with Faber Maunsell for Transyt and Linsig Modelling Assessments.	16/05/09	64,809.00	48,433.00	8,407.5	3,555.14		4,803.30		7.41%					
373	074		LM	Farrans			Transfer MU/DF Utility Diversion Sect. 5C-Conflict Schedule 5G/TE/D/05	17/06/09	3,269.10	2,379.4	458.05	193.69		237.80							
371	075			Farrans			Transfer MU/DF Utility Diversion Sect. 5C-Conflict Schedule 5G/TE/D/05	17/06/09	622.91			50.70		62.29		7.28%					
307			Graham				Contaminated Soil assessment at Haymarket Depot	11/06/20/06/09	54,968.55	40,761.0	7,133.17	3,016.31		4,076.10		7.41%					
439	077		SDS	66			SDS proposed office move to Edinburgh Park IT costs	07/07/09	28,000.00	20,368.12	3,632.3	1,535.95		2,075.61		7.41%					
203b	076		Depot				Structural Steelwork	15/07/09	270,372.6	196,792.25	37,882.51	15,018.89		19,679.22		7.28%					
203a	079		Depot					47,782.16	34,778.48	6,694.85	2,830.97		3,477.85		7.28%						
							GAn Reinstate/stmt Bus Link	23/07/09									CO Value not issued - to be paid on Demonstrable Cost Basis				
421	081						not concerning BB														
419			TM-IC	21/43			Sky Replace MASS barriers at St Andrews Square	14/08/09	22,895.50	16,973.00	2,970.2	1,256.00	1,697.31								
							not concerning BB														
279	084				65		West Pitton Tram stop	29/07/09	859.3	732.0				73.20							
413	084		Farrans	62			Provide local protection of sewer at Chainage 711990	31/07/09	2,696.95	1,999.22	349.85	147.94			7.41%						
179	85/86		LM				Gatehouse Works to Murrayfield Stadium Part 1	05/08/09	143,493.91	122,226.50			9,047.61	12,222.65		8.52%					
	067						not issued yet														
							not issued yet														
	089		LM	40			Sky Lett Walk (Section 1B) Groundworks - Move THUS ducts - Ch 345-365	11/09/09	6,562.03	4,864.3	851.26	359.95	486.43		7.41%						
202			Farrans				IFC Drawing changes- Gogarburn Culverts 1, 2 and 3	12/09/09	13,068.4	9,730.32	1,873.06	792.05	973.02								
	091						not issued yet														
	401		Farrans				Additional earthworks to western approach embankment at Gogarburn Bridge	13/08/09	38,616.19	26,551.29	5,133.3	2,169.41		2,556.13		7.28%					
202g	093		Depot	53			Secondary Steelwork	17/08/09	2,355.95	1,714.79	330.10	139.56				7.28%					
334	094		Farrans				Access at Newington	20/08/09	5,827.59	4,282.9	784.59	331.77		428.29							
	095		SB				GAn IFC Drawing Change Carrickknowe Bridge	27/08/09									no value yet- after Adjudicator's decision (DRP) rev estimate submitted				
118			64/55				IFC Drawing Change Cathedral Lane Sub Station	31/08/09	1,229.7	1,040.91					104.09	8.48%					
407			Depot	63			Hard material within Gogar excavation	02/09/09	35,806.89	26,082.2	5,016.96	2,121.47		2,805.21		7.29%					
	096						Reference ETN002 Edinburgh Park Structure (S27) Earthworks/Foundations.	04/09/09	52,388.71	37,750.66	7,802.5	3,060.38		3,775.06		7.21%					
	100		LM	2/40/71			Sky Testing to carriageway at Leith Walk	04/09/09	15,452.46	11,454.75	2,004.56	847.65		1,145.48		7.41%					
	101						IFC Drawing Change Russell Road RTW's Wall 4	09/09/09									CO Value not issued- referred to Dispute Resolution Procedure				
	102				5B	58	GAn Carrick Knowe works outwith the LOD	23/11/09	4,323.55	3,205.00	560.88			320.50		7.41%					
	103		LM				Urban Traffic Controls(UTC) associated with delivery of the alignment										Instruction of ProvSum - Current Value just partially (only Siemens)				
	104		1C-D	66		SBS	Provisional Sum for Extra Over for Shelf Grip Junctions	12/10/09	156,259.21	113,728.9	21,893.80	9,257.95	11,378.52		7.28%			Instruction of ProvSum - Current Value just partially			
475	105.1		5B				GAn A/B Underpass BT works- Slew 2 way and 4 way ducts	09/10/09	94,954.26	70,144.0	12,275.21	5,190.56	7,344.36		7.73%						

2.08a Approved Change Orders

INTC	TCO	DRP	Prov Sum	Section	Activity	QS	Description	Date of Approval	Budget	Estimate					Remarks
										Budget for performance, design & estimate	Other Prelims 17.5 %	Consortium Fee 7.4 %	CH&P / Margin	Margin In %	
							RO Changes September 2009		3,430.43	2,922.0		216.23	292.20	8.52%	
362	106		56	GAn	Edinburgh Park Bridge - Approach Ramp additional earthworks			09/10/09	165,000.00	134,653.16	25,920.7	10,960.7	13,465.31	7.20%	
414	107		21/61	Sky/GA	Sample soil nailing to embankment between Russell Road & Water of Leith			09/10/09	44,718.35	33,149.26	5,801.12	2,453.05	3,314.92	7.41%	
441	108		57	GAn	Stew existing BT duct at A8 underpass			13/10/09	22,846.79	16,934.93	2,965.19	1,253.14	1,693.49	7.41%	
125	109		61/66		Unforeseen Ground Conditions at Haymarket Viaduct			22/10/09	94,317.38	68,649.5	13,215.01	5,688.06	6,884.97	7.28%	
191	110	UPS		Sky	Discovery of concrete encased lighting cable - Change 339 RHS			26/10/09	179.87	133.51	23.29	9.85	12.92	7.19%	
	111				RO Presentations by SDS to the public during September 2009			04/11/09	23,460.00	20,000.00		1,480.00	2,000.00	8.80%	
077	112		SDS-Farrans	62/66	DESIGN ONLY to Amend line of route design section 5(c) (Batch 5/22)			13/11/09	5,368.54	4,251.90	321.55	369.90	425.19	7.92%	
370	113		56	GAn	Existing Ground levels at Edinburgh Park Bridge			23/11/09	61,851.30	47,265.35	6,932.69	2,931.52	4,721.44	7.63%	
203	114		Depot		DD/10 IFC changes to depot access road			13/11/09	78,874.58	57,263.88	11,023.30	4,661.28	5,723.51	7.28%	
112	115		Graham	61	GAn IFC Drawing Change Haymarket Viaduct			04/11/09	95,173.00	70,000.00	13,475.00	5,698.00	7,000.00	7.28%	
001A-D	116	DRP	EOT1	64/65/67	IFC dates entered into the Schedule Part 15 (Sect 1A-D)			04/11/09	2,225,000.00		1,415,767.50	606,757.50	202,475.00	8.19%	
117					not issued yet										
118					not issued yet										
		DRP			IFC Drawing Change Baird Drive R1W										CO Value not issued - referred to Dispute Resolution Procedure
					not issued yet										
428	121		64/65		Alteration of Drainage at Eastfield Avenue to avoid a clash with Utilities			13/11/09	1,064.74				90.36	8.49%	
					not issued yet										
			59		Edinburgh Park Bridge (S27) - South Abutment Base Formation			25/11/09	9,494.75	7,202.65	1,131.29	443.35		7.55%	
					not concerning BB										
	125		1A-1	Sky	NC008 - Lindsay Road Retaining Wall Cost Estimate			15/01/10	484,065.00	352,329.09	67,623.35	28,679.59	35,232.97	7.20%	
	126		57/71	GAn	Maintain Thrus and C & W services and dismantle water main at A8 Underpass			17/12/09	20,324.64	14,793.8	2,847.7	1,204.14	1,478.86	7.20%	
155A	127		14/1		IFC Drawing changes Gogarburn RTWs 14A, 15A, 15B, 15C			22/12/09	141,168.6	102,764.88	19,792.2	8,365.06	10,276.41	7.20%	
	132				Request for Instruction to deal with Japanese Knotweed - Retaining Wall W4			22/01/10	24,292.78	18,000.56	3,150.10	1,332.04	1,800.06	7.41%	
					not issued yet										
434	130	TM	21	Sky	George Street Emergency road closure			25/01/10	1,516.30	1,124.02	196.70	83.18	112.40	7.41%	
076	131		BSC		Gogar Depot Public Tramstop proposals GRI/Options 4B & 4C2			13/01/10	50,000.00	42,589.4		3,151.52	4,258.94	8.52%	
	132				not issued yet										
151	133		64/65		Excavate and replace existing BOM material within existing utility trenches.			22/01/10	1,065.64	902.05				8.46%	
			EOT2a	64/65/67	Issue of MUFA Programme Revision 8			13/11/09	6,600,000.00		4,199,580.00	1,799,620.00	600,600.00	9.10%	
					Change	TOTALS:	29,363,267.66	16,823,229.51	7,648,955.12	2,761,600.83	2,129,482.19	7.25%			
															Sum = Total budget approved change orders 27,233,785.46

DPS				Thereof Defined Provisional Sums	168,191.75
UPS				Thereof Undefined Provisional Sums	571,482.50
1% 1%				Provisional Sums	739,674.25

2.08b Unapproved Changes

INTC	TCO	DRP	Section	Activity	QS	Description	Assessment			Status			Working Estimate						Remarks		
							Request	Reviewed	Approved	Submitted	Reviewed	in principle agreed, but not approved	not agreed	Request	Budget for performance design & estimate	Other Prelims %	Consortum Fees 7.4 %	OH&P Margin	Margin Int.		
0001	0001	0001	0001	0001	0001	Instruction to proceed with Hilton Hotel Car Park				102,845.32				102,845.32							
0002	0002	0002	0002	0002	0002	Instruction to proceed with Russell Road Bridge															
0003	0003	0003	0003	0003	0003	Instruction to proceed with Haymarket Viaduct															
0004	0004	0004	0004	0004	0004	Instruction to proceed with Gogburn Bridge															
0005	0005	0005	0005	0005	0005	Archaeological Dig currently ongoing in area near Tramstop - Sect. 7															
0006	0006	0006	0006	0006	0006	Archaeological Dig currently ongoing in area Gogburn Tram stop - Sect. 5 C															
0007	0007	0007	0007	0007	0007	Archaeological Dig at Gogburn Tramstop causes damage to Tram Corridor															
0008	0008	0008	0008	0008	0008	No completion of 800 mm dia Water Main Division in Depot Area															
0009	0009	0009	0009	0009	0009	No completion of 250 mm dia Water Main Division in Depot Area															
0010	0010	0010	0010	0010	0010	South Gyle Access Bridge west abutment piled foundations	72,893.88	100.00%	\$0,000.00	72,893.88		72,893.88		\$5,000.00	100.00%		4,097.15	100.00%	8.52%		
0011	0011	0011	0011	0011	0011	Completion of various Utility Divisions in Depo Area															
0012	0012	0012	0012	0012	0012	Asbestos infestation Steps to Haymarket Station Car park															
0013	0013	0013	0013	0013	0013	Instruction to proceed with Verity House Access road piling															
0014	0014	0014	0014	0014	0014	Instruction to proceed with demolition of Castle Acre House prior to															
0015	0015	0015	0015	0015	0015	Delay to issue of Partywall Place (Batch 1/13) to CEC for Prior Approval															
0016	0016	0016	0016	0016	0016	Delay to IFC Submissions (Sect. 1 D) due to changed approvals periods															
0017	0017	0017	0017	0017	0017	Delay to IFC Submissions (Sect. 1 B) due to changed approvals periods															
0018	0018	0018	0018	0018	0018	CEC failure to approve within agreed timescales															
0019	0019	0019	0019	0019	0019	New requirements by Public Realm Design Workbook (SDS Letter 948)															
0020	0020	0020	0020	0020	0020	Delay and Disruption to a Crew Road Gardens Bridge IFC															
0021	0021	0021	0021	0021	0021	Delay and Disruption Roseburn Terrace Bridge, Tramstop, Ret. Walls															
0022	0022	0022	0022	0022	0022	Delay and Disruption to Roads/didated design as SDS - letter 9474															
0023	0023	0023	0023	0023	0023	Delay and Disruption to Roads/didated design as SDS Letter 9474															
0024	0024	0024	0024	0024	0024	Delay and Disruption to Ground Investigation															
0025	0025	0025	0025	0025	0025	Delay and Disruption to Ravenston Tramstop, Dales Bridge															
0026	0026	0026	0026	0026	0026	Amendments to Bus Terminal Layout															
0027	0027	0027	0027	0027	0027	Delay and Disruption due to amendments design A29202 Bus Stop St TramStop	75,000.00	100.00%	14,451.25			171,852.25									
0028	0028	0028	0028	0028	0028	Delay and Disruption due to amended design SDS2520004-A															
0029	0029	0029	0029	0029	0029	Delay and Disruption due to amended design SDS2520004-B															
0030	0030	0030	0030	0030	0030	Sky TNG's Bernard Street Public Realm Works	130,728.22														
0031	0031	0031	0031	0031	0031	TNC004-Water Main Diversion only															
0032	0032	0032	0032	0032	0032	TNC007-St Andrews Square Public Realm Works as CEC specification	11,407,595.95														
0033	0033	0033	0033	0033	0033	Delay & Disruption to late approval CEC of SDS 27980															
0034	0034	0034	0034	0034	0034	Delay & Disruption by CEC due late regarding Section 1A Batch V/08															
0035	0035	0035	0035	0035	0035	Delay & Disruption due to late approval CEC of Section 1D															
0036	0036	0036	0036	0036	0036	Notification from CEC with respect to roadsafety Auditor's comments for Haymarket															
0037	0037	0037	0037	0037	0037	Non fit Design in acc. With Schedule 4 due to asbestos Survey	4,165.76	100.00%	4,165.76			14,480									partly approved (see 2.08a); figures here concerning not approved portion
0038	0038	0038	0038	0038	0038	Diversion of Existing Sewer to Gogburn Bridge - conflict with the 300 mm dia	3,243.11	100.00%	15,822.11			34,129.95		25,973.33		3,693.19		21,697.10		7.51%	
0039	0039	0039	0039	0039	0039	Infra/roll investigate proposals for re-use of RBS funded Materiel															no further action under this INTC Ref.
0040	0040	0040	0040	0040	0040	Murrayfield Tramstop - Revision of Secondary Structure	32,468.3	100.00%	32,468.3			32,518.35		25,000.00		21,294.72		1,575.81		2,129.4	8.52%
0041	0041	0041	0041	0041	0041	Edinburgh Park - Earthworks and Drainage IFC Drawings															
0042	0042	0042	0042	0042	0042	Gyle Stop Retaining Walls															
0043	0043	0043	0043	0043	0043	Bankhead Retaining Walls															
0044	0044	0044	0044	0044	0044	Forwards to Belmont Street IFC Drawings (As@B1)															
0045	0045	0045	0045	0045	0045	Haymarket to Belmont Junction - SW Consent issued (As@B1)															
0046	0046	0046	0046	0046	0046	Russell Road Retaining Wall - Contamination Hogweed															
0047	0047	0047	0047	0047	0047	OHu Sewer Diversion, Gogburn Landfill															
0048	0048	0048	0048	0048	0048	Temporary Access Ramp from Depet														partly approved (see 2.08a); figures here concerning not approved portion	
0049	0049	0049	0049	0049	0049	OHu Gogburn Depot Public Tramstop proposals GRIP options 1Q & 4Q2	2,350,000.00	2,450,000.00	1,950,000.00	350,707.33	2,599,292.7		350,707.33							partly approved (see 2.08a); figures here concerning not approved portion	

2.08b Unapproved Changes

INTC	TCO	DRP	Section	Activity	QS	Description	Assessment			Status			Working Estimate						Remarks	
							Request	Answered	Reviewed	Submitted	In principle agreed, but not approved	Not agreed	Response	Accepted for performance design & estimate	Other/Prelims	Consortium Fes7.4 %	OH&P Margin	Margin/loss		
800			Landscaping	Site	IFC Drawing changes Soil Landscaping Section 5 sheets 1 to 26	243,353.7	200,000.00	15,000.00		243,353.7										
801			SAC	Site	IFC Drawing changes IFC Section 5 affects 1 to 13															
802			Planning	Site	IFC Drawing changes Gallowburn RTWs 14A, 14C, 1D, ISO	1,005,431.01	1,000,000.00	1,005,431.01			1,000,431.01									partly approved (see 2.08a; figures here concerning not approved portion)
803			Planning	Site	IFC Drawing changes Stops Edinburgh Park Sauchie and South Gyle	10,000.00	7,500.00	5,000.00		10,000.00										
804			Graham	Site	Provisional Sum - Provide Crane Rental Facilities at Haymarket Station Viaduct	900,200.00	115,000.00	100,522.00	151,191.49	103,582.0	-10,388.00									
805			Planning	Site	Provisional Sum Main Contract - Rebasement Andor Monuments Aberrant Costs					3,992.60										
806			Planning	Site	IFC Drawing changes - Edinburgh Parkbridge Traffic Management - Temporary Traffic Signals														no further action under this INTC-Ref	
807			Planning	Site	Haymarket Taxi Stance														not concerning 2.08a/2.08b	
808			Delay Only		Delayed Listed Building Consent Applications															
809			Delay Only		Delayed issue of IFC/CE Section 1A4															
810			Planning	Site	Further Change to Waverley's Clubhouse Building at Murrayfield	10,000.00	7,500.00	5,000.00		10,000.00										
811			Sky	Site	Demolition of existing building at 33 Ocean Drive	900.00	900.00	900.00		900.00									partly approved (see 2.08a; figures here concerning not approved portion)	
812			Sky	Site	Demolition and alteration of existing building at Cathedral Lane	1,000.00	1,000.00	1,000.00		2,409.52										
813			Traffic	Site	Traffic Modelling - Pedestrian Crossing Timings Standard	43,290.06	40,000.00	35,000.00	43,290.06										costs included in INTG 234 & 235	
814					Extended Construction Support and Design Support Team														no further action under this INTC-Ref	
815					Mandatory Site Change - No instruction issued by TIR at Ingress date													no further action under this INTC-Ref		
816	805a		SOS	Site	Gatehouse Works to Murrayfield Stadium Part 1														partly approved (see 2.08a; figures here concerning not approved portion)	
817			Planning	Site	Reduced land available at Murrayfield as a result of Third Party Agreement	2,500.00														
818			Planning	Site	CEC's requirement for a head closure at Roseburn Terrace	1,000.00														
819			Planning	Site	Edinburgh Airport Transloop Works	10,000.00	12,000.00	11,000.00	13,229.75		13,229.75		12,000.00						no further action under this INTC-Ref	
820			Sky	Site	Discovery of Two Gas Main - Chalkage and RHS													costs included in INTG 234 & 235		
821			Planning	Site	Additional excavated material at Depot	3,258.84	3,258.84	3,258.84										no further action under this INTC-Ref		
822			Planning	Site		14,488.40	5,000.00	2,500.00	14,488.40									partly approved (see 2.08a; figures here concerning not approved portion)		
823			Sky	Site	Discovery of Low Voltage Cable in Road Formation													no further action under this INTC-Ref		
824			Sky	Site	Discovery of Gas Main - Chalkage and RHS													costs included in INTG 234 & 235		
825			Sky	Site	Discovery of temporary pedestrian crossing lighting ducts													no further action under this INTC-Ref		
826			Planning	Site	Long Street works required by CEC outside the Units at Devotion	10,000.00	10,000.00	10,000.00												
827			Planning	Site	Cycle path near Gyle tramstop.	10,000.00	10,000.00	9,000.00	11,146.20		12,146.20		10,000.00	8,517.89		\$30.32	851.79	852%		
828			SOS	Site	Gogar Roundabout Lighting - Design Only Estimate	4,000.00	4,500.00	4,500.00			4,985.39		4,500.00	3,833.05						no further action under this INTC-Ref
829			SOS	Site	Gogar Roundabout Lighting - Full Estimate	4,000.00	4,000.00	4,000.00	145,277.43											
830			Planning	Site	IFC Drawing changes - Belmont bridges 22 and 22a	1,400,000.00	1,000,000.00			1,128,730.05										
831			Planning	Site	IFC Drawing changes - Saughton Bridge	20,000.00	15,000.00	10,000.00		20,000.00										
832			Planning	Site	IFC Drawing changes - Deptford Access Bridge	2,478,205.09	1,000,000.00	100,000.00	2,478,205.05		4,927,732.90		7,405,937.95							
833			Planning	Site	IFC Drawing changes - Gasmain Chalkage													is best fit packages		
834			Planning	Site	Hard landscaping	175,000.00	150,000.00	195,717.16			195,717.16									
835			Planning	Site	Prepared Mundus Direct - New Chambers or Edinburgh 1800m² - G														no further action under this INTC-Ref	
836			Planning	Site	Soil Nailing and Soil Reinforcement Works	458,788.59	400,000.00	250,000.00	458,788.59										no further action under this INTC-Ref	
837			Planning	Site	Drainage - BDT to IFC Change	-12,375.5	10,000.00	10,000.00	-12,375.5											
838			Planning	Site	Drainage - BDT to IFC Change - Attenuation Tank	125,000.00	100,000.00	142,714.37			142,714.37									
839			Planning	Site	Gas main pipes re-lay on BDT	200,000.00				200,000.00										
840			Planning	Site	Off site Piling to EOL Poles - FCL Drawings	300,000.00	200,000.00	200,000.00												
841			Planning	Site	Drainage - BDT to IFC Change - 12.5mm	40,000.00	40,000.00	40,000.00												
842			Planning	Site	Drainage - BDT to IFC Change - 100mm	60,000.00	60,000.00	60,000.00												
843			Planning	Site	IFC issue drawings for installation of incoming gas main	75,000.00	60,000.00	50,000.00		75,000.00										
844			Planning	Site	IFC issue drawings for alteration to Scott on Waterways - MUDFA works															
845			Planning	Site	IFC issue drawings for earthworks and bonding	1,000.00	1,000.00	1,000.00												
846			Planning	Site	IFC issue drawings for Siemens additional containment	5,000.00	3,000.00	3,000.00												
847			Planning	Site	IFC Drawing changes - Roads, Streetlighting, Drainage Section 5A	5,957.00	5,957.00	786,999.71												
848			Planning	Site	IFC Drawing changes - Roads, Streetlighting, Drainage Section 5C	144,000.00	144,000.00	144,000.00												
849			Planning	Site	IFC Drawing changes - Rankinhead Transop	2,000.00	1,500.00	1,000.00		2,000.00										
850			Planning	Site	Leith Walk Christmas Embargo	250,037.8	150,000.00	125,455.59	250,037.8										costs included in INTG 295	
851			Planning	Site	IFC Drawing changes - McDonald Retail and Bute Street Tram Stop	2,000.00														
852			Planning	Site	IFC Drawing changes - Roads, Lighting, Landscaping and Drainage Sec 1B					200,000.00										
853			Planning	Site	IFC Drawing changes - Haymarket Tram Stop	2,000.00														
854			Planning	Site	IFC Drawing changes - Roads, Street Lighting, Landscaping and Drainage	498,324.7	300,000.00	200,000.00	408,024.76											
855			Planning	Site	IFC Drawing changes - Haymarket Station Substation					4,000.00										
856			Planning	Site	Alter bus traffic to run in the same direction including Princes Street														no further action under this INTC-Ref	
857			Planning	Site	Demolition and alteration of existing Bus Stop at Leith Walk	175,000.00	175,000.00	175,000.00												
858			Planning	Site	Discovery of Thru ducts below formation level and 1oungkerline - 250 RHS					400.00										

2.08b Unapproved Changes

INTC	TCO	DRP	Section	Activity	QS	Description	Assessment			Status			Working Estimate						Remarks	
							Request	Review	Accepted	Submitted	In principle agreed, but not approved	Not agreed	Response	Agenda for performance design & estimate	Other/Prelim.	Consortium Fes7.4 %	OH&P / Margin	Margin/loss		
3.00	ALL	Sky	Discovery of Hydrant above formation level - Change 177 RHS																	
3.00	ALL	Sky	Manhole excavations containing water main and connections - 120 RHS																	
3.00	ALL	Sky	Discovery of valves and a hydrant foul the new kerb line - 120 RHS																partly approved (see 2.08a; figures here concerning not approved portion)	
3.00	ALL	Sky	Discovery of steel culvert - Change 109 RHS																partly approved (see 2.08a; figures here concerning not approved portion)	
3.00	ALL		Operational Design Review of Depot - changes arising				31,010.8			31,010.8				31,010.8					no further action under this INTC-Ref.	
3.00	ALL		Optional Design Review of Haymarket - changes arising							30,020.00										
3.00	ALL		Relocation of bus stop outside LDQ at Princes Mall				5,940.8							5,940.8						
3.00	ALL	Sky	IFC Drawing Changes - T-Box/Bridge Structure				595,358.22			2,706.22										
3.00	ALL	Sky	IFC Drawing Changes - Section 1C/Drainage					750,000.00						933,853.43						
3.00	ALL	Sky	IFC Drawing Changes - Section 1C/road design						Y1,000.00					20,000.00						
3.00	ALL	Sky	IFC Drawing Changes - Section 1C/ lighting layout				25,000.00			20,000.00	10,000.00			25,000.00						
3.00	ALL	Sky	Let-Walk all (Sector 10) - Green Infrastructure - Ch-348-915																costs included in INTC-234	
3.00	OHU	Sky	Options for drainage outlet consent at the Airport				3,000.0			2,500.00				3,000.00						
3.00	ALL	Sky	Additional Trial Layout CH-15 - CH-19 (Section 1)							350.00				500.00						
3.00	ALL	Sky	Removal and Reinstatement of T-Box Phone Box				8,257.4							8,257.48						
3.00	Delay Only		MUDFA has communicated works on Bankhead Dr preventing Infra progress																	
3.00	ALL		Building Flying Owner Agreements - Infra related due to Court Proceedings				17,193.23			17,193.00					17,193.23		17,193.23	14,445.00	1,063.70	1,424.53
3.00	ALL		Noified Departure due to the issue of SDS Design programme V38.																no further action under this INTC-Ref.	
3.00	ALL		Noified Departure due to the issue of SDS Design programme V37.																	
3.00	ALL		Noified Departure due to the issue of SDS Design programme V38.																	
3.00	ALL		Noified Departure due to the issue of SDS Design programme V39.																	
3.00	ALL	Sky	Let-Walk Change 10a-250 add. works/closed building "ambargo" period							30,000.00					66032.40					
3.00	ALL	SSN	IFC Drawing Changes - Section 1C/LE Layout								5,000.00									
3.00	ALL	Sky	IFC Drawing Changes - Section 1C/ Track Horizontal Alignment				2,500.00			2,000.00	1,500.00			2,500.00						
3.00	ALL	Sky	IFC Drawing Changes - Section 1C/ Track Vertical Alignment				4,257.0							4,257.05						
3.00	ALL		Removal by others of materials from central reserve on Princes Street				5,754.8			4,000.00				5,754.89						
3.00	ALL		Future Proofing on behalf of Newington Island and Highland Properties Ltd				1,214,800.81			1,150,000.00	1,047,953.87				1,047,953.87		16,847.14			
3.00	ALL	Sky	Releasing Existing Control Box - Sector 19																partly approved (see 2.08a; figures here concerning not approved portion)	
3.00	ALL	Sky	IFC Drawing Changes - Section 1B - Bute Street/Train Stop																	
3.00	ALL	Sky	IFC Drawing Changes - Section 1B - Track/Drainage							1,250,000.00	1,000,000.00	1,440,422.16								
3.00	ALL	Sky	IFC Drawing Changes - Section 1A - Victoria Dock Bridge								4,000.00	2,500.00		5,000.00						
3.00	ALL	Sky	IFC Drawing Changes - Earthworks General Arrangement - Section 1								5,000.00	2,500.00		5,000.00						
3.00	ALL		Accommodation Works/Sector 2A Access Retaining Wall								22,171.27	72,461.88		22,171.27		22,171.27				
3.00	ALL		Carry out Scottish Water Diversion at Gogar Roundabout													2,823.24				
3.00	ALL		Carry out Scottish Power Diversion at Gogar Roundabout				70,162.34			40,000.00	40,000.00	70,163.34					70,163.34			
3.00	ALL	OHU	RIBS Tramstop - Estimated diversion by Power and Water crossing tram track							12,500.00	10,000.00	17,353.35					17,353.36	12,500.00	10,122.65	
3.00	ALL		EAL Tramstop - AA Interface													8,823.29	6,000.00			
3.00	ALL		Airport Tramstop/Canopy/Inlections				50,428.00			40,000.00	30,000.00	50,428.00					50,428.00	49,982.00	42,574.10	3,150.48
3.00	ALL		Wider Area Modelling Proposals																no further action under this INTC-Ref.	
3.00	ALL		Perfused proposals for Cathedral Lane Sub-station																no further action under this INTC-Ref.	
3.00	ALL	Sky	Edinburgh Park Bridge (S27) - Pier 3 Base Foundation				10,875.77			9,000.00	7,500.00	10,875.77								
3.00	ALL	Sky	Fusill Road Retaining Wall - Options Report								4,000.00	3,000.00		5,000.00						
3.00	ALL		Nonified Departure due to the issue of SDS Design programme V40																	
3.00	ALL		Forth Ports Traffic Signal - Section 1A4 - Widened Crossing required																no further action under this INTC-Ref.	
3.00	ALL		Deviation Road/Rail vehicle payload																CO issued without financial effect	
3.00	ALL	Sky	Cycleway change at Hawthorn Lea - Section 1A4				41,557.25			33,000.00	20,000.00	41,557.25								
3.00	ALL	Sky	GAS - Air Supply																not concerning 2.08a/2.08b	
3.00	ALL	Sky	Additional Ramp/Jumpstart Lindsay Road Retaining Wall - Section 1A4								35,000.00	30,000.00		40,000.00					not concerning 2.08a/2.08b	
3.00	ALL		IFC Drawing changes - Edinburgh Park Bridge (Piers/bearings)																no further action under this INTC-Ref.	
3.00	ALL		Network Rail requirement for CAT3 checks																no further action under this INTC-Ref.	
3.00	ALL	Sky	Develop diversionary route from Princes Street to George Street/Queen Street																	
3.00	ALL		Protection office utilises Russell Road/Brigstope during construction																	
3.00	ALL		Provisional sum for Extra Cost for Shell/Grip junctions																	
3.00	ALL	Sky	Crawley Tunnel - insufficient ground cover																	
3.00	ALL	Sky	Undeground structural at Walk/Cat railway Tunnel - insufficient ground cover																	
3.00	ALL	Sky	Gogar and Scottish Water Utility Division																	
3.00	ALL	Sky	IFC Drawing Changes - Section 1A - Drainage																	
3.00	ALL	Sky	IFC Drawing Changes - Leith Walk																	

2.08b Unapproved Changes

INTC	TCO	DRP	Section	Activity	QS	Description	Assessment			Status			Working Estimate					Remarks	
							Budget	Actual	Variance	Estimated	Actual	In principle agreed, but not approved	not agreed	Budget	Other Prelim.	Consortum Fes7.4 %	OH&P Margin	Margin Intc	
300	Planning	101a	IFC Drawing Changes - Section 7 Soft Landscaping			500,000.00	500,000.00			345,593.30									
301	Planning	101a	IFC Drawing Changes - Sect 7 Track Vertical and Horizontal Alignment			1,024,443.45				1,024,443.45									
302	Planning	101a	IFC Drawing Changes - Drainage - Gogarburn to Airport			100,000.00	75,000.00	100,000.00		100,000.00									
303	Planning	101a	Princes Street IFC Drawing Changes			10,000.00			5,000.00		10,000.00								
304	Planning	101a	Earthworks Quantity variances bew IFC Trackwork Drawings and MX Data																
305			IFC Drawing Changes - Gogarburn Retaining Walls																no further action under this INTC-Ref.
306			Shandwick Place TRD Surge																
307			Proposed CEC changes to demarcation requirements			30,814.78	25,000.00	20,000.00	50,814.78	30,814.78									
308			Rev Alignment Pierry Place, York Place, London Road Junctions - Stage 1 & 2			100,000.00	58,872.90	58,872.90	58,872.90	58,872.90	50,147.2			3,710.90	5,014.73	8.52%			
309			Rev Alignment Pierry Place,YorkPlace, London Road Junctions - Stage 3 & 4			2,744.74			2,744.74										
310			Carrick Knowe Underbridge Obstructions			2,744.74			2,744.74										
311			A8 Underpass Phased Pte To levels			34,319.3			34,319.3										
312																			no further action under this INTC-Ref.
313			Sky Existing gully connections at Chalmers 272/208 BHS			3,704.88			3,704.88										
314			Pavement slabbed footway following MUDFA works			884.00	884.00	884.00		884.00									partly approved (see 2.08a); figures here concerning not approved portion
315			Sky Breakout/taimed concrete/butt			7,325.78			7,325.78										
316			Partial or do not Do Dep Site																
317			Change in route/affection level by agreement to A8 and Gogarburn from step																no further action under this INTC-Ref.
318			Remove spot from Greathill Depot																no further action under this INTC-Ref.
319			Remove environmental ion balloon from Greathill Depot																partly approved (see 2.08a); figures here concerning not approved portion
320			Remove spot from Greathill Depot																no further action under this INTC-Ref.
321			Delay Only																
322			Transfer of private utility diversions from MUDFA at Edinburgh Park			2,000.00	1,000.00	1,000.00	2,000.00										to be carried out by others - assessment only for above/c costs
323			Street Lighting - Height of poles																
324			Release of exis spes and shales at gogarburn																no further action under this INTC-Ref.
325			X-type Wts																no further action under this INTC-Ref.
326			Edinburgh Park Bridge Structural Fill																no further action under this INTC-Ref.
327			Edinburgh Park Bridge Structural Fill																no further action under this INTC-Ref.
328			Sect 1D - Additional Systen Sheet																no further action under this INTC-Ref.
329			Additional Measurat Geod Street			4,815.93	4,200.00	3,500.00	4,815.93										
330			Provide Corex signs and double yellow lines on George Street			3,082.23			3,082.23										
331			Additional Signs at George Street/St Andrews Square			2,394.31			2,394.31										
332			Replace MASS barriers at George Street, Hanover Street and Frederick Street			2,538.48			2,538.48										
333			Trial Holes in Princes Street - Site Investigation			331,109.00	250,000.00	100,000.00	331,109.00					250,000.00	180,000.00	33,250.00	10,690.00	5.08%	
334			Failure Only																
335			Incomplete MUDFA Works at the Princes Street/Mound Junction																
336			Haymarket Junction - Underground Chamber Cittern Terence			125,000.00			125,000.00										
337			ICD			Traffic Management - Provide Wider Area Signage to Princes Street													
338			New Manhole (MH1) at Gabriele Place			1,498.23	1,000.00	750.00	1,000.00						832.35	1,000.00	832.35	8.44%	
339			Gogarburn Bridge East Abutment - excess groundwater																no further action under this INTC-Ref.
340			Haymarket Station - Network Ball Access Driveway			2,814.6	2,500.00	2,000.00	2,814.6										
341			Demo lab all Structures on Plots no 97 and 102 in Roseburn Street			25,000.00	10,000.00	6,000.00	25,000.00										partly approved (see 2.08a); figures here concerning not approved portion
342			Transfer MUDFA Utility Diversions Sect. 5.C/Conflict Schedule sc-BT 05																no further action under this INTC-Ref.
343			Transfer MUDFA Utility Diversions Sect. 5.C/Conflict Schedule sc-BT D 05																partly approved (see 2.08a); figures here concerning not approved portion
344			Geal and Aras - Additional investigation and testing to land/area																
345			Geal and Aras - Surcharge and monitoring of surcharge			40,000.00			50,000.00										
346			Dhu Gogar Landfill Area - Soil Nailing and Reinforced Earth			500,000.00	400,000.00	60,000.00	601,543.49										
347			Review OLE foundation and layout Section																
348			Redesign of OLE poles foundations due to increased loadings - Line 2			85,723.13	75,000.00	45,000.00	101,723.13										
349			Amend OLE system and documents			7,643.01	7,500.00	7,000.00	7,643.01										
350			Amend OLE system and documents																
351			Amend OLE system and documents																
352			Amend OLE system and documents																
353			Combined OLE/Pole/Lighting poles																
354			Amend OLE system and documents																
355			Amend OLE system and documents																
356			Section 1C/1B - Charles Square West End Oil Parking																
357			Section 1C/1D - Princes Street Ramps/Berter																
358			Section 1C/1D - Stair/Steps at George Street and Frederick Street																
359			Section 1C/1D - Additional Traffic Management to Princes Street			1,000.00			1,000.00										no further action under this INTC-Ref.
360			Section 1C/1C - VMS Signs on Princes Street/Gullane Inc Rd 4+																No limited grants under project No.000
361			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion			1,000.00			1,000.00										
362			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
363			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
364			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
365			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
366			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
367			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
368			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
369			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
370			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
371			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
372			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
373			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
374			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
375			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
376			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
377			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
378			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
379			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
380			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
381			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
382			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
383			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
384			Section 1C/1D - Production of As Built Drawing for Princes Street Diversion																
385			Section 1C/1D - Production of As Built																

2.08b Unapproved Changes

INTC	TCO	DRP	Section	Activity	QS	Description	Assessment			Status			Working Estimate						Remarks
							Request	Review	Comment	Reviewed	In principle agreed, but not approved	Not agreed	Request	Design for performance design & estimate	Other Prelims %	Consentor Fes7.4 %	O&R Margin	Margin %	
						Redesign of Drainage at BAA/CCRC Interface	1,171.00												
						Changes to TGO+ Drawings													no further action under this INTC Ref.
						BAA Drainage at Depot													
						Underground Chamber - West Maitland Street													
						S5m Underground Chamber - Wall Maitland Street	8,013.72												8.52%
						Sky Utility liaisons associated with Lindsay Road	41,985.28	31,985.28	21,985.28	41,985.28									
						Sky Accommodation Works - Relocate Access steps at 33 Ocean Drive													
						IFC drawing changes - Section 5A - Ducting and Cable Routes	600,000.00	500,000.00	76,985.31										
						Developed kinematic envelope (DKE) check	15,118.77	12,500.00	10,000.00	15,118.77									8.52%
						Construction of no sewer pipe available and new chamber at Lindsay Road													
						Additional manhole requirement - Section 5A	7,085.74	5,000.00	4,000.00	7,085.74	4,290.0	2,395.74							
						AbUnderpass - GTWoks - Slew 2 way and 4 way ducts													partly approved (see 2.08a figures here concerning not approved portion)
						Tram Stop Development Workshops	25,000.00	20,000.00	15,000.00	25,000.00									
						AU1 SubSystem Development Workshop - changes/adding	100,000.00	80,000.00	130,000.00										
						Sky Issued to Classou (CEC Roads TAAS) for													
						Sky Prepared severing plan at Walker's Lane Bridge	59,708.48	50,000.00	40,000.00	59,708.48	59,708.48								
						A road bridge at 120													covered by INTC 155
						Tower Place Reservoir Parapet													
						CEC request for turning head at Depot	5,812.47	5,000.00	5,000.00	5,812.47	5,812.47	4,951.00	319.37	494.82	8.51%				
						CEC request for a turning head at Depot	4,487.5	4,000.00	4,000.00	4,487.5									
						Change to substation arising from development workshops	25,000.0	20,000.00	15,000.00	25,000.00									
						Culvert 1 - Excavation below formation level	25,000.0	15,000.00	15,000.00	25,000.00									
						Sky Mandelson Street operational track crossover													
						Gogar Depot South embankment reinstatement and associated drainage works													
						Development workshop for drainage - changes/adding													
						Development workshop for drainage - changes/adding													
						Piling obstructions encountered in guided busway													
						Sky Testing to carriageway at Letch Walk	54,197.94	40,000.00	10,000.00	54,197.94	54,197.94								
						Sky Diversions of cables at Tower Place bridge	10,000.00	1,000.00	1,000.00	10,000.00									
						IFC drawing changes - Newmarket Car Park	12,294.78	100,000.00	75,000.00	12,294.78									
						Q00 Design issued for Construction Drawings Murrayfield Stadium Tram Stop	20,000.00	15,000.00	10,000.00	20,000.00									
						IFC drawing changes - Section 5A - Ducting and Cable Routes													
						IFC drawing changes - Section 5C - Ducting and Cable Routes	10,000.00	80,000.00	70,000.00	10,000.00									
						IFC drawing changes - Section 1A - Ducting and Cable Routes													
						IC1/D Princes street arches	29,000.0	10,000.00	10,000.00	29,000.00									
						Reinforced Rineda Track													
						Fredrick Street pedestrian crossing	20,000.00	15,000.00	10,000.00	20,000.00									
						S5m Picardy Place - redesign north side to incorporate a fourth lane eastbound	50,000.0	40,000.00	30,000.00	50,000.00									
						RH1 R5 tramstop - Provide future Proofing	50,000.0	40,000.00	30,000.00	50,000.00									
						Additional excavation at Carrick Knowe North Abutment					399.2								
						Tracks/ideagnage	20,000.0												
						Additional lighting Cumnock Carrick Knowe Bridge	10,000.0												
						Removal of structures at Russell Road Retaining Wall													
						Revised IFCs Russell Road Retaining Wall - additional pile	5,000.00	4,000.00	3,000.00	5,000.00									7.39%
						GH1 Additional footwave access/Step Access Bridge													
						OLE ballast reinforcement - site phasing													
						Sky IFC drawing changes - Section 7 - Ducting and Cable Routes	10,000.00	80,000.00	10,000.00	10,000.00									
						Russell Road Retaining Wall - piling obstructions - alternative design required	20,387.83												
						Opel - Movement of Air Compressor Room	25,000.00	20,000.00	15,000.00	25,000.00									
						Reconstruct existing Sewer/Water mainline in South St. Dundas Street													
						IFC changes to Road Reinforcement Systems Specification	50,000.0												
						Floating Slab in City Centre													
						IFC changes to Road Markings and Stud Specification	50,000.00												
						Southern Power Utility Division 5A/SD 035 at Russell Road Retaining Wall	10,000.0	7,500.00	5,000.00	10,000.00									
						Removal of asbestos from plots 95, 97, 101 & 102 at Russell Road RTW	2,522.15	2,000.00	2,000.00	2,522.00									
						SSm Reduc/locops S Andrews Square													
						Traffic Management to accommodate introduction of bus lanes on Princes Street	25,000.0	20,000.00	15,000.00	25,000.00									
						OLE Planning consent and CEC Technical Approval (Siemens)													
						Leith Walk/Highway bridge - special track form													
						Additional support post & equipment	20,000.0												
						Leith Walk-BT apparatus diversion delaying commencement of Infraco works	150,000.00												
						Development workshop for earthling and bending - change scheduling	40,000.00	30,000.00											
						Changes to Traffic Management/Gordon Street													
						Leith Walk/Highway bridge - special track form													
						Leith Walk-BT apparatus diversion delaying commencement of Infraco works	150,000.00												
						Development workshop for earthling and bending - change scheduling	40,000.00	30,000.00											
						Changes to Traffic Management/Gordon Street													
						Leith Walk/Highway bridge - special track form													
						Additional support post & equipment	20,000.0												
						Leith Walk-BT apparatus diversion delaying commencement of Infraco works	150,000.00												
						Development workshop for earthling and bending - change scheduling	40,000.00	30,000.00											
						Changes to Traffic Management/Gordon Street													
						Leith Walk/Highway bridge - special track form													
						Additional support post & equipment	20,000.0												
						Leith Walk-BT apparatus diversion delaying commencement of Infraco works	150,000.00												
						Development workshop for earthling and bending - change scheduling	40,000.00	30,000.00											
						Changes to Traffic Management/Gordon Street													
						Leith Walk/Highway bridge - special track form													
						Additional support post & equipment	20,000.0												
						Leith Walk-BT apparatus diversion delaying commencement of Infraco works	150,000.00												
						Development workshop for earthling and bending - change scheduling	40,000.00	30,000.00											
						Changes to Traffic Management/Gordon Street													
						Leith Walk/Highway bridge - special track form													
						Additional support post & equipment	20,000.0												
						Leith Walk-BT apparatus diversion delaying commencement of Infraco works	150,000.00												
						Development workshop for earthling and bending - change scheduling	40,000.00	30,000.00											
						Changes to Traffic Management/Gordon Street													
						Leith Walk/Highway bridge - special track form													
						Additional support post & equipment	20,000.0		</										

2.09 Payment Status

PROGRESS		INVOICE						PAYMENT					
PERIOD	PROGRESS	No.	Application	Invoiced (Accepted)	Variance Certified	ADVANCE PAYMENT %	RETENTION MONEY %	OTHERS %	TOTAL	DU DATE	RECEIVED ON	excluding VAT	REMARKS
Actual Performance												0	0
1	MONTH	500,000		21,389,899	19,100,000	-2,289,899	0	0	19,100,000	30/06/2008		0	
May-08	ACCUM	500,000		21,389,899	19,100,000	-2,289,899			19,100,000			0	
2	MONTH	1,052,000		2,414,100	2,289,899	-124,201	0	0	2,289,899	15/07/2008	04/06/2008	19,100,000	
Jun-08	ACCUM	1,552,000		23,803,998	21,389,899	-2,414,100			21,389,899			19,100,000	
3	MONTH	-1,552,000		-23,803,998	-21,389,899	2,414,100	0	0	-21,389,899	11/08/2008	04/07/2008	2,289,899	
									0			21,389,899	
4	MONTH	4,348,256		26,720,722	25,784,259	-936,463	0	0	25,784,259	11/09/2008	01/08/2008	4,394,360	
Aug-08	ACCUM	4,348,256		26,720,722	25,784,259	-936,463			25,784,259			25,784,259	
5	MONTH	1,046,633		971,518	739,994	-231,525	0	0	739,994	08/10/2008	29/09/2008	739,994	
Sep-08	ACCUM	5,394,889		27,692,240	26,524,252	-1,167,988			26,524,252			26,524,252	
6	MONTH	3,339,638		705,826	809,079	103,253	0	0	809,079	14/11/2008	31/10/2008	809,079	
Oct-08	ACCUM	8,734,527		28,398,066	27,333,331	-1,064,735			27,333,331			27,333,331	
7	MONTH	1,724,602		1,584,058	625,106	-958,953	0	0	625,106	22/12/2008		0	
Nov-08	ACCUM	10,459,129		29,982,124	27,958,437	-2,023,688			27,958,437			27,333,331	
8	MONTH	2,480,873		5,108,480	1,116,659	-3,991,821	0	0	1,116,659	22/01/2009	08/12/2008	1,741,764	
Dec-08	ACCUM	12,940,002		35,090,604	29,075,095	-6,015,509			29,075,095			29,075,095	
9	MONTH	584,252		5,960,121	1,858,032	-4,102,089	0	0	1,858,032	02/03/2009	30/01/2009	1,858,032	
Jan-09	ACCUM	13,524,254		41,050,724	30,933,127	-10,117,597			30,933,127			30,933,127	
10	MONTH	1,739,311		0	1,288,964	1,288,964	0	0	1,288,964	19/03/2009		0	
Feb-09	ACCUM	15,263,565		41,050,724	32,222,091	-8,828,633			32,222,091			30,933,127	
11	MONTH	1,578,820		0	3,532,588	3,532,588	0	0	3,532,588	03/04 &	04/03/2009	2,979,868	
Mar-09	ACCUM	16,842,385		41,050,724	35,754,680	-5,296,045			35,754,680	17/04/2009	17/03/2009	33,912,994	
12	MONTH	3,034,909		2,429,613	2,227,854	-201,759	0	0	2,227,854	14/05/2009	14/04/2009	1,841,685	
Apr-09	ACCUM	19,877,294		43,480,338	37,982,534	-5,497,804			37,982,534			35,754,680	
13	MONTH	2,268,403		3,383,746	0	-3,383,746	0	0	0	05/06/2009	11/05/2009	2,227,854	
May-09	ACCUM	22,145,697		46,864,083	37,982,534	-8,881,549			37,982,534			37,982,534	
14	MONTH	2,048,589		4,050,740	2,264,088	-1,786,652	0	0	2,264,088	02/07/2009	03/06/2009	2,264,088	
Jun-09	ACCUM	24,194,286		50,914,824	40,246,623	-10,668,201			40,246,623			40,246,623	
15	MONTH	1,531,274		6,303,137	7,760,338	1,457,200	0	0	7,760,338	27/07/2009	02/07/2009	4,560,338	
Jul-09	ACCUM	25,725,560		57,217,961	48,006,960	-9,211,001			48,006,960	05/08/2009	28/07/2009	44,806,960	
16	MONTH	6,312,045		2,177,338	3,020,906	843,567	0	0	3,020,906	25/08/2009	05/08/2009	6,220,906	
Aug-09	ACCUM	32,037,605		59,395,299	51,027,866	-8,367,434			51,027,866			51,027,866	
17	MONTH	3,782,691		2,666,077	2,400,346	-265,731	0	0	2,400,346	25/09/2009		2,400,346	
Sep-09	ACCUM	35,820,296		62,061,377	53,428,212	-8,633,165			53,428,212			53,428,212	
18	MONTH	3,930,846		5,478,014	5,379,520	-98,494	0	0	5,379,520	12/11/2009	27/10/2009	2,194,682	
Oct-09	ACCUM	39,751,142		67,539,390	58,807,732	-8,731,659			58,807,732			55,622,894	
19	MONTH	7,287,813		0	4,173,384	4,173,384	0	0	4,173,384	11/12/2009	11/11/2009	3,184,837	
Nov-09	ACCUM	47,038,955		67,539,390	62,981,116	-4,558,274			62,981,116			58,807,732	
20	MONTH	3,634,709		6,183,662	2,737,744	-3,445,918	0	0	2,737,744	14/01/2010	11/12/2009	4,173,384	
Dec-09	ACCUM	50,673,664		73,723,052	65,718,860	-8,004,192			65,718,860			62,981,116	
21	MONTH	2,632,320		6,003,662	2,344,664	-3,659,197	0	0	2,344,664	10/02/2010	13/01/2010	2,737,744	
Jan-10	ACCUM	53,305,984		79,726,914	68,063,524	-11,663,390			68,063,524			65,718,860	
												65,718,860	
												(w/o Advance Payment)	
												(with Advance Payment)	

2.11 Monthly Report on Quality Management

1. Audits

1.1 Internal Audits

Audit-No	Date	NCRs raised	NCRs Closed-Out	%	Corrective Actions

1.2 External Audits (e.g. by Client / BSI)

Audit-No	Date	NCRs raised	NCRs Closed-Out	%	Corrective Actions
TSA-09-01 (System Eng / Integration)	28/08/2009	4	2	50%	
TSA-09-03 (Design Assurance Process)	01/10/2009	3	1	33%	1 Observation
tie Audit Drainage ITP Gogar Depot	27/01/2010	0	0	0%	
tie Audit Design Assurance	27&28/01/2010				Awaiting Report

2. Inspection and Testing

Section	ITPs				Non-Audit NCRs				
	Planned	In-Production	Completed	% Comp'd	Raised		Closed out		
1A	122	0	0	0%	1	0	0	0	0%
1B					0	0	0	0	0%
1C	13	12	0	0%	5	1	2	1	40%
1D	14	14	0	0%	5	2	0	0	0%
2					4	0	3	0	75%
5A					0	0	0	0	0%
5B	14	3	1	7%	10	1	4	0	40%
5C	6	0	0	0%	1	0	1	0	100%
6	27	6	0	0%	12	4	8	1	67%
7	68	10	10	15%	4	1	3	1	75%
System NCRs (non-audit)					18	4	11	1	61%
Cancelled					3	0	3	0	100%

3. Further quality-related events during this month

(please describe shortly)

The BSC Consortium & BB Quality Manager Douglas Ross left the Project/Bilfinger on the 08th January 2010 and will be replaced by early February 2010. All 17 BB ITPs reviewed by tie are now 'Level A – No Objection status', whilst another 2 (from Barr) are currently in preparation. Siemens (BAM) ITP for Track Installation is 'Level B' status and the ITP for 'OLE Pole Erection' is currently being reviewed by tie. Various 'ITP Packaging Readiness Workshops for Princess Street Works' and lessons learned meetings were held during December 2010. These will be followed up with a BSC internal ITP Packaging Readiness audit on the 08th January 2010 and a joint audit with tie on the 15th January 2010. Discussions are ongoing with tie and CEC regarding introducing a three tier 'Work Site Completion Certificate' process: Interim certificate - to say works site handed over with safety concerns met; Certificate for once snagging completed since handover; and Final certificate for completion of all works. tie cancelled their scheduled 'Gogar Depot Drainage Audit' on BSC/Barr due on 07th January 2010 at Barr's on-site offices. The audit will be re-scheduled. tie are scheduled to carry out a 'Design Assurance, System Integration & Best Value Audit' on BSC on the 18th January 2010 under the terms of Contract clause '104 Information & Audit Access'. tie were scheduled to carry out an 'M&E Design Assurance Process Audit' on BSC on the 28th January 2010, but this has now been postponed and replaced with a 'Design Assurance, System Integration & Best Value Audit' on the same date.

1. Include average number of RR staff cited

OHS email:



OHS fax 0049 (0)611


1. Include average number of BB staff, site workers during the month.
 2. Hours should be included if known or multiply number of staff by monthly hours worked eg x 200
 3. Subcontractor numbers should be estimated if no exact figure known. Average part time workers over month eg 10 workers for half a month = 5.
 4. Do not leave boxes blank, make an estimate. If Return To Work (RTW) date has not yet occurred, keep name in box until RTW date known
 5. These figures are for BBIB Group use, separate returns should be made to Regions or Technical depts for their statistics & close out, so duplication does not occur. See example in manual
 6. All lost time or subsequent developments refer back to the month when the injury occurred
 7. Counting for 3D+ accidents include weekends but days lost only count working/earning days

2.13 Project Photographs


see following pages

Picture 01	Section 7	Start of Farrans' Section
Picture 02	Section 6	Depot Building
Picture 03	Section 6	Depot Building
Picture 04	Section 5	Edinburgh Park Station Bridge
Picture 05	Section 5	Edinburgh Park Station Bridge
Picture 06	Section 5	Carrick Knowe Bridge
Picture 07	Section 5	Piling Works at Russel Road RTW
Picture 08	Section 2	Haymarket Viaduct









3.01 Overview Movements of Contingencies

Estimated Risks from Top Sheet (Unqualified Risk Register)		estimated	dissolved	remaining
		GBP	GBP	GBP
01.	Add. Insurances acc. CL. 76.17	10,000		10,000
02.	Liquidated Damages	464,000		464,000
03.	Interface with Railway Authorities	25,000		25,000
04.	Uninsured Economic Losses	132,500		132,500
05.	Delayed Start Of Construction Works	360,000		360,000
06.	Firm items In Value Engineering	279,500		279,500
07.	Quantity Risk Adjusted in Job Estimate 09/2008	1,000,000	292,824	707,176
08.	Corderoy's Quantities For Pavements in Sect. 5	389,000		389,000
09.	CEC Planning	25,000		25,000
10.	Road Safety Audit	250,000		250,000
11.	Network Rail	75,000		75,000
12.	Edinburgh Park	37,500		37,500
13.	Forth Ports	5,000		5,000
14.	HMRI	25,000		25,000
15.	Rails Drainage, Connections to existing drainage	70,000		70,000
16.	Tramstop	71,500		71,500
17.	Bonding and Earthing Not Priced	14,500		14,500
18.	Obstructions / Boulders (Piling And Anchoring)	30,000		30,000
19.	Settlement / Consolidation	20,000		20,000
20.	Soil Stabilization For Traffic on Embankments	100,000		100,000
21.	Reconstruction In Full Depth Of Pavement 1B	197,500		197,500
22.	Labour	40,000		40,000
23.	Staff	40,000		40,000
24.	Performance Of Utility Companies	5,000		5,000
25.	Ecology	1,000		1,000
26.	Pollution	2,000		2,000
27.	Changes In Law	30,000		30,000
28.	Legal Support	100,000		100,000
29.	Value Engineering	200,000		200,000
30.	Interpretation Of Code Of Construction Practice	100,000		100,000
31.	Siemens/BB Scope Split	500,000		500,000
total Estimated Risks from Top Sheet (Unqualified Risk Register)		4,599,000	292,824	4,306,176
Estimated Opportunities from Top Sheet (Unqualified Risk Register)				
32.	Changes in Employers Requirements	-100,000		-100,000
33.	Package Contractors Interface	-10,000		-10,000
total Estimated Opportunities from Top Sheet (Unqualified Risk Register)		-110,000	0	-110,000
Additional Estimated Risks				
34.	Interface Systems & Civils	1,000,000	0	1,000,000
total Additional Estimated Risks		1,000,000	0	1,000,000
Estimated Escalations				
35.	Escalation - Farrans Adjusted in Job Estimate 11/2008	483,046	483,046	0
36.	Escalation total Adjusted in Job Estimate 08/2009	4,388,294	942,000	3,446,294
37.	Enhanced Labour Rate	294,000		294,000
total Additional Estimated Escalations		5,165,340	1,425,046	3,740,294
Contingencies released				
38.	Overall Adjusted in Job Estimate 10/2009	0	3,916,682	-3,916,682
total Additional Estimated Escalations		0	3,916,682	-3,916,682
		total	10,654,340	5,634,552
				5,019,788

	Project: Edinburgh Tram Network as per: 31/01/2010										
	BILFINGER BERGER Civil										
3.02 Design - Drawing Status											
No.	Description Status acc. Sections	Sections		Phase		Total					
		SW	1	2	3	5	6	7	1a Incl. SW	1b excl. SW	
Original SDS Design:											
1	Draft, to be issued for construction	1	5	3	68	0	0	2	11	68	79
2	Issued for External Approval (IEFA), to be IFC	4	20	3	129	15	2	2	46	129	175
3	Issued for Construction (IFC)	17	254	70	261	423	40	119	923	261	1184
4	Partially agreed for Construction (PAFC)	7	207	29	0	57	0	0	300	0	300
5	Agreed for Construction (AFC)	0	0	0	0	0	0	0	0	0	0
6	For As-Built Info Incorporation	0	0	0	0	0	0	0	0	0	0
7	As Built	0	0	0	0	0	0	0	0	0	0
8	Hand over	0	0	0	0	0	0	0	0	0	0
9	Withdrawn	0	1	4	0	1	0	0	6	0	6
10	Not to be IFC	234	153	14	87	103	14	43	561	87	648
11	IEFA, but not to be IFC	95	64	7	41	48	22	22	258	41	299
New Design for Change Order:											
21	Draft, to be issued for construction	80	68	3	0	99	5	27	282	0	282
22	Issued for External Approval (IEFA), to be IFC	17	25	7	0	72	0	3	124	0	124
23	Issued for Construction (IFC)	9	31	6	0	54	26	10	136	0	136
25	Agreed for Construction (AFC)	0	0	0	0	0	0	0	0	0	0
26	For As-Built Info Incorporation	0	0	0	0	0	0	0	0	0	0
27	As-Built	0	0	0	0	0	0	0	0	0	0
28	Hand over	0	0	0	0	0	0	0	0	0	0
30	Not to be IFC	1	0	0	0	4	0	3	8	0	8
31	IEFA, but not to be IFC	0	22	0	0	1	1	0	24	0	24
Existing Design subjected to revisions for Change Order:											
(It is assumed that drawings issued after 1/7/09 have Change Orders incorporated.)											
41	Draft, to be rev. for CO	6	18	6	0	19	9	3	61	0	61
42	IEFA, to be rev. for CO	21	23	1	0	11	5	7	68	0	68
43	IFC, to be rev. for CO	17	185	19	0	176	49	53	499	0	499
44	Draft, revised for COs	3	1	0	0	0	0	0	4	0	4
45	IEFA, revised for COs	7	4	5	0	11	0	0	27	0	27
46	IFC, revised for COs	11	134	18	0	98	141	18	420	0	420
50	Draft, withdrawn for CO	45	0	0	0	2	0	5	52	0	52
51	IEFA, withdrawn for CO	131	6	5	0	0	0	0	142	0	142
52	IFC, withdrawn for CO	0	26	4	0	39	5	0	74	0	74
Total (1~3+5~52)		699	1040	175	586	1176	319	317	3726	586	4312
Part of Original SDS Design still scheduled IFC:											
Issued for Construction (3+5~8+43+46)											
45	573	107	261	697	230	190	1842	261	2103		
Total Issue for Construction (1~3+5~8+41~46)	87	644	125	458	753	246	204	2059	458	2517	
Percentage of Completion IFC	51.7%	89.0%	85.6%	57.0%	92.6%	93.5%	93.1%	89.5%	57.0%	83.6%	
Original SDS Design:											
Issued for Construction (3+5~8+43+46+52)											
45	599	111	261	736	235	190	1916	261	2177		
Total Issue for Construction (1~3+5~8+41~46+50~52)	263	676	134	458	794	251	209	2327	458	2785	
Percentage of Completion IFC	17.1%	88.6%	82.8%	57.0%	92.7%	93.6%	90.9%	82.3%	57.0%	78.2%	
SDS Design incl. Change Orders:											
IFC incl. new Issues for CO (3+5~8+23~28+43+46)											
37	419	94	261	575	207	147	1479	261	1740		
Total IFC incl. new Issues for CO (1~3+5~8+21~28+41~46)	193	768	141	458	978	277	244	2601	458	3059	
Percentage of Completion IFC	19.2%	54.6%	66.7%	57.0%	58.8%	74.7%	60.2%	56.9%	57.0%	56.9%	