



MUDFA / AMIS Management Update & Situation Report Key Facts

- SDS Design currently <u>Provisional</u> with only work in progress since June 2006
 captured on drawings received by AMIS. Drawing are simply line schematics for
 proposed diversions and Utility companies are not totally signed off.
- 2. SDS <u>Detailed</u> Design outputs will not be available on 22nd December 2006 as per the Pre-Construction Services programme (AMIS letters being drafted).
- 3. AMIS constructability and buildability reviews are currently two weeks behind schedule. AMIS MUST address front-end construction resource to survive *.
- 4. Tie are holding release of SDS Design programme to AMIS (Ailsa McGregor)
- 5. Latest SDS Design programme will not be approved by Tie Project / Board. Tie Senior level discussions are ongoing with SDS, and the latest programme approval is currently held pending SDS novation of design services for InfrCo.
- 6. Tie Project Management team are misaligned, not focussed on common delivery and possess little sense of urgency.
- 7. Tie / Alasdair Slessor is very supportive of AMIS and holds high expectations for resolution of all issues going forwards.

AMIS Current Forecast and Predictions

- 1. AMIS will need to take the **initiative** and drive the SDS Utility Design process through buildability analysis to help "Left Shift" and hold programme (Risk).
- 2. Tie will actively encourage AMIS to partake in InfraCo utility works to help disguise poor SDS performance and late delivery of design (Opportunity).
- 3. Political pressures and influences are appearing and Tie are quite sensitive.
- 4. SDS Detailed Design solution will comprise Section phase release commencing Mid-January 07 through to August 2007. This will result in extended construction programme (See 2 above).
- 5. AMIS to record current position and delays in subtle and forward thinking manner. Must secure Alasdair Slessor blessing and approval.
- 6. AMIS will need to address front-end design resources for design reviews and significantly improve the skill set and calibre of Operational Management.
- 7. AMIS will most likely commence work in central Princes Street and Granton Square to Craigleith.