DRAFT PROTOCOL IN RESPECT OF AGREEMENT TO THE REVISED PROGRAMME

Introduction

A review of the programme has been undertaken to ensure that the design deliverables are aligned with procurement activities to enable delivery of the Infraco and Tramco procurements to the new baseline programme.

This paper and supporting documents sets out the principles agreed between SDS, CEC and tie on achieving this objective.

Agreed Programme

The new baseline programme is as appended to this paper (reference) and as supplemented by the Procurement Key Design Deliverable Schedule.

The design elements of the programme are taken from the current SDS programme. The outputs identified provide information for three critical aspects of the Project:-

- 1. For procurement of Infraco and Tramco
 - a. To enable selection of preferred bidder
 - b. To enable delivery of a final deal, culminating in a contract award
- 2. To obtain the statutory prior approvals from CEC
- For construction drawings to enable the commencement and completion of construction works to programme.

Principles For Delivery To The Programme

All parties agree that delivery to the dates set out in the agreed programme is critical to the delivery of the recommendation for preferred bidder and subsequent award of contract. In particular all parties:-

- Accept that the designs will be delivered in complete pre agreed packages for review by CEC for the purposes of obtaining Prior Approval consent.
- Will provide the necessary co operation and support to enable tie to deliver the Infraco and Tramco procurements in accordance with the agreed programme.
- Accept that the delivery of the design information to tie as set out in the attached schedule (Procurement Key Design Deliverable Schedule) is necessary deliver the Infraco preferred bidder and final deal.
- Recognise that in respect of Prior Approvals and issue of designs for construction delivery to the agreed programme is contingent on resolution of the Critical Issues.
- Will co operate to resolve the Critical Issues in a timely manner.
- Will co operate and proactively to resolve all other issues and problems that are, or if not resolved, will prevent the delivery of the agreed programme.
- Agree that other than some latitude at the margins in respect of the nomination of preferred bidder for Infraco and Tramco that there are no realistic fallbacks (i.e. ones which do not threaten the affordability and programme of the Project) in the event that the dates in the programme are not met.

DRAFT

Relationship to Contract Agreements

This protocol does not constitute a contractual agreement and does not change or affect the interpretation of contract between SDS and tie or the statutory obligations of CEC.

Matthew Crosse Steve Reynolds Duncan Fraser tie SDS CEC

DRAFT PROCUREMENT KEY DESIGN DELIVERABLE SCHEDULE

Design Information Required pre Preferred Bidder (For Phase 1a)

Info	Description	Due Date	Comment
<u>Update</u>	<u>Description</u>	Due Date	<u>oomment</u>
No No			
1	Drawings reflecting interchange	Done	
'	charette changes	Bone	
1	12 Critical structures	21/3/07	Issued to tie
1	Wheel / Rail Interface report	Issued	Issued to tie - check
2	Environmental management plan	Issued	
2	Contaminated Land Plan	12/3/07	Issued to tie
2	Typical tramstop designs (within	Issued	Issued to tie
	World Heritage area and outside		
	World Heritage site) – generic		
	designs		
2	Design Assurance Process	Complete	The state of the s
	System Integration Plan (initial)	Issued with PD	Has this been issued to bidders?
1	Archaeological surveys	Done	Gogar depot remaining
3	Indicative roads, pavings,	7/5/07	- Samuel Property of the Control of
247	landscaping and traffic measures –	N 0 19002 W 102	
	See description below for detail		
	System Performance Validation		
_	Package		
3	 Run time model plus 	25/5/07	
	assumptions and		
	constraints, and provide		Bravida Tram parformance
	confirmation that the		Provide Tram performance info to bidder
	performance of the two		Into to bidder
	Tram vehicles is within		
	the run-time model		
	assumptions.		
	assumptions.		
3	Ground Investigation for track route	5/6/07	
	and depot	0.0.0.	
3	Trackform and stray current	11/6/07	
	requirements		
100	OLE _		
1	Dynamic simulation report	16/3/07	Check issued
2	o Final Technical and	27/4/07	
4	Pantograph spec o Pole Schedule Loading	27/4/07	
"	Chart	29/6/07	
4	○ Layouts	28/6/07	
4	Final Building Fixings		
*	Schedule	13/7/07	
	TRO Plan / Strategy		By tie (K.Rimmer) - hold
4	S&CC systems performance specs	4/7/07	
3	System integration Plan – process's,	11/6/7	Will be updated with
	update plan, interface matrix		evolving design
	System Integration Spec's		

DRAFT

4	Alignment drawings including MX modelling (PWay drawings)	19/7/07	
4	Indicative drainage for track and roads	19/7/07	To be agreed with SDS
4	Sub stations and power supplies information	23/07/07	
4	Utilities detailed designs and C4s	20/7/07	
5	Systems Interface Matrix	14/8/07	
5	Remaining structures (excl Balgreen Road Bridge)	9/8/07	
5	Final maintenance performance regime incl final RDA (Roads Demarcation Agreement)	30/7/07	Discuss with AR
	,		

Bidders

- 1. Operator led issues on system wide issues
- 2. MTTR and MTBF data for system elements and components (other than bidders prescribed /selected components)

By Others

1. Infraco TTRO Schedules

Information required pre Preferred Bidder should be to the standard that would be issued to tenderers to enable them to price the works with minimal risk allowances and contingencies

Requirements for indicative roads, pavings, landscaping and traffic requirements

Indicative information required setting out the likely requirements for this work. The scope to be defined is the extent of roads and pavings reinstatement and/or refinishing and the standard that this work is to be delivered to in each area of the route. This should also include landscaping and the physical work (kerb realignments, traffic light work and street furniture etc) required to deliver the Core Measures and if possible an indication of likely Wider Area measures work (where this is not defined on the drawings setting out the junctions work). The information needs to be on marked up general arrangement drawings with accompanying explanatory scope definition documents.

DRAFT Design Information for Final Deal (For Phase 1a)

	Due Date	Comment
Any prior approvals and other approvals attained to date (issue approvals tracker)	n/a	Latest available to be issued with Final deal Information Pack
Final roads, pavings, landscaping and traffic measures	22/8/07	Is this date realistic – SDS to confirm
Core Measures and Wide Area traffic management works (work to signals, pavings and signage etc)	21/10/07	Is this date realistic – SDS to confirm
Approvals and consents (statutory and non statutory) status schedule, plus details of all approvals and consents obtained to the date of settling the Final Deal	n/a	Latest available to be issued with Final deal Information Pack
Planned Network Rail possession details		Tie to set
Other information updated from Preferred Bidder stage		Issue as becomes available but no later than the date for the Final Deal Package
Design assurance documentation including CAT check certificates HMRI letters of no objection Tie/SDS assurance documentation HMRI minutes HAZOP data Design risk profile (HAZOP, HAZIDS plans)	Comp DD	with emerging design with emerging design with emerging design
Design Verification Review 1A	9/8/07	
Design Verification Review 1B	26/9/07	
Design Verification Review 1C	24/10/07	
Design Verification Review 1D	27/9/07	
Design Verification Review 2A	4/7/07	
Design Verification Review 5A	5/11/07	
Design Verification Review 5B	15/8/07	
Design Verification Review 5C	3/8/07	
Design Verification Review 6	20/7/07	
Design Verification Review 7A	12/7/07	
Immunisation – EMC and EMI and survey work	1/10/07	
Final structures (Including – Balgreen Road)	29/10/07	
CDM pre tender H&S plan		TBC
Stage 2 safety audits (road safety audits)		With relevant elements of Detailed Design

DRAFT

Design Information to be provided for Due Diligence Phase (For Phase 1a)

Emerging Detailed Design	
 Critical items 	
 Remainder 	
System integration Plan including matrix etc	3/12/07
Details of how system assurance will be	3/12/07
delivered	
Final System Performance Validation	3/12/07
Package	
 Run time model and associated 	
 PWay drawings 	
 Performance curves for tram 	
 Assumptions and constraints 	
Power simulation model	

Note:- To be developed in discussion with Infraco bidders