
From: Jim McEwan
Sent: 04 March 2009 16:23
To: Damian Sharp
Subject: RE: tie/Carillion Weekly Progress Meeting - update from Damian

Damian

This is just the usual tale of little or no delivery. Will we get 6-10 this week.

I'd like a meeting with SDS for next week set-up.

jim

From: Damian Sharp
Sent: 03 March 2009 16:01
To: Tara Edgar
Cc: Graeme Barclay; Jim McEwan
Subject: RE: tie/Carillion Weekly Progress Meeting - update from Damian
Importance: High

Tara

I can't be there tomorrow so here is an update on my actions:

Newhaven – Playhouse

Item 4 – I have been chasing SDS daily for the Constitution Street utilities v permanent design drawings. The latest is that SDS were trying to get me something for today – particularly for Foot of the Walk to the Dock Gates.

Item 5 – Plates 6-10. The issue of these has been put back until tomorrow because SDS had allowed their telecoms guy to go on leave last week because they thought they would be working on West Maitland Street.

Overall programme analysis was in my e-mail of last Wednesday (attached) which showed that given a clear field SDS had (up until the 3 day delay on Plates 6-10 this week) generally kept pace over January and February but delivered items in a different order to cope with work that is available and to cope with the re-design caused by SGN not approving the original SDS proposals.

General issues

Item 1 – SDS resourcing. SDS has still not produced a resource-loaded programme for utilities work and it is not clear exactly how much resource Halcrow is deploying beyond "1 team". This is the team that is doing the core work of West Maitland St / Plates 6-10 / Plates 1-5 / the Mound.

From the PB point of view, SDS is now devoting part of the time of John Thistlethwaite to the pavement design work (he is doing permanent pavement design with BSC part of the time also). Lee Thornton and Matt Fell are continuing to work on TQs and some other design changes which is extending the availability of existing resource to cover new work as their previous workload is running down. I will press again for a resource-loaded programme so we have visibility of who is doing what.

Reinstatement

I have sent wording for a letter to you and Graeme to review so Graeme can send the updated SDS proposal out to the SUCs. Alan Dolan assures me he has agreed the additional wording with Duncan Fraser that needs to go in the updated response but hasn't produced it yet. I told him again today that we need it today so the letters can go out urgently.

Next task for SDS

I have left messages for Michael Blake to find out whether we have an agreed way forward for SGN in West Maitland St. If not then we need to get SDS started on Plates 1-5. Otherwise the Halcrow utilities team could be sitting idle from Thursday morning.

Damian

From: Tara Edgar
Sent: 26 February 2009 16:57
To: Graeme Barclay; Jim McEwan; John McAloon - TSS; Neil McDonald; 'stephen.miller@carillionplc.com'; 'michael.mann@carillionplc.com'; 'gil.clelland@carillionplc.com'; 'steve.beattie@carillionplc.com'; Gordon Christie; Damian Sharp; John Casserly
Cc: Michael Blake; Ian Clark; Alisdair Dickinson; Kevin Gray; Bob Shaw; Stephen Clemenson ; Steve Crosbie ; Stuart Robertson; 'ian.forbes@carillionplc.com'; 'peter.mcmahon@carillionplc.com'; Bateman Debbie ; 'mark.mckavanagh@carillionplc.com'; Michael O'Connor; Rachael Warrington
Subject: RE: tie/Carillion Weekly Progress Meeting
Importance: High

All,

Please see attached actions from yesterday's meetings, by section. There are also some general actions not associated with a particular section.





Please note your actions and their due dates. If you are unable to attend next week's meeting, please ensure you provide me with an update.

Debbie: could you please forward on to Michael Mann, Steve Curtis.

Many Thanks

Tara

tie Limited
MUDFA
Western Harbour
Leith Docks
Edinburgh EH6 6QF

Tel: 
Fax: 
Mob: 
Email: 

www.edinburghtrams.com
www.tie.ltd.uk