



Transdev Edinburgh Tram

Proposal for **tie's** Design Review Process

Formatted: Font: Bold, Font color: Black, Highlight

Summary

This document proposes a draft process that **tie** could implement to review the designs generated by SDS for the tram project. The process is based around a risk based approach to reviewing the designs, with a focus on those areas that present the greatest perceived risk to the project. CEC is involved in this process. The process suggests a balance of cost and risk that is intended to provide best value to the project overall. The next action lies with **tie**.

Version control

The version and date of this document is shown in the footer, and changes are tracked from the previous draft.

Contents

| | | |
|--------------|--|--------------|
| 1 | Introduction | 3 |
| 2 | Proposed Design Review Process..... | 4 |
| 3 | Steps for Implementation..... | 6 |
| 4 | Deliverables Schedule | 7 |
| 5 | TSS Resource Implications..... | 10 |
| 6 | CEC resource Implications | 10 |
| 7 | Risk transfer..... | 11 |
| 8 | Conclusion | 12 |
| 1 | Introduction | 3 |
| 2 | Proposed Design Review Process..... | 4 |
| 3 | Steps for implementation | 4 |
| 4 | Deliverables Schedule..... | 4 |
| 5 | Resource Implications | 4 |
| 6 | Risk transfer..... | 4 |
| 7 | Conclusion | 4 |

1 Introduction

The delivery of Detailed Designs by SDS has started, but currently **tie** does not have a satisfactory process in place to review these designs. A number of workshops have been held on this subject by **tie**, and TSS has delivered a proposal to **tie** for this process. **tie** has not accepted the proposal from SDS due to the cost implications.

On 26th January, at the Leadership meeting, Transdev agreed to lead a review of the interaction between **tie** and SDS in the development of the design for the system, and. On 7th February Transdev was asked to focus on the Design Review process and drive a design review process into place. On about 20th Feb, tie (Matthew Crosse) advised Transdev (Jim Harries) that the implementation of the process is now the responsibility of **tie's** David Crawley.

This document sets out the process proposed by Transdev and a plan for its implementation, and was amended on 23rd Feb to reflect developments since 9th Feb.

Items in square brackets in this proposal will need some further refinement with **tie**.

Formatted: Font color: Black, Superscript, Highlight

Formatted: Font color: Black, Superscript, Highlight

Formatted: Font color: Black, Superscript, Highlight

2 Proposed Design Review Process

The process for the actual design reviews is set out as a flowchart table below. However, before this process can be set up, preparatory work is needed. The preparatory work is set out in section 3 of this document.

Note that the timescales associated with this process needs to be defined.

| Step | Activity | Who |
|------|--|---|
| 1. | An deliverable that is part of the design arrives from SDS and is entered into tie's extranet. | tie's tie's document controller |
| 2. | The deliverable is identified in the Detailed-Design Deliverables Schedule. Please refer to section 4 of this document. From the schedule, the following are identified: <ul style="list-style-type: none"> The Discipline and Design Reviewer(s) The type of design check required. If the type of check is on a random basis, then a random number generator will be used to decide if this element is to be checked | tie's document controller |
| 3. | If any action by a Design Reviewer is required, then the Design Reviewer is alerted [by email] and a ROR is generated on the extranet with the relevant information from the design deliverable. | tie's document controller |
| 4. | If the element does not need to be checked, then go to step 9. | |
| 5. | The Design Reviewer reviews the document and generates the comments. The Design Reviewer will invite comments from other reviewers where that is considered to add value. <u>These other reviewers will include CEC where appropriate or previously identified in the Deliverables Schedule. Refer to section 4.</u> | Design Reviewer |
| 6. | These comments are added to the ROR. | Design Reviewer or Admin |
| 7. | Where the element is subject to a random check, the Design Reviewer will consider if the results of the review should cause the nature of the random check to be changed. He will advise tie's Engineer accordingly and any changes to the checking process will be made. | Design Reviewer and tie's Engineer |
| 8. | The Status of the Design Element is updated on the Extranet to ["Accepted" or "Rejected"] as set out on the ROR. | Admin |

Formatted Table

| | | |
|----|-----------------------|-------|
| 9. | ROR is issued to SDS. | Admin |
|----|-----------------------|-------|

3 Steps for Implementation

This section sets out the actions needed to implement this process. The process cannot start until these steps have been achieved.

| Step | Task | Who |
|------|--|---|
| 1. | Accept this document, including the change in the risk profile as set out in section 6, and allocate a project manager to deliver the process. | tie Tram Project Director |
| 2. | Obtain a suitable schedule of deliverables the Deliverables Schedule from SDS | Ailsa McGregortie |
| 3. | Discuss and agree with Howard Elwyn-Jones how best to track the overall process, and amend process accordingly | Jim Harriestie |
| 4. | Develop this Deliverables Schedule as set out in section 4 of this document | tie's Engineer or other person allocated by tie |
| 5. | Agree the arrangements with TSS. See resource implications in section 5. | tie [who] |
| 6. | Document the process as a procedure on the extranet | [Jim Harries]tie |
| 7. | Brief all those involved in the process and make it happen. | tie's Engineer or other person allocated by tie |

Formatted: Font: Bold, Font color: Black, Highlight

Formatted: Font: Bold, Font color: Black, Highlight

Formatted: Font: Bold, Font color: Black, Highlight

Formatted: Font: Bold, Font color: Black, Highlight

Formatted: Font: Bold, Font color: Black, Highlight

4 Deliverables Schedule

The format of the deliverables schedule would be developed into the following sample format, with the three additional shaded columns on the right hand side. This development process would be undertaken by **tie**'s Engineer, supported by

- a Transdev representative
- a TSS representative, and
- a CEC representative.

The selection of both the individual Design reviewer and the proportion to be checked will be on a ~~risk-basis~~ professional judgement as below:

- Where SDS is considered to be highly likely to produce acceptable designs, then checking rate will be very low, typically 5%.
- Where there are other processes in place to check the designs, such as independent structural design checks, then the need for **tie** to undertake separate additional checks is ~~likely to~~ should be eliminated
- Where **tie** has specific concerns about SDS, for example in certain aspects of system integration, then the proportion to be checked is likely to be high, and
- Where aspects of the designs are critical to system performance then the checking rate is also likely to be high.

Once the three additional columns have been added, the schedule will be subject to further development in the light of experience gained during the design review process, as set out in section 2, step 7.

A sample of the envisaged schedule is set out overleaf as an example.

Formatted: Font: Bold, Font color: Black, Highlight

Sample Expanded Deliverables Schedule

| Date delivered | Discipline (get SDS to add this) | Title | Doc type | Design Reviewer | Proportion to be checked | Notes |
|----------------|----------------------------------|--|----------|--|------------------------------------|-----------------------------------|
| | Ducting | Duct layouts | | TSS nominee, named | 5% | |
| | | Junction sequencing | | TSS nominee, named | 25% | |
| | | Road layouts | | Transdev nominee, RJ | 100% | Previously 100% reviewed at RDWGs |
| | | Individual substation electrical documentation | | Transdev nominee, JH | 2 substations, Depot and one other | |
| | | Individual substation aesthetics | | CEC nominee | 100% | |
| | SCC | Interface with Operator in Control Room | | Transdev nominee, CW | 100% | |
| | | Track Alignment Design | | TSS nominee, named, and Transdev nominee, RJ | 20% | |

| Date delivered | Discipline (get SDS to add this) | Title | Doc type | Design Reviewer | Proportion to be checked | Notes |
|----------------|----------------------------------|-----------------------------|----------|--------------------------------------|--------------------------|-------|
| | | Anything for prior approval | | TSS nominee, with CEC representative | 100% | |
| | | And lots more rows to add | | | | |

5 Resource Implications

5.1 TSS Resource Implications

The key resource implications are with TSS. The implementation of this process is partly dependant upon the increasing involvement of **tie**/TSS/Transdev with SDS at earlier stages of the design development process as is being separately developed by Kim Dorrington and other senior engineers in the project.

Overall ~~there are three~~ impacts on TSS resources are:

- Increased TSS involvement with SDS in the ongoing dialogue with most of the design disciplines in SDS as is being developed with Kim Dorrington ~~through the group of Engineers that is being led by Jim Harries~~
- A reduction in the potential TSS involvement by moving away from the 100% checking rate of SDS's design that had been required by **tie**
- A reduction in the potential TSS involvement by using resources from outside TSS to undertake some of the checking process. This will reduce the need for TSS checks where TSS checks are duplicating required checking by others. These other resources include Transdev, CEC, and **tie**'s own in house resources where **tie** considers this to be appropriate.
- There may be contractual implications on the relationship between **tie** and TSS

5.2 CEC resource Implications

These are similar to the implications on TSS in that earlier involvement with the design process will offset the need for checking and commenting on designs later. The overall resource impact on CEC of this new process needs to be established by **tie** with CEC.

Formatted: Heading 2

Formatted: Font color: Black, Highlight

Formatted: Bullets and Numbering

Formatted: Bullets and Numbering

Formatted: Font: Bold, Font color: Black, Highlight

Formatted: Heading 2, No bullets or numbering

Formatted: Font: Bold, Font color: Black, Highlight

6 Risk transfer

Currently TSS has been asked to undertake a 100% check of the Detailed Design, and underwrite the design. The process that is set out in this document is likely to be considerably less than a 100% check, and consequently some risk will be transferred from TSS to **tie**. However, the liability for the design still rests with SDS, so the key issue is how to reduce the overall project risk. By undertaking the risk based approach set out in this document, the due diligence process that Infracore will undertake on the emerging design should give Infracore the comfort that not only is the design produced by a competent designer, but also **tie** is approaching the review of the design in an appropriate manner.

7 Conclusion

On balance, it is considered that the process set out in this document present the best value to the project in terms of the programme risk, quality and quantity of design review.