	A	В	С	D	E	F
1			_			
2						
3	Risk ID	Event Si	ig.	Min	Max	Comment
4						
5		off road junction improvements		250		review against modelling outputs
6		Compensation to operating companies		500		explain risk
7		Special Foundations		1500		explain against SI assessment, which tie now has
8		Fill replacement		1368	8208	as above
9		Design rework		500		review against design status
10		Delay against exception weather		500	1000	how assessed/ has this been negotiated out?
11		Steel shortage		500	1000	review against cuttent market trends
12		Third Party consents			2500	review separately
13		Area wide impact Asbetos		60		review against modelled imapcts compare against SI survey information
15		Delayed start on site		3000	250	review against current programme
10	8/0	Delayed start on site		2000		review against current programme review against new PU trench information
17		Safety Incident		۲ 0		benchmark against other tram projects
18		Unknown assets		5	1000	review against validate GPR information-
19		Land & Propery				review against GVD programme
20		Land & Propery			0,00	review against GVD programme
2		Land Value			1620	review against protocol
22		Land				review against protocol
23		Land- CAAD				review against protocol
24		Tramco				review based on award
25		Tramco- risk between award				review based on award
26	907	Tramco tender value exceeded				review based on award
27		3rd party claims			300	review
28		Insufficient DPOFA obligations		3000		review
29		Transdev		3000		review status
30		VE process		8000		status review
31		BC- area wide		500	1250	review
32		BC- Hearing-		1000		legal requirement unless law changed- include cost and time
33		Inflation and delayed revenue		5900	22600	revise based on LB out turns
34		NR Immunisation		?	?	explain risk management and review- catstrophic if not agreed not Tssupport
35		NR Immunisation		100		explain risk management and review- catstrophic if not agreed not Tssupport
36	936	NR Immunisation NR Immunisation		100	500	review
38		NR Immunisation		nii		review review based on bid
39		NR Immunisation		500	1000	review based of fild
4		Prior Appprovals		750		review- delayed programme
40		Roads Design Approval?		1250	1000	review against progress to date with SDS
42		UTMC priotities		nil		compare with modelled out comes- review risk v bus JT
43		TROs		3000		review note hearing requirement
44		TTRO v TRO mirror		nil		review agaisnst legal advice
4		TTRO v TRO gap		1500		review
40		Legal Agreement for Infraco		2000	3000	review against Legal Affaires grop out comes
47		Approvals - CEC lack of opportunity for informed decisons500				review
48		Approvals - CEC design approvals v CAPEXassumptions		500		provide capex information on current design v current cost
49		Mudfa- Utilities divert outside LOD?		100		review as known cases exist and explain why extra cost
50		MUDFA utilities			4000	review against vlaidate GPR and SI
51	164	MUDFA- utilities		2000	4000	review against vlaidate GPR and SI
52	168	MUDFA- safety risk		nil		review Infraco method statement
52	168	MUDFA- safety risk		nil		review Infraco method statement

	А	В	С	D	E	F
53	315	MUDFA- utilities 3rd party claims			10	0 review
54	342	MUDFA- utilities A8 tunnel		1000	150	0 review
55	911	MUDFA utilities SP tunnel		400	60	0 review incl ownership
56	923	MUDFA utilities- incident		nil		review - benchmark
57	44	Late Prior Approvals		900	270	0 review - programme slippage and impact
58	47	MUDFA works delay		400	480	0 review incl impact on Infraco
59	48	Infraco price		5000	1500	0 review against bids
60	52	INFRACO- design scope		nil		review on programme from SDSdeliverables
61	54	Infraco- construction bond		3300	630	0 review bids
62	59	Infraco LD cap		nil		review bids
63	66	Infraco - inadequate integration		1000	300	0 review bids
64	70	Infraco ER definition		900	270	0 review current version with bids
65		Infraco- grond info		200	100	0 review based bids
66	81	Infraco cabling from sun station		750	100	Image: Provide state st