

A	B	C	D	E	F	G	H	I	J	K	L	M	N
Interchange Section	Sub Section	MUDFA Worksite	Worksite Type / Requirements	SDS Proposed Baseline Construction Drawings	SDS Proposed Issue For Construction Drawings	SDS Forecast Issue For Construction Drawings	SDS Forecast Issue For Construction Drawings	Utilities Issue For Construction Drawings Required by the	MUDFA Commence On Site	SDS Revised Issue to SDS	SDS Revised Issue For Construction	SDS Identified Risks	SDS Risk Mitigation Proposals
SB - Crewe Toll (exclusive) to Caroline Park (inclusive)	30	Final Site - Crewe Toll Junction	This area has been agreed with CEC as first work area	20-Mar-07	17-May-07	14-Mar-07		12-Feb-07	19-Mar-07				
SB - Crewe Toll (exclusive) to Caroline Park (inclusive)	30 & 31	Worksite 01 - Crewe Toll to Granton Square (Crewe Toll to Caroline Park)	This area has been agreed with CEC as first concurrent work area	20-Mar-07	17-May-07	14-Mar-07		12-Feb-07	19-Mar-07				
1A - Newhaven Road (inclusive) to Foot of the Walk (exclusive)	23 & 24	Worksite 02 - Newhaven Road to Ocean Drive	This area has been agreed with CEC as first concurrent work area	14-Mar-07	20-Mar-07	16-Feb-07		14-Mar-07	20-Apr-07				
1A - Gogar Depot	1	Worksite 14 - Gogar Depot	Scheduled along with SDN works	20-Mar-07	20-Mar-07	22-Dec-06		14-Mar-07	20-Apr-07				
1B - Foot of the Walk (inclusive) to MacDonald Road (exclusive)	19 & 20	Worksite 03 - Leith Walk to Foot of the Walk	200yds North of London Rd Roundabout to 200yds South of Foot of the Walk. Works to progress in northerly direction.	20-Mar-07	29-May-07	14-Mar-07		23-Apr-07	30-May-07				
1C - MacDonald Road (inclusive) to Princes Street West (exclusive)	19 & 20	Worksite 03 - Leith Walk to Foot of the Walk	200yds North of London Rd Roundabout to 200yds South of Foot of the Walk. Works to progress in northerly direction.	20-Mar-07	04-Jun-07	20-Mar-07		23-Apr-07	30-May-07				
3C - Caroline Park (exclusive) to Granton Square (inclusive)	32 & 33	Worksite 01 - Crewe Toll to Granton Square (Caroline Park to Granton Square)	This area has been agreed with CEC as first concurrent work area	20-Mar-07	15-Jun-07	27-Mar-07		08-May-07	13-Jun-07				
5A - Roseburn Junction (exclusive) to Crewe Toll (inclusive)	25, 26, 27, 28, 29	Worksite 11 - Roseburn Junction to Crewe Toll	Mid August 2007 - Mid December 2007	20-Mar-07	11-Apr-07	07-Feb-07	20-Apr-07	11-Jul-07	15-Aug-07				
1C - MacDonald Road (inclusive) to Princes Street West (exclusive)	16	Worksite 04 - Princes St West to St Andrews Square (exclusive)	Mid Sept - Mid Nov	20-Mar-07	04-Jun-07	20-Mar-07	04-Jun-07	27-Jul-07	03-Sep-07				
1C - MacDonald Road (inclusive) to Princes Street West (exclusive)	34	Worksite 07 - South St Andrews Street	Full closure planned for South St Andrews Street (Mid Sept - Mid Nov)	20-Mar-07	04-Jun-07	20-Mar-07	04-Jun-07	27-Jul-07	03-Sep-07				
5A - Roseburn Junction (exclusive) to Balgreen Road (inclusive)	7, 8, 9, 10, 11, 12	Worksite 12 - Roseburn Junction to Bankhead Drive	Fall-back work area	20-Mar-07	13-Apr-07	24-Jan-07	13-Apr-07	27-Jul-07	03-Sep-07				
5B - Balgreen Road (exclusive) to Edinburgh Park (inclusive)	7, 8, 9, 10, 11, 12	Worksite 12 - Roseburn Junction to Bankhead Drive	Fall-back work area	20-Mar-07	16-May-07	02-Mar-07	29-May-07	27-Jul-07	03-Sep-07				
2A - Haymarket (inclusive) - Roseburn Junction (exclusive)	13	Worksite 13 - Haymarket to Roseburn Junction		20-Mar-07	19-Mar-07	22-Dec-06	19-Mar-07	27-Jul-07	09-Nov-07				
5C - Edinburgh Park (exclusive) to Gogarburn (inclusive)	2, 3, 6	Worksite 09 - Airport to Bankhead Drive		20-Mar-07	21-Mar-07	03-Jan-07	21-Mar-07	27-Jul-07	19-Nov-07				
7A - Gogarburn (exclusive) to Edinburgh Airport (inclusive)	4, 5	Worksite 09 - Airport to Bankhead Drive	Scheduled along with EARL Utilities Diversions	20-Mar-07	19-Apr-07	30-Jan-07	19-Apr-07	27-Jul-07	19-Nov-07				
1C - MacDonald Road (inclusive) to Princes Street West (exclusive)	16	Worksite 05 - St Charlotte St to Shandwick Place (exclusive)	3 x weekend nightshift Fri-Mon	20-Mar-07	04-Jun-07	20-Mar-07	04-Jun-07	27-Jul-07	12-Jan-08				
1C - MacDonald Road (inclusive) to Princes Street West (exclusive)	17 & 18	Worksite 06 - St Andrews Square to London Road	3 x weekend nightshift Fri-Mon for junctions only	20-Mar-07	04-Jun-07	20-Mar-07	04-Jun-07	27-Jul-07	12-Jan-08				
1D - Princes Street West (inclusive) to Haymarket (exclusive)	16	Worksite 05 - St Charlotte St to Shandwick Place (exclusive)	3 x weekend nightshift Fri-Mon	20-Mar-07	07-Jun-07	23-Mar-07	07-Jun-07	27-Jul-07	12-Jan-08				
1C - MacDonald Road (inclusive) to Princes Street West (exclusive)	17 & 18	Worksite 06 - St Andrews Square to London Road	Normal Dayshift working excluding junctions	20-Mar-07	04-Jun-07	20-Mar-07	04-Jun-07	27-Jul-07	14-Jan-08				
1A - Newhaven Road (inclusive) to Foot of the Walk (exclusive)	21 & 22	Worksite 10 - Foot of the Walk to Ocean Drive	Works to progress in northerly direction.	14-Mar-07	20-Mar-07	16-Feb-07	27-Apr-07	27-Jul-07	31-Jan-08				
1D - Princes Street West (inclusive) to Haymarket (exclusive)	14	Worksite 06 - Shandwick Place to Haymarket	Last MUDFA Worksite to integrate with commencement of INFAC@	20-Mar-07	07-Jun-07	23-Mar-07	07-Jun-07	27-Jul-07	22-Feb-08				