

SDS Design Schedule Analysis

Sector	Section	Intermediate Sector	Sub-Sector	Phase	Revised Programme			Revised Programme			Movement since Previous Issue finish date (Days)	Movement since V9 Dec 2006 agreed BASELINE issue finish date (Days)	Comments
					V9 with Amended Utility Dates Data Date 23Oct06 (received 06/12/06) **NEW BASELINE**			V10 Actual Progress to 11Dec (received 22/12/06)					
					Mar-hours	Start	Finish	Mar-hours	Start	Finish			
<p style="text-align: center;">@01-Dec-06 Issue</p>													
<p style="text-align: center;">@01-Dec-06 Issue</p>													
<p>Programme Key Milestones</p>													
<p>Management Project Wide Activities</p>													
<p>Engineering Project Wide Activities</p>													
<p>Procurement</p>													
<p>Haymarket to Newhaven Road</p>													
<p>Haymarket Corridor</p>													
<p>Haymarket to Granton Square</p>													
<p>Granton Square to Newhaven Road</p>													
<p>Haymarket to Gogar</p>													
<p>Gogar Depot</p>													
<p>Gogar to Edinburgh Airport</p>													
					PD	81359.1		PD	81385.1				
					DD	178634.33		DD	178644.08				
					TOT	259993.43		TOT	260029.18				