



**EDINBURGH TRAM PROJECT**  
**Proposed Schedule of Works to Seek Dispensation from CoCP**



Category	Item	Status	Comments
On – Street Track Works	Establish Traffic Management - only as justified - exception rather than the rule	Agreed with comments	Only where justified and agreed. Should be the exception rather than the rule
On – Street Track Works	Delivery of Rails	Agreed	
On – Street Track Works	Cross carriageway ducts.	Agreed with comments	This is to tie in central track ducts to existing drainage/ducts agreed for difficult access & exceptions
On – Street Track Works	Cross carriageway drains	Agreed with comments	This is to tie in central track ducts to existing drainage/ducts agreed for difficult access & exceptions
On – Street Track Works	Tie ins for road surfacing (Planning and Surfacing)	Agreed	
On – Street Track Works	Erection of street lights	Agreed with comments	Agreed for modifications to existing layouts. New build to be done under CoCP
On – Street Track Works	Erection of traffic signals.	Agreed with comments	Agreed for modifications to existing layouts. New build to be done under CoCP
On – Street Track Works	Permanent road markings	Agreed with comments	At major road junctions or area's of difficult access
On – Street Track Works	Rail tie ins at road junctions	Agreed	
On – Street Track Works	Building fixings for OLE	Agreed with comments	For erection of equipment and/or OHL only and not for the actual drilling/fitting of fixings
On – Street Track Works	OLE Columns	Agreed with comments	Only for area's of difficult access
On – Street Track Works	Stringing Catenary Cables.	Agreed with comments	Only for area's of difficult access
On – Street Track Works	Pulling comms and power cables.	Agreed with comments	Only for area's of difficult access
On – Street Track Works	Applying mastic seal to rail edges.	Agreed with comments	Should be the exception rather than the rule
On – Street Track Works	Removing Traffic Management.	Agreed with comments	Should be the exception rather than the rule
On – Street Track Works	Delivery of Tram Stop Shelters and other large equipment.	Agreed	
On – Street Track Works	Work activities in Constitution Street where access is very restricted	Agreed with comments	Only to provide / facilitate for special 3rd party access or similar
Depot	Works necessitated due to possible restrictions on craneage etc enforced by British Airports Authority. - agreed	Agreed	
Works Associated with Network Rail	All works that by the nature of their proximity to the Network Rail Tracks require Possessions to undertake.	Agreed	
A8 Subway	Establish traffic management- agreed	Agreed with comments	In agreement with BAA as there may be restrictions on lighting at night as emergency runway will be in use when main runway is resurfaced.
A8 Subway	Mobilise and demobilise piling rigs- agreed	Agreed with comments	In agreement with BAA as there may be restrictions on lighting at night as emergency runway will be in use when main runway is resurfaced.
A8 Subway	Installation and removal of temporary sheet piles which provide temporary support to the carriageway.- agreed	Agreed with comments	In agreement with BAA as there may be restrictions on lighting at night as emergency runway will be in use when main runway is resurfaced.
A8 Subway	Tie ins for road surfacing (Planning and Surfacing)- agreed	Agreed with comments	In agreement with BAA as there may be restrictions on lighting at night as emergency runway will be in use when main runway is resurfaced.
A8 Subway	Permanent road markings- agreed	Agreed with comments	In agreement with BAA as there may be restrictions on lighting at night as emergency runway will be in use when main runway is resurfaced.
A8 Subway	Removing Traffic Management. - agreed	Agreed with comments	In agreement with BAA as there may be restrictions on lighting at night as emergency runway will be in use when main runway is resurfaced.
General	Dewatering Excavations.	Agreed with comments	By exception
General	Maintenance of Traffic Management.	Agreed with comments	As and when required in response to defects
General	Site Safety. Please provide more details	Agreed with comments	In response to an incident or a planned monitoring activity
General	Completion of concrete pours (power floating etc of bridge decks).	Agreed	
General	Erection of bridge beams, crash decks etc over roads (South Gyle Access, Roseburn Street, Balgreen Road etc.)	Agreed	
General	Works that need to be completed outside normal working hours as a result of Third Party Agreements	Agreed	
General	Movement of Plant and Machinery. - by exception	Agreed with comments	By exception
General	Delivery of abnormal loads. - agreed	Agreed	



**EDINBURGH TRAM PROJECT**  
**Proposed Schedule of Works to Seek Dispensation from CoCP**



Category	Item	Status	Comments
General	Connection of power and telecomm outside peak times or due to the availability of outages.	Agreed	
General	Testing and commissioning of sub-stations. - by exception	Agreed with comments	By exception
General	Testing and commissioning of Trams to avoid traffic problems in case of a breakdown or systems failure.	Agreed with comments	By exception or for specific testing requirements / situations. Not for general training
General	Signal and system integration testing operations. - by exception depending on test	Agreed with comments	By exception depending on test requirements
General	Works adjacent to the guided bus route which would cause disruption during peak times.	Agreed	
General	Works which are programmed but cannot be carried out without causing disruption to City festivals and events. Examples?	Agreed with comments	Specific or unknown events only. Not known embargos or identified events at 28Feb08
General	Road works and footway works that would affect access points to business premises, distribution centres etc.	Agreed with comments	Not as the norm. by exception only

USB00000036\_0002