
From: Hecht, Mathias [mathias.hecht@siemens.com]
Sent: 13 September 2010 10:57
To: Jim Donaldson
Subject: WG: Priority Programme

Fyi

-----Ursprüngliche Nachricht-----

Von: Alastair.Scott@civil.bilfinger.co.uk [mailto:Alastair.Scott@civil.bilfinger.co.uk]
Gesendet: Freitag, 10. September 2010 14:15
An: Hecht, Mathias
Betreff: Priority Programme

Matthias

Further to our discussions this week we have had a discussion with BB and Barr staff and our comments are below.

The 2 main points are late and poor information from SDS (example is today we have been to install a retaining wall along a section of 5C at the tramstop and also today the water main connection point will also have to be altered again. Both of these are new work which we did not know was to happen)

However the keys dates we see are as follows

1. Section 5C, we cannot assess this at present due work as discussed above, however a date of Jan / Feb would be reasonable.
2. Stabling area 2B wc 29/9/10 with exception of poles and cables
3. Area 2C , wc 18/10/10, with exception of poles and cables
4. Area 3A & B, wc 25/10/10 on the assumption that bam install the rails early next week
5. Both aprons and bogies wash wc 1/11/10, we are due to start next week on this however still design issues.
6. Access into workshop equipment rooms by 1/11/10, depends on power being installed in the next 2 weeks
7. Substation should be completed by 11/10/10 for Siemens and wc 20/11/10 for S Power side, including doors but not cladding
8. Shot blast and prime floor area, should have been done this week but was missed as rails were not delivered, new date is Nov sometime dependent on rails being installed and concreted.

In summary there is some small scope to improve, as above, however from our viewpoint we need Bam to perform and SDS to stop issuing new drawings which are both unpredictable.

Regards,

Alastair Scott

Section Manager

Bilfinger Berger UK Limited
9 Lochside Avenue
Edinburgh
EH12 9DJ
United Kingdom

Tel: +44 (0) [REDACTED]
Fax: +44 (0) [REDACTED]
Email: alastair.scott@civil.bilfinger.co.uk
Web: www.civil.bilfinger.co.uk

Bilfinger Berger UK Limited

Executive Management: Richard Walker (Chairman)
Michael Zillgens
Registered Office: 150 Aldersgate Street, London, EC1A 4EJ
Registered in England and Wales
Company No: 2418086

A Company of Bilfinger Berger Ingenieurbau GmbH.

The information contained in this message is confidential or protected by law. If you are not the intended recipient, please contact the sender and delete this message. Any unauthorised copying of this message or unauthorised distribution of the information contained herein is prohibited.

This email and any files transmitted with it are confidential and intended solely for the use of the individual or entity to whom they are addressed. If you have received this email in error please notify the system manager.

Bilfinger Berger (provided by Bilfinger Berger Civil UK Limited Business Systems) confirms that this email message has been swept by MIMESweeper for SMTP for the presence of computer viruses.

www.bilfinger.co.uk
