

**Bilfinger Berger-Siemens- CAF
Consortium**

BSC Consortium Office
9 Lochside Avenue
Edinburgh Park
Edinburgh
EH12 9DJ
United Kingdom

Phone: +44 (0) [REDACTED]

Our ref: **25.1.201/DG/E/06/02/0810/727**

20 October 2008

tie limited
CityPoint
65 Haymarket Terrace
Edinburgh
EH12 5HD

For the attention of Steven Bell, Tram Project Manager

Dear Sirs,

**Edinburgh Tram Network Infraco
Infraco Contract
Application for Milestone Payment No 10 – Schedule Part 5**

We attach our Application for Milestone Payment in accordance with Clause 67 in respect of Period End 11 October 2008 and look forward to a Construction Interim Certificate in accordance with Clause 67.5.

Yours faithfully,

[REDACTED]
C H B Brady
Project Director
Bilfinger Berger Siemens CAF Consortium

Milestone Payment Application

Contract: Edinburgh Tram Network Infraco
Infraco Contract

Employer: tie Limited
CityPoint
65 Haymarket Terrace
Edinburgh
EH12 5HD

Date : 20-Oct-08

Application Nr : 10

Main Contractor: Bilfinger Berger - Siemens CAF Consortium
Lochside House
3 Lochside Way
Edinburgh Park
Edinburgh
EH12 9DT
ML4 3RB

as at : 11-Oct-08

APPLICATION			
	Current Cumulative	Previous Cumulative	Period
00 Mobilisation and Preliminaries			
00A Mobilisation	45,200,000.00	45,200,000.00	0.00
00A Preliminaries	3,239,391.62	2,699,493.01	539,898.60
00C Preliminaries - Siemens	1,392,973.24	1,160,811.03	232,162.21
00D Network Rail Immunisation	0.00	0.00	0.00
00E SDS Interface	1,753,846.15	1,461,538.46	292,307.69
00F Incentivisation	0.00	0.00	0.00
01 Newhaven Road to Haymarket			
01A Newhaven Road (inc.) to Foot of the Walk (exc.)	0.00	0.00	0.00
01B Foot of the Walk (inc.) to McDonald Road (exc.)	0.00	0.00	0.00
01C McDonald Road (inc.) to Princess Street West (exc.)	0.00	0.00	0.00
01D Princes Street (inc.) to Haymarket (exc.)	0.00	0.00	0.00
02 Haymarket Corridor			
02A Haymarket Corridor	0.00	0.00	0.00
05 Roseburn Junction to Gogar			
05A Roseburn Junction (exc.) to Balgreen Road (inc.)	0.00	0.00	0.00
05B Balgreen Road (exc.) to Edinburgh Park (inc.)	0.00	0.00	0.00
06 Gogar Depot			
06A Gogar Depot	0.00	0.00	0.00
07 Gogar to Edinburgh Airport			
07A Gogarburn (exc.) to Edinburgh Airport (inc.)	0.00	0.00	0.00
08 CAF			
08A Tram Supply Contract	12,257,159.28	12,257,159.28	0.00
Subtotal	63,843,370.29	62,779,001.79	1,064,368.50
Additional Works			
Additional Traffic Lights			0.00
SDS Application for payment as detail	2,240,544.29	2,115,132.86	125,411.43
Notified Tie Changes	318,129.85	277,614.18	40,515.67
Subtotal	66,402,044.43	65,171,748.83	1,230,295.60
VAT @ 17.5%			215,301.73
Amount Now Due			1,445,597.33