

28 178

Mr David Smith
MUDFA Project Director
Carillion Utility Services
Western Harbour
Leith Docks
Edinburgh
EH6 6QF

Our Ref: DEL.MUDFA.9022.JC.GB

Date: 16 June 2008

Dear David,

**EDINBURGH TRAM PROJECT – Multi Utility Diversion Framework Agreement
Extension Of Time**


Following our discussions and subsequent agreement of the Revision 06 Programme for the MUDFA Works we write to formally grant an extension of time to the substantial completion of the MUDFA Works. This is pursuant to Clause 38.3 of the Agreement.

In accordance with Clause 38.3 we confirm the substantial completion date has been revised to the 28th November 2008.

For the avoidance of doubt we confirm the Settlement Agreement, reference DEL.MUDFA.7658, signed and dated 9 April 2008, includes for the full and final agreement of all direct and indirect costs associated with the above extension of time.

We trust you find the above to be in order.

Yours sincerely



Graeme Barclay
Construction Director – MUDFA

cc. John Casserly, Dennis Murray, Steve Bell, Thomas Caldwell.

tie limited

Verity House 19 Haymarket Yards Edinburgh EH12 5BH
tel +44(0)11 31 [redacted] fax +44(0)11 31 [redacted] www.tie.co.uk
Registered in Scotland No. SC294919, Registered Office: High Street, Edinburgh EH1 1YJ

CAR00000022_0001