



Date	Revision	Checked	Approved
29-Aug-08		scs	

V26 Baseline
 Actual Work
 Critical Remaining Work
 V31 Baseline Milestone
 Milestone
 Summary

Remaining Work
 V26 Baseline Milestone
 Milestone

CEC01154352_0077



Bilfinger Berger – Siemens – CAF Consortium

10.3 Look Ahead Programme

Issued separately



Bilfinger Berger – Siemens – CAF Consortium

10.4 Tram Programme

To follow.



Bilfinger Berger – Siemens – CAF Consortium

10.5 RFI Register

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00094	BSC-93	Bilfinger Berger Civil	TEMPORARY TRAFFIC MANAGEMENT LEITH WALK	TEMPORARY TRAFFIC MANAGEMENT LEITH WALK Dependant on the issue of IFCs from SDS, construction shoul	Peter Widdowson	12/08/2008 11:18:12	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00095	BSC-94	Bilfinger Berger Civil	TREATMENT OF REDUNDANT SEWER AT GOGAR DEPOT	Following the diversion of the 1500mm diameter sewer at Gogar Depot, please detail what the infill t	Jim Cumberton	13/08/2008 11:43:50	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00096	BSC-95	Bilfinger Berger Civil	ACCESS TO MURRAYFIELD WORKS AREAS	Please advise when the Infraco will be able to gain access to our works area adjacent to the Water o	Jim Cumberton	13/08/2008 11:53:29	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00091	BSC-90	Bilfinger Berger Civil	MATERIAL AT THE EDINBURGH PARK STRUCTURE – SOUTH SIDE	We wish to record that during site visits to the south side of the Edinburgh Park Overbridge it is a	Jim Cumberton	08/08/2008 09:41:01	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00092	BSC-91	Siemens Transportation Systems	CABLE DUCT REQUIREMENT S	As we are informed CEC officially has submitted cable duct requirements for Traffic Light Control an	Robert Kraemer	08/08/2008 10:14:35	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00093	BSC-92	Bilfinger Berger Civil	ROAD DESIGN	Further to RFI 086 I would like to add that Mr Duncan Fraser mentioned in the meeting on 31.07.08 th	Stefan Rotthaus	11/08/2008 18:52:55	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00088	BSC-87	Bilfinger Berger Civil	SECTION 5B - MURRAYFIELD TRAINING PITCHES - SITE INVESTIGATION WORKS	During the pre earthworks trial holes to establish CBR and ground conditions - soils and groundwater	Stefan Rotthaus	06/08/2008 08:23:28	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00089	BSC-88	Bilfinger Berger Civil	SECTION 5C, 6, 7 - THIRD PARTY ACTIVITIES - ARCHAEOLOGY AND MUDFA DEPOT	The ecological consultant retained by Infraco in accordance with 22.2.9 of the CoCP has identified t	Alan Johnstone	06/08/2008 08:25:11	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00090	BSC-89	Bilfinger Berger Civil	SECTION 5B - MURRAYFIELD TRAINING PITCHES - SITE INVESTIGATION WORKS	During the pre earthworks trial holes to establish CBR and ground conditions - soils and groundwater	Alan Johnstone	06/08/2008 08:32:17	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00082	BSC-81	Siemens Transportation Systems	RFI 082	TRAMSOP LIGHTING Issued 31.07.08	Roland Brueckmann	31/07/2008 15:21:50	Open

CEC01154352_0093

RFI Register

Company Bilfinger Berger Civil
 Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00086	BSC-85	Bilfinger Berger Civil	MUDFA: BACKFILL OF SERVICE TRENCHES	Falling Weight Deflectometer tests carried out by BSC from Haymarket to St. Andrew's Square have ide	Stefan Rotthaus	06/08/2008 08:21:22	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00087	BSC-86	Bilfinger Berger Civil	ROAD DESIGN	Please provide the appropriate axle load which you want us to apply to the road design.	Stefan Rotthaus	06/08/2008 08:22:28	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00079	BSC-78	PB	RFI 079	LAND Issued 18.07.08 Response Received 21.07.08	Alan Dolan	24/07/2008 08:13:30	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00080	BSC-79	CAF	RFI 080	BUS TRACKER Issued 21.07.08	Jorge Piqueras	24/07/2008 08:14:49	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00081	BSC-80	Bilfinger Berger Civil	RFI 081	SHANDWICK PLACE / CANNING STREET JUNCTION Issued 29.07.08	Alan Johnstone	31/07/2008 14:23:41	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00075	BSC-74	Siemens Transportation Systems	RFI 075	REQUIREMENTS FPR FLOATING SLAB Issued 11.07.08 Response Received 21.07.08 - TRN-01600	Robert Kraemer	24/07/2008 07:38:42	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00076	BSC-75	Siemens Transportation Systems	RFI 076	DATA REQUIRED FOR NEW ELECTRICITY APPLICATIONS Issued 11.07.08 Response Received 18.07.08	Nigel Baskerville	24/07/2008 07:59:32	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00077	BSC-76	Siemens Transportation Systems	RFI 077	RE-ISSUE OF RFI 067 Issued 14.07.08 Response Received 18.07.08 - TRN-01596	Robert Kraemer	24/07/2008 08:10:35	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00072	BSC-71	Siemens Transportation Systems	RFI 072	RAILSECTION 59R2 / 60R2 Issued 11.07.08 Response Received 18.07.08 - TRN-01593	Robert Kraemer	24/07/2008 07:23:24	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00073	BSC-72	Siemens Transportation Systems	RFI 073	DEPOT TRANSFORMER Issued 11.07.08 Response Received 16.07.08 - TRN-01584	Robert Kraemer	24/07/2008 07:24:40	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00074	BSC-73	Siemens Transportation Systems	RFI 074	WASHING PLANT DESIGN Issued 11.07.08 Response Received 16.07.08 - TRN-01584	Norbert Wunder	24/07/2008 07:34:04	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00069	BSC-68	Graham Construction	RFI 069	INVASIVE WEEDS TREATMENT Issued 09.07.08 Response Received 21.07.08 - TRN-01600	Des Millar	24/07/2008 07:17:14	Open

CEC01154352_0094

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00070	BSC-69	Graham Construction	RFI 070	LIGHT COLUMNS AND RAILINGS AT HAYMARKET STATION STEPS Issued 10.07.08 Response Received 16.07.08 -	Des Millar	24/07/2008 07:18:58	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00071	BSC-70	Bilfinger Berger Civil	RFI 071	LEVEL OF WATER MAIN DIVERSION - DEPOT Issued 11.07.08 Response Received 18.07.08 - TRN-01596	Jim Cumberton	24/07/2008 07:20:23	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00065	BSC-64	Siemens Transportation Systems	RFI 065	ELECTRICITY AND METER SUPPLIER Issued 03.07.08 Response Received 10.07.08 - TRN-1544	Roland Brueckmann	24/07/2008 07:11:03	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00066	BSC-65	Bilfinger Berger Civil	RFI 066	POLE STAY AT BAIRD DRIVE Issued 03.07.08 Response Received 09.07.08 - TRN-01538	Jim Cumberton	24/07/2008 07:12:22	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00067	BSC-66	Siemens Transportation Systems	RFI 067	TRACTION POWER RATING IN DEPOT TRACTION SUBSTATION Issued 04.07.08 Response Received 09.07.08 - TR	Roland Brueckmann	24/07/2008 07:14:10	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00059	BSC-58	Siemens Transportation Systems	RFI 059	ELECTRICITY SUPPLIES Issued 25.06.08 response Received 03.07.08 - TRN-01512	Nigel Baskerville	24/07/2008 06:58:55	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00060	BSC-59	PB	RFI 060	RETAINING WALLS Issued 27.06.08 Response Received 16.07.08 - TRN-01584	Alan Dolan	24/07/2008 07:01:16	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00061	BSC-60	Bilfinger Berger Civil	RFI 061	SERVICES ALONG NETWORK RAIL EMBANKMENT AT WATER OF LEITH BRIDGE AND MURRAYFIELD STADIUM RETAINING WA	Carsten Mieves	24/07/2008 07:03:11	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00055	BSC-54	Bilfinger Berger Civil	RFI 055	GOGAR CASTLE ROAD - EAST VERGE INSTALL DUCTS AND MANHOLE - ACTIVITIES BY 3RD PARTY - MUDFA Issued 2	Alan Johnstone	23/07/2008 14:36:40	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00056	BSC-55	Bilfinger Berger Civil	RFI 056	GOGAR DEPOT S7C TRAM TRACK EMBANKMENT AND GOGAR CASTLE ROAD REALIGNMENT Issued 20.06.08 Response R	Alan Johnstone	23/07/2008 16:03:22	Open

CEC01154352_0095

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00057	BSC-56	Bilfinger Berger Civil	RFI 057	AIRBORNE HOGWEED SEEDING TEMPERATURE STORAGE TOPSOIL GOGAR LANDFILL Issued 20.06.08 Response Recei	Chey Pajarito	23/07/2008 16:07:59	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00050	BSC-49	Bilfinger Berger Civil	RFI 050	EXISTING DRAINAGE AT GOGARBURN Issued 16.06.08 Response Received 03.07.08 - TRN-01514	Jim Cumberton	23/07/2008 14:24:24	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00051	BSC-50	Bilfinger Berger Civil	RFI 051	DISCHARGE CONSENT AT DEPOT Issued 16.06.08 Response Received 24.06.08 - TRN-01469	Jim Cumberton	23/07/2008 14:27:02	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00054	BSC-53	Bilfinger Berger Civil	RFI 054	GIANT HOGWEED Issued 18.06.08 Response Received 25.06.08 - TRN-01480	Jim Cumberton	23/07/2008 14:33:22	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00042	BSC-42	Bilfinger Berger Civil	RFI 042	SECTION 5C AND 7 - GOGAR TRAMSTOP ARCHEOLOGICAL INVESTIGATION Issued 13.06.08 Response Received 23	Alan Johnstone	23/07/2008 08:18:00	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00046	BSC-46	Bilfinger Berger Civil	RFI 046	RE-ISSUE OF RFI 039 Issued 13.06.08 Response Received 23.06.08 - TRN-01452	Chey Pajarito	23/07/2008 08:55:34	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00048	1111-1	Graham Construction	RFI 048	LOD AT ROSEBURN GARAGES - MURRAYFIELD SECTION 5A Issued 13.06.08 Response Received 03.07.08 - TRN-	Des Millar	23/07/2008 13:52:28	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00038	BSC-38	Bilfinger Berger Civil	RFI 038	DESIGN DISC 30.05.08 Issued 09.06.08 Response Received 09.06.08 - TRN-01397	Chey Pajarito	23/07/2008 08:10:03	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00040	BSC-40	Bilfinger Berger Civil	RFI 040	SOUTH GYLE - MORRISSON - A8 MUDFA WORKS Issued 09.06.08	Alan Johnstone	23/07/2008 08:13:28	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00041	BSC-41	Bilfinger Berger Civil	RFI 041	MURRAYFIELD AND ROSEBURN GROUND WATER Issued 09.06.08 Response Received 23.06.08 - TRN-01452	Alan Johnstone	23/07/2008 08:15:21	Open

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00029	BSC-29	Bilfinger Berger Civil	RFI 029	ARCHEOLOGIST SECTION 5C Issued 04.06.08 Response Received 06.06.08	Alan Johnstone	22/07/2008 17:20:38	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00034	BSC-34	Bilfinger Berger Civil	RFI 034	SITE CLEARANCE BY OTHERS - MAST AT GOGARBURN TRAMSTOP & OLD PILLBOX AT HILTON HOTEL MAST Issued 04.	Alan Johnstone	22/07/2008 17:53:10	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00036	BSC-36	Bilfinger Berger Civil	RFI 036	ARCHEOLOGY WORKS - GOGARBURN STRUCTURE Issued 05.06.08 Response Received 09.06.08	Jim Cumberton	22/07/2008 17:56:46	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00023	BSC-23	Bilfinger Berger Civil	RFI 023	PARKING AT CASTLE LODGE Issued 02.06.08 Response Received 05.06.08 - TRN- 01355	Jim Cumberton	22/07/2008 16:58:09	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00026	BSC-26	Bilfinger Berger Civil	RFI 026	SITE CLEARANCE - BAIRD DRIVE Issued 03.06.08 Response received 09.06.08 - TRN- 01396	Jim Cumberton	22/07/2008 17:14:17	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00027	BSC-27	Bilfinger Berger Civil	RFI 027	AS-BUILT MUDFA DRAWINGS Issued 04.06.08 Response Received 13.06.08 - TRN- 01421	Alan Johnstone	22/07/2008 17:16:02	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00014	BSC-14	Bilfinger Berger Civil	RFI 014	INVASIVE SPECIES IN THE GOGARBURN AREA Issued 28.05.08 Response Received 05.06.08 - TRN- 01355	Jim Cumberton	22/07/2008 14:58:04	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00017	BSC-17	Bilfinger Berger Civil	RFI 017	SUPERVISION OF THE DEPOT, GOGAR CHURCH AND LANDFILL AREAS Issued 29.05.08 Response Received 05.06.	Jim Cumberton	22/07/2008 16:44:11	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00018	BSC-18	Bilfinger Berger Civil	RFI 018	ARCHEOLOGY WORKS IN THE GOGARBURN AREA Issued 29.05.08	Jim Cumberton	22/07/2008 16:46:08	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00008	BSC-8	Bilfinger Berger Civil	RFI 008	ELEMENTS OF PERMANENT WORKS OUTSIDE THE LOD Issued 25.05.08 Resposne Received 05.06.08 - TRN- 01355	Jim Cumberton	22/07/2008 14:35:47	Open

CEC01154352_0097

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00009	BSC-9	Bilfinger Berger Civil	RFI 009	PREPARATION OF BUILDING WARRANTS AT HAYMARKET Issued 21.05.08 Resposne Received 05.06.08 - TRN-013	Jim Cumberton	22/07/2008 14:40:05	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00013	BSC-13	Bilfinger Berger Civil	RFI 013	VARIOUS SITE ACTIVITIES IN THE GOGARBURN AREAS Issued 28.05.08 Resposne Received 06.05.08 - TRN-01	Jim Cumberton	22/07/2008 14:54:23	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00001	BSC-1	Bilfinger Berger Civil	RFI 001	DETAILED DESIGN PROGRAMME V31 Issued 19.05.08 Response received 05.06.08 - TRN-01355	Scott McFadzen	21/07/2008 17:40:13	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00003	BSC-3	Bilfinger Berger Civil	RFI 003	WATER MAIN - GOGAR DEPOT Issued 19.05.08 Response Received 05.06.08 - TRN-01355	Jim Cumberton	22/07/2008 14:10:20	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00004	BSC-4	Bilfinger Berger Civil	RFI 004	GOGAR DEPOT - DISCHARGE CONSENT FROM SEPA Issued 19.05.08 Response Received 06.05.08 - TRN-01355	Jim Cumberton	22/07/2008 14:24:28	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00104		Bilfinger Berger Civil	Road Design, Pedestrian Crossings	It was brought to out attention that CEC intend to change design standard from Edinburgh standard	Stefan Rothhaus	01/09/2008 08:14:07	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00105		Bilfinger Berger Civil	SOUTH GYLE ACCESS BRIDGE, SITE CLEARANCE OF BILLBOARDS	The site clearance of existing signs at South Gyle Access Bridge entails the "Removal and Reuse" o	John Cooper	01/09/2008 17:10:05	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00106		Bilfinger Berger Civil	PERMANENT ARRANGEMENT S- EDINBURGH PARK MANAGEMENT	PERMANENT ARRANGEMENTS- EDINBURGH PARK MANAGEMENT We have been asked by Edinburgh Park Management w	Peter Widdowson	03/09/2008 11:38:45	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00101	BSC-100	Siemens Transportation Systems	ETN(SIG) TIE&ABC#05002 1 - Bus tracker	During a SCC coordination meeting held on the 12 of August neither tie nor Transdev were able to exp	Robert Kraemer	20/08/2008 15:07:17	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00102	BSC-101	Bilfinger Berger Civil	DEMOLITON AT HAYMARKET DEPOT - SLOT 96, 97, 101, 102	Please advise on how to proceed with the construction of W4 Russell Road Retaining Wall. According	Carsten Mieves	22/08/2008 09:36:17	Open

CEC01154352_0098

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Open	RFI-00103	BSC-102	Siemens Transportation Systems	ETN(SIG) TIE&ABC#05002 7 Timetable System	Please provide details of the tram timetable system proposed for the Edinburgh Tram project and in	Robert Kraemer	25/08/2008 19:05:02	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00098	BSC-97	Siemens Transportation Systems	ETN(TRW) TIE&ABC#05001 3; Additional Turnouts	Drawing No. ULE90130-01-TAL-00004 Rev. 4 (see attachment) illustrates a scissor crossover as provisi	Robert Kraemer	15/08/2008 13:50:15	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00099	BSC-98	Siemens Transportation Systems	ETN(DWE) TIE&ABC050014 _Compressed Air	Following previous versions of the ER the technical proposal for the DWE considers a Compressed Air	Robert Kraemer	15/08/2008 16:23:54	Open
Edinburgh Tram Network	1. Request For Information	Open	RFI-00100	BSC-99	Siemens Transportation Systems	ETN(TRW) TIE&ABC#05002 0 - Value Engineering TRW	Value Engineering Opportunity – Change from Embedded track to ballasted track; Tie reference: INF_CO	Klaus Dieker	20/08/2008 13:22:57	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00085	BSC-84	Bilfinger Berger Civil	SOUTH GYLE ACCESS BRIDGE	Please advise current position on matter of attached TQ.	Frank Young	04/08/2008 16:12:47	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00078	BSC-77	Bilfinger Berger Civil	RFI 078	STORAGE Issued 14.07.08 Response Received 16.07.08 - TRN-01584	Frank Young	24/07/2008 08:12:06	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00083	BSC-82	Bilfinger Berger Civil	RFI 083	BT DUCTS - A8 TO GOGAR CHURCH Issued 31.07.08	Alan Johnstone	31/07/2008 15:23:09	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00084	BSC-83	Bilfinger Berger Civil	RFI 084	SECTION 5C GOGAR CASTLE ROAD - AIRPORT FIRE ACCESS LANE Issued 31.07.08	Alan Johnstone	31/07/2008 15:26:42	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00063	BSC-62	Bilfinger Berger Civil	RFI 063	ATC HUT Issued 01.07.08 Response Received 09.07.08 - TRN-01538	Frank Young	24/07/2008 07:07:52	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00064	BSC-63	Bilfinger Berger Civil	RFI 064	RE-ISSUE OF RFI 027 - AS-BUILT MUDFA DRAWINGS Issued 02.07.08 Response Received 09.07.08 - TRN-015	Alan Johnstone	24/07/2008 07:09:32	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00068	BSC-67	Bilfinger Berger Civil	RFI 068	INVASIVE SPECIES Issued 08.07.08 Response Received 18.07.08 - TRN-01596	Carsten Mieves	24/07/2008 07:15:43	Open

CEC01154352_0099

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00053	BSC-52	Bilfinger Berger Civil	RFI 053	ARCHEOLOGY AT GOGARBURN TRAMSTOP Issued 18.06.08 Response Received 23.06.08 - TRN-01448	Jim Cumberton	23/07/2008 14:31:33	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00058	BSC-57	Bilfinger Berger Civil	RFI 058	OVERHEAD SERVICE AT EAST VERGE GOGAR CHURCH ROAD Issued 20.06.08 Response Received 30.06.08 - TRN-	Alan Johnstone	23/07/2008 17:17:53	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00062	BSC-61	Bilfinger Berger Civil	RFI 062	BUSY BEE DEMOLITION Issued 01.07.08 Response Received 03.07.08 - TRN-01514	Frank Young	24/07/2008 07:04:41	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00047	BSC-47	Bilfinger Berger Civil	RFI 047	BAIRD DRIVE RETAINING WALL W8 ADJOINING LAND Issued 13.06.08 Response Received 24.06.08 - TRN-0146	Alan Johnstone	23/07/2008 09:03:56	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00049	BSC-48	Bilfinger Berger Civil	RFI 049	SHANDWICK PLACE - LOTHIAN ROADS - CLOSURE PERIOD Issued 13.06.08 Response Received 17.06.08 - TRN-	Alan Johnstone	23/07/2008 14:17:48	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00052	BSC-51	Bilfinger Berger Civil	RFI 052	TYPE 3 ASBESTOS SURVEY Issued 18.06.08 Response Received 25.06.08 - TRN-01480	Brian Donnelly	23/07/2008 14:29:00	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00043	BSC-43	Bilfinger Berger Civil	RFI 043	BAIRD DRIVE RETAINING WALL - STRUCTURE W8 Issued 13.06.08 Response Received 03.07.08 - TRN-01512	Alan Johnstone	23/07/2008 08:20:20	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00044	BSC-44	Bilfinger Berger Civil	RFI 044	BAIRD DRIVE RETAINING WALL W8 - RESIDENTS/STAKEHOLDERS Issued 13.06.08 Response Received 24.06.08	Alan Johnstone	23/07/2008 08:22:36	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00045	BSC-45	Bilfinger Berger Civil	RFI 045	RE-ISSUE OF RFI 033 Issued 13.06.08 Response Received 23.06.08 - TRN-01452	Alan Johnstone	23/07/2008 08:24:29	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00035	BSC-35	Bilfinger Berger Civil	RFI 035	MUDFA DIVERSION WORKS Issued 05.06.08 Response Received 13.06.08 - TRN-01421	Jim Cumberton	22/07/2008 17:54:52	Open

CEC01154352_0100

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00037	BSC-37	Bilfinger Berger Civil	RFI 037	VERITY HOUSE ACCESS ROAD RETAINING WALL Issued 06.05.08 Response Received 09.06.08 - TRN-01396 R	Brian Donnelly	23/07/2008 08:05:39	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00039	BSC-39	Bilfinger Berger Civil	RFI 039	GOGAR CHURCH ROAD - ARCHEOLOGICAL INVESTIGATION Issued 09.06.08 Response Received 09.06.08 - TRN-0	Alan Johnstone	23/07/2008 08:12:06	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00031	BSC-31	Bilfinger Berger Civil	RFI 031	ARCHEOLOGICAL - GOGAR LANDFILL SURCHARGE AND PERMANENT WORKS Issued 04.06.08 Response Received 06.	Alan Johnstone	22/07/2008 17:24:32	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00032	BSC-32	Bilfinger Berger Civil	RFI 032	ARCHEOLOGICAL INVESTIGATION SECTION 7 Issued 04.06.08 Response Received 06.06.08	Alan Johnstone	22/07/2008 17:26:01	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00033	BSC-33	Bilfinger Berger Civil	RFI 033	SECTION 5C - GOGAR TRAMSTOP, SECTION 7 Issued 04.06.08 Response Received 09.06.08 - TRN-01396	Alan Johnstone	22/07/2008 17:51:07	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00025	BSC-25	Bilfinger Berger Civil	RFI 025	DEPOT EARTHWORKS Issued 03.06.08 Response Received 12.06.08 - TRN-01418	Jim Cumberton	22/07/2008 17:01:34	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00028	BSC-28	Bilfinger Berger Civil	RFI 028	NOTIFICATION TO START CONSTRUCTION TO 3RD PARTIES Issued 04.06.08 Response Received 11.06.08 - TRN	Jim Cumberton	22/07/2008 17:17:35	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00030	BSC-30	Bilfinger Berger Civil	RFI 030	ARCHEOLOGIST SECTION 7 GOGARBURN TRAMSTOP Issued 04.06.08 Response Received 06.06.08	Alan Johnstone	22/07/2008 17:22:24	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00021	BSC-21	Bilfinger Berger Civil	RFI 021	STRUCTURE W19 GYLE TRAMSTOP RETAINING WALL Issued 30.05.08 Response Received 17.06.08 - TRN-001424	Brian Donnelly	22/07/2008 16:54:32	Open

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00022	BSC-22	Bilfinger Berger Civil	RFI 022	HAYMARKET STEPS - SERVICE DIVERSION Issued 30.05.08 Response Received 05.06.08 - TRN-01355	Brian Donnelly	22/07/2008 16:56:34	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00024	BSC-24	Bilfinger Berger Civil	RFI 024	THIRD PARTY AGREEMENT WITH THE SRU Issued 02.06.08 Response Received 11.06.08 - TRN-01418	Jim Cumberton	22/07/2008 17:00:00	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00016	BSC-16	Bilfinger Berger Civil	RFI 016	TYPE 3 ASBESTOS SURVEY Issued 29.05.08 Response Received 05.06.08 - TRN-01355	Brian Donnelly	22/07/2008 16:42:01	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00019	BSC-19	Bilfinger Berger Civil	RFI 019	S29 A8 UNDERPASS TRAFFIC MANAGEMENT Issued 30.05.08 Response Received 05.06.08 - TRN-01355	Brian Donnelly	22/07/2008 16:48:08	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00020	BSC-20	Bilfinger Berger Civil	RFI 020	S26 SOUTH GYLE ACCESS BRIDGE Issued 30.05.08 Response Received 11.06.08 - TRN-01408	Brian Donnelly	22/07/2008 16:51:40	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00011	BSC-11	Bilfinger Berger Civil	RFI 011	TYPE 3 ASBESTOS SURVEY FOR CALEY ALE HOUSE Issued 21.05.08 Response Received 06.05.08 - TRN-01355	Brian Donnelly	22/07/2008 14:44:00	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00012	BSC-12	Bilfinger Berger Civil	RFI 012	HAYMARKET STATION CARPARK Issued 26.05.08 Response Received 06.05.08 - TRN-01355	Brian Donnelly	22/07/2008 14:47:39	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00015	BSC-15	Bilfinger Berger Civil	RFI 015	INVASIVE SPECIES IN S5 BAIRD DRIVE Issued 29.05.08 Response Received 05.06.08 - TRN-01355	Carsten Mieves	22/07/2008 16:40:00	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00006	BSC-6	Bilfinger Berger Civil	RFI 006	TYPE 3 ASBETSOS SURVEYS FOR BUILDINGS TO BE DEMOLISHED Issued 20.05.08 Response Received 05.06.08	Jim Cumberton	22/07/2008 14:30:02	Open

RFI Register

Company Bilfinger Berger Civil
Channel etn

Project	Process	Status	System Ref	WorkPackage Ref	Publishing Company	Title	Content	Publishing User	Issued Date	Open / Closed
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00007	BSC-7	Bilfinger Berger Civil	RFI 007	STATUS OF REQUIRED WORKS TO CLUBHOUSE AT MURRAYFIELD Issued 20.05.08 Response Received 12.06.08 -	Jim Cumberton	22/07/2008 14:32:24	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00010	BSC-10	Bilfinger Berger Civil	RFI 010	PROPOSED VEHICLE ACCESS TO THE REAR OF VERITY HOUSE Issued 21.05.08 Response Received 05.06.08 - T	Jim Cumberton	22/07/2008 14:41:46	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00097	BSC-96	Bilfinger Berger Civil	FW:FLOOD ALLEVIATION; EASTWARD OF EDINBURGH PARK RAILWAY STATION	-----raised by Cooper, John of Bilfinger Berger Civil on 13/08/2008-- ----- The design of	John Cooper	13/08/2008 17:49:31	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00002	BSC-2	Bilfinger Berger Civil	RFI 002	NETWORK RAIL UTILITY DRAWINGS Issued 19.05.08 Response Received 06.05.08 - TRN-01355	Brian Donnelly	21/07/2008 17:43:03	Open
Edinburgh Tram Network	1. Request For Information	Closed	RFI-00005	BSC-5	Bilfinger Berger Civil	RFI 005	ALTERNATIVE ROUTE OUTSIDE THE LOD & LLAU - GOGARBURN LANDFILL Issued 20.05.08 Response Received 06	Jim Cumberton	22/07/2008 14:27:07	Open



Bilfinger Berger – Siemens – CAF Consortium

10.6 Civil Works Procurement Schedule



Bilfinger Berger – Siemens – CAF Consortium

10.7 Change Register

43	Delay and Disruption due to amended design for Shandwick Place Lighting as SDS Letter 0069 in accordance with Schedule Part 4 paragraph 3.4.1.3	16/08/2008	M	1,2,3,4	14/07/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A		* BBS have written to SDS on 30th July. * JH currently waiting on design quotes for the work	
														Siemens	TBA	-	-	-	-	N/A			
1	TNC001 - Amendments to Ocean Terminal Layout	29/05/2008	I	1	25/08/2008	25/06/2008	25/06/2008	89	TBA	TBA	25 days	TBA	208,092	BB	208,092	208,092	-	-	-	-	DPS	13	* Original estimate submitted - review to be held with the client to modify requirements and re-issue. * BB to submit revised estimate - Done * He to agree costs
														Siemens	TBA	-	-	-	-	N/A			
45	Delay and Disruption due to amended design for A25920 - Balfour Street Tram Stop as SDS Letter 00701 in accordance with Schedule Part 4 paragraph 3.4.1.3	04/07/2008	M	1,2,3,4	01/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A		* BBS have written to SDS on 30th July * JH currently waiting on design quotes for the work	
														Siemens	TBA	-	-	-	-	N/A			
46	Delay and Disruption due to amended design for SDS250040 - B Roads Street Lighting, Landscaping and Drainage as SDS Letter 00701 in accordance with Schedule Part 4 paragraph 3.4.1.3	04/07/2008	M	1,2,3,4	01/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A		* BBS have written to SDS on 30th July * JH currently waiting on design quotes for the work	
														Siemens	TBA	-	-	-	-	N/A			
47	Delay and Disruption due to amended design for SDS24720 - Issue Roads Design to Roads Authority for Approval Section 1A1, SDS87870 - Issue Roads Design to Roads Authority for Approval Section 1A2, SDS88010 - Issue Roads Design to Roads Authority for Approval Section 1A4 as SDS Letter	04/07/2008	M	1,2,3,4	01/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A		* BBS have written to SDS on 30th July * JH currently waiting on design quotes for the work	
														Siemens	TBA	-	-	-	-	N/A			
48	Additional TPO Drawings as SDS letter ref ULE90120-SVA-LET-01100 dated 4th July, in conjunction with SDS Agreement Schedule Clause 15, and Schedule 4 Clause 3.5, 5.4	15/07/2008	D	3	12/08/2008	12/08/2008	15/07/2008	48	N/A	N/A	N/A	TBA	3,573	BB	TBA	3,573	-	-	-	-	N/A		* Currently awaiting the response
														Siemens	TBA	-	-	-	-	N/A			
6	TNC 6 - Bernard Street Public Realm Works	30/05/2008	I	1,2 & 3	27/08/2008	27/08/2008	17/07/2008	47	N/A	N/A	N/A	TBA	2,845,624	BB	TBA	2,845,624	-	-	-	-	N/A		* Awaiting further approval for proposals. * The review received = circa £500K
														Siemens	TBA	-	-	-	-	N/A			
56	Various Traffic Signal requirements to letter RFP - CGRR 039 18778				28/01/1908	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
2	TNC002 - Utilities diversions & associated works deemed more suitable for inclusion with Infraco works rather than MUDFA works. Issued with drawings & schedule.	25/07/2008	M		22/08/2008	22/08/2008	25/07/2008	36	TBA	TBA	TBA	TBA	84,850	BB	TBA	84,850	-	-	-	-	N/A		* Potential difficulty in getting approval
														Siemens	TBA	-	-	-	-	N/A			
3	TNC003 - Utilities diversions & associated works deemed more suitable for inclusion with Infraco works rather than MUDFA works. Issued with drawings & schedule.	25/07/2008	M		22/08/2008	22/08/2008	25/07/2008	36	TBA	TBA	TBA	TBA	190,008	BB	TBA	190,008	-	-	-	-	N/A		* Potential difficulty in getting approval
														Siemens	TBA	-	-	-	-	N/A			
4	TNC004 - Utilities diversions & associated works deemed more suitable for inclusion with Infraco works rather than MUDFA works. Issued with drawings & schedule.	25/07/2008	M		22/08/2008	22/08/2008	25/07/2008	36	TBA	TBA	TBA	TBA	236,901	BB	TBA	236,901	-	-	-	-	N/A		* Potential difficulty in getting approval
														Siemens	TBA	-	-	-	-	N/A			
54	TNC007 - St Andrew Square Public Realm Works as CEC specification (Draft). Site forming extended area over Infraco contract. Issued with drawings & Specification Volume 2 Part 7.	25/07/2008	D		22/08/2008	22/08/2008	25/07/2008	39	TBA	TBA	TBA	TBA	9,934,437	BB	TBA	9,934,437	-	-	-	-	N/A		* Awaiting further approval for proposals.
														Siemens	TBA	-	-	-	-	N/A			
56	Delay and Disruption due to late approval by CEC of SDS27980 - B Roads Street Lighting, Landscaping as SDS Letter 00295 dated 8th July 2008 and in accordance with Schedule Part 4 paragraph 3.4.1.3	29/07/2008	M	1,4	28/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
56	Delay and Disruption by CEC due to late registering Section 1A Batch 1/08 (Foot of the walk tramstop and associated line of route) as SDS Letter 00721 dated 11th July 2008 and in accordance with Schedule Part 4 paragraph 3.4.1.3	28/07/2008	M	1,4	28/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
57	Delay and Disruption due to late approval by CEC of Section 1D as SDS Letter 00722 dated 7th July 2008 and in accordance with Schedule Part 4 paragraph 3.4.1.3	28/07/2008	M	1,4	28/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
58	Delay and Disruption due to notification from CEC with respect to road safety Auditors comments for Haymarket Area of Section 1D as SDS Letter 00733 dated 11th July 2008 and in accordance with Schedule Part 4 paragraph 3.4.1.3	29/07/2008	M	1,4	28/08/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBC	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
59	Notified Departure in accordance with 3.4.37 and 3.5 Schedule Part 4 due to the Asbestos Survey carried out by the presence of Asbestos in Plots 75,77,82,103,130 & 150 causing delay and disruption to the Infraco's intended programme and method of work.	31/07/2008	M	4	28/08/2008	31/07/2008	31/07/2008	30	TBA	TBA	TBA	TBA	26,227	BB	TBA	26,227	-	-	-	-	N/A		* Agreed in principal - TNC Required
														Siemens	TBA	-	-	-	-	N/A			
60	Obstruction of Existing Sewer at Gogarburn Bridge due to conflict with the existing 300mm dia combined sewer with the Gogarburn Bridge concrete piling potentially causing delay and disruption to the Infraco's intended sequence.	08/08/2008	M	4	05/09/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	10,105	BB	10,105	10,105	-	-	-	-	N/A		* Awaiting approval of SDS design costs to allow design to progress.
														Siemens	TBA	-	-	-	-	N/A			
61	Infraco to investigate proposals for the re-use of the RBS Bundled Material within the final design	08/08/2008	M	4	05/09/2008	TBA	TBA	0	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
62	Draw down from Defined Provisional Sum Item 2 - Scottish Power connections to the Depot and Ingliston Park & Ride and Item 11 Scottish Power connections to Phase 1a substations, in Schedule Part 4 Appendix B Table 1.	15/08/2008			12/09/2008			0					TBA	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
63	Tensioning of Overhead Contact System tensioning method, comprising an Auto Tensioned Trolley Wire for the street running areas and Auto Tensioned Catenary System for Haymarket (exclusive) to the Airport.	15/08/2008			12/09/2008			0					TBA	BB	TBA	-	-	-	-	N/A			
														Siemens	TBA	-	-	-	-	N/A			
64	TNC009 - Ocean Terminal Revised Finishes	29/07/2008			28/08/2008	21/08/2008	21/08/2008	12	TBA	TBA	TBA	TBA	1,889,839	BB	1,889,839	1,889,839	-	-	-	-	DPS	13	
														Siemens	TBA	-	-	-	-	N/A			
65	Murrayfield Retaining Walls introduce visual pattern to Murrayfield RTW	25/07/2008			22/08/2008	22/08/2008	21/08/2008	12	TBA	TBA	TBA	TBA	4,180	BB	4,180	4,180	-	-	-	-	N/A		* Awaiting approval
														Siemens	TBA	-	-	-	-	N/A			
66	TNC 013 - Revised Specification (RBS) Gogarburn Tramstop Feasibility cost for revised Tramstop based on Deig and Smith	23/07/2008			20/08/2008	21/08/2008	21/08/2008	17	TBA	TBA	TBA	TBA	1,251,237	BB	1,251,237	1,251,237	-	-	-	-	N/A		* Estimate submitted. Awaiting for response

NO	DESCRIPTION	START DATE	END DATE	PROVISIONAL	PROVISIONAL	PROVISIONAL	TA	TBP	TBP	TBP	TBP	1,247,747	Siemens	TBA	-	-	-	-	N/A	Latest contract, pending to request		
67	Murrayfield Tramstop Provision of secondary staircase	25/07/2008			22/08/2008	22/08/2008	21/08/2008	12	TBA	TBA	TBA	TBA	38,638	BB	TBA	38,638	-	-	-	N/A	Awaiting to approval	
													Siemens	TBA	-	-	-	-	N/A			
68	Edinburgh Park - Earthwork and Drainage IFC Drawings	22/08/2008			19/09/2008	19/09/2008	22/08/2008	11	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A		
													Siemens	TBA	-	-	-	-	N/A			
69	Oyle Stop retaining Walls	22/08/2008			19/09/2008	19/09/2008	22/08/2008	11	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A		
													Siemens	TBA	-	-	-	-	N/A			
70	Bankshead Retaining Walls	22/08/2008			19/09/2008	19/09/2008	22/08/2008	11	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A		
													Siemens	TBA	-	-	-	-	N/A			
71	FoW to Balfour Street IFC Drawings (Ac 68)	22/08/2008			19/09/2008	19/09/2008	22/08/2008	11	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A		
													Siemens	TBA	-	-	-	-	N/A			
72	Haymarket to Roseburn Junction - SW Consent Issue (Ac 68)	22/08/2008			19/09/2008	19/09/2008	22/08/2008	11	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A		
													Siemens	TBA	-	-	-	-	N/A			
73	Russell road Retaining Wall - Contamination Hogweed	22/08/2008			19/09/2008	19/09/2008	22/08/2008	11	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A		
													Siemens	TBA	-	-	-	-	N/A			
74	Sewer Diversion, Gogar Landfill	05/08/2008			02/09/2008	02/09/2008	25/08/2008	6	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A	Awaiting costs from Farrans	
													Siemens	TBA	-	-	-	-	N/A			
75	Temporary Access Ramp from Depot	05/08/2008			02/09/2008	02/09/2008	25/08/2008	6	TBA	TBA	TBA	TBA	TBA	BB	TBA	-	-	-	-	N/A	Awaiting costs from Farrans	
													Siemens	TBA	-	-	-	-	N/A			
76	Gogar Depot Public Tramstop proposals URPF options 4B & 4C2	08/08/2008	I	1, 2 & 3	01/09/2008		28/08/2008	5	TBA	TBA	TBA	TBA	2,222,868.24 or 6,288,281.33	BB	TBA	2,222,868.24 or 6,288,281.33	-	-	-	-	N/A	Also awaiting costs from Barr.
													Siemens	TBA	-	-	-	-	N/A			
77	DESIGN ONLY to Amend line of route design section 5C (Batch 5/22) Prior approval application Ref 08/0221/PA as per letter INF CORR 055 dated 29th July 21008.	28/08/2008	M		22/09/2008		29/08/2008	4	TBA	TBA	TBA	TBA		BB	TBA	-	-	-	-	N/A	Design Only	
													Siemens	TBA	-	-	-	-	N/A			
78													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
79													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
80													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			
													BB	TBA	-	-	-	-	N/A			
													Siemens	TBA	-	-	-	-	N/A			



Bilfinger Berger – Siemens – CAF Consortium

10.8 Organisation Charts

