



Programme Comparison to Rev1 at Period 11

Section	Description	Contract Programme Rev 1	BSC forecast at P11
A	Depot	1 June 2010	21 Sept 2011
B	Test track	1 July 2010	5 Nov 2012
C	Construction complete	10 March 2011	26 June 2013
D	Open for Revenue Service	6 Sept 2011	23 Dec 2013