

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	
	Week Ending 14 December 2007																						
3	Activity ID	Activity Name	WFS Name	Section	Batch	V17 Baseline Finish	V18 Finish	V19 Finish	V21 Finish	V22 Finish	Actual	Forecast Dates	% Complete	Number	Due	Delivered	Late	Late due to SDS	Number	Due	Delivered	Number of WFS in 14	
4	A2580	Issue to be Mitigation Strategy for Treatment of Gap, Knowehead & Grant Hoophead?	Design Surveys	PW		21-Aug-08	21-Aug-08	21-Aug-08	21-Aug-08	21-Aug-08													
5	A1539	Issue Outline Overall Substation (OS) Tractor Power Distribution (TPS 4)	Tractor Power Systems	PW		06-Oct-06	06-Oct-06	06-Oct-06	06-Oct-06	06-Oct-06													
6	SDS26000	Issue Pathology/Risk/Assess Forecasts to be For Issue/CB Business Case to Scottish Executive	Model Based On Preliminary Design	PW		13-Oct-06	13-Oct-06	13-Oct-06	13-Oct-06	13-Oct-06													
7	SDS26050	SDS Issue Monitoring Report to be	Model Based On Preliminary Design	PW		17-Oct-06	17-Oct-06	17-Oct-06	17-Oct-06	17-Oct-06													
8	SDS267310	Issue DC Feeding and Sectioning Diagrams (Iteration 1)	Tractor Power Systems - General TPS - System Wide	PW		25-Oct-06	25-Oct-06	25-Oct-06	25-Oct-06	25-Oct-06													
9	SDS267600	Issue New Selfy Hot Design Section 3a	Environmental	3a		06-Nov-06	06-Nov-06	06-Nov-06	06-Nov-06	06-Nov-06													
10	A3350	Issue TPS AC/DC Feeding and Sectioning Diagram (TPS 17)	Tractor Power Systems - General TPS - System Wide	PW		13-Nov-06	13-Nov-06	13-Nov-06	13-Nov-06	13-Nov-06													
11	A13910	Issue Substation and Trackside Interface Demarcation Diagram (TPS 26)	Tractor Power Systems - General TPS - System Wide	PW		15-Nov-06	15-Nov-06	15-Nov-06	15-Nov-06	15-Nov-06													
12	SDS267320	Issue of Substation Equipment Specification Update 1 (TPS 18)	Tractor Power Systems - General TPS - System Wide	PW		16-Nov-06	16-Nov-06	16-Nov-06	16-Nov-06	16-Nov-06													
13	A1555	Issue Updated Stay Current Management Strategy (TPS 34)	Stay Current Management	PW		17-Nov-06	17-Nov-06	17-Nov-06	17-Nov-06	17-Nov-06													
14	A43320	Issue Haymarket Tram Stop Package for Prior Approval to be	Tram Stop Haymarket (Task400 2)	2a	201	17-Nov-06	17-Nov-06	17-Nov-06	17-Nov-06	17-Nov-06													
15	A5B410	Issue Tram Haymarket Terrace 1 Substation Planning Submission to be For Approval	Tram Haymarket Terrace 1 Sub Station (Task400 2.8)	2a	201	17-Nov-06	17-Nov-06	17-Nov-06	17-Nov-06	17-Nov-06													
16	A3430	Issue Stay Current Code of Practice (TPS 7D)	Stay Current Management	PW		20-Nov-06	20-Nov-06	20-Nov-06	20-Nov-06	20-Nov-06													
17	A1570	Issue Inborn TPS Scheme Development Report (TPS 3DD8)	Tractor Power Systems - General TPS - System Wide	PW		20-Nov-06	20-Nov-06	20-Nov-06	20-Nov-06	20-Nov-06													
18	A44000	Issue Maryfield Tram Stop Package for Prior Approval to be	Tram Stop Maryfield (Task700 2.6)	5a	507	21-Nov-06	21-Nov-06	21-Nov-06	21-Nov-06	21-Nov-06													
19	TRR0470	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson For MJ/DFA Works Section 1a	TRR0's	1a		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
20	TRR0480	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson Section 1b	TRR0's (Task300 3.7)	1b		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
21	TRR0500	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson Section 1C	TRR0's (Task300 4.7)	1c		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
22	TRR0590	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson Section 1D	TRR0's	1d		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
23	TRR0630	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson Section 2A	TRR0's (Task400 2.6)	2a		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
24	TRR0670	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson	TRR0's	3b		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
25	TRR0710	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson	TRR0's	3c		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
26	TRR0750	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson	TRR0's	3C		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
27	TRR0790	Issue Affected Roads Listing For MJ/DFA Works To Dundas & Wilson	TRR0's (Task400 2.6)	7a		30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06	30-Nov-06													
28	SDS261100	Issue Maryfield Stadium Boundary & Accommodation Works	V071 Accommodation Works at Murrayfield (Not to be approved)	5a	507	08-Dec-06	08-Dec-06	08-Dec-06	08-Dec-06	08-Dec-06													
29	SDS261200	Issue Maryfield Training Pitches Boundary & Accommodation Works	V071 Accommodation Works at Murrayfield (Not to be approved)	5a	509	08-Dec-06	08-Dec-06	08-Dec-06	08-Dec-06	08-Dec-06													
30	TRR0570	Issue MJ/DFA TRR0's Order & Schedules to be	TRR0's			11-Dec-06	11-Dec-06	11-Dec-06	11-Dec-06	11-Dec-06													
31	SDS270200	Issue Track Alignment Design to be Section 2a	Track (Task400 2.1)	2a		14-Dec-06	14-Dec-06	14-Dec-06	14-Dec-06	14-Dec-06													
32	SDS27170	Issue Guard Rail Drawings to be	Guard Rails	PW		15-Dec-06	15-Dec-06	15-Dec-06	15-Dec-06	15-Dec-06													
33	A14910	Operational Radio System Propagation Modeling Report For Issue To be	Comms - Technical Activities	PW		15-Dec-06	15-Dec-06	15-Dec-06	15-Dec-06	15-Dec-06													
34	A3450	Issue Updated Earthing and Bonding Policy (TPS 3DD)	Tractor Power Systems - General TPS - System Wide	PW		18-Dec-06	18-Dec-06	18-Dec-06	18-Dec-06	18-Dec-06													
35	A15840	Issue General TSS Protection Schematic (TPS 20)	Tractor Power Systems - General TPS - System Wide	PW		18-Dec-06	18-Dec-06	18-Dec-06	18-Dec-06	18-Dec-06													
36	A3570	Issue Tractor Power Equipment and Substation Equipment Specification - Update 2 (TPS18) to be	Tractor Power Systems - General TPS - System Wide	PW		21-Dec-06	21-Dec-06	21-Dec-06	21-Dec-06	21-Dec-06													
37	A4480	Issue Final Protection System Mitigation Strategy to be & S/W	Design Surveys	PW		22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06													
38	SDS26290	Issue Landscape & Traffic Management Plans to be	Environmental	3a		22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06													
39	SDS26440	Issue Backlog Mitigation Plan to be	Environmental	3a		22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06													
40	SDS26450	Issue Protected Species Plan to be	Environmental	7a		22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06													
41	SDS27140	Issue Rail Section Report to be	Rail Sections	PW		22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06	22-Dec-06													
42	SDS267500	Issue New Selfy Hot Design Section 7a	Environmental	7a		08-Jan-07	08-Jan-07	08-Jan-07	08-Jan-07	08-Jan-07													
43	A54970	Issue Revised Road TPS Substation Planning Submission to be For Approval	Roads/ Street Lighting & Landscaping (Task400 2.9)	2a	204	09-Jan-07	09-Jan-07	09-Jan-07	09-Jan-07	09-Jan-07													
44	SDS27110	Issue Track Alignment Design to be Section 5c	Track (Task700 4.1)	5c		10-Jan-07	10-Jan-07	10-Jan-07	10-Jan-07	10-Jan-07													
45	A14170	Issue Electrical Nonconductive Report - Iteration 2 (TPS 25)	Tractor Power Systems - General TPS - System Wide	PW		16-Jan-07	16-Jan-07	16-Jan-07	16-Jan-07	16-Jan-07													
46	A5600	Issue Updated Environmental Management Plan for Detailed Design to be	General Environmental	PW		17-Jan-07	17-Jan-07	17-Jan-07	17-Jan-07	17-Jan-07													
47	SDS25150	Issue Final Structure Gauge & Clearance Drawings to be	Structure Gauge & Clearance Drawings	PW		22-Jan-07	22-Jan-07	22-Jan-07	22-Jan-07	22-Jan-07													
48	SDS27300	Issue Additional Report to be & S/W	V0163 SRU Cross Sections	5a		25-Jan-07	25-Jan-07	25-Jan-07	25-Jan-07	25-Jan-07													
49	SDS26780	Issue Street Lighting Design (inc. Any OLE Combined Pole Design) to be Section 2A	Roads, Street Lighting & Landscaping (Task400 2.2)	2a		29-Jan-07	29-Jan-07	29-Jan-07	29-Jan-07	29-Jan-07													
50	SDS26830	Issue Heat & Soil Landscaping Design to be Section 2a	Roads, Street Lighting & Landscaping (Task400 2.9)	2a		30-Jan-07	30-Jan-07	30-Jan-07	30-Jan-07	30-Jan-07													
51	A3300	Issue Schematic Diagram for DMO Derived LVAC Power Supplies (TPS 31)	Tractor Substation Electrical Design	PW		30-Jan-07	30-Jan-07	30-Jan-07	30-Jan-07	30-Jan-07													
52	SDS26460	Issue Roads Design to be for Approval Section 7a	Roads, Street Lighting & Landscaping (Task400 2.2)	2a		30-Jan-07	30-Jan-07	30-Jan-07	30-Jan-07	30-Jan-07													
53	SDS27090	Issue Track Alignment Design to be Section 5a	Track (Task700 2.1)	5a		01-Feb-07	01-Feb-07	01-Feb-07	01-Feb-07	01-Feb-07													
54	A44380	Issue Gyle Tram Stop Package for Prior Approval to be	Tram Stop Gyle (Task700 4.7)	5c	519	01-Feb-07	01-Feb-07	01-Feb-07	01-Feb-07	01-Feb-07													
55	SDS27060	Issue Track Alignment Design to be Section 2a	Track (Task 500 2.1)	2a		02-Feb-07	02-Feb-07	02-Feb-07	02-Feb-07	02-Feb-07													
56	SDS27130	Issue Track Alignment Design to be	Track (Task800 2.1)	7a		08-Feb-07	08-Feb-07	08-Feb-07	08-Feb-07	08-Feb-07													
57	A15890	Issue Site Specific Substation Single Line Diagrams	Tractor Substation Electrical Design	PW		09-Feb-07	09-Feb-07	09-Feb-07	09-Feb-07	09-Feb-07													
58	SDS26880	Issue Street Lighting Design (inc. Any OLE Combined Pole Design) to be Section 5C	Roads, Street Lighting & Landscaping (Task700 4.2)	5c		14-Feb-07	14-Feb-07	14-Feb-07	14-Feb-07	14-Feb-07													
59	A13850	Issue DC Protection Settings for Complete TPS System (TPS 21)	Tractor Power Systems - General TPS - System Wide	PW		16-Feb-07	16-Feb-07	16-Feb-07	16-Feb-07	16-Feb-07													
60	A3320	Issue Substation Site and DMO Requirements Summary Report (TPS 16)	Tractor Power Systems - General TPS - System Wide	PW		19-Feb-07	19-Feb-07	19-Feb-07	19-Feb-07	19-Feb-07													
61	V01560	Issue Employers Requirements Review Document to be	V0102 Review of Employers Requirements With SDS Technical Specifications CWS030	PW		19-Feb-07	19-Feb-07	19-Feb-07	19-Feb-07	19-Feb-07													
62	SDS27010	Runtime Results preparation and Issue	V030 Simulation of Proposed Trains (Not to be Approved)	PW		20-Feb-07	20-Feb-07	20-Feb-07	20-Feb-07	20-Feb-07													
63	SDS25180	Issue Final Track Alignment Criteria to be	Alignment Criteria	PW		21-Feb-07	21-Feb-07	21-Feb-07	21-Feb-07	21-Feb-07													
64	A54900	Issue Tram North Leith Sands Substation Planning Submission To be For Approval																					











	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
347	60578056	Issue cuttings and embankment register to be		PW					21-Dec-07	30-Nov-07		21/12/2007			1					1		
348																						
349																						
350																						3
351																						
352															338	297	248	45	11	343	307	251