To:

Glover, Joanne[Joanne Glover@dlapiper.com]

Cc: Susan Clark[Susan.Clark@tie.ltd.uk]; Fitchie, Andrew[Andrew.Fitchie@dlapiper.com]; Horsley,

Chris[Chris.Horsley@dlapiper.com]; Hoshal, Nikki[Nikki.Hoshal@dlapiper.com]; Steven

Bell[Steven.Bell@tie.ltd.uk]

From:

Tom Hickman

Sent:

Thur 24/04/2008 11:31:33 AM Subject: FW: Post V30 Revised IFC

Post V30 (240408) IFCs.pdf

Joanne,

We have this morning received an update from SDS on the V30 Design programme Issue for Construction (IFC) dates to the schedule which I understand Steven Bell may have forwarded to you last

There are only two changes which are both in section 6 Depot

SDS86090 Issue Construction Drawings - Superstructure Design IFC is now 24/6/8 rather than 7/7/8

V02720 Issue Construction Drawings - Depot Road (Inc. Car Park) IFC is now 13/8/8 rather than 24/9/8

The updated programme is attached.

We have also received the Technical Approvals (TAA) part of the consents programme but still await the Prior Approvals (PA) section. I can forward the TAA if you require it, if not I will forward when I receive the PA section.

Regards,

Tom Hickman

Programme Manager

tie Limited

Citypoint

65 Haymarket Terrace

Edinburgh EH12 5HD

Tel: +44(0)

Mob: +44 (0

Fax: +44(0) 131 622 8301

Email: tom.hickman@tie.ltd.uk

www.tramsforedinburgh.com

www.tie.ltd.uk

From: Jones, Carla [mailto:JonesCa@

Sent: 24 April 2008 10:49

To: Steven Bell

Cc: Tom Hickman; Mentiplay, Laurie; Ney, Scott; Shudall, Kate; Clement, Gavin; Chandler, Jason;

Reynolds, Steve; Matthews, Vicki; Damian Sharp; Susan Clark; Mullins, Darragh

Subject: RE: Post V30 Revised IFC

Steven,

Further to a conversation with Torn, I have re-attached the IFC dates with 2 amendments to the depot superstructure and depot road IFCs as agreed.

I have also attached the Technical Approvals for information. Laurie's team are in the process of updating the trackers for you.

Kind regards,

Carla

From: Steven Bell [mailto:Steven.Bell@tie.ltd.uk]

Sent: 23 April 2008 19:11

To: Jones, Carla; Damian Sharp; Susan Clark

Cc: Tom Hickman; Mentiplay, Laurie; Ney, Scott; Shudall, Kate; Clement, Gavin; Chandler, Jason;

Reynolds, Steve; Matthews, Vicki **Subject:** RE: Post V30 Revised IFC

Thank you for this but I also need the Technical approvals and other consents filtered for insertion into Appendix 2 of the SDS Novation schedule. Can you provide now as well please

Steven Bell

Edinburgh Tram Project Director

tie Limited

Citypoint

65 Haymarket Terrace

Edinburgh EH12 5HD

Tel: +44 (0) 131

Fax:+44 (0) 131 622 8301

Email: steven.bell@tie.ltd.uk

www.tramsforedinburgh.com

## www.tie.ltd.uk

From: Jones, Carla [mailto:JonesCa@

Sent: 23 April 2008 19:07 To: Damian Sharp; Susan Clark

Cc: Steven Bell; Tom Hickman; Mentiplay, Laurie; Ney, Scott; Shudall, Kate; Clement, Gavin; Chandler,

Jason; Reynolds, Steve; Matthews, Vicki

Subject: Post V30 Revised IFC

Importance: High

Damian/Susan,

Please find attached revised IFCs as requested. I still need to complete the splitting of section 1C, so 1C dates in this programme as subject to change.

I have also attached the batch dates FYI.

Kind regards,

Carla

From: Damian Sharp [mailto:Damian.Sharp@tie.ltd.uk]

Sent: 23 April 2008 12:35 To: Chandler, Jason

Cc: Susan Clark; Steven Bell; Tom Hickman; Duncan Fraser - CEC; Stephen Hajducki; Mentiplay, Laurie;

Gavin Murray; Lindsay Murphy; Ney, Scott; Shudall, Kate; Alasdair Sim; Tony Glazebrook

Subject: Early preparation of IFC drawings

Jason

tie instructs SDS to prepare Issue for Construction (IFC) drawings for Russell Road Bridge to be ready for signature by 23 May 2008 provided that Prior Approval is granted by CEC by that date and provided that the Prior Approval is not granted with conditions that would require changes to those IFC drawings.

tie instructs SDS to prepare Issue for Construction (IFC) drawings for South Gyle Access Bridge to be ready for signature by 23 May 2008 provided that Prior Approval is granted by CEC by that date and provided that the Prior Approval is not granted with conditions that would require changes to those IFC drawings.

**tie** instructs SDS to prepare issue for Construction (IFC) drawings for Depot Earthworks to be ready for signature by 29 May 2008 provided that Prior Approval is granted by CEC by that date and provided that the Prior Approval is not granted with conditions that would require changes to those IFC drawings.

tie recognises that SDS's ability to meet these instructions depends on others meeting the assumptions set out in each one and tie recognises that those provisions will be included in the SDS programme assumptions such that if the assumptions are not met then SDS should not be penalised solely for not meeting these accelerated IFC dates.

tie instructs SDS to break the Gogarburn tramstop out of batch 5/22 to allow the earliest possible production of IFC drawings for the line of route otherwise contained in that batch.

tie accepts SDS's proposal to split Section 1A into 4 further subsections and Section 1C into 3 further subsections and so instructs SDS. These subsections would be:

- 1A1 Foot of the Walk to Leith Dock Gates
- 1A2 Leith Dock Gates to Tower Place Bridge
- 1A3 Tower Place Bridge to Ocean Terminal (West Side)
- 1A4 Ocean Terminal (West Side) to Newhaven
- 1C1 London Road to Section 1B start
- 1C2 London Road to York Place (Picardy Place)
- 1C3 York Place to Section 1D start

Damian

Damian Sharp

Project Manager

tie Limited

Citypoint

65 Haymarket Terrace

Edinburgh EH12 5HD

Tel: 0131

Fax: 0131 622 8301

www.tramsforedinburgh.com

www.tie.ltd.uk

## <HRsize=2 width="100%" align=center>

The information transmitted is intended only for the person to whom it is addressed and may contain confidential and/or privileged material. If you are not the intended recipient of this e-mail please notify the sender immediately at the email address above, and then delete it.

E-mails sent to and by our staff are monitored for operational and lawful business purposes including assessing compliance with our company rules and system performance. TIE reserves the right to monitor emails sent to or from addresses under its control.

No liability is accepted for any harm that may be caused to your systems or data by this e-mail. It is the recipient's responsibility to scan this e-mail and any attachments for computer viruses.

Senders and recipients of e-mail should be aware that under Scottish Freedom of Information legislation and the Data Protection legislation these contents may have to be disclosed to third parties in response to a request.

tie Limited registered in Scotland No. SC230949. Registered office - City Chambers, High Street, Edinburgh, EH1 1YT.

NOTICE: This communication and any attachments ("this message") may contain confidential information for

the sole use of the intended recipient(s).. Any unauthorized use, disclosure, viewing, copying, alteration,

dissemination or distribution of, or reliance on this message is strictly prohibited. If you have received this

message in error, or you are not an authorized recipient, please notify the sender immediately by replying to

this message, delete this message and all copies from your e-mail system and destroy any printed copies.

The information transmitted is intended only for the person to whom it is addressed and may contain confidential and/or privileged material. If you are not the intended recipient of this e-mail please notify the sender immediately at the email address above, and then delete it.

E-mails sent to and by our staff are monitored for operational and lawful business purposes including assessing compliance with our company rules and system performance. TIE reserves the right to monitor emails sent to or from addresses under its control.

No liability is accepted for any harm that may be caused to your systems or data by this e-mail. It is the recipient's responsibility to scan this e-mail and any attachments for computer viruses.

Senders and recipients of e-mail should be aware that under Scottish Freedom

ο£	Information	legis	slation :	and ti	ne Data	Protect	tion	legislat	tion	these	contents
	may have	to be	disclose	ed to	third	parties	in	response	to a	a reque	est.

tie Limited registered in Scotland No. SC230949. Registered office - City Chambers, High Street, Edinburgh, EH1 1YT.

E90130 SDS Edinburgh Tram			SDS De	sign :	Progra	amme	3									
vily ID Activity Name A	Activity Sub-Section Count	Revised Finish	Variance - V30 Finish: V30	64 1 18 2	March 2008	April 2008:	May 2008 - 2 05 1 1926	June 2008:	3 07 14 2	August 20	08 S O O O O O O O O O O O O O O O O O O	D  01  0   15  2   29 05	J F   1   19  2   02  0   16 2	March 2009 3 0 09 1 23	April 2009   M 3 05 13 2 27 0	ay 2009   June   11 1 25 0 08
SDS Detailed Design Phase .	112	21-Jan-09	-12.3d 05-Jan-09	20 00 13 E	E 121 3153		212181212	11 -0 22	- 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 - 1 - 1 - 1 - 1				134 134,27	131	
TIE02 - Section: Section 1 Haymarket to Newhaven Road	23	21-Jan-09	-15.0d 22-Dec-08						1 1 1	1		### ### ###				
A549290 Issue Construction Drawings - Cathedral Large Substation	1 1C	23-Apr-08*	0.0d 23-Apr-08			*	sue Construc	ion Drawings	- Cathedral	Lane Substat	ation					
A549180 Issue for Construction - Leith Walk Substation  A25920 Issue Construction Drawings - Ballour Street Train Stop	reconnection framework and a security and	02-May-08*	00407 100	1 .			lssue for C	onstruction - L	eith Walk S	ubstation		100 pt 100 pt 10				
A25920 Issue Construction Drawings - Ballour Street Train Stop  SDS26020 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 1D		27-Jun-08 03-Jul-08	0.0d 27-Jun-08 -13.0d 22-Jul-08			<u> </u>			• 6	Issue Constru	wings - Balfour Street Tram Stop ruction Drawings   Roads, St Lighting , Landso	aping, Drainage 10	·····			
A25070 Issue Construction Drawings - Shandwick Place Tram Stop  SDS25040 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 19	والأستان والمستحدد والمستحد والمستحدد والمستحد والمستحدد والمستحد والمستحدد	03-Jul-08	-13.0d 22-Jul-08 0.0d 04-Jul-08						<b>.</b>	Istue Constr	ruction Drawings - Shandwick Place Tram Sto	, ∰			į	
SDS25040 Issue Construction Drawlings - Roads, St Lighting, Landscaping, Drainage 1B  SDS25530 Issue Construction Drawlings - Roads, St Lighting, Landscaping, Drainage 1C		04-Jul-08 22-Aug-08	0.0d 22-Aug-08						G Issue C	onstruction Di	rawings - Roads, St Lighting, Landscaping, D State Construction Drawings - Roads, St Lie	ramage 18 hting, Landscapin	g, Drainage 1C			
A25980 Issue Construction Drawings - St. Andrew Square Tram Stop	بالأريسيسية بندت وممحد أنعص بردوعه	22-Aug-08	0.0d 22-Aug-08			ļ			ļ	§	Issue Construction Drawings   St. Andrew S	quare Tram Stop		ļ		
A26010   Issue Construction Drawings - Picardy Place Tram Stop  A26040   Issue Construction Drawings - Mc Donald Road Tram Stop		22-Aug-08 22-Aug-08	0.0d 22-Aug-08 0.0d 22-Aug-08				: : : :		ļ	1 6	ssue Construction Drawings - Picardy Place issue Construction Drawings - Mc Donald R		•			
A28100 Issue Construction Drawings - Princes Street Tram Stop  SDS24540 Issue Construction Drawings - Roads, S1 Lightling, Landscaping, Drainage 1A1		22-Aug-08 24-Sep-08	0.0d 22-Aug-08 -13.0d 13-Oct-08							8	Issue Construction Drawings Princes Stre					
SDS24540 [ssue Construction Drawings - Roads, S1 Lighting, Lendscaping, Drainage 1A1  A25810 [Issue Construction Drawings - Bernard Street Tram Stop		24-Sep-08	-63.0d 22-Dec-08				·		İ	ļ	∲ ⊜ Issue Construction (	a istue (	Construction Drawing	- Bernard Str	et Tram Stop	
A25950         Issue Construction Drawings - Foot of the Walk Tram Stop           A25830         Issue Construction Drawings - Port of Leith Tram Stop		24-Sep-08	-63.0d 22-Dec-08 -52.0d 22-Dec-08						Ī	7		o iside (	Construction Drawing	Fool of the V	Valk Tram Stop	
A25830 Issue Construction Drawings - Port of Leith Tram Stop  SDS87810 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 1A2		25-Sep-08 25-Sep-08	-62.0d: 22-Dec-08	1							♦ Issue Construction Drawing	Roads, Stitight	onstructon Drawing ng, Landscaping, Dra	s - Port of Leitr Inage 1A2	usur stob	
A7810 Issue Construction Drawings - Lindsay Road Relaining Wall	. <del> </del>	30-Sep-08	0.0d 30-Sep-08			F .			-	l	Issue Constluction Drawi					1
SDS76930 Issue Construction Drawings - Roads, St Lighting, Landscaping 1A4 SDSS2420 Issue Construction Drawings - Victoria Dock Bridge		06-Oct-08 12-Nov-08	-5.0d 13-Oct-08 0.0d 12-Noy-08	<b> </b>		<u>-</u>	<del> </del>		<u> </u>		● A Issue Construction t	Construction Draw	ings - Victoria Dock B	ndge	<del></del>	
SDS62430 Issue Construction Drawlings - Tower Place Bridge		09-Dec-08	0,0d 09-Dec-08									8 Issue Const	ruction Drawings - To	der Place Bridg		T 0
A25960         Issue Construction Drawings - Ocean Terminal Tram Stop           A25990         Issue Construction Drawings - Newhaven Tram Stop		21-Jan-09 21-Jan-09	15.0d 22-Dec-08 15.0d 22-Dec-08	-			•	t 1 5 5				<b>⊕</b> ∦}	<ul> <li>Isque Constru</li> <li>Isque Constru</li> </ul>			
SDS78940 Issue Construction Drawings - Roads, St Lighting, Landscaping 1A3	er mer van een maar e <sup>g</sup> emeent van van van de van de van de v	21-Jan-09	15.0d 22-Dec-08			<u> </u>	ļ		<u> </u>				lsšue Constru			
TIE02 - Section: Section 2 Haymarket Corridor		11-Aug-08	10.0d 26-Asg-08				•			į		Section 2		1		
SDS52440 Issue Construction Drawings - Russell Road Bridge A25130 Issue Construction Drawings - Haymarket Tram Stop	and the second second second	23-May-08 02-Jui-08	-66,0d 26-Aug-08 -39.0d 26-Aug-08				•			i	ssue Construction Drawings - Russell Ro ssue Construction Drawings - Haymarke	ad Bridge				
A549450 Issue Construction Drawings - Fram Haymarket Terrace 1 Substation		02-Jul-08	0.0d 02-Jul-08			[	•		ssue Co	nstruction Dr	<ul> <li>Issue Constitution Drawings - Haymarket rawings - Train Haymarket Terrace 1 Substation</li> </ul>	n stop				
51 Issue Construction Drawings - Haymarket Station Viaduct  SDS26510 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 2A		02-Jul-08 11-Aug-08	-39,0d 26-Aug-08 0,0d 11-Aug-08			<u> </u>	ļ	ļ	¥	1	o Issue Construction Drawings - Haymarket			Į	<b></b>	
TIE02 - Section: Section 3 Haymarker to Granton Square		) 11-Aug-08	0.00 97-0c1-08	ł			1			∮ o sst	ue Construction Drawings - Roads, St Lightin	, Landscaping U	ainage 24	E E E		į
SDS07240 [Issue Construction Drawlings - Badger Mitigation Plan and LHMP]	1 3A	30-May-08	0.0d 30-May-08					Leena Conel	thaction Dra	vinge . Badne	er Mitigation Plan envi LHMP	G8				
A10240 Issue Construction Drawings - Crewe Road Bridge	1/38	04-Jun-08	0.0d 04-Jun-08					S Issue Co	distruction D	rawings - Cre	ewe Road Bridge	70 m				
A26360 {Issue Construction Drawings - Caroline Park Tram Stop { A26520 [Issue Construction Drawings - Granton Tram Stop		18-Jun-08 04-Jul-08	0.0d 18-Jun-08 0.0d 04-Jul-08	ļ		<del> </del>		A iss	re Constru	tion Drawing:	s - Çaroline Park Tram Stop Drawlings - Grantol Tram Stop			<del>-</del>	<b> </b>	
A26160 Issue Construction Drawings - Rosebum Tram Stop	1 3A	07-Jul-08	0.0d 07-Jul-08						sissue	Construction	Drawings - Roseburn Tram Stop	913 913 913	. [			
A26220 Issue Construction Drawings - Craigleith Tram Stop  A26250 Issue Construction Drawings - Teiford Road Tram Stop		07-Jul-08 07-Jul-08	0.0d 07-Jul-08 0.0d 07-Jul-08	-		<u> </u>	1	ļ	Issue	Construction	n Dreiwings - Craigleith Tram Stop n Dreiwings - Telford Road Tram Stop	215 245 265 265		•		
AZ5280 Issue Construction Drawings - Crewe Toll for Western General Hospital Tram Stop	1 3A	07-Jul-08	0,0d 07-Jul-08	1					lssue	Construction	Drawings - Crewe Toll for Western General I	ospital Tram Stop		<u> </u>	<u> </u>	<u> </u>
A9910 Issue Construction Drawings - St Georges School Footbridge  A9290 Issue Construction Drawings - Cralifeth Drive Bridge	at the same and the same transport transport to the same	07-Jul-08 07-Jul-08	0.0d 07-Jul-08 0.0d 07-Jul-08	_				[			n Drawings - St Gebrges School Footbridge n Drawings - Craigleith Drive Bridge	457		1		
A9670 Issue Construction Drawings - Greathill Road South Bridge	1 3A	07-Jul-08	0.0d 07-Jui-08	-							Drawings - Graeffill Road South Bridge					į
A8540 Issue Construction Drawings - Colibridge Viaduct  A8730 Issue Construction Drawings - St Georges School Access Bridge		07-Jul-08 07-Jul-08	0.0d 07-Jul-08 0.0d 07-Jul-08		1			1	ssue	Construction	n Drawings - Colthridge Vieduct n Drawings - St Georges School Access Bridge			•		
A9480 Issue Construction Drawings - Queensferry Road Bridge	113A	07-Jul-08	0,0d 07-Jul-08	·····		ļ.,	ļ	<b></b>	Issue	Construction	Drawings - Queensferry Road Bridge	3		·	lt-	
966   Issue Construction Drawings - Rosebum Conidor Retailing Structure A   1016   Issue Construction Drawings - Rosebum Corridor Retaining Structure C		07-Jui-08	0.0d 07-Jul-08 0.0d 07-Jul-08	1				į	ssue	Construction	n Drawings - Roseburn Corridor Retaining Stru n Drawings - Roseburn Corridor Retaining Stru	cture A		1		į
1041 Issue Construction Drawings - Roseburn Comidor Retaining Structure D		07-Jul-08	0.0d 07-Jul-08	-					. [] ,	O STIDE BUSIN	n Drawings - Rosedum Corridor Retaining Stru n Drawings - Rosedum Corridor Retaining Stru	P				
1006 Issue Construction Drawings - Rosebum Comidor Retaining Structure E		07-Jul-08	0.0d 07-Jul-08 0.0d 07-Jul-08	<b>]</b>		<u> </u>		ļ	🖁 İssue	Construction	n Drawings - Roselyurn Corridor Retaining Stru	cture E 🤼			ļļ.	
1991 Issue Construction Drawings - Rosebum Contidor Retaining Structure F  1116 Issue Construction Drawings - Rosebum Corridor Retaining Structure G	ra raygena on Arabana na mpanana agrafi	07-Jul-08 07-Jul-08	0.0d 07-Jul-08	-		1	1				n Drawings - Roseljum Corridor Retaining Stru n Drawings - Roseljum Corridor Retaining Stru					•
SDS62410 Issue Construction Drawings - Rosebum Terrace Bridge  A9880 Issue Construction Drawings - Holiday Inn Access Bridge		07-Jul-08 07-Jul-08	0.0d 07-Jul-08	-	İ		1		8 Issue	Construction	n Drawings - Rosedum Temace Bridge			•		
991 Issue Construction Drawings - Holiday rim Access Endige  991 Issue Construction Drawings - Rosebum Corridor Retaining Structure B	1 3A	07-30108	0.0d 07-Jul-08	-	<b>.</b>						n Drawings - Holiday Inn Access Bridge n Drawings - Roseburn Corridor (setaining Stru	cture B		1		<u></u>
A9850 Issue Construction Drawlings - Telford Road Bridge 1141 Issue Construction Drawlings - Rosebrum Corridor Retaining Structure H	1 3A	11-Jul-08 11-Jul-08	0,0d   11-Jul-08 0,0d   11-Jul-08	-	]			1	& Issu	e Constructio	on Drawings - Telford Road Bridge	4 S			T	Ī
1141 Issue Construction Drawings - Roseburn Compor Retaining Structure H  A26440 Issue Construction Drawings - Sattire Square Tram Stop	1 3C	11-Jul-08 16-Jul-08	0.0d 11-Jul-08	1	1	ł .	1	1			on Drawings - Roseburn Corrido Reteining St ction Drawings - Saltire Square Tram Stop	mornia til (15)	İ	1		
A26190 Issue Construction Drawings - Ravelston Tram Stop	1 3A	30-Jul-08 30-Jul-08	0,0d 30-Jul-08 0,0d 30-Jul-08	-						👸 Issue Co	onstruction Drawings - Ravelstort Tram Stop	100 mg				
A9100 Issue Construction Drawings - Ravelston Dykes  SDS27980 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 3C	أراد مرور ويودي كالكاملية والمستعدد أراسي والكالية الكامرين	01-Aug-08	0.0d; 01-Aug-08	·	ļ	<del> </del>	1	<u> </u>	· <del> </del>		onstruction Drawings - Raveiston Dykes Construction Drawings - Roads, St Lighting, Le	hdscaping, Drilina	ige 3C	<del>†</del>	<del> </del>	·····
A26310 Issue Construction Drawings - West Pitton Tram Stop     SDS27490 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 38		15-Aug-08	0.0d 15-Aug-08						-		Issue Construction Drawings - West Pilton Tra	in Stop	1	. 1		į
SDS27490 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 3B  SDS27000 Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 3A	1 3B 1 3A	07-Oct-08	0.0d 07-Oct-08	-1	į		i E E			ŀ	ssue Construction Drawings - Roads & Issue Construction Dr	avings - Roads, 8	iscaping, urainage 31 f Lighting, Landscapi	rg Drainage 3/		
TIE02 - Section: Section 5 Haymarket to Gogar	30	05-Jan-09	* 0.0d 05-Jan-09				i						•		1 1	
SDS66500 Issue Construction Drawings - Gyle Stop Relaining Walls	1 5C	13-May-08	0.0d 13-May-08		<del> </del>	<b>†</b>	ssue 8				etaining Walls	<b> </b>		1	1	
SDS36240 Issue Construction Drawings - South Gyle Access Road Bridge  SDS57350 Issue Construction Drawings - Bankhead Drive retaining Well		23-May-08 23-May-08	-19.0d 20-Jun-08 -19.0d 20-Jun-08	-		1	•	i esis	ssue Constr	uction Drawin	ngs - South Gyle Access Road Bridge	77.75 77.75 77.75	ļ	1		
81 Issue Construction Drawings - Edinburgh Park Station Visduct	1 5B	23-May-08	0.0d 23-May-08	1			8	i ⊜ ts Issue Constru	asue Constr action Drawi	ngs Edinbur	ngs - Bankhsad Drive retaining Well rgh Park Stetion Viaduct					
A26840 Issue Constituction Drawings - Saughton Tram Stop	1 5B	13-Jun-08	0.0d 13-Jun-08		<u> </u>						s - Saughton Tram Stop	1 %		İ	<u> </u>	į
Actual Work Critical Remaining Work  Second Baeline2	$\overline{}$										12100					
Remaining Work   Milestone										Dog	cument Ref: ULE90130 SW	PRO 0001	0 POST V30	- draft		
•				Page	1 of 2		_									

ULE90130 SDS E	dinburgh Tram			Design Progr	rammo	
ctivity ID.	Activity Name	Activity Sub-Section Revise Count - Einish	ed Variance V30 Finish	F Merch 200	8 April 2008	May 2008   June 2008   July 2008   August 2008   S   9   1   12   2   1   1   1   2   2   1   1
A26680	Issue Construction Drawings - Murrayfield Stadium Tram Stop	1 5A 27-Jur	n-08 -5.0d 04-Jul-08	**************************************	30000	🕶 👝 Issue Construction Drawings - Митгауfield Stadium Tram Stop
SDS51560	Issue Construction Drawings - Murrayfield Stop Retaining Walls	1 5A 27-Jur	and the second s			🗣 👩 Issue Construction Drawings - Murrayield Stop Retaining Walls
A26920 A27000	Issue Construction Drawings - Bankhead Tram Stop	1 5B 11-Jul 1 5B 11-Jul	менения и объекто в соверси (весто и поста в поста в поста в поста в поста в поста в поста в поста в поста в п			S Issue Construction Diawings - Bankhead Tram Stop Sissue Construction Diawings - Edirburgh Park Stpflon Tram Stop
A27080	Issue Construction Drawings - Edinburgh Park Station Tram Stop  Issue Construction Drawings - Edinburgh Park Central Tram Stop	1 5B (11-Jul				A issue Construction Deawings - Executing Park Central Trem Stop
267	Issue Construction Drawings - Carrick Knowe Bridge	1 5B 11-Jul	and the second control of the second control		<u> </u>	💍 issue Construction Drawlings - Cardos Knowe Bridge
185	Issue Construction Drawings - Russell Road Retaining Wall One	1 5A 18-Ju	والمناور والمستوان والمستأمين والمناورة والمنا			💍 Issue Construction Drawings - Flussell Road Fletaining Wall One
SDS52400 SDS29940	Issue Construction Drawings - Russell Road Retaining Wall Two	1,5A 18-Jul 1,5B 21-Jul		_	!	8 Issue Construction Drawings - Russell Road Fletaining Wall Two
A26760	Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 5B Issue Construction Drawings - Balgreen Tram Stop	1 5B 21-Jul 1 5B 24-Jul				Aglissue Construction Drawings - Roads, St Lighting, Landscaping, Drahbage 5B     Resue Construction Drawings - Balgreen Treim Stop
SDS58190	Issue Construction Drawings - Murrayfield Stadium Retaining Wall	1 5A 25-Jul				A ssue Construction Drawings - Murrayfield Stadium Retaining Well
SDS58720	Issue Construction Drawings - Murrayfield Underpass	1 5A 25-Jul				🕏 Issue Construction Drawings - Murrayfield Underpass
SDS59000	Issue Construction Drawings - Rosebum Street Viaduct	1 5A 25-Jul				
SD\$59280 SD\$36780	Issue Construction Drawings - Water of Leith Bridge Issue Construction Drawings - AB Underpass	1 5A 25-Jul 1 5C 29-Jul	and the second second second second second second second second second second second second second second second			g Issue Construction Drawings - Water of Leth Bridge  ★ Issue Construction Drawings - AB Underlass
SDS30430	Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 5C	1 5C 01-Au	حروب ومعید <u>ب معموا</u> و برد بست روم و آد در در در روس			@ issue Construction Drawings - Rodds, St Lighting, Landscaping, Drainage SC
SDS35660	Issue Construction Drawings - Baind Drive Retaining Wall	1 5A 01-Au	lg-08   0.0d j 01-Aug-08	3		🕏 issue Construction Drawings - Baird Drive Retaining Wall
SDS58440	Issue Construction Drawings - Murrayfield Training Pitches Retaining Wall	155A [01-Au	and the same of th			है ।ssue Construction Drawitigs - Murrayfield Training Ptches Retaining Wall
SDS51370 A27160	Issue Construction Drawlings - Balgreen Road Retaining Wall	1,5A 15-Au 1,5C 11-Se	The second secon			ਨੇ Issue Construction Drawings - Beligreen Road Retaining Well ੂੰ ਨੇ Issue Construction Drawings - Gyle Centre Train Stop
A27240	Issue Construction Drawings - Gyle Centre Tram Stop Issue Construction Drawings - Depot Halt	1 5C 11-Se	ar ann an Lainnean an Lainn an Carl an Aireann an Aireann an Aireann an Aireann an Aireann an Aireann an Airea			Sisse Construction Dawings - Gyp Centre Transloop  R issue Construction Dawings - Deptot Halt
A27320	Issue Construction Drawings - Gogarbum Tram Stop	1 5C (11-Se	p-08 0.0d 11-Sep-08			💍 Issue Construction Drawings - Gogarbum Tram Cop
SDS35970	Issue Construction Drawings - Baigreen Road Tram Bridge	1)5A 11-Se	alata esta transferir e de como de la confesiona de la como de la como de la como de la como de la como de la c	11-2-0		🔥 issue Construction Drawings - Ballereen Road Train Bridge
SDS29450 SDS83500	Issue Construction Drawings - Roads, St Lighting, Landscaping, Drainage 6A	1 5A 23-Se 1 5A 05-Jan	ep-08 0.0d 23-Sep-08 ur-09 0.0d 05-Jen-09			💍 Issue Construction Drawings*- Roads, St Lighting, Lands aping, Drainings - Balgreen Road NR Access Bridge
P 15 15 15 15 15 15 15 15 15 15 15 15 15	issue Construction Drawings - Balgrean Road NR Access Bridge	Large	in-09 0,0d 05-Jan-09 in-08 0,0d 07-Oct-08			: A Espe Coletaration Individue - pagities i road and increase bridge
TIE02 - Sec	tion: Section 6 Gogar Depot		120 CONTRACT PROPERTY NAMED IN COLUMN TO	HENRICO :	Ì	
SDS86990	Issue Construction Drawings - Foundation Design for Depot Shed	1 6A 25-Ap	the many property and the second property of the second party of t		8	ssue Construction Drawings - Foundation Design for Depot Shed
SDS87020 SDS86980	issue Construction Drawings - Ground Floor Slabs (Excl. Wheel Lathe, Send Plant & Litting Jacks)   Issue Construction Drawings - Depot Layout Drawings	1 6A 25-Ар 1 6A 12-Ма	pr-08 0.0d 25-Apr-08 ay-08 0.0d 12-May-08		8	ssue Construction Drawings - Ground Flobr Stabs (Excl. Wheel Lathe, Sand Plant & Lifting Jacks)  It is sue Construction Grawings - Depot Leyout Drawings
VO2750	Issue Construction Drawings - Depot Earthworks Design	1,6A 29-Ma				Alssue Construction Drawlings - Depot Earthworks Design
A45810	Issue Construction Drawings - Ductwork Design to Contractor	1 6A 17-Ju	the concern and colored the military and according to			S issufe Construction Drawings - Ductwork Design to Contractor
SDS86090	Issue Construction Drawings - Superstructure Design	1 5A. 24-Ju			11	Sesue Construction Drawings - Superstructure Design
VO2760	Issue Construction Drawings - Depot Drainage Design	1 6A 27-Ju 1 6A 01-Ju			1	Sissue Construction Drawings - Depot Drawinge Dosign
VO2140 VO2580	Issue Construction Drawings - Depot OLE Issue Construction Drawings - Depot Track	1 6A 01-Ju	are the first of the second second second second second second second second second second second second second		1	Stasue Construction Drawlings - Depot OLE Stasue Construction Drawlings - Depot Tripok
SDS86220	Issue Construction Drawings - Depot Shed Design	1 6A 07-Ju				💦 issue Cobstruction Drainings - Depot Shed Design
VO2720	Issue Construction Drawings - Depot Road (Inc. Car Park)	1 6A 13-Au				Super Construction Drawings - Depot Rosi (Inc. Car Park)
SDS57660	Issue Construction Drawings - Depot Access Road Bridge	1 6A 07-Oc				💲 issue Construction Drawings - Depoglaccess Road Bridge
TIE02 - Set	ction: Section 7. Gogar to Edinburgh Airport	10 GB-CC	ct-08 , 0.0d 08-Oct-06			
SDS36510	issue Construction Drawings - Gogarbum Bridge	1 7A 15-Ma	ay-08 0.0d 15-May-08	8		S Issue Construction Orawings - Goganisum Bridge
SDS87760	Receive Scotlish National Heritage Approval For Final Species Miligation Plan	1,7A (25-Ju		1 i		Receive Scottish Nettional Heritage Approval For Final Species Midpaton Plan
A27710 A27800	Issue Construction Drawings - Ingliston Park & Ride Tram Stop Issue Construction Drawings - Edinburgh Airport Tram Stop	1 7A 26-Au 1 7A 09-Se				Susue Construction Drawings - Ingliston Park & Ride Train Stop
401	Issue Construction Drawings - Construction Drawings - Gogar Burn Culvert Three	<u> </u>	ep-08 0.0d 10-Sep-08			🕏 Issue Construction Drawings - Edinburgh Airport, Tram Stop 🕏 Issue Construction Drawings - Gogar Burn Culven Three
341	Issue Construction Drawings - Gogar Culvert One	1 7A 17-Se				issule Construction Drawings - Gogar Culvert One
371	ssue Construction Drawings - Gogar Burn Culvert Two	<u> </u>	ep-08 0.0d 17-Sep-08			💍 issue Construction Drawings - Goger Burn Cigiyert Two
5DS30920 431	Issue Construction Drawings - Roads, St Lighting, Landscaping, Orainage 7A Issue Construction Drawings - Gogar Burn Relaining Wall One	1]7A 01-00				💍 Issue Conskuction Drawings - Roads នីរៀ Lighting, Landscaping, Diainage 7A នៃ Issue Construction Drawings - Gogis Burn Retaining Wall One
461	Issue Construction Drawings - Gogar Burn Retaining Wall Two	17A 08-00				Sisse Construction Drawings - Goga Born Retaining Wall Two
	10. 14. Tab. 14. 14. 14. 14. 14. 14. 14. 14. 14. 14	de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la	·			
;						
			-			
	•					·
	i					•
		-				
	•					
\$						
Actual V		!				Document Ref: ULE90130 SW PRO 00010 POST V30 - draft
Remain	ing Work ♦ Milestone			Page 2 of 2		Document Ker. ODE/0150 544 KKO 00010 1 OS1 450 - Walt
				rage z or z		