
From: Jones, Carla
Sent: 21 November 2007 11:16
To: 'Clare Norman'; 'Tony Glazebrook'; 'David Crawley'; 'Susan Clark'; 'Steven Bell'; 'Kirsty Wilson'; 'andy.conway@tie.ltd.uk'; 'Duncan Fraser - CEC'; 'damian.sharp@tie.ltd.uk'; 'Bob.Dawson@tie.ltd.uk'; 'eric.smith@tie.ltd.uk'
Cc: Reynolds, Steve; Dolan, Alan; Bristow, Sally; Benn, Pauline; Watson, Fenella; Ney, Scott; Clement, Gavin; Shudall, Kate; 'Gabrielle Bedwell'; Chandler, Jason
Subject: Weekly Deliverables Tracker

All,

In Jason's absence, attached is the weekly deliverables tracker updated up to and including Friday 16 November.

Of the 344 deliverables on the tracker;

283 were planned for delivery;

SDS have delivered 227 deliverables Of the 52 late deliverables; 32 have been delayed for reasons such as Forth Ports (Lindsey Road alignment/ADM Milling etc), Earl related changes, SRU, Network Rail approval of Balgreen Road Bridge, Bernard Street, Casino Car Park, Leith Walk Substation, Cathedral Substation, St Andrew Square and Ocean Drive Bridges.

20 deliverables that are late for reasons totally in SDS control.



Tracker updated up
to 16 Nov.x...

Kind regards,

Carla Jones

Planning Manager Edinburgh Tram

PB

✉ Citypoint
1st Floor
65 Haymarket Terrace
Edinburgh
Midlothian
EH12 5HD

💻 email: jonessa@pbworld.com
☎ tel: +44 (0) [REDACTED]
📠 fax: +44 (0) [REDACTED]

🌍 Before printing, please consider the environment