

	A	B	C	D	E	F	G	H	I	J	K
1	Sub - Section	Drawing Plates	Location	SDS Version 18 Programme	Variance (Days) V18 to SDS Latest Forecast	Latest Forecast Issue IFC Package Dates from SDS @ 17 Aug 2007	Variance (Days) SDS Latest Forecast to Rev 05 Construction Start	Earliest Construction Start Rev 05	No. of MUDFA Worksites	Worksites Delayed Rev 05 Start	Status
2	1A1	1-12	Newhaven to Rennie's Isle Bridge	28-Nov-07	-5	23-Nov-07	-74	10-Sep-07	9	2	2 of 9 No. Worksites require to be re-programmed (1AWSID04/002 & 1AWSID05/001)
3	1A1	13-15	Commercial Wharf to Tower Street	02-Jul-07	1	03-Jul-07	-1	02-Jul-07	3	3	3 No. Worksites Commenced 09th July 2007 (delayed due to political decision)
4	1A2	16-21	Tower Street to Duke St Jcn (Constitution St)	10-Oct-07	-5	05-Oct-07	31	05-Nov-07	8	0	CRITICAL - 3 worksites programmed to commence early November 2007. Works outside LOD to be programmed.
5	1B	22-26	Duke St Jcn (FOW) to Iona Street	09-Aug-07	43	21-Sep-07	38	29-Oct-07	7	0	CRITICAL for 1 No. Worksite
6	1B	27-31	Iona Street to McDonald Road	09-Aug-07	20	29-Aug-07	-23	06-Aug-07	4	2	
7	1C	32-38	Brunswick Street to Elder Street East	26-Oct-07	7	02-Nov-07	157	07-Apr-08	7	0	
8	1C	39-41	North St. Andrew Street to South St. Andrew Street	26-Oct-07	7	02-Nov-07	171	21-Apr-08	6	0	
9	1C	42-44	South St. Andrew Street to The Mound	26-Oct-07	-21	05-Oct-07	24	29-Oct-07	2	0	CRITICAL for 1 No. Worksite
10	1C	45-48	The Mound to South Charlotte Street	19-Oct-07	-28	21-Sep-07	108	07-Jan-08	3	0	
11	1D	49-51	South Charlotte Street to Stafford Street	19-Oct-07	0	19-Oct-07	77	04-Jan-08	5	0	
12	1D	52-56	Stafford Street to Haymarket Train Station	19-Oct-07	0	19-Oct-07	248	23-Jan-08	6	0	
13	2A	1-3	Haymarket to Roseburn Jcn	07-Sep-07	14	21-Sep-07	66	26-Nov-07	3	0	
14	3A	1-23	Roseburn Jcn to Crewe Toll	02-Nov-07	14	16-Nov-07	276	18-Aug-08	13	0	
15	3B	24-33	Crewe Toll to Caroline Park	12-Nov-07	18	30-Nov-07	367	01-Dec-08	5	0	
16	3C	34-42	Caroline Park to Granton Square	30-Nov-07	0	30-Nov-07	458	02-Mar-09	4	0	
17	5A	1-3	Roseburn Jcn to Murrayfield	10-Sep-07	-31	10-Aug-07	10	20-Aug-07	3	0	
18	5A	4-5	Murrayfield to Balgreen Road	10-Sep-07	4	14-Sep-07	45	29-Oct-07	1	0	
19	5B	6-13	Balgreen Road to Forrester High School	03-Sep-07	11	14-Sep-07	31	15-Oct-07	3	0	
20	5B	14-20	Forrester High School to Edinburgh Park Tram Stop	03-Sep-07	11	14-Sep-07	31	15-Oct-07	3	0	
21	5C	21-27	Edinburgh Park Tram Stop to Gogarburn	24-Aug-07	21	14-Sep-07	31	15-Oct-07	6	0	
22	6A	1-2	Gogar Depot	10-Sep-07	32	12-Oct-07	-53	20-Aug-07	1	1	CRITICAL - Depot programme requires reviewing - possible temporary diversions required
23	7A	1-3	Gogarburn to Ingliston P&R	21-Sep-07	0	21-Sep-07	171	10-Mar-08	4	0	