

TRAM Briefing Meeting

AGENDA

Date: 6 March 2012

Time: 8.00 am

Venue: Chief Executive's Board Room, Waverley Court

Expected Attendees:

Vic Emery	The City of Edinburgh Council	vicemery@[REDACTED]
Alastair Maclean	The City of Edinburgh Council	Alastair.maclean@edinburgh.gov.uk
Mark Turley	The City of Edinburgh Council	Mark.Turley@edinburgh.gov.uk
Dave Anderson	The City of Edinburgh Council	Dave.Anderson@edinburgh.gov.uk
Colin Smith	The City of Edinburgh Council	csmith@hg-group.co.uk
Ainslie McLaughlin	Transport Scotland	ainslie.mclaughlin@transportscotland.gsi.gov.uk
Lucy Adamson	Transport Scotland	Lucy.adamson@transportscotland.gsi.gov.uk
Bob McCafferty	The City of Edinburgh Council	Bob.McCafferty@edinburgh.gov.uk
Alan Coyle	The City of Edinburgh Council	Alan.coyle@edinburgh.gov.uk
Kelly Murphy	The City of Edinburgh Council	kelly.murphy@edinburgh.gov.uk
Neil Gibson	Big Partnership	Neil.gibson@bigpartnership.co.uk
Gavin King	The City of Edinburgh Council	Gavin.king@edinburgh.gov.uk

- 1 Previous Minutes 23 February 2012- Actions from Previous Meeting -** submitted for approval as a correct record (circulated)
- 2 Construction update including reported incidents/road report** – Bob McCafferty to speak to the item (circulated)
- 3 SRO's Report** – Colin Smith to speak to the item
- 4 Communications Update** – Kelly Murphy to speak to the item
- 5 Operations update** – Alan Coyle to speak to the item
- 6 AOCB**
- 7 Date of Next Meeting**

Client Meeting – 8 March 2012 at 8am in the Chief Executive's Board Room

Turner and Townsend Meeting – 15 March 2012 at 8am in the Dunedin Room, City Chambers

Tram Briefing

Edinburgh, 23 February 2012

Attendees:

Sue Bruce (Chair)	The City of Edinburgh Council	Sue.bruce@edinburgh.gov.uk
Vic Emery	The City of Edinburgh Council	vicemery@
Mark Turley	The City of Edinburgh Council	Mark.turley@edinburgh.gov.uk
Alastair Maclean	The City of Edinburgh Council	alastair.maclean@edinburgh.gov.uk
Dave Anderson	The City of Edinburgh Council	Dave.anderson@edinburgh.gov.uk
Colin Smith	The City of Edinburgh Council	csmith@hg-group.co.uk
Bob McCafferty	The City of Edinburgh Council	Bob.McCafferty@edinburgh.gov.uk
Alan Coyle	The City of Edinburgh Council	alan.coyle@edinburgh.gov.uk
Gavin King	The City of Edinburgh Council	Gavin.king@edinburgh.gov.uk
Neil Gibson	Big Partnership	Neil.gibson@bigpartnership.com

ACTION NOTE

	ITEM	ACTION OWNER	DEADLINE
1	<p>PREVIOUS MINUTE 16 FEBRUARY 2012 AND ACTIONS FROM PREVIOUS MEETING</p> <p>Sue Bruce welcomed Mark Turley to the Tram Briefing meetings.</p> <p>Vic Emery advised that Alan Coyle was organising a working group to discuss the branding of the tram. This was a challenging issue and it was essential that any problems were resolved. Alan Coyle added that the group had been established but had not yet met. Lothian Buses had expressed dissatisfaction with the Edinburgh Trams logo but any changes at this point could result in significant additional costs. Dave Anderson observed that given the logo was imprinted on all the tram seats it would not be a good use of the public pound to alter it at this late stage.</p> <p>Decision</p> <p>1) To note the minute of the 16 February 2012 meeting and that it would be considered for approval at the 1 March 2012 meeting.</p> <p>2) To request a branding strategy from Lothian Buses.</p>	Alan Coyle	
2	<p>UPDATE ON JOINT PROJECT FORUM</p> <p>Colin Smith explained that he had taken the Joint Project Forum through a threaded journey of previous</p>		

ITEM	ACTION OWNER	DEADLINE
<p>minutes to show the progress of the Project and the commitments made and acted on by all parties. Colin Smith noted that the notable achievement of the meeting was an endorsement by BBS and CAF to the investigation into the programme and the creation of an amended programme of Rev 5. This would be targeted for delivery by April 2012 and could mean that the end date of the Project may be examined to endeavour to bring it forward to December 2013.</p> <p>If the completion date were brought forward, it should not be released to the public until greater certainty was achieved, so information could be released in increments as key milestones were achieved.</p> <p>Vic Emery noted that it was positive that Dr Keysberg had highlighted that further cost engineering could be undertaken. Colin Smith agreed and added that work would be initiated further in this area.</p> <p>Colin Smith advised that out of the 22 weeks saved from the cost engineering exercise, in his view a guide to that already "spent" would be 2-3 weeks for each area of conflict. . The Scottish Water manholes issue would use an additional circa 2 weeks of time to date, however if not resolved this may take 10-15 weeks to re-design and catch up.</p> <p>Vic Emery highlighted that the off-street issues were also important to resolve. BBS seemed to be concentrating on the on-street issues and giving less attention to the important issues off-street.</p> <p>CS advised that we should look at the whole tram line issues as they would all affect the outturn programme and cost.</p>		
<p>Decision</p>		
<p>To note the update.</p>		
<hr/> 3 COMMUNICATIONS UPDATE		
<p>Neil Gibson highlighted that Councillor Gordon Mackenzie was keen to demonstrate how the Open for Business money allocated in the Council budget had been spent. Dave Anderson explained that this would be difficult as the West End Action Group was yet to meet to discuss how to spend the money. A meeting</p>		

ITEM	ACTION OWNER	DEADLINE
<p>would be held shortly. Dave Anderson added that the £100,000 had to be committed in this financial year but he did not believe it all had to be spent.</p> <p>Bob McCafferty advised that earlier in the week a meeting for the residents of Baird Drive had taken place. These residents were very close to the tram works and there was a wish for some measures to be taken to alleviate the effect of the tram works. Sue Bruce enquired whether a screen could be erected between the works and their houses. In response, Colin Smith suggested buffalo fencing which was a product which had a 30 year lifespan.</p> <p>Damien Henderson had not yet published his article related to subsidies for the tram. Neil Gibson observed that he believed that the article was going to be more political in nature and Damien Henderson was likely to want to speak to Councillor Gordon Mackenzie.</p>		
Decision		
<p>1) To investigate whether fencing could be erected to shield Baird Drive residents and identify possible locations and costs.</p> <p>2) To contact Councillor Gordon Mackenzie and offer communication support when speaking to the press.</p>	<p>Bob McCafferty Colin Smith</p> <p>Alastair Maclean</p>	
4 BLENDED TEAM		
<p>Bob McCafferty advised that the blended team had been presented on Tuesday 21 February 2012. It included changes to the CEC engineering team and discussions would have to take place with Colin Smith and thereafter Mark Turley to implement the changes.</p>		
Decision		
<p>To note the requirement for discussions between Bob McCafferty, Mark Turley and Colin Smith</p>	<p>Mark Turley/Colin Smith/Bob McCafferty</p>	
5 AOCB		
<p>Alan Coyle tabled an update on the Shandwick Place Information Centre highlighting the following:</p>		

ITEM

**ACTION
OWNER**

DEADLINE

- Planning permission was required to change the use of the premises. Planning had indicated this could take 8 weeks.
- The office space could accommodate 12 staff.
- Staff amenities would be provided in line with Council policy.
- The draft offer and lease was currently being reviewed by the landlord's solicitor.
- The customer service team and cleaning squad would be provided by SfC.
- The Communications Team would re-locate to the site.
- The branding/colour of the shop would be the same as the tram.

Mark Turley advised that a very experienced customer services staff member would be sent to the Information Centre. Alastair Maclean highlighted the need to ensure that the customer services staff were provided with the appropriate key messages.

Sue Bruce advised that in regard to the setts for the World Heritage Site there had been a number of variances looking to change the order after the decision had been taken. The latest variance had been the wish from the Planning Division to have recycled setts while the Roads section required new setts to be purchased. These variances did not reflect well on the Council. Colin Smith added that the new setts had already been ordered.

Mark Turley highlighted that work had been undertaken by the Roads Safety team on the affect of trams on road safety.

It was suggested that a tour of the tram route would be beneficial to members of the Tram Briefing meeting.

Colin Smith noted that the Department for Transport's security section had requested to visit the entire tram route. Colin Smith and Tom O'Brien would accompany them on the tour.

Colin Smith reported that the Scottish Water manhole impasse had been repaired with an agreed process solution; an all party meeting is to follow. The problem seemed to be that Turner & Townsend, BBS and SW

ITEM	ACTION OWNER	DEADLINE
<p>were talking at each other, rather than listening to agree a method to resolve the issue. Two weeks previously it had been agreed that Turner and Townsend would present a full picture of the situation to Scottish Water. Turner and Townsend did not pass all the information on to SW, contrary to that agreed at the control meeting. The impasse was opened up when Scottish Water became aware of the full extent of the situation. Work was still to be undertaken to complete the design solution for the manholes. The project challenge would be to deliver the detail. CS organising "stay till it's finished" workshop 01.03.12.</p> <p>Disappointment was expressed that Turner and Townsend could not resolve this issue without involvement from CEC. The consequences of the disagreement are significant.</p>		
Decision		
1) To invite the Information Centre team on a depot visit.	Bob McCafferty	
2) To investigate an appropriate method to ensure the customer service team were provided with appropriate information.	Neil Gibson/Kelly Murphy	
3) To investigate if planning permission could be obtained in less than 8 weeks.	Mark Turley	
4) To inform staff that a decision had been taken on the type of setts and these would be installed.	Mark Turley	
5) That a short briefing note be provided on the work undertaken by the Council on road safety in regard to the trams.	Mark Turley	
6) That a tram route tour be organised for members of the Tram Briefing meeting.	Bob McCafferty	
7) To request that Tom O'Brien (CEC) accompany Colin Smith on the Department for Transport's tram route tour.	Colin Smith	
8) To ask Tom O'Brien if it would be appropriate to ask a representative from Lothian and Border's Police to attend the Department for Transport's tram route tour.	Colin Smith	

ITEM	ACTION OWNER	DEADLINE
9) To discuss with Turner and Townsend the potential damage the Scottish Water manhole issue could have caused and the Client's disappointment that it was not resolved sooner.	Colin Smith	
10) That a guide be provided on the areas of the tram route that were affected by the manholes issue and the subsequent impact.	Colin Smith/Bob McCafferty	

6 DATE OF NEXT MEETING

Client Meeting – 28 February 2012 at 8am in the Chief Executive's Board Room

Turner and Townsend Meeting – 1 March 2012 at 8am in the Chief Executive's Board Room



Weekly Road Report

Week commencing Monday 5th March 2012

For further information please contact the following:

Edinburgh and Midlothian contact CLARENCE on 0800 23 23 23

Tarmac Limited contact 01698 575 600

BEAR (South East Scotland) for information on trunk roads around Edinburgh 0845 413 0200

Forth Road Bridge traffic info 0906 302 0298 (charges apply) www.forthroadbridge.org

Tram Works Information Customer Helpline 0800 328 3934 www.edinburghtrams.com

✓	new this week						
✓	new information this update						
New	Street	Location	Neighbourhood	Description	Traffic Control	Start date	Finish date
✓	Afton Terrace	Length	North	City of Edinburgh Council - resurfacing/carriageway works	Road closed (except for access)	05/03/12	30/03/12
	Arboretum Avenue	At s-bend at Water of Leith	North	City of Edinburgh Council - flood prevention works	Parking, waiting & loading/unloading restrictions, some carriageway occupation likely. Footway closed, no pedestrian access to Water of Leith	06/06/11	06/06/12
	Atholl Crescent		City Centre & Leith	Tram works	One way, eastbound only	14/01/12	Spring 2013
	B800	Between the A89 and Lochend Road	West	As part of Forth Replacement Crossing works	30mph speed limit	31/10/11	31/03/13
	B9080	M9 Spur to Overton Farm Road	West	As part of Forth Replacement Crossing works	30mph speed limit & temporary traffic lights; Overton Farm Road closed at B9080		Ongoing
	Baird Drive		West	Tram works	Water of Leith footpath closed both sides at railway bridge. Pedestrian & cycle diversion via Pansy Walk - Balgreen Road.	25/09/11	July 2012
	Balgreen Road	At railway bridge	West	Tram works (bridge works)	Temporary traffic lights. Parking, waiting & loading/unloading restrictions	25/09/11	July 2012
✓	Balgreen Road	At railway bridge	West	City of Edinburgh Council - bridge inspection works	Off-peak lane closures (in addition to ongoing tram works)	09/03/12	09/03/12
	Balgreen Road	Balgreen	West	Tram works	Access will be maintained in both directions	02/02/09	Ongoing
	Biggar Road	Between City Bypass and Fairmilehead crossroads	South West	Scottish Water - planned works	Ongoing mains works, expect some carriageway occupation	05/01/11	01/05/12
✓	Bonaly Crescent	Between Bonaly Grove and Laverockdale Crescent	South West	City of Edinburgh Council - resurfacing/carriageway works	Road closed (except for access). Lothian Buses service 10 diverted	05/03/12	23/03/12
	Canning Street	At Shandwick Place	City Centre & Leith	Tram works	Road closed - diversions as signed. Access to west Approach Road maintained	14/01/12	Spring 2013
✓	Canongate	At Reid's Close	City Centre & Leith	Scotland Gas Networks - planned works	Temporary traffic lights.	05/03/12	24/03/12
	Carrick Knowe Avenue		West	Tram works	Pedestrian access disrupted	21/06/10	Ongoing
	Castle Street	Between George Street and Princes Street	City Centre & Leith	Scotland Gas Networks - planned works (carriageway reinstatement)	TBC, but expect some restrictions/carriageway occupation	13/02/12	Late May
	Charlotte Square	East side	City Centre & Leith	Tram works	Revised traffic layout - two-way traffic between Princes Street and Queen Street	14/01/12	Ongoing
	Clifton Terrace	Length	City Centre & Leith	Tram works	Road closed citybound. General traffic diverted via Magdala Crescent; buses diverted via Rosebery Crescent	01/10/11	30/04/12
	Coates Crescent	At Shandwick Place	City Centre & Leith	Tram works	Road closed - diversions as signed. East end access maintained to Atholl Crescent	14/01/12	Spring 2013
	Comiston Road	At Riselaw Crescent	South	City of Edinburgh Council - improvement works	Lane restrictions	23/01/12	23/03/12
	Deanhaugh Street / Kerr Street	India Place to Leslie Place (westbound side)	North	City of Edinburgh Council - footway works	Off-peak lane closures and parking restrictions. Gloucester Street closed at Kerr Street	16/01/12	23/03/12
	Dovecot Road	At Ladywell Avenue	West	Scottish Power - planned works	Road closed - diversions as signed; temporary traffic lights	02/03/12	06/03/12
✓	Dovecot Road	At Saughton Road North	West	Scottish Power - planned works	Road closed - diversions as signed; temporary traffic lights	07/03/12	11/03/12

Start dates indicate earliest anticipated start.
Finish dates represent formal notice periods -
works may finish earlier or be extended.

	Dreghorn Loan	Length	South West	Scotland Gas Networks - planned works	Road closed at Woodhall Road	13/02/12	23/03/12
	Duke Street	Length	City Centre & Leith	City of Edinburgh Council - footway works (south side)	Parking, waiting & loading/unloading restrictions, some carriageway occupation likely.	06/02/12	01/04/12
	East Barnton Gardens	At Cramond Road South/Quality Street	West	Scotland Gas Networks - planned works	Road closed - diversions via Cramond Road South - Barnton Avenue. Parking restrictions as signed on street.	05/12/11	09/03/12
	East Fettes Avenue	South of Rocheid Park	North	City of Edinburgh Council - installation of surface drain	Lane closures. Start date remains TBC	20/02/12	23/03/12
	Easter Road	At Brunswick Road	City Centre & Leith	City of Edinburgh Council - pedestrian crossing improvement works	Temporary traffic lights. Pedestrian crossing out of use during works	25/02/12	10/03/12
✓	Eyre Place	At Brandon Street/Dundas Street	North	Scottish Power - planned works	Temporary traffic lights	05/03/12	23/03/12
	Fairmilehead crossroads	All approaches	South West	Scottish Water - planned works	Some carriageway occupation likely.	16/01/12	01/05/12
	Ferry Road	At Boswall Drive	North	City of Edinburgh Council - installation of puffin crossing; footway & carriageway resurfacing	Temporary traffic lights - off peak.	24/02/12	22/03/12
	Frederick Street	At Princes Street	City Centre & Leith	Tram works	Road closed - diversions as signed	17/09/11	July 2012
✓	George Street	Between Castle Street and Frederick Street	City Centre & Leith	Tarmac on behalf of City of Edinburgh Council - carriageway resurfacing	Overnight works. Road closed eastbound, alternative route via North Castle Street - Queen Street - Frederick Street	05/03/12	09/03/12
	George Street	Length	City Centre & Leith	Tram works	Bus and taxi access only from Charlotte Square. No kerbside parking permitted except overnight loading	17/09/11	July 2012
	Gillespie Road	Spylaw Avenue to Gillespie Crossroads	South West	Scotland Gas Networks - planned works	Road closed NORTHBOUND - diversion via Spylaw Avenue (undertemporary traffic light control)	28/02/12	Ongoing
	Gogar Roundabout	Gogar	South West	Tram works	Lane closure(s)	Now	Spring 2013
	Gorgie Road	At new development west of Westfield Road	South West	Installation of new junction	Off-peak lane restrictions, pedestrian access disrupted	27/02/12	09/03/12
✓	Great Junction Street	Water of Leith Bridge at Ferry Road	City Centre & Leith	City of Edinburgh Council - bridge works	Off-peak lane closures	05/03/12	04/05/12
	Grosvenor Street	At Haymarket Junction	City Centre & Leith	Tram works	No access from Haymarket - access via West Mailand Street - Palmerston Place - Lansdowne Crescent	01/10/11	Spring 2013
	Hammerman's Entry	Between Holyrood Road & Bakehouse Close	City Centre & Leith	Building development works	Steps and footway closed, pedestrians diverted to Slater's Steps	28/02/11	27/08/12
	Hanover Street	At Princes Street	City Centre & Leith	Tram works	Junction open for buses, taxis and cycles only. No access to Princes Street	05:00hrs 03/03/12	Ongoing
	Haymarket Terrace	Haymarket Station to Haymarket Yards	City Centre & Leith	Tram works	Road narrowing and temporary south footway	Now	Autumn 2012
	Haymarket Yards		City Centre & Leith	Tram works	East footway closed - pedestrians to use west footpath	31/05/10	Ongoing
	Hermiston Gait		West	Tram works	Temporary traffic lights	Now	Ongoing
	Holyrood Park Road	At Dalkeith Road	South	City of Edinburgh Council - footway works	Lane closure(s)	06/02/12	Late February
	Hope Street		City Centre & Leith	Tram works	No access to/from Lothian Road; buses only to/from Queensferry Street. Diversion via Princes Street - South Charlotte Street	14/01/12	Spring 2013
✓	Ingliston area		West	Scottish Motorcycle Show	Local road closures and traffic management around Ingliston Showground; temporary 40mph speed limit on A8	10/03/12	11/03/12
	Johnston Terrace	Length	City Centre & Leith	Scotland Gas Networks - planned works	Road closed EASTBOUND	06/02/12	22/04/12

Start dates indicate earliest anticipated start.
Finish dates represent formal notice periods -
works may finish earlier or be extended.

	Lanark Road West	At Muirend Avenue	South West	Scotland Gas Networks - planned works	Temporary traffic lights - no work on site as at 01/03/12	28/02/12	Ongoing
	Lawnmarket	Between George IV Bridge and Johnstone Terrace	City Centre & Leith	Scotland Gas Networks - planned works	Road closed to eastbound traffic (no access to George IV Bridge)	06/02/12	22/04/12
	Lindsay Road	At Annfield	City Centre & Leith	Scottish Power - planned works	Temporary traffic lights	22/02/12	06/03/12
	Lindsay Road		City Centre & Leith	Tram works	Lane width restrictions	Now	Ongoing
	Longstone Road	At Longstone Gardens	South West	City of Edinburgh Council - installation of pedestrian refuge island	Temporary traffic lights - off peak.	27/02/12	23/03/12
	M9 J1-J2 and M9 Spur		West	Forth Replacement Crossing project	Lane restrictions and 40mph speed limit		Spring 2013
	Manor Place	Length	City Centre & Leith	Tram works	Road closed southbound at Shandwick Place. Localised traffic management as required	14/01/12	Autumn 2012
	Melville Street	Stafford Street to Queensferry Street	City Centre & Leith	Tram works	No kerbside parking on eastbound side to accommodate bus diversion	14/01/12	Spring 2013
	Moredu Dykes Road	Between Hyvot Terrace and Hyvot Gardens	South	Building development works - new council house estate	Road closed - diversions as signed via Gilmerton Dykes Street, Newtoft St, Drum St, Gilmerton Road & Moredu Dykes Road	05/12/11	30/03/13
	Moreduvale Road	At Old Dalkeith Road	South	Scotland Gas Networks - planned works	Road closed (except for access)	23/01/12	30/03/12
	Morningside Road	Morningside Place to Abbotsford Park	South	City of Edinburgh Council - footway works (west side)	Off-peak lane closures	16/01/12	20/04/12
	Morrison Street	Semple Street to Gardner's Crescent	City Centre & Leith	EICC development	WORKS POSTPONED Road closed to westbound traffic - diversions as signed	TBC	14/03/12
	Morrison Street	Between Gardner's Crescent & Semple Street	City Centre & Leith	EICC development	Lane width restrictions. Parking, waiting & loading/unloading restrictions	29/07/10	Ongoing
	Mound	At Princes Street	City Centre & Leith	Tram works	Junction open for buses, taxis and cycles only. No access to Princes Street	05:00hrs 03/03/12	Ongoing
	Murrayfield Road	At Corstorphine Road	West	Scottish Power - planned works	Road closed - diversions as signed	27/02/12	11/03/12
	Newington Road	At Minto Street	South	Scotland Gas Networks - planned works	Temporary traffic lights. See also Salisbury Place entry	18/02/12	Ongoing
	North Charlotte Street	Charlotte Square	City Centre & Leith	Tram works	Alterations to junction with Charlotte Square	02/03/09	Ongoing
	North St Andrew Street	At York Place	City Centre & Leith	Tram works	Road closed - diversions as signed	Now	Ongoing
	Ocean Drive West	Old Port Road	City Centre & Leith	Tram works	Road closed; parking, waiting & loading/unloading restrictions	Now	Ongoing
	Oxgangs Road North	Near Colinton Road junction	South West	City of Edinburgh Council - upgrade to existing pedestrian crossing	Temporary traffic lights - off peak.	08/02/12	30/03/12
	Palmerston Place	Length	City Centre & Leith	Tram works	Localised traffic management as required		Ongoing
	Potterrow area (including Teviot Place, South College Street, Lothian Street)	Length	South	Scotland Gas Networks - planned works	Parking, waiting & loading/unloading restrictions, some carriageway occupation likely.	04/01/12	25/03/12
✓	Princes Street	Between South Charlotte Street and South St Andrew Street (except north/south crossings at Waverley Bridge & Mound)	City Centre & Leith	Tram works	Road closed. Access to east end of Princes Street and West Register Street maintained from North Bridge & Leith Street. Loading access overnight, eastbound only from South Charlotte Street	05:00hrs 03/03/12	Ongoing
	Princes Street	Between North Bridge & Waverley Bridge	City Centre & Leith	Network Rail - development of Waverley Steps	Westbound lane restrictions. Bus stops relocated.	14/02/11	14/08/12

Start dates indicate earliest anticipated start.
Finish dates represent formal notice periods -
works may finish earlier or be extended.

	Queen Charlotte Lane	Length	City Centre & Leith	City of Edinburgh Council - footway works	Road closed (except for access)	27/02/12	25/03/12
	Redford Road	at Redford Avenue	South West	City of Edinburgh Council - installation of pedestrian refuge island	Temporary traffic lights - off peak.	20/02/12	23/03/12
	Restalrig Road South	North of Sleigh Drive	East	City of Edinburgh Council - improvement works - installation of uncontrolled pedestrian crossing	Temporary traffic lights - off peak.	16/02/12	23/03/12
	Riccarton Mains Road	At the roundabout at The Avenue	South West	Tarmac on behalf of City of Edinburgh Council - carriageway resurfacing (phase 3 of 3)	Temporary traffic lights 6.30pm - 6.30am	27/02/12	10/03/12
	Riversdale Crescent	At Corstorphine Road	West	Scottish Power - planned works	Road closed - diversions as signed	27/02/12	11/03/12
	Rose Street	From South St David Street	City Centre & Leith	Scotland Gas Networks - planned works	Road closed - diversions as signed via Hanover Street. From eastbound George Street, use turning bay at St Andrew Square	27/02/12	06/04/12
	Rose Street South Lane	Between Frederick Street & Hanover Street	City Centre & Leith	Building development works	Road closed; parking, waiting, loading and unloading restrictions as signed. One-way order on Rose Street rescinded, no left turn from Rose Street into Rose Street North Lane	06/09/10	01/12/12
	Roseburn Street	At Murrayfield Stadium	West	Tram works	Temporary traffic lights. Parking, waiting & loading/unloading restrictions. East footway closed	19/09/11	Ongoing
	Royston Terrace	Length	North	City of Edinburgh Council - footway works	Parking, waiting & loading/unloading restrictions, some carriageway occupation likely.	30/01/12	20/04/12
	Russell Road	At railway bridge	West	Tram works	Road closed - diversions as signed	25/09/11	30/09/12
	Salisbury Place	At Newington Road	South	Scotland Gas Networks - planned works	Road closed eastbound only	18/02/12	18/03/12
	Salisbury Road	At Newington Road	South	Scotland Gas Networks - planned works	Road closed - diversions as signed	04/01/12	25/03/12
✓	Shandon Street	At Shandon Place	South West	Scottish Water - urgent works	Road closed - diversions as signed	05/03/12	09/03/12
	Shandwick Place	Length	City Centre & Leith	Tram works	Road closed - diversions as signed	14/01/12	Spring 2013
	Shore	Between Bernard Street and Tolbooth Wynd	City Centre & Leith	City of Edinburgh Council - footway and carriageway resurfacing works	Road closed - diversions as signed	09/01/12	31/03/12
	South Charlotte Street	Between Charlotte Square and Princes Street	City Centre & Leith	Tram works	Open for traffic to/from Lothian Road	14/01/12	Ongoing
	South Gyle Access		West	Tram works	Lane width restrictions	12/09/10	Ongoing
	South Gyle Broadway	Length	West	Tram works	Significant carriageway occupation but maintaining two lanes for peak flows	23/01/12	31/12/12
	South St Andrew Street	Length	City Centre & Leith	Tram works	Road closed - diversions as signed via South & North St David Street	07/01/12	01/12/12
	St Andrew Square	East side	City Centre & Leith	Tram works	Road closed - diversions as signed	07/01/12	01/12/12
	Stafford Street	At Shandwick Place	City Centre & Leith	Tram works	Road closed - diversions as signed	14/01/12	Spring 2013
	Swanston Avenue	At Biggar Road	South West	Scottish Water - planned works	Various banned turns as signed on site. Exact implementation date unconfirmed	31/10/11	01/05/12
✓	Tynecastle area		South West	Football fixture. Hearts v St Mirren. Kick-off 15:00hrs	Local road closures; widespread parking restrictions as signed	10/03/12	10/03/12
	Warriston Road	From Canonmills to St Mark's Park	City Centre & Leith	Flood prevention works	Parking, waiting & loading/unloading restrictions; no right turn from Warriston Road into Huntly Street	20/06/11	31/05/12

Start dates indicate earliest anticipated start.
Finish dates represent formal notice periods -
works may finish earlier or be extended.

West Register Street	At St Andrew Square	City Centre & Leith	Tram works	Road closed - access via Princes Street (east end junction)	07/01/12	Late 2012
William Street	Manor Place to Stafford Street	City Centre & Leith	Tram works	One-way order reversed, open for eastbound traffic only	14/01/12	Ongoing

TRS00014744_0013

wc 5 March 2012

www.edinburgh.gov.uk/edintravel

Start dates indicate earliest anticipated start.
Finish dates represent formal notice periods -
works may finish earlier or be extended.