
From: Michael Paterson
Sent: 11 November 2009 17:17
To: Andrew Scott
Subject: FW: BB's target dates for start work at specific Sites

-----Original Message-----

From: Susan Clark
Sent: 11 November 2009 17:05
To: Alasdair Sim; Tom Hickman; Michael Paterson
Subject: FW: BB's target dates for start work at specific Sites

Alasdair, Tom, Michael

Please see below confirmation from BSC of their intent to start work in a number of additional locations during November and December. Additionally they are due to commence work installing building fixings in January.

Tom, can you make sure that this is reflected in the live programme please?

Alasdair, Peter will need to submit TPM proposals for Haymarket Yards(although I suspect that they will start away from the road), Edinburgh Park Station area and also the building fixing works - you might want to nudge him at TMWG.

Michael, you can use to refresh the milestone forecast and out-turn.

Susan

Susan Clark
Deputy Project Director - Tram
.....
tie limited
CityPoint
65 Haymarket Terr
Edinburgh EH12 5HD

Tel: 
Fax: 
Mobile: 
Email: susan.clark@tie.ltd.uk

Find out more about Edinburgh Trams online (click below):

-----Original Message-----

From: Steven Bell
Sent: 11 November 2009 12:37
To: Frank McFadden; Susan Clark; Dennis Murray; Alastair Richards; Alasdair Sim
Cc: Richard Jeffrey; David Mackay; Mandy Haeburn-Little
Subject: FW: BB's target dates for start work at specific Sites

For your information.

Steven Bell
Edinburgh Tram Project Director

tie Limited
Citypoint
65 Haymarket Terrace
Edinburgh EH12 5HD

Tel: +
Fax:+4

Email: steven.bell@tie.ltd.uk

For more information on the Edinburgh Tram Project, visit www.edinburghtrams.com

-----Original Message-----

From: Martin.Foerder@civil.bilfinger.co.uk [<mailto:Martin.Foerder@civil.bilfinger.co.uk>]

Sent: 10 November 2009 11:42

To: Steven Bell

Cc: Berrozpe, Miguel; Kevin.Russell@civil.bilfinger.co.uk;

Jim.Donaldson@civil.bilfinger.co.uk; Colin.Brady@civil.bilfinger.co.uk;

Brian.Walker@civil.bilfinger.co.uk; Graeme.Angus@civil.bilfinger.co.uk;

Alastair.Scott@civil.bilfinger.co.uk

Subject: BB's target dates for start work at specific Sites

Dear Steven,

confirming once more BB's general commitment to tie's list tabled at the meeting Jeffrey/Darcy at 02/11/2009, I herewith confirm more specific our tentative dates for BB to progress work on the identified individual Sites:

Haymarket Viaduct - start work on 23/11/2009

Corridor Haymarket to Russell Road - start work w/c 07/12/2009

Edinburgh Park Bridge Ramps - start work w/c 16/11/2009

Corridor Edinburgh Park Bridge to Guided Busway - start work w/c 07/12/2009 (soil strip / drainage)

A 8 Underpass - BT works started. Piling platform works to follow on with a view to piling rig commencing work w/c 04/01/2010

Depot Drainage - works continue, Estimate to be discussed after re-submission incorporating latest issued drawing

Relevant team members of BB are put on copy, requesting their maximum effort and focus in the targets above. Siemens (Miguel) as well on copy.

Regards,

Martin Foerder
Project Director

Bilfinger Berger UK Limited
BSC Consortium Office
9 Lochside Avenue
Edinburgh
EH12 9DJ
United Kingdom

Tel:
Fax:
Mobile:
Email: martin.foerder@civil.bilfinger.co.uk
Web: www.civil.bilfinger.co.uk

TIE00399860_0002

Bilfinger Berger UK Limited

Executive Management: Richard Walker (Chairman)
Michael Zillgens
Registered Office: 7400 Daresbury Park, Warrington, Cheshire, WA4 4BS
Registered in England and Wales
Company No: 2418086

A Company of Bilfinger Berger Ingenieurbau GmbH.

The information contained in this message is confidential or protected by law. If you are not the intended recipient, please contact the sender and delete this message. Any unauthorised copying of this message or unauthorised distribution of the information contained herein is prohibited.

This email and any files transmitted with it are confidential and intended solely for the use of the individual or entity to whom they are addressed. If you have received this email in error please notify the system manager.

Bilfinger Berger (provided by Bilfinger Berger Civil UK Limited Business Systems) confirms that this email message has been swept by MIMESweeper for SMTP for the presence of computer viruses.

www.bilfinger.co.uk
