
From: John McAloon - TSS
Sent: 23 August 2007 17:16
To: Susan Clark
Subject: RE: SDS Utility Design
Attachments: SDS V18 to Rev 05 Start.xls

Susan,

Table attached gives the current picture. We have some more up-to-date forecast dates from SDS. Highlighted fields show the key concerns against V18 and also latest forecasts.

Some areas of Rev 05 programme have not been met Section 1A1 1-12 and Section 06. Others are looking critical based on latest forecasts.

Regards,

John McAloon - TSS
Project Planner - MUDFA

Edinburgh Trams Project
MUDFA Project Office
Western Harbour
Leith Docks
Edinburgh
EH6 6QF
Tel. No. [REDACTED]

E-mail : john.mcaloon@tie.ltd.uk

From: Susan Clark
Sent: Thu 23/08/2007 10:33
To: John McAloon - TSS
Subject: FW: SDS Utility Design

John,

Are these the dates you have in the Rev 5 programme? Do any dates overlap with V5 and indicate design not ready in time for MUDFA start?

Susan

From: Tom Hickman
Sent: 21 August 2007 17:50
To: Susan Clark; Graeme Barclay
Cc: Geoff Gilbert; David Crawley; Tony Glazebrook; Michael Jesuarul; Clare Norman; John McAloon - TSS
Subject: SDS Utility Design

Susan / Graeme,
As discussed at PD reviews today please find attached a matrix of activities from SDS Design Programmes indicating IFC dates for Utility Design activities from V15 thro V18.

Regards,

Tom Hickman
Tram Programme Manager
Edinburgh Trams Project
City Point
65 Haymarket Terrace
Edinburgh EH12 5HD
Tel: +44(0) [REDACTED]
Mob: +44 (0) [REDACTED]
Fax: +44(0) [REDACTED]
Email: tom.hickman@tie.ltd.uk