

EDINBURGH TRAM NETWORK



	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T
1																				
2																				
3		Construction Element	Activity ID	Revision 5C	23 June 12 Update	21 Jul 12 update			18 Aug 12 update			15 Sep 12 Update			13 Oct 12 Update			Total Draw Down	Notes	
4					Completion	Draw Down	Completion	Rev. 5c Var.	Draw Down	Completion	Rev. 5c Var.	Draw Down	Completion	Rev. 5c Var.	Draw Down	Completion	Rev. 5c Var.	Draw Down		
5		Section Completion D	335	04-Feb-14	22-Apr-14	77	22-Apr-14	77	0	22-Apr-14	77	0	27-Apr-14	82	5	11-May-14	96	14	96	Critical Path - Shandwick Place
6																				
7		York Place	1C-17-YP3.3-278	09-Apr-13	04-Jul-13	86	18-Jul-13	100	14	12-Jun-13	64	0	10-Jul-13	92	28	18-Jul-13	100	8	128	Successor to Waverley
8		St Andrews Square	1C-16-SAS2-262	23-Jul-12	19-Oct-12	88	14-Nov-12	114	0	09-Nov-12	109	0	21-Nov-12	121	12	21-Jan-13	182	27	127	Continued TT site possessions(Exc 34 days X mas 12 Embargo)
9		Waverley	1C-16A-SAS-2000	31-Aug-12	23-Nov-12	84	10-Jan-13	132	14	01-Nov-12	62	0	02-Jan-13	124	26	10-Jan-13	132	8	134	Continued TT site possessions(Exc 34 days X mas 12 Embargo)
10		Shandwick Place	1D-14-SP7-775	08-Jul-13	23-Sep-13	77	23-Sep-13	77	0	23-Sep-13	77	0	26-Sep-13	80	3	10-Oct-13	94	14	94	TT in possession of Crescents, foam concrete to SP1, Stafford Street Utilites
11		Haymarket	1D-15M-JNCS-60	27-Mar-13	11-Jun-13	76	07-Jun-13	72	0	28-May-13	62	0	11-Jun-13	76	0	28-Jun-13	93	17	93	TT in possession of north of track, TT in possession of south of track, TT in possession of H6