



Mr Steven Beattie  
MUDFA Project Director  
Carillion Utility Services  
Western Harbour  
Leith Docks  
Edinburgh  
EH6 6QF

Our Ref: DEL.MUDFA.12405.GY.GB

Your Ref: CUS/tie/letter/TL/projects/1785

Date: 22 January 2009

Dear Steven,

**EDINBURGH TRAM PROJECT -- MUDFA  
Section 7B -- Design Delays**

We refer to your letter dated 14 January 2009 regarding potential delays to your design. CUS have failed to demonstrate that the tie Ltd drawings noted have delayed your production of the design of the works to current IFA or IFC level.

Carillion issued design for both IFA and IFC drawings without the referred to tie Ltd drawings. tie therefore reject your statement that CUS have incurred any delay, as a consequence of the aforementioned drawings.

Yours sincerely



**Gráeme Barclay**  
Construction Director -- MUDFA

tie limited

Citypoint, 65 Haymarket Terrace, Edinburgh, EH12 5HD

tel: +44 (0) 131 623 8500 / 623 8800 fax: +44 (0) 131 623 8401 / 623 8901 [enquiries@tie.co.uk](mailto:enquiries@tie.co.uk)

Registered in Scotland No 130643 and in England No 02048888, Edinburgh, UK

**CAR00000056\_0001**