

Scottish Water – Technical Derogations

Derogation	Authorisation Permit (Y / N)	Mitigation Measure
MH 9701 Not constructed in accordance with Sewers for Scotland 2	N/A	CEC stoplog installed to isolate flows ahead of SW entry. Stoplog to be operated by CEC in accordance with the agreed procedure.
Node 2805 Node used for tram drainage. Node capped and located under tram track	N/A	CEC propose to install a rodding point from CEC upstream manhole.
DKE Proximity	Authorisation Permit (Y / N)	Mitigation Measure
MH 8701 Cover located 1.27m from the DKE Drawing Ref: OLE 130+239/DRA/003 Rev A	N	None
MH 9701 Cover located 0.59m from the DKE Drawing Ref: OLE 130+060/DRA/003 Rev A	Y	None
MH 1801 Cover located 1.97m from the DKE Drawing Ref: OLE 121+875/DRA/003 Rev A	N	None
MH 3801 Cover located 1.57m from the DKE Drawing Ref: OLE 121+696/DRA/003 Rev A	N	None
315mm diameter Eastern crossing at the Mound Sluice Valve 1 located 1.74m from the DKE Drawing Ref: OLE 121+696/DRA/003 Rev A	N	None
315mm diameter Eastern crossing at the Mound Sluice Valve 2 located 1.49m from the DKE Drawing Ref: OLE 121+696/DRA/003 Rev A	N	None
315mm trunk main crossing, located East of Hanover Street Sluice Valve 3 located 1.9m from the DKE Drawing Ref: OLE 121+603/DRA/003 Rev A	N	None
MH 4808 Cover located 1.04m from the DKE Drawing Ref: OLE 121+578/DRA/003 Rev A	Y	None
MH 6901 Cover located 0.93m from the DKE Drawing Ref: OLE 121+696/DRA/003 Rev A	Y	None

NB. Authorisation Permit is only required where works are located within the Hazard Zone, ie. 2m from the nearest running rail.