SYSTEM WIDE INTC ITEMS

INTC	Section	Brief Description of Change
3	SW ON	Receipt of tie letter PRO Infraco 2106 dated 9 May 2008 instructing us to proceed with road surveys.
40	SW ON	Delay and Disruption to Ground Investigation as SDS Letter 00647 in accordance with Clause 18 and Clause 65
50	SW ON	Various Traffic Signal requirements tie letter INF_CORR 038 16/7/8.
59	SW OFF	Notified Departure in accordance with 3.4.37 and 3.5 Schedule Part 4 due to the Asbestos Survey carried out by tie and the presence of Asbestos in Plots 75,77,92,103,130 & 150 causing delay and disruption to the Infraco's intended programme and method of work
68	SW OFF	Delay to issue of Edinburgh Park - Earthworks and Drainage IFC Drawings as a result of delayed drainage consents.
86	SW ON	MUDFA TO INFRACO transfer of Utilities Diversion Section 1A, 1B, 1C and 1D
124	SW OFF	Requirement for Principal Contractors License for Network Rail Related Works
152	SW OFF	IFC Drawing changesVertical and horizontal Alignment Section 5 Sheets 1 to 26
154	SW OFF	IFC Drawing changes OLE Section 5 sheets 1 to 13
164	SW ON	Delayed Listed Building Consent Applications
244	SW ON	Building Fixing Owner Agreements - Information required to support Court Proceedings (Clause 20.8 of Infraco Contract)
264	SW ON	IFC Drawing Changes - Earthworks General Arrangement
274	SW ON	Princes Street Construction Works - closure to traffic during construction works
300	SW OFF	Network Rail's requirement for CAT 3 checking
342	SW OFF	Transfer of private utility diversions from MUDFA at Edinburgh Park
349	SW ON	Traffic Management contingency for Emergency Utility Works
352	SW ON	Off-peak Taxi Rank at George Street
353	SW ON	Additional Measures at George Street
354	SW ON	Provide Corex signs and double yellow lines on George Street
355	SW ON	Additional Signage at George Street/St Andrews Square
356	SW ON	Replace MASS barriers at George Street, Hanover Street and Frederick Street
357	SW ON	Trial Holes in Princes Street
363	SW ON	Traffic Management – Provde Wider Area Signage to Princes Street
375	SW ON	Revised OLE foundation and layout to Section1
381	SW ON	Section 1C/1D - Charlotte Square West End-On Parking
384	SW ON	Section 1C/1D – Saltire Studs at George Street and Frederick Street
385	SW ON	Section 1C/1D – Additional MASS barriers on Great Stuart Street
391	SW ON	Access to Leith Walk from 19/03/09
411	SW OFF	IFC Drawing Changes
438	SW ON	Noise & Vibration Surveys and Reports in the city centre (SIEMENS)
478	SW ON	Issued to Closeout CEC Roads TAA Sign Off
509	SW ON	OLE pole modifications - supply of finials
515	SW ON	Floating Slab in City Centre
537	SW ON	Noise and vibration works arising from the study carried out under INTC 438
543	SW ON	Transyt and Linsig modelling - Aecom
548	SW OFF	Accommodation Works - Section 5
550	SW OFF	Amend Trackform at stated locations
569	SW OFF	Point Machine Position (SV-016)
583	SW ON	Part reinstatement of Princes Street contingency route
588	SW ON	Special trackform construction at shallow depth obstructions
614	SW ON	BDDI to IFC Drawing Changes
640	SW OFF	Provisional Sum - Network Rail Possession Staff

LINDSAY ROAD INTC ISSUES

- 45 — 19/12/08 — 1NC008 - LINDSAY ROAD RETAINING WALL COST ESTIMATE
- 46 — 19/12/08 — CONSTRUCTION OF 3 NO. SEWER PROTECTION SLABS AND NEW CHAMBER AT LINDSAY ROAD
- 47 — 19/12/08 — IFC DRAWINGS AND SPECIFICATION - LOWERING LINDSAY AREA
- 52 — 19/12/08 — LINDSAY ROAD - ADDITIONAL MAIN WORKS
- 112 — 16/01/09 — ADDITIONAL RAMP / STEPS AT LINDSAY ROAD RETAINING WALL - SECTION 1A1
- 113 — 16/01/09 — LINDSAY ROAD RETAINING WALL 1C - UNFORESEEN GROUND CONDITIONS / UNFORESEEN DUCAL FINDINGS
- 114 — 16/01/09 — UTILITY DIVERSIONS ASSOCIATED WITH LINDSAY ROAD
- 115 — 16/01/09 — WALL 1C - UNFORESEEN GROUND CONDITIONS - 500MM DIA. CONCRETE PIPE
- 122 — 16/01/09 — LINDSAY ROAD - RADIO MAST - TO BE RELOCATED
- 123 — 16/01/09 — LINDSAY ROAD RETAINING WALL 1B - UNFORESEEN GROUND CONDITIONS - SAND LAYER
- 157 — 16/01/09 — LINDSAY ROAD RETAINING WALL 1A - GROUND CONDITIONS
- 158 — 16/01/09 — LOVE MV CABLE DISCOVERED AT STRUCTURE W1 - LINDSAY ROAD RETAINING WALL 3
- 159 — 16/01/09 — LINDSAY ROAD RETAINING WALL FENCH
- 160 — 16/01/09 — IFC DRAWINGS AND SPECIFICATION - LOWERING LINDSAY ROAD
- 161 — 16/01/09 — TO SEWERS AT RETAINING WALL 1A - LINDSAY ROAD

SECTION 1A WIDE INTC ISSUES

- 97 — 19/12/08 — DELAY AND DISRUPTION DUE TO AMENDED DESIGN FOR SDS2N720 - ISSUE ROADS DESIGN TO ROADS AUTHORITY FOR APPROVAL SECTION 1A1SDSBT01 - ISSUE ROADS DESIGN TO ROADS AUTHORITY FOR APPROVAL SECTION 1A2 SDSBR01B - ISSUE ROADS DESIGN TO ROADS AUTHORITY FOR APPROVAL SECTION 1A4 AS SDS LETTER 00703 IN ACCORDANCE WITH SCHEDULE PART 4 PARAGRAPH 3.4.13
- 98 — 19/12/08 — 121 — 16/01/09 — WITH Variation of IFC DRAWINGS FOR POINT OF LEITH TRAM STOP FORMAND STREET TRAM STOP FOOT OF THE WALK TRAM STOP A81 ROADS, STREET LIGHTING, LANDSCAPE AND DRAINAGE A82 ROADS, STREET LIGHTING, LANDSCAPE AND DRAINAGE
- 99 — 19/12/08 — 120 — 16/01/09 — LIGHTING CHANGE FOR CHANGES OLE LIGHTING CHANGES - OCEAN DRIVE
- 100 — 19/12/08 — 119 — 16/01/09 — REVISED LOCATION OF OLE POLES IN SECTION 1A AT THE POINTS OF JCE
- 101 — 19/12/08 — 118 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1A - DRAINAGE
- 102 — 19/12/08 — 117 — 16/01/09 — REVISED JUNCTION LAYOUTS - SECTION 1A
- 103 — 19/12/08 — 116 — 16/01/09 — IFC DRAWING CHANGES - ROUTING AND CABLE ROUTES
- 104 — 19/12/08 — 115 — 16/01/09 — IFC DRAWING CHANGES - OCEAN DRIVE
- 105 — 19/12/08 — 114 — 16/01/09 — IN RECEIPT OF ESB HIGH APPROVAL SECTIONS 1A & 1A2
- 106 — 19/12/08 — 113 — 16/01/09 — IFC DRAWING CHANGES - ROUTING AND CABLE ROUTES

SECTION 1B WIDE INTC ISSUES

- 107 — 19/12/08 — 112 — 16/01/09 — DELAY TO ISSUE FOR CONSTRUCTION (IFC) SUBMISSIONS - SECTION 1B DUE TO CHANGED APPROVAL PERIODS NOTIFIED BY SDS IN ATTACHED LETTER ULE90130-01-LET-00670 DATED 4 JUNE 2008 IN ACCORDANCE WITH SCHEDULE PART 4 PARAGRAPH 3.4.13
- 108 — 19/12/08 — 111 — 16/01/09 — DELAY TO SECTION 1B DUE TO MUDFA NOT HAVING COMPLETED ITS WORKS
- 109 — 19/12/08 — 110 — 16/01/09 — IFC DRAWING CHANGES - ROAD STREET LIGHTING,LANDSCAPING AND DRAINAGE SECTION 1B
- 110 — 19/12/08 — 109 — 16/01/09 — IFC DRAWING CHANGES - DUCTING AND CABLE ROUTES

SECTION 1B WIDE DRAINGE_SERVICES & UTILITES INTC ISSUES

- 117 — 19/12/08 — 108 — 16/01/09 — DUCT INSTALLATION AT LEITH WALK
- 118 — 19/12/08 — 107 — 16/01/09 — DISCOVERY OF VOID AROUND EXISTING BT DUCT - CHAINAGE 366 RHS
- 119 — 19/12/08 — 106 — 16/01/09 — DISCOVERY OF THUS DUCTS AND GAS MAIN - CHAINAGE 315 RHS
- 120 — 19/12/08 — 105 — 16/01/09 — DISCOVERY OF GAS MAIN - CHAINAGE 353 RHS
- 121 — 19/12/08 — 104 — 16/01/09 — DISCOVERY OF LOW VOLTAGE CABLE IN ROAD FORMATION
- 122 — 19/12/08 — 103 — 16/01/09 — DISCOVERY OF CONCRETE ENCASED LIGHTING CABLE - CHAINAGE 339 RHS
- 123 — 19/12/08 — 102 — 16/01/09 — DISCOVERY OF CABLE & WIRELESS DUCTS - CHAINAGE 158
- 124 — 19/12/08 — 101 — 16/01/09 — DISCOVERY OF HYDRANT IN KERB LINE - CHAINAGE 351 RHS
- 125 — 19/12/08 — 100 — 16/01/09 — DISCOVERY OF DUCT CROSSINGS - CHAINAGE 268
- 126 — 19/12/08 — 99 — 16/01/09 — DISCOVERY OF TEMPORARY PEDESTRIAN CROSSING LIGHTING DUCTS AND JUNCTION BOX ABOVE FORMATION AND FOULING KERB LINE CHAINAGE 263-268 RHS
- 127 — 19/12/08 — 98 — 16/01/09 — IFC REVISIONS TO DRAINAGE
- 128 — 19/12/08 — 97 — 16/01/09 — DISCOVERY OF ALKATHENE WATER PIPE ABOVE FORMATION LEVEL - CHAINAGE 355 RHS
- 129 — 19/12/08 — 96 — 16/01/09 — DISCOVERY OF THUS DUCTS ABOVE FORMATION LEVEL AND FOULING KERB LINE - CHAINAGE 268 RHS
- 130 — 19/12/08 — 95 — 16/01/09 — DISCOVERY OF 2 NO. LV AND 1 NO. LV CABLES ABOVE FORMATION LEVEL - CHAINAGE 182 RHS
- 131 — 19/12/08 — 94 — 16/01/09 — DISCOVERY OF HYDRANT ABOVE FORMATION LEVEL - CHAINAGE 117
- 132 — 19/12/08 — 93 — 16/01/09 — DISCOVERY OF WATER CONNECTION PIPEWORK ABOVE FORMATION LEVEL - CHAINAGE 161 RHS
- 133 — 19/12/08 — 92 — 16/01/09 — DISCOVERY OF VALVES AND A HYDRANT FOULING THE NEW KERB LINE - CHAINAGE 130 RHS
- 134 — 19/12/08 — 91 — 16/01/09 — 11TH WALK (SECTION 1B) GROUNDWORKS - MOVE THUS DUCTS FOULING KERBLINE TO NEW LEARING BAY CH 365 - 345
- 135 — 19/12/08 — 90 — 16/01/09 — 11TH WALK (SECTION 1B) GROUNDWORKS - MOVE BT DUCTS FOULING KERBLINE TO NEW LEARING BAY CH 365 - 345
- 136 — 19/12/08 — 89 — 16/01/09 — EXPOSE EXISTING GULLY CONNECTIONS CHAINAGE 295-315 RHS
- 137 — 19/12/08 — 88 — 16/01/09 — POSTALL ADDITIONAL GULLY CHAINAGE 295 RHS
- 138 — 19/12/08 — 87 — 16/01/09 — 11TH WALK - BT APPARATUS DIVERSIONS DELAYING RECOMMENCEMENT OF INFRACO WORKS

SECTION 1C WIDE INTC ISSUES

- 139 — 19/12/08 — 86 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1C
- 140 — 19/12/08 — 85 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1C TRACK HORIZONTAL ALIGNMENT
- 141 — 19/12/08 — 84 — 16/01/09 — CHANGES TO ROADS DESIGN SECTION 1C REVC PICARDY & YORK PL & PRINCES STREET)
- 142 — 19/12/08 — 83 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1C TRACK VERTICAL ALIGNMENT
- 143 — 19/12/08 — 82 — 16/01/09 — TRAFFIC MANAGEMENT FOR MUDFA WORKS
- 144 — 19/12/08 — 81 — 16/01/09 — CHANGES KERBS & FOOTWAYS DESIGN SECTION 1C (EXC PICARDY & YORK PL & PRINCES STREET)
- 145 — 19/12/08 — 80 — 16/01/09 — IFC DRAWING CHANGES - DUCTING AND CABLE ROUTES
- 146 — 19/12/08 — 79 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1C LIGHTING
- 147 — 19/12/08 — 78 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1C LIGHTING
- 148 — 19/12/08 — 77 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1C LIGHTING

TOWER PLACE INTC ISSUES

- 149 — 19/12/08 — 136 — 16/01/09 — TOWER PLACE BRIDGE DIVERSION
- 150 — 19/12/08 — 135 — 16/01/09 — AMENDMENTS TO TOWER PLACE BRIDGE
- 151 — 19/12/08 — 134 — 16/01/09 — TOWER PLACE BRIDGE - UNFORESEEN GROUND CONDITIONS - CH 9562.25 - EXISTING TIE BEDS
- 152 — 19/12/08 — 133 — 16/01/09 — TOWER PLACE BRIDGE - UNFORESEEN GROUND CONDITIONS - CH 9560 - EXISTING CONCRETE
- 153 — 19/12/08 — 132 — 16/01/09 — TOWER PLACE BRIDGE EAST SETTMENT - DISCOVERY OF HV CABLE
- 154 — 19/12/08 — 131 — 16/01/09 — ADDITIONAL RETAINING WALL AT TOWER BRIDGE PUMPING STATION
- 155 — 19/12/08 — 130 — 16/01/09 — IFC DRAWING CHANGES - TOWER BRIDGE STRUCTURE

SECTION 1D WIDE INTC ISSUES

- 156 — 19/12/08 — 129 — 16/01/09 — DELAY AND DISRUPTION BY CEC DUE TO LATE MODIFYING SECTION 1A - BATCH1/1B (FOOT OF THE WALK TRAM STOP AND ASSOCIATED LINE OF ROUTE) AS SDS LETTER 00721 DATED 11TH JULY 2008 AND IN ACCORDANCE WITH SCHEDULE PART 4 PARAGRAPH 3.4.13
- 157 — 19/12/08 — 128 — 16/01/09 — SITE TEST AND CAMERA SURVEY AT CHAINAGE 720 RHS
- 158 — 19/12/08 — 127 — 16/01/09 — TEMPORARY TRAFFIC LIGHTS OPPOSITE MANDERSTON STREET REQUIRED BECAUSE MUDFA WORKS ARE INCOMPLETE
- 159 — 19/12/08 — 126 — 16/01/09 — MANDERSTON STREET OPERATIONAL ONLY 7AM TO 7PM
- 160 — 19/12/08 — 125 — 16/01/09 — IFC DRAWINGS DEMOLITION AND REMOVING OF EXISTING BUILDING ON LEITH WALK S/S STATION SUB STATION AND CLEARANCE IN AREA OF BUILDING TO BE DEMOLISHED
- 161 — 19/12/08 — 124 — 16/01/09 — DEMOLITION AND ALTERATION OF EXISTING BUS DEPOT AT LEITH WALK

FORTH PORTS INTC ISSUES

- 162 — 19/12/08 — ALTERATION OF DESIGN AT FORTH PORTS ROAD 8
- 163 — 19/12/08 — FORTH PORTS AGREEMENT AND DESIGN COMPLETION
- 164 — 19/12/08 — FORTH PORTS DRAINAGE APPROVAL
- 165 — 19/12/08 — FORTH PORTS AREA FENCE ALTERATIONS
- 166 — 19/12/08 — ACCOMODATION WORKS AT PLOTS S1 AND S1 A1 FORTH PORTS
- 167 — 19/12/08 — ADOPTION LINES IN THE FORTH PORTS AREA

SECTION 1A INTC ISSUES

- 168 — 19/12/08 — REMOVAL OF MATERIALS FROM PORT OF LEITH HOUSING ASSOCIATION LAND AT THE CRAIGMOUNT
- 169 — 19/12/08 — 136 — 16/01/09 — ST. BERNARD STREET PUBLIC REALM WORKS
- 170 — 19/12/08 — 135 — 16/01/09 — LEITH STREET RADIO HUB FEASIBILITY STUDY AND SITE SHARE APPLICATION
- 171 — 19/12/08 — 134 — 16/01/09 — DISCOVERY OF STONE CULVERT - CHAINAGE 180
- 172 — 19/12/08 — 133 — 16/01/09 — REPAIRS REQUIRED TO FOOTPATH TO ALLOW PEDESTRIAN ACCESS - CHAINAGE 170 RHS
- 173 — 19/12/08 — 132 — 16/01/09 — ADDITIONAL TRIAL HOLES AT CH310 - CH310 (SECTION 1A)
- 174 — 19/12/08 — 131 — 16/01/09 — 11TH WALK - CHANAGES 100-350 - ADDITIONAL WORK CARRIED OUT DURING "EMBARGO" PERIOD
- 175 — 19/12/08 — 130 — 16/01/09 — IFC TO BALFOUR STREET - DRAWINGS 145 &81
- 176 — 19/12/08 — 129 — 16/01/09 — EXISTING TO CARRIAGEWAY AT LEITH WALK
- 177 — 19/12/08 — 128 — 16/01/09 — EXISTING TO CARRIAGEWAY AT LEITH WALK
- 178 — 19/12/08 — 127 — 16/01/09 — EXISTING TO CARRIAGEWAY AT LEITH WALK
- 179 — 19/12/08 — 126 — 16/01/09 — 11TH WALK GYRATORY SYSTEM
- 180 — 19/12/08 — 125 — 16/01/09 — IFC DRAWING CHANGES - LEITH WALK
- 181 — 19/12/08 — 124 — 16/01/09 — 11TH WALK RAILWAY BRIDGE - SPECIAL TREATMENT
- 182 — 19/12/08 — 123 — 16/01/09 — IFC DRAWING CHANGES - MCDONALD ROAD AND BALFOUR STREET TRAM STOPS
- 183 — 19/12/08 — 122 — 16/01/09 — REVISED ADJOINMENT TO PICARDY PLACE, YORK PLACE AND LONDON ROAD JUNCTIONS
- 184 — 19/12/08 — 121 — 16/01/09 — REVISED TO ISSUE OF PICARDY PLACE (BATCH1/1B) TO CEC FOR PRIOR APPROVAL NOTIFIED BY SDS IN ATTACHED LETTER ULE90130-01-LET-00673 DATED 4 JUNE 2008 IN ACCORDANCE WITH SCHEDULE PART 4 PARAGRAPH 3.4.5.5
- 185 — 19/12/08 — 120 — 16/01/09 — IFC DRAWING CHANGE CATHEDRAL LANE SUB STATION
- 186 — 19/12/08 — 119 — 16/01/09 — REVISED PROPOSALS FOR CATHEDRAL LANE SUB-STATION
- 187 — 19/12/08 — 118 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1A - VICTORIA DOCK BRIDGE
- 188 — 19/12/08 — 117 — 16/01/09 — VICTORIA DOCK ENTRANCE BRIDGE - ROAD SAFETY AUDIT ON EXISTING
- 189 — 19/12/08 — 116 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1A - VICTORIA DOCK BRIDGE
- 190 — 19/12/08 — 115 — 16/01/09 — PLANNING PERMISSION ACCESS TO CRUISE LINER AREA
- 191 — 19/12/08 — 114 — 16/01/09 — INC001 - AMENDMENTS TO OCEAN TERMINAL LAYOUT
- 192 — 19/12/08 — 113 — 16/01/09 — INC001 - OCEAN TERMINAL REVISED ENQUIRIES
- 193 — 19/12/08 — 112 — 16/01/09 — IFC'S REQUEST FOR EXTENSION OF TIME FOR PRIOR APPROVALS 1(SB4, 1(SB8 AND 1(SB
- 194 — 19/12/08 — 111 — 16/01/09 — CYCLEWAY CHANGE 8TH/ANTHORNVALE - SECTION 1A1
- 195 — 19/12/08 — 110 — 16/01/09 — DRAWINGS AND SPECIFICATION FOR WORK IN CHAINAGES 100000 TO 100650 - SECTION 1A1
- 196 — 19/12/08 — 109 — 16/01/09 — DELAYED ISSUED OF RCS FOR SECTION 1A1
- 197 — 19/12/08 — 108 — 16/01/09 — FEASIBILITY STUDY (DESIGN ON Y) FORTH PORTS ACCESS TO ADM MILING
- 198 — 19/12/08 — 107 — 16/01/09 — FORTH PORTS SUBSTATION - LACK OF AS-BUILT INFORMATION
- 199 — 19/12/08 — 106 — 16/01/09 — FORTH PORTS SUBSTATION - REDESIGN
- 200 — 19/12/08 — 105 — 16/01/09 — FORTH PORTS SUBSTATION - DESIGN
- 201 — 19/12/08 — 104 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1A - VICTORIA DOCK BRIDGE
- 202 — 19/12/08 — 103 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1A - VICTORIA DOCK BRIDGE
- 203 — 19/12/08 — 102 — 16/01/09 — IFC DRAWING CHANGES - SECTION 1A - VICTORIA DOCK BRIDGE
-