

---

**From:** Reynolds, Steve  
**Sent:** 09 November 2007 08:09  
**To:** David Crawley  
**Cc:** Chandler, Jason  
**Subject:** Deliverables Tracker Chart

David

As promised, the latest S-curve which Jason will be able to provide further clarification on. I believe we are now starting to see the impact of some of the continuing delays in Section 1, and I've extracted the list of deliverables with dates into 2008 highlighted. I've also done a comparison with the position as reported up to 05 October and the attached sheet shows the deliverables which have slipped over the 31 Dec boundary into 2008. This confirms the section 1 impacts.

We need to review and agree a strategy for the next couple of months especially as we now need to focus in on the likely status of the design at the date of Infracore contract award

Steve



09Nov tie tracker  
chart.xls



09Nov tie tracker  
filtered.xls...



08Oct 02Nov  
Comparison.xls