
From: Stewart McGarrity
Sent: 25 January 2010 16:27
To: Richard Jeffrey; Steven Bell; Alastair Richards; Dennis Murray; Tony Rush (rush_aj@cqm.co.uk); Susan Clark; Frank McFadden
Subject: Pitchfork (Private & Confidential) - History
Attachments: Minutes 100608V1.pdf

Importance: High
Sensitivity: Confidential

You should not forward this email to any party not on the original distribution list. The contents of this email are likely to be exempt from FOISA disclosure under Section 36(2)b of the Freedom of information (Scotland) Act 2002

Pitchfork (Private & Confidential) – History of Misbehaviour

As part of building the file on BSC, and therefore of particular relevance to Tony's workstream, I said I would dig out some relevant history.

The first submission here are the minutes of a 10/6/08 (nearly a month post contract date) with Consortium management to discuss a lack of progress/mobilisation. Scott McFadzen was subsequently transferred off the ETN by BB and Colin Brady appointed in his place. Brady in turn was replaced by Martin Foerder just as we signed the Princes St SA in March 2009.

Stewart

Stewart McGarrity
Finance Director
tie Limited
Mobile: [REDACTED]

From: Steven Bell
Sent: 13 June 2008 13:29
To: Dennis Murray; Robert Bell; Susan Clark; Jim McEwan; Alasdair Sim; Tony Glazebrook; Colin McLauchlan; Stewart McGarrity
Subject: FW: Notes from Meeting on 10 June 2008
Importance: High
Sensitivity: Confidential

FYI

Steven Bell
Edinburgh Tram Project Director

tie Limited
Citypoint
65 Haymarket Terrace
Edinburgh EH12 5HD

Tel: [REDACTED]
Fax: [REDACTED]

Email: steven.bell@tie.ltd.uk

www.tramsforedinburgh.com

www.tie.ltd.uk

From: Steven Bell
Sent: 13 June 2008 13:27
To: 'Scott.McFadzen@bilfinger.co.uk'
Subject: Notes from Meeting on 10 June 2008
Importance: High

Scott,

Please find attached notes from our meeting on Tuesday night. It is essential that you make quick progress on these issues.

tie actions under items 2,4 and 7 have been completed and the Consortium office item 5 on security options is being completed this afternoon.

Please confirm completion or planned completion dates of your items by return.

Thank you

Steven

Steven Bell
Edinburgh Tram Project Director

tie Limited
Citypoint
65 Haymarket Terrace
Edinburgh EH12 5HD

Tel: 

Fax: 

Email: steven.bell@tie.ltd.uk

www.tramsforedinburgh.com

www.tie.ltd.uk