

SDS CLAIM

CHANGES INCLUDED IN THE CLAIM

| | A | B | C | D | E | F | G | H | I | J |
|----|----|------------|--|------------|-------------|------------|----------------------------|------------------------------|-------------|--------------|
| | No | Date | Title | Originator | Phase | Client Ref | Agreed Change - cost to be | Further Information Required | Disputed | Total |
| 1 | | | | | | | | | | |
| 2 | | | | | | | | | | |
| 3 | 38 | 16/10/2006 | Procurement Support / ITN Submittals | | Detailed | | | £38,975.00 | | £38,975.00 |
| 4 | 39 | 11/10/2006 | Ocean Drive Bridges | | Detailed | CRT039 | | £284,594.00 | | £284,594.00 |
| 5 | 42 | 13/10/2006 | Constitution Street Stop | | Detailed | CRT042 | | £40,761.00 | | £40,761.00 |
| 6 | 44 | 17/10/2006 | New Edinburgh Ltd Proposed Development Levels | | Detailed | CRT044 | | £6,296.00 | | £6,296.00 |
| 7 | 54 | 08/11/2006 | Leith Sands Substation | | Detailed | CRT054 | | £5,603.00 | | £5,603.00 |
| 8 | 59 | 14/11/2006 | System and Comms Preliminary design plus | | Detailed | CRT059 | | £26,844.00 | | £26,844.00 |
| 9 | 53 | 08/11/2006 | Ocean Terminal Stop | | Detailed | CRT053 | £30,158.00 | | | £30,158.00 |
| 10 | 71 | 24/11/2006 | Accommodation Works at Murrayfield | | Detailed | CRT071 | £30,786.00 | | | £30,786.00 |
| 11 | 73 | 06/12/2006 | Section 1a - Ocean Terminal Southern Junction Redesign | | Detailed | | £6,440.00 | | | £6,440.00 |
| 12 | 82 | 23/11/2006 | Additional Runtime Modelling (Sector 3 in and out) | | Detailed | CRT082 | £56,940.00 | | | £56,940.00 |
| 13 | 99 | 23/01/2006 | Flood Modelling at Gogarburn | | Preliminary | CRT099 | £14,250.00 | | | £14,250.00 |
| 14 | 7 | 15/05/2006 | New Bridge over Tramway at Depot | | Detailed | CRS001 | | | £44,490.60 | £44,490.60 |
| 15 | 7 | 15/05/2006 | New Bridge over Tramway at Depot | | Preliminary | | | | £113,703.00 | £113,703.00 |
| 16 | 8 | 15/05/2006 | High Level Option at Baird Drive | | Detailed | CRS002 | | | £24,439.00 | £24,439.00 |
| 17 | 8 | 15/05/2006 | High Level Option at Baird Drive | | Detailed | | | | £105,391.00 | £105,391.00 |
| 18 | 37 | 13/10/2006 | Haymarket Charette | | Detailed | CRT037 | | | £94,280.00 | £94,280.00 |
| 19 | 40 | 16/10/2006 | Ocean Drive Stop | | Detailed | CRT040 | | | £40,007.00 | £40,007.00 |
| 20 | 55 | 08/11/2006 | Newhaven Stop Layout | | Detailed | CRT055 | | | £27,611.00 | £27,611.00 |
| 21 | 64 | 14/11/2006 | Site Notification Letters | | Detailed | CRT064 | | | £71,655.00 | £71,655.00 |
| 22 | 97 | 23/01/2007 | GVD Notification Drawings | | Detailed | CRT097 | | | £72,352.00 | £72,352.00 |
| 23 | | | | | | | | | | |
| 24 | | | | | | | | | | |
| 25 | | | | | | | | | | |
| 26 | | | | | | | | | | |
| 27 | | | | | | | 138,574.00 | 403,073.00 | 593,928.60 | 1,135,575.60 |
| 28 | | | | | | | | | | 1,135,575.60 |

Date:- 21/8/07